



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1	1568BWY- TSX BASELINE RBLF 5.0					
2	COST FOR STORE MATERIAL					
3	CMA MILESTONES					
4	CMMS-0080	NOD LETTER > 07JAN19	0		15-Mar-19	◆ NOD LETTER > 07JAN19
5	CMMS-0010	COMPLETION OF STRUCTURAL DEMOLITION	0		14-Apr-20	◆ COMPLETION OF STRUCTURAL DEM
6	CMMS-0020	TOPPING OFF CONCRETE SUPERSTRUCTURE	0		25-Jan-21	◆ TOPPING OFF CONC
7	SE 1-2-1060	SE 1, 2 CARS TURN OVER DATE	0		14-Jul-21	◆ SE 1, 2 CAR
8	C&S-12/13-MER-11€	PERMANENT POWER	0		10-Aug-21	◆ PERMANE
9	CMMS-0040	TCO FOR RETAIL (WEST ELEVATION)	0		08-Mar-22	
10	CMMS-0030	TCO FOR HOTEL	0		10-Mar-22	
11	CMMS-0070	RE-OPEN THEATER	0		11-Mar-22	
12	H-MS-1100	HOTEL GRAND REOPENING	0		11-Mar-22	
13	CMMS-0050	TCO FOR THEATER	0		11-Mar-22	
14	CMMS-0060	PROJECT COMPLETE	0		11-Mar-22	
15	DESIGN SCHEDULE BY OWNER					
16	CONSTRUCTION DOCUMENTS DEVELOPMENT					
17	DS-0015	SCHEMATIC DESIGN DOCUMENTS	64	26-Oct-15 A	11-Apr-16 A	SCHEMATIC DESIGN DOCUMENTS
18	DS-0450	50% CD - INTERIORS	0		30-Jun-16 A	◆ 50% CD - INTERIORS
19	DS-0340	DESIGN DEVELOPMENT 100% DOCUMENTS	25	19-Jul-16 A	30-Sep-16 A	DESIGN DEVELOPMENT 100% DOCUMENTS
20	DS-0460	100% DD - INTERIORS / REVISED SET	0		07-Oct-16 A	◆ 100% DD - INTERIORS / REVISED SET
21	DS-0360	GEOMETRIC SET	28	28-Jul-16 A	16-Dec-16 A	GEOMETRIC SET
22	DS-0380	25 % FOR OWNER APPROVAL CD's (PROGRESS SET)	0		19-Dec-16 A	◆ 25 % FOR OWNER APPROVAL CD's (PROGRESS SET)
23	DS-0390	50% CD, 100% DRYWALL & INFRASTRUCTURE	105	23-Aug-16 A	03-Mar-17 A	50% CD, 100% DRYWALL & INFRASTRUCTURE
24	DS-0395	50% CD - CORE & SHELL	0		03-Mar-17 A	◆ 50% CD - CORE & SHELL
25	DS-0420	80% CD	0		21-Jun-17 A	◆ 80% CD
26	DS-0430	GMP ISSUED - CORE & SHELL / HOTEL & THEATER FIT OUT	0	01-Feb-18 A		◆ GMP ISSUED - CORE & SHELL / HOTEL & THEATER FIT OUT
27	DS-0470	80% CD - START BID & AWARD PROCESS	0	14-Feb-18 A		◆ 80% CD - START BID & AWARD PROCESS
28	DS-0480	100% CD - BASE BLDG COORDINATED DOCS. ISSUED FOR CONSTRUCTION	0	07-May-18 A		◆ 100% CD - BASE BLDG COORDINATED DOCS. ISSUED FOR CONSTRUCTION
29	DS-0440	100% CD - INTERIORS - RELEASE LONG LEAD MEP EQUIP / SPECIALTIES 12-C	0		14-Sep-18 A	◆ 100% CD - INTERIORS - RELEASE LONG LEAD MEP EQUIP / SPECIAL
30	DS-0490	IFC	0		08-Nov-18 A	◆ IFC
31	DS-0500	BULLETIN 1	0		26-Dec-18 A	◆ BULLETIN 1
32	DS-500	BULLETIN 2 (structural)	0		25-Feb-19	◆ BULLETIN 2 (structural)
33	DS-510	BULLETIN 2a (acoustics, egress)	0		25-Feb-19	◆ BULLETIN 2a (acoustics, egress)
34	DS-520	BULLETIN 3	0		25-Feb-19	◆ BULLETIN 3
35	MOCKUP ROOM					
36	MCKR-1000	MOCK UP ROOM CONSTRUCTION DOCUMENTS	0	02-Jan-19 A		◆ MOCK UP ROOM CONSTRUCTION DOCUMENTS
37	MCKR-1015	MOCK UP ROOM S/R/A: CORNER, KING, STORAGE RMS, CORRIDOR	20	25-Feb-19	22-Mar-19	MOCK UP ROOM S/R/A: CORNER, KING, STORAGE RMS, C
38	MCKR-1005	MOCK UP ROOM CONSTRUCTION	15	25-Mar-19	12-Apr-19	MOCK UP ROOM CONSTRUCTION
39	MCKR-1010	MOCK UP ROOM CLIENT REVIEW	1	15-Apr-19	15-Apr-19	MOCK UP ROOM CLIENT REVIEW
40	MCKR-1020	MOCK UP ROOM APPROVAL - RELEASE LONG LEAD MEP EQUIP / SPECIALTIE	0		16-Apr-19	◆ MOCK UP ROOM APPROVAL - RELEASE LONG LEAD MEP
41	PERMITS & APPROVALS					
42	MTA					
43	MTA-0005	MTA PRELIMINARY PRESENTATION MEETING	0		12-Apr-16 A	◆ MTA PRELIMINARY PRESENTATION MEETING
44	MTA-0010	SUBMIT PRELIMINARY SOE PKG TO MTA	63	13-Apr-16 A	27-Jun-16 A	SUBMIT PRELIMINARY SOE PKG TO MTA



#	Activity ID	Activity Name	Original Duration	Start	Finish	
45	MTA-0020	MTA REVIEW COMMENTS FOR PRELIMINARY SOE PKG	30	28-Jun-16 A	05-Aug-16 A	■ MTA REVIEW COMMENTS FOR PRELIMINARY SOE PKG
46	MTA-0025	SUBMIT REVISED SOE PKG	50	08-Aug-16 A	07-Nov-16 A	■ SUBMIT REVISED SOE PKG
47	MTA-0050	MTA APPROVAL OF DEMOLITION	131	08-Nov-16 A	21-Mar-17 A	■ MTA APPROVAL OF DEMOLITION
48	MTA-0030	MTA REVIEW / APPROVE STRUCTURAL & SOE	131	08-Nov-16 A	13-Apr-17 A	■ MTA REVIEW / APPROVE STRUCTURAL & SOE
49	MTA-0035	MTA APPROVAL OF SOE & STRUCTURAL	0		13-Apr-17 A	◆ MTA APPROVAL OF SOE & STRUCTURAL
50	MTA-0055	MTA APPROVAL OF DEMOLITION	0		13-Apr-17 A	◆ MTA APPROVAL OF DEMOLITION
51	MTA-0070	MTA APPROVAL OF THEATER LIFT	126	03-Apr-17 A	25-Feb-19	■ MTA APPROVAL OF THEATER LIFT, MTA APPROVAL OF THEA
52	MTA-0060	MTA APPROVAL CYCLE OF TA STAIR UPGRADE	84	26-Jul-18 A	25-Feb-19	■ MTA APPROVAL CYCLE OF TA STAIR UPGRADE, MTA APPROV
53	MTA-0065	MTA FINAL APPROVAL OF TA STAIR UPGRADE	0		25-Feb-19	◆ MTA FINAL APPROVAL OF TA STAIR UPGRADE
DOB MILESTONES - PERMITS ISSUED						
PHASE 1						
56	DOB-PH1-1300	ALT-1 (By Design Team) INITIAL FILING PACKAGE INTERNAL OWNER REVIEW	0		01-Nov-16 A	◆ ALT-1 (By Design Team) INITIAL FILING PACKAGE INTERNAL OWNER REVIEW
57	DOB-PH1-1310	ALT-1 (By Design Team) INITIAL DOB FILING	0		07-Nov-16 A	◆ ALT-1 (By Design Team) INITIAL DOB FILING
58	DOB-PH1-1330	DOB / BEST SQUAD PROJECT INTRO PRESENTATION	0		07-Nov-16 A	◆ DOB / BEST SQUAD PROJECT INTRO PRESENTATION
59	DOB-PH1-1340	SUBMIT ZONING & LIFE SAFETY PKG TO DOB	0		07-Nov-16 A	◆ SUBMIT ZONING & LIFE SAFETY PKG TO DOB
60	DOB-PH1-1350	SHAPIRO PRELIMINARY DESIGN CONCEPTS & SEQUENCING FOR DEMO BID	21	01-Dec-16 A	09-Jan-17 A	■ SHAPIRO PRELIMINARY DESIGN CONCEPTS & SEQUENCING FOR DEMO BID PKG
61	DOB-PH1-1360	LPC APPROVAL - CERTIFICATE OF APPROPRIATENESS	0		24-Feb-17 A	◆ LPC APPROVAL - CERTIFICATE OF APPROPRIATENESS
62	DOB-PH1-1370	DOB & BEST SUBMISSION / SITE SAFETY (CITY SAFETY) Phase 1	15	10-Jul-17 A	16-Aug-17 A	■ DOB & BEST SUBMISSION / SITE SAFETY (CITY SAFETY) Phase 1
63	DOB-PH1-1380	DOB & BEST SUBMISSION STRUCTURAL DEMO PCKG MEANS & METHODS (S	15	10-Jul-17 A	16-Aug-17 A	■ DOB & BEST SUBMISSION STRUCTURAL DEMO PCKG MEANS & METHODS (Shapiro) - Phase
64	DOB-PH1-1390	BEST SQUAD APPROVAL OF DEMOLITION - Phase 1 DEMO TO 16TH FLR	21	17-Jul-17 A	21-Aug-17 A	■ BEST SQUAD APPROVAL OF DEMOLITION - Phase 1 DEMO TO 16TH FLR
65	DOB-PH1-1320	SUPERSTRUCTURE / ALT-1 APPROVAL	165	07-Nov-16 A	20-Dec-17 A	■ SUPERSTRUCTURE / ALT-1 APPROVAL
66	DOB-PH1-1400	DOB APPROVAL OF DEMOLITION & CONSTRUCTION PERMITS Phase 1	21	07-Feb-18 A	13-Apr-18 A	■ DOB APPROVAL OF DEMOLITION & CONSTRUCTION PERMITS Phase 1
67	DOB-PH1-1430	DOB PHASE 1 PERMIT	0		13-Apr-18 A	◆ DOB PHASE 1 PERMIT
68	DOB-PH1-1420	STRUCTURAL DEMO PCKG MEANS & METHODS (DEMO CONTRACTOR) Phase	21	03-Apr-18 A	01-May-18 A	■ STRUCTURAL DEMO PCKG MEANS & METHODS (DEMO CONTRACTOR) Phase
69	DOB-PH1-1440	DOB ISSUED PHASE 1 PERMIT FOR CONSTRUCTION	21	02-May-18 A	31-May-18 A	■ DOB ISSUED PHASE 1 PERMIT FOR CONSTRUCTION
70	DOB-PH1-1450	DOB PHASE 1 PERMIT FOR CONSTRUCTION	0		31-May-18 A	◆ DOB PHASE 1 PERMIT FOR CONSTRUCTION
71	DOB-PH1-1460	FOUNDATIONS, SOE, EXCAVATION PERMIT	0		11-Jun-18 A	◆ FOUNDATIONS, SOE, EXCAVATION PERMIT
72	DOB-PH1-1410	FOUNDATIONS PAA ALT-1 APPROVAL	50	15-Mar-18 A	11-Jun-18 A	■ FOUNDATIONS PAA ALT-1 APPROVAL
73	DOB-PH1-1470	ALT 2 (INTERIOR CONSTRUCTION) - TBD	0		25-Feb-19	◆ ALT 2 (INTERIOR CONSTRUCTION) - TBD
PHASE 2						
75	DOB-PH2-1320	CRANE PERMITTING PROCESS	20	25-Feb-19	22-Mar-19	■ CRANE PERMITTING PROCESS
76	DOB-PH2-1300	DOB & BEST SUBMISSION PHASE 2 SOO DEMO. MEANS & METHODS (BY SHA	84	25-Feb-19	21-Jun-19	■ DOB & BEST SUBMISSION PHASE 2 SOO DEMO. MEAN
77	DOB-PH2-1310	DOB & BEST SUBMISSION / SITE SAFETY (CITY SAFETY) PHASE 2	84	25-Feb-19	21-Jun-19	■ DOB & BEST SUBMISSION / SITE SAFETY (CITY SAFET
78	DOB-PH2-1330	DOB & BEST PHASE 2 APPROVAL SHAPIRO & CITY SAFETY DRAWINGS	0		21-Jun-19	◆ DOB & BEST PHASE 2 APPROVAL SHAPIRO & CITY SA
79	DOB-PH2-1340	STRUCTURAL DEMO PCKG MEANS & METHODS (DEMO CONTRACTOR) PHAS	42	24-Jun-19	21-Aug-19	■ STRUCTURAL DEMO PCKG MEANS & METHODS (D
80	DOB-PH2-1350	BEST SQUAD APPROVAL OF DEMO. PHASE 2 SOO MEANS & METHODS	21	22-Aug-19	20-Sep-19	■ BEST SQUAD APPROVAL OF DEMO. PHASE 2 SO
81	DOB-PH2-1360	DOB APPROVAL OF DEMO. & CONSTRUCTION PHASE 2 MEANS & METHODS	21	23-Sep-19	22-Oct-19	■ DOB APPROVAL OF DEMO. & CONSTRUCTION
LANDMARKS						
83	LPC-1310	OTHER PUBLIC/PRIVATE PRESERVATION & COMMUNITY GROUPS	0	16-Oct-15 A		◆ OTHER PUBLIC/PRIVATE PRESERVATION & COMMUNITY GROUPS
84	LPC-1320	LPC PROGRESS MEETING	0	19-Oct-15 A		◆ LPC PROGRESS MEETING
85	LPC-1300	LANDMARK DOCUMENTS DEVELOPMENT	80	30-Jun-15 A	22-Oct-15 A	■ LANDMARK DOCUMENTS DEVELOPMENT
86	LPC-1330	SUBMIT TO LANDMARK	0	23-Oct-15 A		◆ SUBMIT TO LANDMARK
87	LPC-1340	HEARING SUBMISSION DEADLINE	0	24-Oct-15 A		◆ HEARING SUBMISSION DEADLINE
88	LPC-1350	CB5 PRESENTATION	0	16-Nov-15 A		◆ CB5 PRESENTATION



#	Activity ID	Activity Name	Original Duration	Start	Finish
89	LPC-1360	LANDMARK MEETING	0	23-Nov-15	
90	LPC-1370	LPC HEARING	0	24-Nov-15	
91	LPC-1380	LPC APPROVAL	1	24-Nov-15	24-Nov-15 A
92	PROCUREMENT				
93	PREPARE GMP				
94	GMP-1320	SUBMIT GMP FROM 100% CD (80% TRADES)	0		01-Sep-18 A
95	GMP-1300	START DEVELOPMENT OF GMP 100% CDs DOCUMENTS	65	01-May-18	01-Sep-18 A
96	GMP-1310	REVIEW AND APPROVE GMP	15	09-May-18	07-Dec-18 A
97	GMP-1330	RECEIVED NTP	0		25-Feb-19
98	RELEASE LONG LEAD PACKAGES				
99	BPKG-0010	BID PACKAGE DUE - SOFT & STRUCT DEMO (Phase 2 Environmental Report)	0		14-Mar-17 A
100	BPKG-0180	BID PACKAGE DUE - MONITORING	0		17-Mar-17 A
101	BPKG-0030	BID PACKAGE DUE - STRUCTURAL STEEL	0		14-Apr-17 A
102	BPKG-0050	BID PACKAGE DUE - CONCRETE SUPERSTRUCTURE	0		10-May-17 A
103	BPKG-0160	BID PACKAGE DUE - SHAPIRO GRND FLOOR / CELLAR / CRIBBING AND SHOF	55	14-Apr-17 A	07-Aug-17 A
104	BPKG-0170	BID PACKAGE DUE - SHAPIRO STRUCTURAL STEEL SHORING BID SET	75	08-May-17	09-Aug-17 A
105	BPKG-0165	BID PACKAGE DUE - SHAPIRO DEMOLITION PHASE 2 BID SET	75	14-Apr-17 A	07-Feb-18 A
106	BPKG-0040	BID PACKAGE DUE - EXTERIOR ENCLOSURE - TOWER & PODIUM (NEED FAC/	0		30-Mar-18 A
107	BPKG-0045	BID PACKAGE DUE - FACADE MAIN TENANCE EQUIPMENT (Specs & Performanc	0		30-Mar-18 A
108	BPKG-0060	BID PACKAGE DUE - ELEVATORS / ESCALATORS	0		30-Mar-18 A
109	BPKG-0070	BID PACKAGE DUE - CARPENTRY / TEMPORARY PROTECTION	0		30-Mar-18 A
110	BPKG-0080	BID PACKAGE DUE - MEPS (NEED LIST OF M.E.Ps FIXTURES & HARDWARE)	0		30-Mar-18 A
111	BPKG-0020	BID PACKAGE DUE - FOUNDATIONS & EXCAVATION	0		05-Apr-18 A
112	BPKG-0130	BID PACKAGE DUE - STRUCTURAL / MISC. STEEL - THEATER	0		05-Apr-18 A
113	BPKG-0125	BID PACKAGE DUE - THEATER RESTORATION	0		07-May-18 A
114	BPKG-0140	BID PACKAGE DUE - SIGN - STRUCTURE	0		07-May-18 A
115	BPKG-0090	BID PACKAGE DUE - ROOFING / WATERPROOFING	0		08-May-18 A
116	MEP COORDINATION				
117	HOTEL MEP COORDINATION				
118	HOTEL-MEI	HOTEL MEP Final Coord Sub-Cellar	30	24-Apr-19	05-Jun-19
119	HOTEL-MEI	HOTEL MEP Final Coord Cellar	30	02-Jul-19	13-Aug-19
120	HOTEL-MEI	HOTEL MEP Final Coord 8 FLR	30	02-Jul-19	13-Aug-19
121	HOTEL-MEI	HOTEL MEP Final Coord GRND	30	14-Aug-19	25-Sep-19
122	HOTEL-MEI	HOTEL MEP Final Coord 11 FLR	30	14-Aug-19	25-Sep-19
123	HOTEL-MEI	HOTEL MEP Final Coord 12/13 FLR	30	26-Sep-19	07-Nov-19
124	HOTEL-MEI	HOTEL MEP Final Coord 2 FLR	30	26-Sep-19	07-Nov-19
125	HOTEL-MEI	HOTEL MEP Final Coord 14/15 FLR	30	08-Nov-19	24-Dec-19
126	HOTEL-MEI	HOTEL MEP Final Coord 16- 20 FLR	30	26-Dec-19	07-Feb-20
127	HOTEL-MEI	HOTEL MEP Final Coord 21- 24 FLR	30	10-Feb-20	23-Mar-20
128	HOTEL-MEI	HOTEL MEP Final Coord 25- 28 FLR	30	24-Mar-20	04-May-20
129	HOTEL-MEI	HOTEL MEP Final Coord 29- 32 FLR	30	05-May-20	16-Jun-20
130	HOTEL-MEI	HOTEL MEP Final Coord 33- 36 FLR	30	17-Jun-20	29-Jul-20
131	HOTEL-MEI	HOTEL MEP Final Coord 37- 40 FLR	30	30-Jul-20	10-Sep-20
132	HOTEL-MEI	HOTEL MEP Final Coord 41- 44 FLR	30	11-Sep-20	23-Oct-20





#	Activity ID	Activity Name	Original Duration	Start	Finish	
133	HOTEL-MEI	HOTEL MEP Final Coord 45- 47 FLR	30	26-Oct-20	09-Dec-20	HOTEL MEP Final Coord
134	HOTEL-MEI	HOTEL MEP Final Coord 48 FLR	30	10-Dec-20	25-Jan-21	HOTEL MEP Final Coord
135	HOTEL-MEI	HOTEL MEP Final Coord BH	30	26-Jan-21	09-Mar-21	HOTEL MEP Final Coord
136	THEATER MEP COORDINATION					
137	THTR-MEP	THEATER MEP Final Coord Sub-Cellar	30	02-Jul-19	13-Aug-19	THEATER MEP Final Coord Sub-Cellar
138	THTR-MEP	THEATER MEP Final Coord Cellar	30	17-Jul-19	27-Aug-19	THEATER MEP Final Coord Cellar
139	THTR-MEP	THEATER MEP Final Coord GRND	30	31-Jul-19	11-Sep-19	THEATER MEP Final Coord GRND
140	THTR-MEP	THEATER MEP Final Coord 2 FLR	30	14-Aug-19	25-Sep-19	THEATER MEP Final Coord 2 FLR
141	THTR-MEP	THEATER MEP Final Coord 3 FLR	30	28-Aug-19	09-Oct-19	THEATER MEP Final Coord 3 FLR
142	THTR-MEP	THEATER MEP Final Coord 4 FLR	30	12-Sep-19	24-Oct-19	THEATER MEP Final Coord 4 FLR
143	THTR-MEP	THEATER MEP Final Coord 5 FLR	30	26-Sep-19	07-Nov-19	THEATER MEP Final Coord 5 FLR
144	THTR-MEP	THEATER MEP Final Coord 6 FLR	30	10-Oct-19	22-Nov-19	THEATER MEP Final Coord 6 FLR
145	THTR-MEP	THEATER MEP Final Coord 7 FLR	30	25-Oct-19	10-Dec-19	THEATER MEP Final Coord 7 FLR
146	THTR-MEP	THEATER MEP Final Coord 8 FLR	30	08-Nov-19	24-Dec-19	THEATER MEP Final Coord 8 FLR
147	CORE & SHELL / BASE BUILDING					
148	CORE & SHELL BID & AWARD					
149	C&S-B&A-1070	BID & AWARD - ELEVATORS / ESCALATORS	40	01-Feb-18 A	25-Apr-18 A	BID & AWARD - ELEVATORS / ESCALATORS
150	C&S-B&A-1000	BID & AWARD - HOIST & SCAFFOLDING (PART OF DEMO PACKAGE)	40	01-Feb-18 A	27-Apr-18 A	BID & AWARD - HOIST & SCAFFOLDING (PART OF DEMO PACKAGE)
151	C&S-B&A-1020	BID & AWARD - DEMOLITION / TEMP SHORING & BRACING / SCAFFOLD & HOI	40	01-Feb-18 A	27-Apr-18 A	BID & AWARD - DEMOLITION / TEMP SHORING & BRACING / SCAFFOLD & HOI
152	C&S-B&A-1190	BID & AWARD - MONITORING	40	01-Feb-18 A	27-Apr-18 A	BID & AWARD - MONITORING
153	PCKG-02	PACKAGE # 2	0	11-Jun-18 A		PACKAGE # 2
154	PCKG-03	PACKAGE # 3	0	18-Jun-18 A		PACKAGE # 3
155	C&S-B&A-1040	BID & AWARD - BUILDING MAINTENANCE UNIT (BMU)	47	11-Apr-18 A	29-Jun-18 A	BID & AWARD - BUILDING MAINTENANCE UNIT (BMU)
156	PCKG-04	PACKAGE # 4	0	02-Jul-18 A		PACKAGE # 4
157	C&S-B&A-1210	BID & AWARD - PLUMBING / PLUMBING EQUIPMENT	47	14-May-18	09-Jul-18 A	BID & AWARD - PLUMBING / PLUMBING EQUIPMENT
158	C&S-B&A-1090	BID & AWARD - MECHANICAL	47	11-Apr-18 A	13-Jul-18 A	BID & AWARD - MECHANICAL
159	C&S-B&A-1050	BID & AWARD - STRUCTURAL STEEL & TEMP SHORING	55	01-Jun-18 A	02-Aug-18 A	BID & AWARD - STRUCTURAL STEEL & TEMP SHORING
160	C&S-B&A-1140	BID & AWARD - STRUCTURAL / MISC. STEEL - THEATER	88	11-Jun-18 A	02-Aug-18 A	BID & AWARD - STRUCTURAL / MISC. STEEL - THEATER
161	C&S-B&A-1260	BID & AWARD - CERAMIC TILE	88	04-Jun-18 A	03-Aug-18 A	BID & AWARD - CERAMIC TILE
162	C&S-B&A-1200	BID & AWARD - ELECTRICAL / ELECTRICAL EQUIPMENT	47	11-Jun-18 A	06-Aug-18 A	BID & AWARD - ELECTRICAL / ELECTRICAL EQUIPMENT
163	C&S-B&A-1080	BID & AWARD - CARPENTRY / DRYWALL	55	11-Jun-18 A	13-Aug-18 A	BID & AWARD - CARPENTRY / DRYWALL
164	C&S-B&A-1220	BID & AWARD - FIRE PROTECTION	47	09-Jul-18 A	27-Aug-18 A	BID & AWARD - FIRE PROTECTION
165	C&S-B&A-1030	BID & AWARD - CURTAIN WALL & METAL PANELS	47	29-May-18	28-Aug-18 A	BID & AWARD - CURTAIN WALL & METAL PANELS
166	C&S-B&A-1060	BID & AWARD - CONCRETE SUPERSTRUCTURE	55	02-Jul-18 A	06-Sep-18 A	BID & AWARD - CONCRETE SUPERSTRUCTURE
167	C&S-B&A-1240	BID & AWARD - STOREFRONTS	88	01-Aug-18	16-Nov-18 A	BID & AWARD - STOREFRONTS
168	C&S-B&A-1100	BID & AWARD - SITEWORK	47	05-Nov-18	19-Nov-18 A	BID & AWARD - SITEWORK
169	C&S-B&A-1010	BID & AWARD - FOUNDATIONS & EXCAVATION	55	24-Sep-18	27-Nov-18 A	BID & AWARD - FOUNDATIONS & EXCAVATION
170	C&S-B&A-1110	BID & AWARD - ROOFING / WATERPROOFING	88	25-Oct-18 A	28-Nov-18 A	BID & AWARD - ROOFING / WATERPROOFING
171	C&S-B&A-1120	BID & AWARD - MASONRY	47	25-Oct-18 A	28-Nov-18 A	BID & AWARD - MASONRY
172	C&S-B&A-1160	BID & AWARD - MISC. IRON	88	16-Oct-18 A	05-Dec-18 A	BID & AWARD - MISC. IRON
173	C&S-B&A-1280	BID & AWARD - PAINT & WALL COVERING	88	05-Oct-18 A	05-Dec-18 A	BID & AWARD - PAINT & WALL COVERING
174	C&S-B&A-1170	BID & AWARD - SPRAY ON FIREPROOFING	88	23-Oct-18 A	06-Dec-18 A	BID & AWARD - SPRAY ON FIREPROOFING
175	C&S-B&A-1150	BID & AWARD - SIGN STRUCTURE	88	05-Nov-18	25-Apr-19	BID & AWARD - SIGN STRUCTURE, BID & AWARD - SIGN S
176	C&S-B&A-1130	BID & AWARD - DOORS & HARDWARE	47	25-Feb-19	30-Apr-19	BID & AWARD - DOORS & HARDWARE

Remaining Level of Effort
 Actual Work
 Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 Milestone




#	Activity ID	Activity Name	Original Duration	Start	Finish	
177	C&S-B&A-1180	BID & AWARD - CAULKING	88	25-Feb-19	27-Jun-19	BID & AWARD - CAULKING
178	C&S-B&A-1230	BID & AWARD - SIGN - OVERHEAD DOORS / LOADING DOCK EQUIP.	88	25-Feb-19	27-Jun-19	BID & AWARD - SIGN - OVERHEAD DOORS / LOADING
179	C&S-B&A-1250	BID & AWARD - ARCH. METAL & GLASS	88	25-Feb-19	27-Jun-19	BID & AWARD - ARCH. METAL & GLASS
180	C&S-B&A-1270	BID & AWARD - FLOORING	88	25-Feb-19	27-Jun-19	BID & AWARD - FLOORING
181	C&S-B&A-1290	BID & AWARD - MISC. SPECIALTIES	88	25-Feb-19	27-Jun-19	BID & AWARD - MISC. SPECIALTIES
182	C&S-B&A-1300	BID & AWARD - ARCH MILLWORK	88	25-Feb-19	27-Jun-19	BID & AWARD - ARCH MILLWORK
183	CORE & SHELL PREP. & SUBMIT					
184	C&S-SUB-1350	PREP & SUB. SHOP DWGS / ENG - APPROVALS - MONITORING PLAN & EQUIP	30	12-Nov-18	12-Nov-18 A	PREP & SUB. SHOP DWGS / ENG - APPROVALS - MONITORING PLA
185	C&S-SUB-1440	PREP & SUB. SHOP DWGS / ENG - CARPENTRY / TEMPORARY PROTECTION	10	21-Dec-18	21-Dec-18 A	PREP & SUB. SHOP DWGS / ENG - CARPENTRY / TEMPORARY P
186	C&S-SUB-1300	PREP & SUB. SHOP DWGS / ENG - APPROVALS - HOIST & SCAFFOLDING	42	12-Jun-18 A	25-Feb-19	PREP & SUB. SHOP DWGS / ENG - APPROVALS - HOIST & SC
187	C&S-SUB-1430	PREP & SUB. SHOP DWGS / ENG - BUILDING MAINTENANCE UNIT (BMU)	28	18-Dec-18	14-Mar-19	PREP & SUB. SHOP DWGS / ENG - BUILDING MAINTENANC
188	C&S-SUB-1370	PREP & SUB. SHOP DWGS / ENG - SITEWORK #1 = Pavers	30	04-Dec-18	15-Mar-19	PREP & SUB. SHOP DWGS / ENG - SITEWORK #1 = Pavers, P
189	C&S-SUB-1550	PREP & SUB. SHOP DWGS / ENG / APPROVALS - TOWER CRANE LOGISTICS	20	25-Feb-19	22-Mar-19	PREP & SUB. SHOP DWGS / ENG / APPROVALS - TOWER CR
190	C&S-SUB-1500	PREP & SUB. SHOP DWGS / ENG - MASONRY	30	11-Feb-19 A	28-Mar-19	PREP & SUB. SHOP DWGS / ENG - MASONRY, PREP & SUB
191	C&S-SUB-1340	PREP & SUB. SHOP DWGS / ENG - STRUCTURAL STEEL - TRUSSES	63	30-Oct-18 A	09-Apr-19	PREP & SUB. SHOP DWGS / ENG - STRUCTURAL STEEL - T
192	C&S-SUB-1420	PREP & SUB. SHOP DWGS / ENG - STRUCTURAL STEEL - WEST TOWER	63	17-Dec-18	09-Apr-19	PREP & SUB. SHOP DWGS / ENG - STRUCTURAL STEEL - V
193	C&S-SUB-1390	PREP & SUB. SHOP DWGS / ENG - FOUNDATIONS & EXCAVATION	63	07-Dec-18	09-Apr-19	PREP & SUB. SHOP DWGS / ENG - FOUNDATIONS & EXCA
194	C&S-SUB-1310	PREP & SUB. SHOP DWGS / ENG - ELEVATORS / ESCALATORS	63	17-Aug-18	09-Apr-19	PREP & SUB. SHOP DWGS / ENG - ELEVATORS / ESCALAT
195	C&S-SUB-1410	PREP & SUB. SHOP DWGS / ENG - CONCRETE SUPERSTRUCTURE	63	07-Dec-18	09-Apr-19	PREP & SUB. SHOP DWGS / ENG - CONCRETE SUPERSTR
196	C&S-SUB-1330	PREP & SUB. SHOP DWGS / ENG - MISC. IRON	63	05-Oct-18 A	09-Apr-19	PREP & SUB. SHOP DWGS / ENG - MISC. IRON, PREP & SU
197	C&S-SUB-1460	PREP & SUB. SHOP DWGS / SAMPLES - CERAMIC TILE	63	28-Dec-18	09-Apr-19	PREP & SUB. SHOP DWGS / SAMPLES - CERAMIC TILE, PR
198	C&S-SUB-1450	PREP & SUB. SHOP DWGS / ENG - ELECTRICAL / ELECTRICAL EQUIP.	84	21-Dec-18	23-Apr-19	PREP & SUB. SHOP DWGS / ENG - ELECTRICAL / ELECTR
199	C&S-SUB-1660	PREP & SUB. SHOP DWGS / ENG - CURTAIN WALL & METAL PANEL MOCK UP	42	17-Jan-19 A	23-Apr-19	PREP & SUB. SHOP DWGS / ENG - CURTAIN WALL & MET
200	C&S-SUB-1530	PREP & SUB. SHOP DWGS / ENG - SPRAY ON FIREPROOFING	42	25-Feb-19	23-Apr-19	PREP & SUB. SHOP DWGS / ENG - SPRAY ON FIREPROO
201	C&S-SUB-1360	PREP & SUB. SHOP DWGS / ENG - ROOFING / WATERPROOFING	63	04-Dec-18	26-Apr-19	PREP & SUB. SHOP DWGS / ENG - ROOFING / WATERPRO
202	C&S-SUB-1470	PREP & SUB. SHOP DWGS / ENG - FIRE PROTECTION	63	18-Jan-19 A	06-May-19	PREP & SUB. SHOP DWGS / ENG - FIRE PROTECTION, P
203	C&S-SUB-1320	PREP & SUB. SHOP DWGS / ENG - PLUMBING / PLUMBING EQUIP.	63	17-Aug-18	14-May-19	PREP & SUB. SHOP DWGS / ENG - PLUMBING / PLUMBING
204	C&S-SUB-1480	PREP & SUB. SHOP DWGS / ENG - MECH. - HVAC & AIR	63	05-Feb-19 A	22-May-19	PREP & SUB. SHOP DWGS / ENG - MECH. - HVAC & AIR,
205	C&S-SUB-1510	PREP & SUB. SHOP DWGS / ENG - FIRE ALARM / FIRE ALARM EQUIP.	63	22-Feb-19 A	22-May-19	PREP & SUB. SHOP DWGS / ENG - FIRE ALARM / FIRE A
206	C&S-SUB-1520	PREP & SUB. SHOP DWGS / ENG - LOW VOLTAGE / CCTV / EQUIP.	63	25-Feb-19	22-May-19	PREP & SUB. SHOP DWGS / ENG - LOW VOLTAGE / CCT
207	C&S-SUB-1600	PREP & SUB. SHOP DWGS / ENG - STOREFRONTS	63	25-Feb-19	22-May-19	PREP & SUB. SHOP DWGS / ENG - STOREFRONTS
208	C&S-SUB-1540	PREP & SUB. SHOP DWGS / SAMPLES - PAINT & WALL COVERING	63	25-Feb-19	22-May-19	PREP & SUB. SHOP DWGS / SAMPLES - PAINT & WALL C
209	C&S-SUB-1400	PREP & SUB. SHOP DWGS / ENG - APPROVALS - STRUCTURAL / MISC. STEEL	84	07-Dec-18	30-May-19	PREP & SUB. SHOP DWGS / ENG - APPROVALS - STRUC
210	C&S-SUB-1490	PREP & SUB. SHOP DWGS / ENG - TERRACES/ CROWN LED / TOH STEEL / SIK	84	25-Feb-19	21-Jun-19	PREP & SUB. SHOP DWGS / ENG - TERRACES/ CROW
211	C&S-SUB-1560	PREP & SUB. SHOP DWGS / ENG - DOORS & HARDWARE	63	01-May-19	30-Jul-19	PREP & SUB. SHOP DWGS / ENG - DOORS & HARDV
212	C&S-SUB-1570	PREP & SUB. SHOP DWGS / ENG - CAULKING	42	28-Jun-19	27-Aug-19	PREP & SUB. SHOP DWGS / ENG - CAULKING
213	C&S-SUB-1650	PREP & SUB. SHOP DWGS / ENG - SIGN - STRUCTURE ONLY	63	10-Jun-19	06-Sep-19	PREP & SUB. SHOP DWGS / ENG - SIGN - STRUCT
214	C&S-SUB-1580	PREP & SUB. SHOP DWGS / ENG - OVERHEAD DOORS	63	28-Jun-19	26-Sep-19	PREP & SUB. SHOP DWGS / ENG - OVERHEAD D
215	C&S-SUB-1590	PREP & SUB. SHOP DWGS / ENG - LOADING DOCK EQUIP.	63	28-Jun-19	26-Sep-19	PREP & SUB. SHOP DWGS / ENG - LOADING DOO
216	C&S-SUB-1610	PREP & SUB. SHOP DWGS / ENG - ARCH. METAL & GLASS	63	28-Jun-19	26-Sep-19	PREP & SUB. SHOP DWGS / ENG - ARCH. METAL
217	C&S-SUB-1620	PREP & SUB. SHOP DWGS / SAMPLES - FLOORING	63	28-Jun-19	26-Sep-19	PREP & SUB. SHOP DWGS / SAMPLES - FLOORING
218	C&S-SUB-1630	PREP & SUB. SHOP DWGS / ENG - MISC. SPECIALTIES	63	28-Jun-19	26-Sep-19	PREP & SUB. SHOP DWGS / ENG - MISC. SPECIA
219	C&S-SUB-1640	PREP & SUB. SHOP DWGS / ENG - ARCH MILLWORK	63	28-Jun-19	26-Sep-19	PREP & SUB. SHOP DWGS / ENG - ARCH MILLWO



#	Activity ID	Activity Name	Original Duration	Start	Finish	
220	C&S-SUB-1380	PREP & SUB. SHOP DWGS / ENG - CURTAIN WALL & METAL PANELS	300	06-Dec-18	27-Jan-20	
221	CORE & SHELL REV & APPROVE					
222	C&S-APP-1320	REV. & APP. SHOP DWGS / ENG - PLUMBING / PLUMBING EQUIP.	42	11-Dec-18	25-Mar-19	
223	C&S-APP-1290	REV. & APP. SHOP DWGS / ENG - CONCRETE SUPERSTRUCTURE	42	17-Dec-18	25-Mar-19	
224	C&S-APP-1340	REV. & APP. SHOP DWGS / ENG - STRUCTURAL STEEL - TRUSSES	42	17-Dec-18	25-Mar-19	
225	C&S-APP-1350	REV. & APP. SHOP DWGS / ENG - MISC. IRON	42	18-Dec-18	25-Mar-19	
226	C&S-APP-1370	REV. & APP. SHOP DWGS / ENG - ROOFING / WATERPROOFING	42	11-Jan-19	25-Mar-19	
227	C&S-APP-1300	REV. & APP. SHOP DWGS / ENG - ELEVATORS / ESCALATORS	42	17-Sep-18	25-Mar-19	
228	C&S-APP-1400	REV. & APP. SHOP DWGS / ENG - CARPENTRY / TEMP. PROTECTION	26	25-Feb-19	01-Apr-19	
229	C&S-APP-1310	REV. & APP. SHOP DWGS / ENG - CURTAIN WALL & METAL PANELS	63	06-Dec-18	09-Apr-19	
230	C&S-APP-1420	REV. & APP. SHOP DWGS / TOWER CRANE & LOGISTICS	15	25-Mar-19	12-Apr-19	
231	C&S-APP-1410	REV. & APP. STRUCTURAL STEEL - WEST TOWER NEW STRUCTURE	42	25-Feb-19	23-Apr-19	
232	C&S-APP-1490	REV. & APP. SHOP DWGS / ENG - MECH. - HVAC & AIR	42	25-Feb-19	23-Apr-19	
233	C&S-APP-1380	REV. & APP. SHOP DWGS / ENG - CURTAIN WALL & METAL PANELS MOCK UP	42	14-Feb-19	23-Apr-19	
234	C&S-APP-1390	REV. & APP. SHOP DWGS / ENG - FOUNDATIONS & EXCAVATION	42	25-Feb-19	23-Apr-19	
235	C&S-APP-1440	REV. & APP. SHOP DWGS / SAMPLES - CERAMIC TILE	42	25-Feb-19	23-Apr-19	
236	C&S-APP-1460	REV. & APP. SHOP DWGS / ENG - SITEWORK	30	18-Mar-19	26-Apr-19	
237	C&S-APP-1470	REV. & APP. SHOP DWGS / ENG - MASONRY	30	29-Mar-19	09-May-19	
238	C&S-APP-1450	REV. & APP. SHOP DWGS / ENG - BUILDING MAINTENANCE UNIT (BMU)	42	15-Mar-19	13-May-19	
239	C&S-APP-1430	REV. & APP. SHOP DWGS / ENG - SPRAY ON FIREPROOFING	42	26-Mar-19	22-May-19	
240	C&S-APP-1480	REV. & APP. STRUCTURAL STEEL TERRACES/ CROWN LED/ SIGN STRUCTUF	42	24-Apr-19	21-Jun-19	
241	C&S-APP-1500	REV. & APP. SHOP DWGS / ENG - LOW VOLTAGE / CCTV / EQUIP.	42	24-Apr-19	21-Jun-19	
242	C&S-APP-1580	REV. & APP. SHOP DWGS / ENG - STOREFRONTS	42	24-Apr-19	21-Jun-19	
243	C&S-APP-1510	REV. & APP. SHOP DWGS / ENG - SAMPLES PAINT & WALL COVERING	42	24-Apr-19	21-Jun-19	
244	C&S-APP-1360	REV. & APP. SHOP DWGS / ENG - ELECTRICAL / ELECTRICAL EQUIP.	180	09-Jan-19	01-Jul-19	
245	C&S-APP-1520	REV. & APP. SHOP DWGS / ENG - FIRE PROTECTION	42	06-May-19	05-Jul-19	
246	C&S-APP-1530	REV. & APP. SHOP DWGS / ENG - FIRE ALARM / FIRE ALARMEQUIP.	42	24-Jul-19	20-Sep-19	
247	C&S-APP-1540	REV. & APP. SHOP DWGS / SPECS - CAULKING	42	30-Jul-19	26-Sep-19	
248	C&S-APP-1550	REV. & APP. SHOP DWGS / ENG - DOORS & HARDWARE	42	31-Jul-19	27-Sep-19	
249	C&S-APP-1630	REV. & APP. SHOP DWGS / ENG - SIGN STRUCTURE	42	08-Aug-19	07-Oct-19	
250	C&S-APP-1560	REV. & APP. SHOP DWGS / ENG - OVERHEAD DOORS	42	28-Aug-19	28-Oct-19	
251	C&S-APP-1570	REV. & APP. SHOP DWGS / ENG - LOADING DOCK EQUIP.	42	28-Aug-19	28-Oct-19	
252	C&S-APP-1590	REV. & APP. SHOP DWGS / ENG - ARCH. METAL & GLASS	42	28-Aug-19	28-Oct-19	
253	C&S-APP-1600	REV. & APP. SHOP DWGS / SAMPLES - FLOORING	42	28-Aug-19	28-Oct-19	
254	C&S-APP-1610	REV. & APP. SHOP DWGS / ENG - MISC. SPECIALTIES	42	28-Aug-19	28-Oct-19	
255	C&S-APP-1620	REV. & APP. SHOP DWGS / ENG - ARCH. MILLWORK	30	27-Sep-19	08-Nov-19	
256	CORE & SHELL FAB & DELIVER					
257	C&S-F&D-1300	PROCURE / DELIVER - MONITORING EQUIP.	5	08-Jan-19	08-Mar-19	
258	C&S-F&D-1320	PROCURE / DELIVER - HOIST & SCAFFOLDING	3	11-Mar-19	13-Mar-19	
259	C&S-F&D-1350	FOUNDATIONS MATERIAL PROCUREMENT	30	09-Apr-19	21-May-19	
260	C&S-F&D-1330	FABRICATE / BUILD / TEST & APPROVE - CURTAIN WALL & METAL PANELS MO	82	24-Apr-19	19-Aug-19	
261	C&S-F&D-1310	FABRICATE / DELIVER - STRUCTURAL / MISC. STEEL - THEATER	126	25-Feb-19	21-Aug-19	
262	C&S-F&D-1370	FAB & DELIVER NEW STEEL THEATER SUPPORT & MODIFICATIONS	42	26-Jun-19	23-Aug-19	



#	Activity ID	Activity Name	Original Duration	Start	Finish	
263	C&S-F&D-1460	PROCUREMENT / FABRICATION - MISC. IRON	60	22-Jul-19	15-Oct-19	
264	C&S-F&D-1380	PROCURE / DELIVER - MECH. - HVAC & AIR - MECH. EQUIP. / COOLING TOWE	126	24-Apr-19	22-Oct-19	
265	C&S-F&D-1340	FABRICATE / DELIVER - STRUCTURAL STEEL - WEST TOWER NEW STRUCTUF	126	17-May-19	18-Nov-19	
266	C&S-F&D-1390	PROCURE / DELIVER - ELECTRICAL / ELECTRICAL EQUIP.	126	02-Jul-19	03-Jan-20	
267	C&S-F&D-1410	FABRICATE / DELIVER - STRUCTURAL STEEL TRUSSES	126	30-Sep-19	03-Apr-20	
268	C&S-F&D-1600	PROCUREMENT / FABRICATION - SIGN STRUCTURE	126	08-Oct-19	10-Apr-20	
269	C&S-F&D-1400	PROCURE / DELIVER - ELEVATORS / ESCALATORS	126	05-Nov-19	08-May-20	
270	C&S-F&D-1440	PROCURE / DELIVER - CONCRETE SUPERSTRUCTURE	10	21-Jul-20	04-Aug-20	
271	C&S-F&D-1450	PROCURE / DELIVER - MASONRY	15	28-Jul-20	18-Aug-20	
272	C&S-F&D-1420	PROCURE / DELIVER - ELEVATOR RAILS	126	03-Apr-20	01-Oct-20	
273	C&S-F&D-1430	FABRICATE / DELIVER - STRUCT. STEEL - TERRACES, CROWN LED, TOH STEE	126	16-Apr-20	15-Oct-20	
274	C&S-F&D-1360	PROCUREMENT / FABRICATION - CURTAIN WALL & METAL PANELS	360	22-May-19	27-Oct-20	
275	C&S-F&D-1470	PROCUREMENT / FABRICATION - SPRAY ON FIREPROOFING	84	14-Aug-20	17-Dec-20	
276	C&S-F&D-1550	PROCURE / DELIVER - ROOFING / WATERPROOFING	30	25-Jan-21	09-Mar-21	
277	C&S-F&D-1540	PROCURE / DELIVER - DOORS & HARDWARE	84	03-Dec-20	05-Apr-21	
278	C&S-F&D-1490	PROCURE / DELIVER - PLUMBING / PLUMBING EQUIP.	126	10-Dec-20	11-Jun-21	
279	C&S-F&D-1480	PROCUREMENT / FABRICATION - CERAMIC TILE	84	18-Feb-21	17-Jun-21	
280	C&S-F&D-1530	PROCUREMENT / FABRICATION - PAINT & WALL COVERING	15	26-May-21	17-Jun-21	
281	C&S-F&D-1500	PROCURE / DELIVER - FIRE PROTECTION EQUIP. / SYSTEM	126	29-Dec-20	28-Jun-21	
282	C&S-F&D-1510	PROCURE / DELIVER - FIRE ALARM / FIRE ALARM EQUIP.	84	02-Mar-21	28-Jun-21	
283	C&S-F&D-1560	PROCURE / DELIVER - LOW VOLTAGE / CCTV / EQUIP.	126	31-Dec-20	30-Jun-21	
284	C&S-F&D-1520	PROCUREMENT / FABRICATION - FLOORING	84	04-Mar-21	01-Jul-21	
285	C&S-F&D-1640	PROCURE / DELIVER - CARPENTRY / TEMP. PROTECTION	10	07-Jul-21	20-Jul-21	
286	C&S-F&D-1570	PROCUREMENT / FABRICATION - ARCH. METAL & GLASS THTR	84	22-Apr-21	19-Aug-21	
287	C&S-F&D-1630	PROCUREMENT / FABRICATION - OVERHEAD DOORS	84	02-Jun-21	29-Sep-21	
288	C&S-F&D-1590	PROCUREMENT / FABRICATION - LOADING DOCK EQUIP.	105	03-May-21	29-Sep-21	
289	C&S-F&D-1620	PROCUREMENT / FABRICATION - ARCH MILLWORK THTR	60	09-Jul-21	01-Oct-21	
290	C&S-F&D-1580	PROCUREMENT / FABRICATION - STOREFRONTS	126	20-Apr-21	18-Oct-21	
291	C&S-F&D-1650	PROCURE / DELIVER - SITEWORK MATERIAL	5	03-Dec-21	10-Dec-21	
292	C&S-F&D-1610	PROCUREMENT / FABRICATION - MISC. SPECIALTIES	105	01-Sep-21	07-Feb-22	
293	C&S-F&D-1660	PROCUREMENT / FABRICATION / DELIVER - BUILDING MAINTENANCE UNIT (E	90	14-Oct-21	25-Feb-22	
294	HOTEL FIT-OUT					
295	HOTEL BID & AWARD					
296	H-PCKG-01	PACKAGE # 1	0	21-May-18		
297	H-PCKG-02	PACKAGE # 2	0	04-Jun-18 A		
298	H-PCKG-03	PACKAGE # 3	0	11-Jun-18 A		
299	H-B&A-0040	HOTEL - BID & AWARD - PLUMBING / PLUMBING EQUIPMENT	46	11-Apr-18 A	09-Jul-18 A	
300	H-B&A-0050	HOTEL - BID & AWARD - FIRE PROTECTION	46	14-May-18	09-Jul-18 A	
301	H-B&A-0100	HOTEL - BID & AWARD - STEEL	58	15-Jun-18 A	02-Aug-18 A	
302	H-B&A-0120	HOTEL - BID & AWARD - CERAMIC TILE / STONE	58	15-Jun-18 A	03-Aug-18 A	
303	H-B&A-0020	HOTEL - BID & AWARD - HVAC	46	11-Jun-18 A	08-Aug-18 A	
304	H-B&A-0010	HOTEL - BID & AWARD - DRYWALL & CEILINGS	46	11-Jun-18 A	15-Aug-18 A	
305	H-B&A-0030	HOTEL - BID & AWARD - ELECTRICAL / ELECTRICAL EQUIPMENT	46	06-Aug-18	15-Nov-18 A	






#	Activity ID	Activity Name	Original Duration	Start	Finish	
306	H-B&A-0210	HOTEL - BID & AWARD - CONCRETE	88	06-Sep-18	15-Nov-18 A	HOTEL - BID & AWARD - CONCRETE
307	H-B&A-0070	HOTEL - BID & AWARD - MILLWORK	46	24-Sep-18	28-Nov-18 A	HOTEL - BID & AWARD - MILLWORK
308	H-B&A-0220	HOTEL - BID & AWARD - ROOFING	88	25-Oct-18 A	28-Nov-18 A	HOTEL - BID & AWARD - ROOFING
309	H-B&A-0240	HOTEL - BID & AWARD - MISC. SPECIALTIES	88	14-Sep-18	30-Nov-18 A	HOTEL - BID & AWARD - MISC. SPECIALTIES
310	H-B&A-0140	HOTEL - BID & AWARD - PAINTING & WC	58	05-Oct-18 A	05-Dec-18 A	HOTEL - BID & AWARD - PAINTING & WC
311	H-B&A-0250	HOTEL - BID & AWARD - TOILET ACCESSORIES (est AS/AF)	88	21-Dec-18	21-Dec-18 A	HOTEL - BID & AWARD - TOILET ACCESSORIES (est AS/AF)
312	H-B&A-0200	HOTEL - BID & AWARD - SITEWORK	20	05-Nov-18	08-Mar-19	HOTEL - BID & AWARD - SITEWORK, HOTEL - BID & AWARD -
313	H-B&A-0060	HOTEL - BID & AWARD - HOLLOW METAL	46	25-Feb-19	29-Apr-19	HOTEL - BID & AWARD - HOLLOW METAL
314	H-B&A-0080	HOTEL - BID & AWARD - WOOD DOORS	46	25-Feb-19	29-Apr-19	HOTEL - BID & AWARD - WOOD DOORS
315	H-B&A-0090	HOTEL - BID & AWARD - HARDWARE	46	25-Feb-19	29-Apr-19	HOTEL - BID & AWARD - HARDWARE
316	H-B&A-0110	HOTEL - BID & AWARD - ARCH.METAL & GLASS	58	25-Feb-19	15-May-19	HOTEL - BID & AWARD - ARCH.METAL & GLASS
317	H-B&A-0130	HOTEL - BID & AWARD - FLOORING (WOOD & CARPET)	58	25-Feb-19	15-May-19	HOTEL - BID & AWARD - FLOORING (WOOD & CARPET)
318	H-B&A-0230	HOTEL - BID & AWARD - CAULK / JOINT SEALANT	88	25-Feb-19	27-Jun-19	HOTEL - BID & AWARD - CAULK / JOINT SEALANT
319	H-B&A-0260	HOTEL - BID & AWARD - FIREPLACES	88	25-Feb-19	27-Jun-19	HOTEL - BID & AWARD - FIREPLACES
320	HOTEL PREP & SUBMIT					
321	H-SUB-0010	HOTEL - PREP & SUB. SHOP DWGS / ENG - DRYWALL & CEILINGS	63	21-Jan-19 A	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - DRYWALL & CE
322	H-SUB-0030	HOTEL - PREP & SUB. SHOP DWGS / ENG - ELECTRICAL / ELECTRICAL EQUIP	63	21-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - ELECTRICAL /
323	H-SUB-0040	HOTEL - PREP & SUB. SHOP DWGS / ENG - PLUMBING / PLUMBING EQUIP.	63	28-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - PLUMBING / PL
324	H-SUB-0050	HOTEL - PREP & SUB. SHOP DWGS / ENG - FIRE PROTECTION	63	18-Jan-19 A	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - FIRE PROTECT
325	H-SUB-0120	HOTEL - PREP & SUB. SHOP DWGS / CERAMIC TILE / STONE	63	15-Oct-18 A	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / CERAMIC TILE / STO
326	H-SUB-0200	HOTEL - PREP & SUB. SHOP DWGS / SITEWORK	63	04-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / SITEWORK, HOTEL -
327	H-SUB-0210	HOTEL - PREP & SUB. SHOP DWGS / SPECS - CONCRETE	63	13-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / SPECS - CONCRETE,
328	H-SUB-0220	HOTEL - PREP & SUB. SHOP DWGS / ROOFING	63	04-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ROOFING, HOTEL - P
329	H-SUB-0250	HOTEL - PREP & SUB. SHOP DWGS / TOILET ACCESSORIES	63	21-Jan-19 A	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / TOILET ACCESSORIE
330	H-SUB-2600	HOTEL - PREP & SUB. SHOP DWGS / ENG - LIGHT FIXTURES	63	21-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - LIGHT FIXTURE
331	H-SUB-2700	HOTEL - PREP & SUB. SHOP DWGS / ENG - SPECIALTY LIGHT FIXTURES	63	21-Dec-18	09-Apr-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - SPECIALTY LIG
332	H-SUB-0020	HOTEL - PREP & SUB. SHOP DWGS / ENG - HVAC	63	07-Feb-19 A	14-May-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - HVAC, HOTEL
333	H-SUB-0070	HOTEL - PREP & SUB. SHOP DWGS / ENG - MILLWORK	63	25-Feb-19	22-May-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - MILLWORK
334	H-SUB-0100	HOTEL - PREP & SUB. SHOP DWGS / ENG & CALCS - STEEL	63	25-Jan-19 A	22-May-19	HOTEL - PREP & SUB. SHOP DWGS / ENG & CALCS - ST
335	H-SUB-0140	HOTEL - PREP & SUB. SHOP DWGS / SAMPLES - PAINTING & WC	63	25-Feb-19	22-May-19	HOTEL - PREP & SUB. SHOP DWGS / SAMPLES - PAINTIN
336	H-SUB-0240	HOTEL - PREP & SUB. SHOP DWGS / MISC. SPECIALTIES	63	25-Feb-19	22-May-19	HOTEL - PREP & SUB. SHOP DWGS / MISC. SPECIALTIES
337	H-SUB-0060	HOTEL - PREP & SUB. SHOP DWGS / ENG - HOLLOW METAL	63	30-Apr-19	29-Jul-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - HOLLOW
338	H-SUB-0080	HOTEL - PREP & SUB. SHOP DWGS / WOOD DOORS	63	30-Apr-19	29-Jul-19	HOTEL - PREP & SUB. SHOP DWGS / WOOD DOORS
339	H-SUB-0090	HOTEL - PREP & SUB. SHOP DWGS / ENG - HARDWARE	63	30-Apr-19	29-Jul-19	HOTEL - PREP & SUB. SHOP DWGS / ENG - HARDWA
340	H-SUB-0110	HOTEL - PREP & SUB. SHOP DWGS / ARCH. METAL & GLASS	63	16-May-19	14-Aug-19	HOTEL - PREP & SUB. SHOP DWGS / ARCH. METAL
341	H-SUB-0130	HOTEL - PREP & SUB. SHOP DWGS / SAMPLES - FLOORING (WOOD & CARPET)	63	16-May-19	14-Aug-19	HOTEL - PREP & SUB. SHOP DWGS / SAMPLES - FL
342	H-SUB-0230	HOTEL - PREP & SUB. SHOP DWGS / CAULK / JOINT SEALANT	63	28-Jun-19	26-Sep-19	HOTEL - PREP & SUB. SHOP DWGS / CAULK / JO
343	H-SUB-0260	HOTEL - PREP & SUB. SHOP DWGS / FIREPLACES	63	28-Jun-19	26-Sep-19	HOTEL - PREP & SUB. SHOP DWGS / FIREPLACE
344	HOTEL REV & APPROVE					
345	H-APP-0030	HOTEL - REV. & APP. SHOP DWGS / ENG - ELECTRICAL / ELECTRICAL EQUIP.	42	09-Jan-19 A	25-Mar-19	HOTEL - REV. & APP. SHOP DWGS / ENG - ELECTRICAL / EL
346	H-APP-0120	HOTEL - REV. & APP. SHOP DWGS / CERAMIC TILE / STONE	42	14-Nov-18	25-Mar-19	HOTEL - REV. & APP. SHOP DWGS / CERAMIC TILE / STONE
347	H-APP-2600	HOTEL - REV. & APP. SHOP DWGS / ENG - LIGHT FIXTURES	42	09-Jan-19 A	25-Mar-19	HOTEL - REV. & APP. SHOP DWGS / ENG - LIGHT FIXTURES
348	H-APP-2700	HOTEL - REV. & APP. SHOP DWGS / ENG - SPECIALTY LIGHT FIXTURES	42	09-Jan-19 A	25-Mar-19	HOTEL - REV. & APP. SHOP DWGS / ENG - SPECIALTY LIG



#	Activity ID	Activity Name	Original Duration	Start	Finish	
349	H-APP-0040	HOTEL - REV. & APP. SHOP DWGS / ENG - PLUMBING / PLUMBING EQUIP.	42	16-Jan-19 A	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / ENG - PLUMBING / PL
350	H-APP-0050	HOTEL - REV. & APP. SHOP DWGS / ENG - FIRE PROTECTION	42	25-Feb-19	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / ENG - FIRE PROTECT
351	H-APP-0020	HOTEL - REV. & APP. SHOP DWGS / ENG - HVAC	42	25-Feb-19	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / ENG - HVAC
352	H-APP-0010	HOTEL - REV. & APP. SHOP DWGS / ENG - DRYWALL & CEILINGS	42	19-Feb-19 A	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / ENG - DRYWALL & CE
353	H-APP-0100	HOTEL - REV. & APP. SHOP DWGS / ENG & CALCS - STEEL	42	25-Feb-19	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / ENG & CALCS - STEE
354	H-APP-0200	HOTEL - REV. & APP. SHOP DWGS / SITEWORK	42	25-Feb-19	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / SITEWORK
355	H-APP-0210	HOTEL - REV. & APP. SHOP DWGS / SPECS - CONCRETE	42	25-Feb-19	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / SPECS - CONCRETE
356	H-APP-0220	HOTEL - REV. & APP. SHOP DWGS / ROOFING	42	25-Feb-19	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / ROOFING
357	H-APP-0250	HOTEL - REV. & APP. SHOP DWGS / TOILET ACCESSORIES	42	29-Jan-19 A	23-Apr-19	HOTEL - REV. & APP. SHOP DWGS / TOILET ACCESSORIES
358	H-APP-0070	HOTEL - REV. & APP. SHOP DWGS / ENG - MILLWORK	42	24-Apr-19	21-Jun-19	HOTEL - REV. & APP. SHOP DWGS / ENG - MILLWORK
359	H-APP-0140	HOTEL - REV. & APP. SHOP DWGS / SAMPLES - PAINTING & WC	42	24-Apr-19	21-Jun-19	HOTEL - REV. & APP. SHOP DWGS / SAMPLES - PAINTI
360	H-APP-0240	HOTEL - REV. & APP. SHOP DWGS / MISC. SPECIALTIES	42	24-Apr-19	21-Jun-19	HOTEL - REV. & APP. SHOP DWGS / MISC. SPECIALTIE
361	H-APP-0060	HOTEL - REV. & APP. SHOP DWGS / ENG - HOLLOW METAL	42	28-Jun-19	27-Aug-19	HOTEL - REV. & APP. SHOP DWGS / ENG - HOLLOW
362	H-APP-0080	HOTEL - REV. & APP. SHOP DWGS / WOOD DOORS	42	28-Jun-19	27-Aug-19	HOTEL - REV. & APP. SHOP DWGS / WOOD DOORS
363	H-APP-0090	HOTEL - REV. & APP. SHOP DWGS / ENG - HARDWARE	42	28-Jun-19	27-Aug-19	HOTEL - REV. & APP. SHOP DWGS / ENG - HARDWA
364	H-APP-0110	HOTEL - REV. & APP. SHOP DWGS / ARCH. METAL & GLASS	42	17-Jul-19	13-Sep-19	HOTEL - REV. & APP. SHOP DWGS / ARCH. METAL
365	H-APP-0130	HOTEL - REV. & APP. SHOP DWGS / SAMPLES - FLOORING (WOOD & CARPET)	42	17-Jul-19	13-Sep-19	HOTEL - REV. & APP. SHOP DWGS / SAMPLES - FL
366	H-APP-0230	HOTEL - REV. & APP. SHOP DWGS / CAULK / JOINT SEALANT	42	28-Aug-19	28-Oct-19	HOTEL - REV. & APP. SHOP DWGS / CAULK / JO
367	H-APP-0260	HOTEL - REV. & APP. SHOP DWGS / FIREPLACES	42	28-Aug-19	28-Oct-19	HOTEL - REV. & APP. SHOP DWGS / FIREPLACE
368	HOTEL FAB & DELIVER					
369	H-F&D-0100	HOTEL PROCURE / DELIVER - STEEL	84	24-Apr-19	21-Aug-19	HOTEL PROCURE / DELIVER - STEEL
370	H-F&D-0030	HOTEL PROCURE / DELIVER - ELECTRICAL / ELECTRICAL EQUIP.	126	20-Feb-20	18-Aug-20	HOTEL PROCURE / DELIVER
371	H-F&D-0210	HOTEL PROCURE / DELIVER - CONCRETE	5	12-Aug-20	19-Aug-20	HOTEL PROCURE / DELIVER
372	H-F&D-0010	HOTEL PROCURE / DELIVER - DRYWALL & CEILINGS	10	13-Aug-20	27-Aug-20	HOTEL PROCURE / DELIVER
373	H-F&D-0050	HOTEL PROCURE / DELIVER - FIRE PROTECTION EQUIP. / SYSTEM	20	30-Jul-20	27-Aug-20	HOTEL PROCURE / DELIVER
374	H-F&D-0020	HOTEL PROCURE / DELIVER - MECH. EQUIP. / COOLING TOWER / CHILLERS	126	20-Apr-20	19-Oct-20	HOTEL PROCURE / DELIV
375	H-F&D-0230	HOTEL PROCURE / DELIVER - CAULK / JOINT SEALANT	10	19-Oct-20	02-Nov-20	HOTEL PROCURE / DELM
376	H-F&D-0080	HOTEL PROCURE / DELIVER - WOOD DOORS	84	21-Aug-20	24-Dec-20	HOTEL PROCURE / DE
377	H-F&D-0090	HOTEL PROCURE / DELIVER - HARDWARE	84	21-Aug-20	24-Dec-20	HOTEL PROCURE / DE
378	H-F&D-0220	HOTEL PROCURE / DELIVER - ROOFING	30	25-Jan-21	09-Mar-21	HOTEL PROCURE
379	H-F&D-0060	HOTEL PROCURE / DELIVER - HOLLOW METAL	84	18-Dec-20	21-Apr-21	HOTEL PROCUR
380	H-F&D-0040	HOTEL PROCURE / DELIVER - PLUMBING / PLUMBING EQUIP.	126	13-Nov-20	18-May-21	HOTEL PROCU
381	H-F&D-2700	HOTEL PROCURE / DELIVER - SPECIALTY LIGHT FIXTURES	126	17-Nov-20	20-May-21	HOTEL PROCU
382	H-F&D-0120	HOTEL PROCURE / DELIVER - CERAMIC TILE / STONE	105	19-Jan-21	17-Jun-21	HOTEL PROCU
383	H-F&D-0140	HOTEL PROCURE / DELIVER - PAINTING & WC	15	26-May-21	17-Jun-21	HOTEL PROCU
384	H-F&D-0130	HOTEL PROCURE / DELIVER - FLOORING (WOOD & CARPET)	84	04-Mar-21	01-Jul-21	HOTEL PROCU
385	H-F&D-2600	HOTEL PROCURE / DELIVER - LIGHT FIXTURES, STOCK	40	25-May-21	22-Jul-21	HOTEL PR
386	H-F&D-0070	HOTEL PROCURE / DELIVER - MILLWORK	84	25-Mar-21	23-Jul-21	HOTEL PR
387	H-F&D-0240	HOTEL PROCURE / DELIVER - MISC. SPECIALTIES	84	31-Mar-21	29-Jul-21	HOTEL PR
388	H-F&D-0250	HOTEL PROCURE / DELIVER - TOILET ACCESSORIES	63	29-Apr-21	29-Jul-21	HOTEL PR
389	H-F&D-0260	HOTEL PROCURE / DELIVER - FIREPLACES	84	01-Apr-21	30-Jul-21	HOTEL PR
390	H-F&D-0110	HOTEL PROCURE / DELIVER - ARCH. METAL & GLASS	84	23-Apr-21	23-Aug-21	HOTEL P
391	H-F&D-0200	HOTEL PROCURE / DELIVER - SITEWORK	63	07-Jun-21	03-Sep-21	HOTEL P



#	Activity ID	Activity Name	Original Duration	Start	Finish
392		THEATER FIT OUT			
393		THEATER BID & AWARD			
394	THTR-B&A-10f	THEATER - BID & AWARD - CONSTRUCTION TEMP. FACILITIES	46	01-Feb-18 A	12-Apr-18 A
395	THTR-PCKG-0	PACKAGE # 1	0	18-Apr-18 A	
396	THTR-PCKG-0	PACKAGE # 2	0	25-Apr-18 A	
397	THTR-B&A-10f	THEATER - BID & AWARD - SELECTIVE DEMOLITION	46	05-Feb-18 A	27-Apr-18 A
398	THTR-PCKG-0	PACKAGE # 3	0	09-May-18	
399	THTR-PCKG-0	PACKAGE # 4	0	16-May-18	
400	THTR-B&A-10f	THEATER - BID & AWARD - PLUMBING / PLUMBING EQUIPMENT	46	11-Apr-18 A	09-Jul-18 A
401	THTR-B&A-10f	THEATER - BID & AWARD - FIRE PROTECTION	46	11-Apr-18 A	09-Jul-18 A
402	THTR-B&A-10f	THEATER - BID & AWARD - STEEL / MISCELLANEOUS	46	11-Apr-18 A	02-Aug-18 A
403	THTR-B&A-10f	THEATER - BID & AWARD - HVAC	46	11-Apr-18 A	13-Aug-18 A
404	THTR-B&A-10f	THEATER - BID & AWARD - DRYWALL & CEILINGS	58	16-Apr-18 A	15-Aug-18 A
405	THTR-B&A-10f	THEATER - BID & AWARD - CONCRETE	58	15-Jun-18 A	06-Sep-18 A
406	THTR-B&A-10f	THEATER - BID & AWARD - SITEWORK	85	05-Nov-18	05-Nov-18 A
407	THTR-B&A-11c	THEATER - BID & AWARD - MASONRY	85	19-Sep-18	15-Nov-18 A
408	THTR-B&A-10f	THEATER - BID & AWARD - CERAMIC TILE / STONE	85	03-Aug-18	26-Nov-18 A
409	THTR-B&A-11e	THEATER - BID & AWARD - EXCAVATION & FOUNDATION	58	24-Sep-18	27-Nov-18 A
410	THTR-B&A-12f	THEATER - BID & AWARD - STAGE LIFT	40	24-Sep-18	27-Nov-18 A
411	THTR-B&A-111	THEATER - BID & AWARD - ROOFING & WATERPROOFING	85	25-Oct-18 A	30-Nov-18 A
412	THTR-B&A-10f	THEATER - BID & AWARD - PAINTING & WC	85	05-Oct-18 A	05-Dec-18 A
413	THTR-B&A-10f	THEATER - BID & AWARD - ELECTRICAL / ELECTRICAL EQUIPMENT	46	25-Sep-18	06-Dec-18 A
414	THTR-B&A-10f	THEATER - BID & AWARD - MILLWORK	58	24-Sep-18	06-Dec-18 A
415	THTR-B&A-117	THEATER - BID & AWARD - SPRAYON FIREPROOFING	85	23-Oct-18 A	06-Dec-18 A
416	THTR-B&A-10f	THEATER - BID & AWARD - FINISH RESTORATION	58	15-Oct-18 A	28-Dec-18 A
417	THTR-B&A-10f	THEATER - BID & AWARD - ARCH. METAL & GLASS	58	19-Dec-18	04-Apr-19
418	THTR-B&A-11e	THEATER - BID & AWARD - THEATER EQUIP.	85	19-Dec-18	24-Apr-19
419	THTR-B&A-10f	THEATER - BID & AWARD - HOLLOW METAL & HARDWARE	58	25-Feb-19	15-May-19
420	THTR-B&A-10f	THEATER - BID & AWARD - FLOORING	85	25-Feb-19	24-Jun-19
421	THTR-B&A-112	THEATER - BID & AWARD - CAULK / JOINT SEALANT	85	25-Feb-19	24-Jun-19
422	THTR-B&A-113	THEATER - BID & AWARD - MISC. SPECIALTIES	85	25-Feb-19	24-Jun-19
423	THTR-B&A-114	THEATER - BID & AWARD - TOILET ACCESSORIES	85	25-Feb-19	24-Jun-19
424	THTR-B&A-11e	THEATER - BID & AWARD - EXTERIOR STOREFRONTS	85	25-Feb-19	24-Jun-19
425	THTR-B&A-11e	THEATER - BID & AWARD - SPECIALTY DOORS	85	25-Feb-19	24-Jun-19
426	THTR-B&A-12f	THEATER - BID & AWARD - THEATER SEATING	85	25-Feb-19	24-Jun-19
427		THEATER PREP. & SUBMIT			
428	THTR-SUB-10f	THEATER - PREP & SUB. SHOP DWGS / ENG - CONSTRUCTION TEMP. FACILIT	10	18-Dec-18	19-Dec-18 A
429	THTR-SUB-10f	THEATER - PREP & SUB. SHOP DWGS / SELECTIVE DEMOLITION	30	03-Jan-19 A	28-Mar-19
430	THTR-SUB-10f	THEATER - PREP & SUB. SHOP DWGS / ENG - FIRE PROTECTION	63	18-Jan-19 A	09-Apr-19
431	THTR-SUB-10f	THEATER - PREP & SUB. SHOP DWGS / CONCRETE	63	13-Dec-18	09-Apr-19
432	THTR-SUB-11f	THEATER - PREP & SUB. SHOP DWGS / ENG - EXCAVATION & FOUNDATION	63	07-Dec-18	09-Apr-19
433	THTR-SUB-12f	THEATER - PREP & SUB. SHOP DWGS / STAGE LIFT	63	10-Jan-19 A	09-Apr-19
434	THTR-SUB-10f	THEATER - PREP & SUB. SHOP DWGS / ENG - PLASTER RESTORATION	63	03-Dec-18	26-Apr-19
435	THTR-SUB-11f	THEATER - PREP & SUB. SHOP DWGS / ROOFING & WATERPROOFING	63	04-Dec-18	06-May-19






#	Activity ID	Activity Name	Original Duration	Start	Finish	
436	THTR-SUB-10	THEATER - PREP & SUB. SHOP DWGS / ENG - DRYWALL & CEILINGS	63	11-Feb-19 A	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - DRYWALL
437	THTR-SUB-10	THEATER - PREP & SUB. SHOP DWGS / ENG - HVAC	63	07-Feb-19 A	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - HVAC, TH
438	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / ENG - ELECTRICAL / ELECTRICAL EQ	63	22-Jan-19 A	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - ELECTRIC
439	THTR-SUB-10	THEATER - PREP & SUB. SHOP DWGS / ENG - PLUMBING / PLUMBING EQUIP.	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - PLUMBING
440	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / ENG - MILLWORK	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - MILLWOR
441	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / ENG - SITEWORK	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - SITEWOR
442	THTR-SUB-10	THEATER - PREP & SUB. SHOP DWGS / STEEL ENG & CALCS	63	05-Jan-19 A	22-May-19	THEATER - PREP & SUB. SHOP DWGS / STEEL ENG & CA
443	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / CERAMIC TILE / STONE	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / CERAMIC TILE /
444	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / SAMPLES - PAINTING & WC	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / SAMPLES - PAIN
445	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / MASONRY	63	11-Feb-19 A	22-May-19	THEATER - PREP & SUB. SHOP DWGS / MASONRY, THEA
446	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / SAMPLES - SPRAYON FIREPROOFING	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / SAMPLES - SPR
447	THTR-SUB-13	THEATER - PREP & SUB. SHOP DWGS / ENG - SPECIALTY LIGHT FIXTURES	63	25-Feb-19	22-May-19	THEATER - PREP & SUB. SHOP DWGS / ENG - SPECIALT
448	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / ARCH. METAL & GLASS	63	05-Apr-19	03-Jul-19	THEATER - PREP & SUB. SHOP DWGS / ARCH. METAL
449	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / THEATER EQUIP.	63	24-Apr-19	24-Jul-19	THEATER - PREP & SUB. SHOP DWGS / THEATER EQ
450	THTR-SUB-10	THEATER - PREP & SUB. SHOP DWGS / ENG - HOLLOW METAL & HARDWARE	63	16-May-19	14-Aug-19	THEATER - PREP & SUB. SHOP DWGS / ENG - HOLL
451	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / SAMPLES - FLOORING	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / SAMPLES
452	THTR-SUB-11	THEATER - PREP & SUB. SHOP DWGS / CAULK / JOINT SEALANT	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / CAULK /
453	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / MISC. SPECIALTIES	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / MISC. SP
454	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / TOILET ACCESSORIES	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / TOILET A
455	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / EXTERIOR STOREFRONTS	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / EXTERIO
456	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / SPECIALTY DOORS	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / SPECIAL
457	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / THEATER SEATING	63	25-Jun-19	23-Sep-19	THEATER - PREP & SUB. SHOP DWGS / THEATER
458	THTR-SUB-12	THEATER - PREP & SUB. SHOP DWGS / ENG - LIGHT FIXTURES	63	03-Sep-19*	04-Dec-19	THEATER - PREP & SUB. SHOP DWGS / ENG
459	THEATER REV & APPROVE					
460	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / SELECTIVE DEMOLITION	10	25-Feb-19	08-Mar-19	THEATER - REV. & APP. SHOP DWGS / SELECTIVE DEMOLIT
461	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - CONSTRUCTION TEMP. FACILITIE	10	25-Feb-19	08-Mar-19	THEATER - REV. & APP. SHOP DWGS / ENG - CONSTRUCTION
462	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - CONCRETE	15	25-Feb-19	15-Mar-19	THEATER - REV. & APP. SHOP DWGS / ENG - CONCRETE
463	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / ENG - FINISH RESTORATION	42	03-Jan-19 A	25-Mar-19	THEATER - REV. & APP. SHOP DWGS / ENG - FINISH RESTO
464	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / ROOFING & WATERPROOFING	42	18-Dec-18	25-Mar-19	THEATER - REV. & APP. SHOP DWGS / ROOFING & WATERP
465	THTR-APP-12	THEATER - REV. & APP. SHOP DWGS / ENG - ELECTRICAL / ELECTRICAL EQUI	42	10-Jan-19 A	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / ENG - ELECTRICAL
466	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - FIRE PROTECTION	42	05-Feb-19 A	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / ENG - FIRE PROTEC
467	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - HVAC	42	25-Feb-19	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / ENG - HVAC
468	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - DRYWALL & CEILINGS	42	19-Feb-19 A	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / ENG - DRYWALL & C
469	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG & CALCS - STEEL	42	25-Feb-19	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / ENG & CALCS - ST
470	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / MASONRY	42	25-Feb-19	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / MASONRY
471	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / ENG - EXCAVATION & FOUNDATION	42	25-Feb-19	23-Apr-19	THEATER - REV. & APP. SHOP DWGS / ENG - EXCAVATION
472	THTR-APP-12	THEATER - REV. & APP. SHOP DWGS / STAGE LIFT	42	09-Apr-19	07-Jun-19	THEATER - REV. & APP. SHOP DWGS / STAGE LIFT
473	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - PLUMBING / PLUMBING EQUIP.	42	24-Apr-19	21-Jun-19	THEATER - REV. & APP. SHOP DWGS / ENG - PLUMBING
474	THTR-APP-10	THEATER - REV. & APP. SHOP DWGS / ENG - MILLWORK	42	24-Apr-19	21-Jun-19	THEATER - REV. & APP. SHOP DWGS / ENG - MILLWOR
475	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / ENG - SITEWORK	42	24-Apr-19	21-Jun-19	THEATER - REV. & APP. SHOP DWGS / ENG - SITEWOR
476	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / CERAMIC TILE / STONE	42	24-Apr-19	21-Jun-19	THEATER - REV. & APP. SHOP DWGS / CERAMIC TILE /
477	THTR-APP-11	THEATER - REV. & APP. SHOP DWGS / SAMPLES - PAINTING & WC	42	24-Apr-19	21-Jun-19	THEATER - REV. & APP. SHOP DWGS / SAMPLES - PAIN
478	THTR-APP-12	THEATER - REV. & APP. SHOP DWGS / SPRAYON FIREPROOFING	42	24-Apr-19	21-Jun-19	THEATER - REV. & APP. SHOP DWGS / SPRAYON FIRE



#	Activity ID	Activity Name	Original Duration	Start	Finish	
479	THTR-APP-13C	THEATER - REV. & APP. SHOP DWGS / ENG - SPECIALTY LIGHT FIXTURES	42	23-May-19	23-Jul-19	
480	THTR-APP-11C	THEATER - REV. & APP. SHOP DWGS / ARCH. METAL & GLASS	42	05-Jun-19	02-Aug-19	
481	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / THEATER EQUIP.	42	24-Jun-19	22-Aug-19	
482	THTR-APP-10C	THEATER - REV. & APP. SHOP DWGS / ENG - HOLLOW METAL & HARDWARE	42	17-Jul-19	13-Sep-19	
483	THTR-APP-11E	THEATER - REV. & APP. SHOP DWGS / SAMPLES - FLOORING	42	23-Aug-19	23-Oct-19	
484	THTR-APP-11E	THEATER - REV. & APP. SHOP DWGS / SPECS / CAULK / JOINT SEALANT	42	23-Aug-19	23-Oct-19	
485	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / MISC. SPECIALTIES	42	23-Aug-19	23-Oct-19	
486	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / TOILET ACCESSORIES	42	23-Aug-19	23-Oct-19	
487	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / EXTERIOR STOREFRONTS	42	23-Aug-19	23-Oct-19	
488	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / SPECIALTY DOORS	42	23-Aug-19	23-Oct-19	
489	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / THEATER SEATING	42	23-Aug-19	23-Oct-19	
490	THTR-APP-12C	THEATER - REV. & APP. SHOP DWGS / ENG - LIGHT FIXTURES	42	05-Dec-19	05-Feb-20	
491	THEATER FAB & DELIVER					
492	THTR-F&D-10C	THEATER - PROCURE / DELIVER - CONCRETE	5	18-Mar-19	22-Mar-19	
493	THTR-F&D-10C	THEATER - PROCURE / DELIVER - STEEL	84	11-Mar-19	08-Jul-19	
494	THTR-F&D-12C	THEATER - PROCURE / DELIVER - FINISH RESTORATION	84	03-Sep-19	07-Jan-20	
495	THTR-F&D-11C	THEATER - PROCURE / DELIVER - ROOFING & WATERPROOFING	30	28-Jul-20	09-Sep-20	
496	THTR-F&D-12C	THEATER - PROCURE / DELIVER - SPRAY-ON FIREPROOFING	10	26-Feb-21	11-Mar-21	
497	THTR-F&D-12C	THEATER - PROCURE / DELIVER - EXTERIOR STOREFRONTS	84	16-Nov-20	19-Mar-21	
498	THTR-F&D-10C	THEATER - PROCURE / DELIVER - FIRE PROTECTION EQUIP. / SYSTEM	126	28-Sep-20	01-Apr-21	
499	THTR-F&D-10C	THEATER - PROCURE / DELIVER - DRYWALL & CEILINGS	10	10-May-21	21-May-21	
500	THTR-F&D-12C	THEATER - PROCURE / DELIVER - THEATER EQUIP.	84	01-Feb-21	28-May-21	
501	THTR-F&D-13C	THEATER - PROCURE / DELIVER - SPECIALTY LIGHT FIXTURES	126	23-Dec-20	23-Jun-21	
502	THTR-F&D-10C	THEATER - PROCURE / DELIVER - MECH. EQUIP./ COOLING TOWER/CHILLER	126	29-Dec-20	28-Jun-21	
503	THTR-F&D-10C	THEATER - PROCURE / DELIVER - WOOD DOORS	84	29-Mar-21	26-Jul-21	
504	THTR-F&D-11C	THEATER - PROCURE / DELIVER - CERAMIC TILE/STONE	84	29-Mar-21	26-Jul-21	
505	THTR-F&D-11C	THEATER - PROCURE / DELIVER - FLOORING	63	27-Apr-21	26-Jul-21	
506	THTR-F&D-11E	THEATER - PROCURE / DELIVER - PAINTING & WC	10	13-Jul-21	26-Jul-21	
507	THTR-F&D-11E	THEATER - PROCURE / DELIVER - CAULK / JOINT SEALANT	63	27-Apr-21	26-Jul-21	
508	THTR-F&D-10C	THEATER - PROCURE / DELIVER - HOLLOW METAL & HARDWARE	84	01-Apr-21	30-Jul-21	
509	THTR-F&D-11C	THEATER - PROCURE / DELIVER - MASONRY	10	16-Jul-21	30-Jul-21	
510	THTR-F&D-10C	THEATER - PROCURE / DELIVER - PLUMBING / PLUMBING EQUIP.	126	10-Feb-21	09-Aug-21	
511	THTR-F&D-12C	THEATER - PROCURE / DELIVER - STAGE LIFT	84	19-Apr-21	16-Aug-21	
512	THTR-F&D-10C	THEATER - PROCURE / DELIVER - MILLWORK	84	22-Apr-21	19-Aug-21	
513	THTR-F&D-12C	THEATER - PROCURE / DELIVER - SPECIALTY DOORS	84	22-Apr-21	19-Aug-21	
514	THTR-F&D-11E	THEATER - PROCURE / DELIVER - MISC. SPECIALTIES	84	26-Apr-21	23-Aug-21	
515	THTR-F&D-12C	THEATER - PROCURE / DELIVER - TOILET ACCESSORIES	63	25-May-21	23-Aug-21	
516	THTR-F&D-11C	THEATER - PROCURE / DELIVER - ARCH. METAL & GLASS	84	27-Apr-21	24-Aug-21	
517	THTR-F&D-11C	THEATER - PROCURE / DELIVER - SITEWORK MATERIAL	75	19-May-21	03-Sep-21	
518	THTR-F&D-12C	THEATER - PROCURE / DELIVER - ELECTRICAL / ELECTRICAL EQUIP.	126	16-Mar-21	10-Sep-21	
519	THTR-F&D-12C	THEATER - PROCURE / DELIVER - LIGHT FIXTURES	40	10-Aug-21	05-Oct-21	
520	THTR-F&D-12C	THEATER - PROCURE / DELIVER - THEATER SEATING	84	21-Sep-21	25-Jan-22	
521	THTR-F&D-10C	THEATER - PROCURE / DELIVER - CONSTRUCTION TEMP. FACILITIES	10	25-Feb-22	11-Mar-22	





#	Activity ID	Activity Name	Original Duration	Start	Finish	
522	CONSTRUCTION					
523	WEST ELEVATION - GROUND THRU 16TH FLR					
524	DEMOLITION					
525	WST-DEM-100	ERECT SIDEWALK SHED AT 7 AVE	18	01-Oct-18 A	19-Oct-18 A	■ ERECT SIDEWALK SHED AT 7 AVE
526	WST-DEM-111	SHOP DRAWINGS - DETAILING REINF STEEL 1 FLR	15	25-Feb-19	15-Mar-19	■ SHOP DRAWINGS - DETAILING REINF STEEL 1 FLR
527	WST-DEM-103	DEMOLISH CANOPIES	10	14-Mar-19	28-Mar-19	■ DEMOLISH CANOPIES
528	WST-DEM-101	SIDEWALK SHED BROADWAY & 47 STREET	5	28-Mar-19	04-Apr-19	■ SIDEWALK SHED BROADWAY & 47 STREET
529	WST-DEM-107	INSTALL FLOOR REINF. UNDERSIDE GRND FLR (WEIR)	5	28-Mar-19	04-Apr-19	■ INSTALL FLOOR REINF. UNDERSIDE GRND FLR (WEIR)
530	WST-DEM-102	INTERIOR DEMOLITION EXIST. CELLAR-2ND FLR 6DC	20	18-Mar-19	09-Apr-19	■ INTERIOR DEMOLITION EXIST. CELLAR-2ND FLR 6DC
531	WST-DEM-104	FLOOR REINF. UNDER GRND FLR (BREEZE)	10	04-Apr-19	17-Apr-19	■ FLOOR REINF. UNDER GRND FLR (BREEZE)
532	WST-DEM-110	FABRICATE 1 FLR REINF. STEEL	5	18-Apr-19	24-Apr-19	■ FABRICATE 1 FLR REINF. STEEL
533	WST-DEM-105	ERECT SCAFFOLD @LED SIGNAGE REMOVAL	20	04-Apr-19	27-Apr-19	■ ERECT SCAFFOLD @LED SIGNAGE REMOVAL
534	WST-DEM-106	DEMO SOG & ROCK REMOVAL 6DC	15	11-Apr-19	29-Apr-19	■ DEMO SOG & ROCK REMOVAL 6DC
535	WST-DEM-108	LED SIGN REMOVAL / DEMO 6DC	20	01-May-19	24-May-19	■ LED SIGN REMOVAL / DEMO 6DC
536	WST-DEM-109	DEMO CORNER 'L' FOR HOIST 2-4 FLRS	15	24-May-19	12-Jun-19	■ DEMO CORNER 'L' FOR HOIST 2-4 FLRS
537	GENERAL DEMO					
538	WST-GEND	FIELD SURVEY @TEMP. STEEL BRACING (open)	10	10-Apr-19	20-Apr-19	■ FIELD SURVEY @TEMP. STEEL BRACING (open)
539	WST-GEND	DEMOLISH PERIMETER FRAMING "L" @2-4 FLRS	15	27-Jun-19	18-Jul-19	■ DEMOLISH PERIMETER FRAMING "L" @2-4 FLRS
540	WST-GEND	TEMP. SHORING & PREP. NEW CONCRETE STRUCTURE	45	23-Oct-19	17-Dec-19	■ TEMP. SHORING & PREP. NEW CONCRETE S
541	WST-GEND	TEMP. SANDWICH BEAMS UNDER 8 FLR SLAB BTWN COLS. 16-22, 21-22, S1-2	15	18-Dec-19	06-Jan-20	■ TEMP. SANDWICH BEAMS UNDER 8 FLR S
542	WST-GEND	REMOVE SHRLL @COLS. 16-22, L7-L2, S1-24, L7 - CLR (TASK 2)	20	07-Jan-20	30-Jan-20	■ REMOVE SHRLL @COLS. 16-22, L7-L2, S
543	WST-GEND	REMOVAL OF SLAB / OPENING L7-1	35	07-Jan-20	18-Feb-20	■ REMOVAL OF SLAB / OPENING L7-1
544	WST-GEND	DEMO. MECH. EQUIP. @EAST SETBACK & RING BEAMS L9-L10	10	19-Feb-20	29-Feb-20	■ DEMO. MECH. EQUIP. @EAST SETBACK
545	WST-GEND	DEMO EXISTING TRUSSES (exist. 7 FLR)	42	09-Feb-21	09-Apr-21	■ DEMO EXISTING
546	T2 TRUSS DEMO / PLATING					
547	WST-T2-107	TEMP X BRACING BETWEEN S1 & S2 COLUMNS CELLAR - L2	10	03-Jun-19	14-Jun-19	■ TEMP X BRACING BETWEEN S1 & S2 COLUMNS CELL
548	WST-T2-101	TEMP. LATERAL BRACING @S1 & S2 COLS LEVELS 1-4	15	04-Jun-19	21-Jun-19	■ TEMP. LATERAL BRACING @S1 & S2 COLS LEVELS 1-4
549	WST-T2-108	S1 & S2 HORIZONTAL TEMP. BRACING*	10	14-Jun-19	26-Jun-19	■ S1 & S2 HORIZONTAL TEMP. BRACING*
550	WST-T2-102	MECH DEMO CONC @T-2 DIAGONAL TRUSS & INSTALL PLATE REINF. L7-L5 (T	10	15-Jun-19	27-Jun-19	■ MECH DEMO CONC @T-2 DIAGONAL TRUSS & INSTAL
551	WST-T2-103	REINF. PLATES @T2 TRUSS MEMBERS	10	19-Jun-19	01-Jul-19	■ REINF. PLATES @T2 TRUSS MEMBERS
552	WST-T2-10C	PARTIAL TOP DOWN STRUCT DEMO L7 - CELLAR FOR T2 TRUSS (TASK 2)	30	04-Jun-19	10-Jul-19	■ PARTIAL TOP DOWN STRUCT DEMO L7 - CELLAR FOR
553	WST-T2-104	HAND DEMO CONC @T-2 DIAG. TRUSS & INSTALL PLATE REINF. L4 - L2 (TASK	35	01-Jul-19	12-Aug-19	■ HAND DEMO CONC @T-2 DIAG. TRUSS & INSTALL
554	WST-T2-10E	REINF. PLATES @T2 TRUSS MEMBERS	35	05-Jul-19	15-Aug-19	■ REINF. PLATES @T2 TRUSS MEMBERS
555	WST-T2-10E	F/R/P CONCRETE WALLS @T2 TRUSS - CELLAR - 4 FLR 6DC	25	15-Aug-19	14-Sep-19	■ F/R/P CONCRETE WALLS @T2 TRUSS - CELLAR
556	PHASE I CAISSONS					
557	T5 TRUSS, e1 COL. LINE & TEMP. HOIST SUPPORT CAISSONS					
558	WST-T5E1-	INSTALL (5) HOIST SUPPORT COLS ON FOOTINGS (5) 6DC	8	12-Apr-19	22-Apr-19	■ INSTALL (5) HOIST SUPPORT COLS ON FOOTINGS (5) 6DC
559	WST-T5E1-	DRILL (3) NEW 38" CAISSONS (e1 LINE P-8, 11) RIG #1 6DC (DOUBLE SHIFT MC	6	29-May-19	04-Jun-19	■ DRILL (3) NEW 38" CAISSONS (e1 LINE P-8, 11) RIG #1 6
560	WST-T5E1-	DRILL (2) NEW 38" CAISSONS (P1/P2) RIG #2 6DC (DOUBLE SHIFT MOD)	6	29-May-19	04-Jun-19	■ DRILL (2) NEW 38" CAISSONS (P1/P2) RIG #2 6DC (DOU
561	WST-T5E1-	DRILL (3) NEW 38" CAISSONS (T-5) RIG #1 6DC (DOUBLE SHIFT MOD)	9	05-Jun-19	14-Jun-19	■ DRILL (3) NEW 38" CAISSONS (T-5) RIG #1 6DC (DOUBL
562	WST-T5E1-	INSTALL STEEL (4) T5 CAISSONS	16	05-Jun-19	26-Jun-19	■ INSTALL STEEL (4) T5 CAISSONS
563	WST-T5E1-	INSTALL e-1 CAISSONS	5	26-Jun-19	02-Jul-19	■ INSTALL e-1 CAISSONS
564	NORTH CORE CAISSONS					
565	WST-NCAIE	DRILL/INSTALL/GROUT (2) TEMP NORTH CAISSON STEEL RIG #3	4	29-May-19	03-Jun-19	■ DRILL/INSTALL/GROUT (2) TEMP NORTH CAISSON STE



#	Activity ID	Activity Name	Original Duration	Start	Finish			
566	WST-NCAI	TEMP. GRILLAGE SUPPORT EXIST. COLS 19 & 26	8	04-Jun-19	13-Jun-19		TEMP. GRILLAGE SUPPORT EXIST. COLS 19 & 26	
567	WST-NCAI	DRILL CAISSON @P-13 RIG #1 (DOUBLE SHIFT MOD)	3	17-Jun-19	19-Jun-19		DRILL CAISSON @P-13 RIG #1 (DOUBLE SHIFT MOD)	
568	WST-T5-NC	DRILL CAISSON @P16-17 COL. RIG #1 (DOUBLE SHIFT MOD)	6	20-Jun-19	27-Jun-19		DRILL CAISSON @P16-17 COL. RIG #1 (DOUBLE SHIF	
569	WST-T5-NC	STEEL & GROUT CAISSON P-13	6	20-Jun-19	27-Jun-19		STEEL & GROUT CAISSON P-13	
570	WST-NCAI	DRILL CAISSON @ SW-7-3 NORTH CORE RIG #1 (DOUBLE SHIFT MOD)	3	28-Jun-19	02-Jul-19		DRILL CAISSON @ SW-7-3 NORTH CORE RIG #1 (DOU	
571	WST-NCAI	DRILL SW-7-7 & SW-7-8 CORE CAISSONS RIG # 1 (DOUBLE SHIFT MOD)	6	03-Jul-19	11-Jul-19		DRILL SW-7-7 & SW-7-8 CORE CAISSONS RIG # 1 (DO	
572	WST-T5-NC	STEEL & GROUT CAISSONS COL. P16- 17	8	03-Jul-19	15-Jul-19		STEEL & GROUT CAISSONS COL. P16- 17	
573	WST-NCAI	STEEL & GROUT CAISSON SW-7-7, -8	4	12-Jul-19	17-Jul-19		STEEL & GROUT CAISSON SW-7-7, -8	
574	WST-NCAI	DRILL CAISSON @ SW-7-6 NORTH CORE RIG #2 (DOUBLE SHIFT MOD)	3	18-Jul-19	22-Jul-19		DRILL CAISSON @ SW-7-6 NORTH CORE RIG #2 (DO	
575	WST-NCAI	STEEL & GROUT CAISSON SW-7-6	4	23-Jul-19	26-Jul-19		STEEL & GROUT CAISSON SW-7-6	
576	WST-NCAI	DRILL SW-7-1, 7-2, 7-4, 7-5 CORE CAISSONS RIG #1 (DOUBLE SHIFT MOD)	12	12-Jul-19	29-Jul-19		DRILL SW-7-1, 7-2, 7-4, 7-5 CORE CAISSONS RIG #1	
577	WST-NCAI	STEEL & GROUT CAISSON SW-7-3*	4	29-Jul-19	01-Aug-19		STEEL & GROUT CAISSON SW-7-3*	
578	WST-NCAI	DRILL P10-1-3 CAISSONS NORTH CORE RIG #2 (DOUBLE SHIFT MOD)	9	23-Jul-19	02-Aug-19		DRILL P10-1-3 CAISSONS NORTH CORE RIG #2 (DO	
579	WST-T5-NC	DRILL CAISSON STEEL @CAISSONS SW-7-1 & 7-4 (DOUBLE SHIFT MOD)	6	05-Aug-19	12-Aug-19		DRILL CAISSON STEEL @CAISSONS SW-7-1 & 7-4 (
580	WST-NCAI	STEEL & GROUT P10-1-3 CAISSONS	12	05-Aug-19	20-Aug-19		STEEL & GROUT P10-1-3 CAISSONS	
581	WST-T5-NC	STEEL & GROUT CAISSONS SW-7-1 & 7-4	8	13-Aug-19	22-Aug-19		STEEL & GROUT CAISSONS SW-7-1 & 7-4	
582	WST-NCAI	STEEL & GROUT CAISSONS SW-7-2 & 7-5	8	21-Aug-19	30-Aug-19		STEEL & GROUT CAISSONS SW-7-2 & 7-5	
583	S1/S2 SUPER COLUMNS							
584	WST-SUPC	CONCRETE DEMO CELLAR S1/S2 COLUMNS FOR GUSSET PLATES	5	03-Apr-19	10-Apr-19		CONCRETE DEMO CELLAR S1/S2 COLUMNS FOR GUSSE	
585	WST-SUPC	E/W GUSSET PLATES, HYD JACKS (S1/S2) & DUNNAGE	35	10-Apr-19	21-May-19		E/W GUSSET PLATES, HYD JACKS (S1/S2) & DUNNAGE	
586	WST-SUPC	DEMO CONCRETE ENCASMENT @ COLS S-1 & S-2 TO2 FLR	10	21-May-19	03-Jun-19		DEMO CONCRETE ENCASMENT @ COLS S-1 & S-2 TO	
587	WST-SUPC	JACK/TRANSFER LOAD FROM S1/S2 COL. TO GUSSET PLATES/FOOTINGS (DE	5	17-Dec-19	24-Dec-19		JACK/TRANSFER LOAD FROM S1/S2 COL. T	
588	WST-SUPC	CREATE ACCESS OPENING SOUTH CORE SHRWL, DRILL S2 CAISSON	2	24-Dec-19	26-Dec-19		CREATE ACCESS OPENING SOUTH CORE S	
589	WST-SUPC	DRILL C2D CAISSON @S2-1/2-2 RIG #1 (DOUBLE SHIFT MOD.)	8	24-Dec-19	04-Jan-20		DRILL C2D CAISSON @S2-1/2-2 RIG #1 (DO	
590	WST-SUPC	DRILL C2D CAISSON @S1-1/S1-2 RIG#2 (DOUBLE SHIFT MOD.)	8	26-Dec-19	06-Jan-20		DRILL C2D CAISSON @S1-1/S1-2 RIG#2 (D	
591	WST-SUPC	STEEL CORES @ S1-1/S1-2 C2D CAISSONS (DOUBLE SHIFT MOD. 2 CREWS (/	10	06-Jan-20	17-Jan-20		STEEL CORES @ S1-1/S1-2 C2D CAISSON	
592	WST-SUPC	GROUT S1-1/S1-2 C2D CAISSONS CORE	2	17-Jan-20	21-Jan-20		GROUT S1-1/S1-2 C2D CAISSONS CORE	
593	WST-SUPC	DEMO E/W GUSSET PLATES @S2 COLS. 6DC	2	21-Jan-20	23-Jan-20		DEMO E/W GUSSET PLATES @S2 COLS. 6	
594	WST-SUPC	STEEL CORES @ S2-1/S2-2 C2D CAISSONS (DOUBLE SHIFT MOD., 2 CREWS (10	21-Jan-20	01-Feb-20		STEEL CORES @ S2-1/S2-2 C2D CAISSON	
595	WST-SUPC	GROUT S2-1/S2-2 C2D CAISSONS CORE	2	01-Feb-20	04-Feb-20		GROUT S2-1/S2-2 C2D CAISSONS CORE	
596	WST-SUPC	DEMO E/W GUSSET PLATES @S1 COLS. 6DC	2	04-Feb-20	06-Feb-20		DEMO E/W GUSSET PLATES @S1 COLS.	
597	P5-P7 & SOUTH CORE CAISSONS							
598	WST-P567-I	DRILL (5) CAISSONS FOR P5, P6 & P7, e21 COLS., SW-2C-1 RIG #2	30	05-Jun-19	17-Jul-19		DRILL (5) CAISSONS FOR P5, P6 & P7, e21 COLS., SV	
599	WST-P567-I	STEEL & GROUT (3) CAISSONS @ P5, P6 & P7 COLS*	12	18-Jul-19	02-Aug-19		STEEL & GROUT (3) CAISSONS @ P5, P6 & P7 COLS	
600	STRUCTURE							
601	T5 STEEL TRUSS							
602	WST-T5E1-I	SURVEY TEMP STEEL BRACING L1-16	5	15-Apr-19	22-Apr-19		SURVEY TEMP STEEL BRACING L1-16	
603	WST-T5E1-I	FABRICATE TEMP STEEL BRACING L1-16	10	22-Apr-19	06-May-19		FABRICATE TEMP STEEL BRACING L1-16	
604	WST-T5E1-I	TEMP STEEL BRACING FOR SUPER FRAME L1-16	20	06-May-19	04-Jun-19		TEMP STEEL BRACING FOR SUPER FRAME L1-16	
605	WST-T5E1-I	TEMP. GRILLAGE SHORING @EXIST. COLUMNS/TEMP. SUPPORT	15	04-Jun-19	25-Jun-19		TEMP. GRILLAGE SHORING @EXIST. COLUMNS/TEMP	
606	WST-T5E1-I	SHORE SUPER FRAME SLAB OPENING L1-16	15	25-Jun-19	17-Jul-19		SHORE SUPER FRAME SLAB OPENING L1-16	
607	WST-T5E1-I	CREATE SLAB OPENING FOR SUPER FRAME L1-16	35	17-Jul-19	05-Sep-19		CREATE SLAB OPENING FOR SUPER FRAME L1-1	
608	WST-T5E1-I	SUPER-FRAME - (T-5) ELEVATION - CELLAR	6	05-Sep-19	13-Sep-19		SUPER-FRAME - (T-5) ELEVATION - CELLAR	
609	WST-T5-10C	SUPER-FRAME - (T-5) ELEVATION - 01 FLR	6	13-Sep-19	23-Sep-19		SUPER-FRAME - (T-5) ELEVATION - 01 FLR	



#	Activity ID	Activity Name	Original Duration	Start	Finish	
610	WST-T5-101	SUPER-FRAME - (T-5) ELEVATION - 02 FLR	6	23-Sep-19	01-Oct-19	▫ SUPER-FRAME - (T-5) ELEVATION - 02 FLR
611	WST-T5-102	SUPER-FRAME - (T-5) ELEVATION - 03 FLR	6	01-Oct-19	09-Oct-19	▫ SUPER-FRAME - (T-5) ELEVATION - 03 FLR
612	WST-T5-103	SUPER-FRAME - (T-5) ELEVATION - 04 FLR	6	09-Oct-19	18-Oct-19	▫ SUPER-FRAME - (T-5) ELEVATION - 04 FLR
613	WST-T5-104	SUPER-FRAME - (T-5) ELEVATION - 05 FLR	5	18-Oct-19	25-Oct-19	▫ SUPER-FRAME - (T-5) ELEVATION - 05 FLR
614	WST-T5-105	SUPER-FRAME - (T-5) ELEVATION - 06 FLR	5	25-Oct-19	01-Nov-19	▫ SUPER-FRAME - (T-5) ELEVATION - 06 FLR
615	WST-T5-106	SUPER-FRAME - (T-5) ELEVATION - 07 FLR	5	01-Nov-19	08-Nov-19	▫ SUPER-FRAME - (T-5) ELEVATION - 07 FLR
616	WST-T5-107	SUPER-FRAME - (T-5) ELEVATION - 08 FLR	5	08-Nov-19	18-Nov-19	▫ SUPER-FRAME - (T-5) ELEVATION - 08 FLR
617	WST-T5-108	SUPER-FRAME - (T-5) ELEVATION - 09 FLR	5	06-Feb-20	13-Feb-20	▫ SUPER-FRAME - (T-5) ELEVATION - 09 FLR
618	WST-T5-109	SUPER-FRAME - (T-5) ELEVATION - 10 FLR	5	13-Feb-20	21-Feb-20	▫ SUPER-FRAME - (T-5) ELEVATION - 10 FLR
619	WST-T5-110	SUPER-FRAME - (T-5) ELEVATION - 11 FLR	5	21-Feb-20	28-Feb-20	▫ SUPER-FRAME - (T-5) ELEVATION - 11 FLR
620	WST-T5-111	SUPER-FRAME - (T-5) ELEVATION - 12 FLR	5	28-Feb-20	06-Mar-20	▫ SUPER-FRAME - (T-5) ELEVATION - 12 FLR
621	WST-T5-112	SUPER-FRAME - (T-5) ELEVATION - 13 FLR	5	06-Mar-20	13-Mar-20	▫ SUPER-FRAME - (T-5) ELEVATION - 13 FLR
622	WST-T5-113	SUPER-FRAME - (T-5) ELEVATION - 14 FLR	5	13-Mar-20	20-Mar-20	▫ SUPER-FRAME - (T-5) ELEVATION - 14 FLR
623	WST-T5-114	SUPER-FRAME - (T-5) ELEVATION - 15 FLR	5	20-Mar-20	27-Mar-20	▫ SUPER-FRAME - (T-5) ELEVATION - 15 FLR
624	WST-T5-115	SUPER-FRAME - (T-5) ELEVATION - 16 FLR	5	27-Mar-20	03-Apr-20	▫ SUPER-FRAME - (T-5) ELEVATION - 16 FLR
625	WEST -TWR SUPER-STRUCTURE CONCRETE					
626	WST-NCA1E	CELLAR NORTH CORE RING STEEL (DOUBLE SHIFT MOD.)	5	04-Feb-20	11-Feb-20	▫ CELLAR NORTH CORE RING STEEL (DOU
627	WST-NCA1E	F/R/P CELLAR COLS. & SHEAR WALLS CELLAR-GRND FLR	10	28-Jan-20	11-Feb-20	▫ F/R/P CELLAR COLS. & SHEAR WALLS C
628	WST-NCA1E	F/R/P NORTH CORE WALLS CELLAR-GRND FLR	4	11-Feb-20	18-Feb-20	▫ F/R/P NORTH CORE WALLS CELLAR-GR
629	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 01 FLR	8	18-Feb-20	27-Feb-20	▫ F/R/P WEST TWR CONCRETE STRUCTU
630	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 02 FLR	8	27-Feb-20	07-Mar-20	▫ F/R/P WEST TWR CONCRETE STRUCTU
631	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 03 FLR (S-910.01)	8	07-Mar-20	17-Mar-20	▫ F/R/P WEST TWR CONCRETE STRUCT
632	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 04 FLR (S-911.01)	8	17-Mar-20	26-Mar-20	▫ F/R/P WEST TWR CONCRETE STRUCT
633	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 05 FLR (S-912.01)	8	26-Mar-20	04-Apr-20	▫ F/R/P WEST TWR CONCRETE STRUC
634	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 06 FLR (S-913.01)	8	04-Apr-20	14-Apr-20	▫ F/R/P WEST TWR CONCRETE STRUC
635	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 07 FLR (S-914.01)	8	14-Apr-20	23-Apr-20	▫ F/R/P WEST TWR CONCRETE STRUC
636	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 08 FLR (S-915.01)	4	23-Apr-20	28-Apr-20	▫ F/R/P WEST TWR CONCRETE STRUC
637	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 09 FLR	4	28-Apr-20	02-May-20	▫ F/R/P WEST TWR CONCRETE STRUC
638	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 10 FLR	4	02-May-20	07-May-20	▫ F/R/P WEST TWR CONCRETE STRU
639	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 11 FLR	4	07-May-20	12-May-20	▫ F/R/P WEST TWR CONCRETE STRU
640	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 12 FLR	4	12-May-20	16-May-20	▫ F/R/P WEST TWR CONCRETE STRU
641	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 13 FLR	4	16-May-20	21-May-20	▫ F/R/P WEST TWR CONCRETE STRU
642	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 14 FLR	4	21-May-20	27-May-20	▫ F/R/P WEST TWR CONCRETE STRU
643	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 15 FLR	4	27-May-20	01-Jun-20	▫ F/R/P WEST TWR CONCRETE STR
644	WST-SSCO	F/R/P WEST TWR CONCRETE STRUCTURE - 16 FLR	4	12-Jun-20	17-Jun-20	▫ F/R/P WEST TWR CONCRETE STR
645	ENTERTAINMENT STEEL					
646	MARQ-1000	NEW STEEL EXPERIENCE SPACE & SIGN STRUCTURE (USING HYDRO ON 7 /	50	28-Apr-20	26-Jun-20	▫ NEW STEEL EXPERIENCE SPACE
647	MARQ-1010	Marquee Overhang Misc. Steel Framing	20	02-Aug-21	27-Aug-21	▫ Marquee O
648	MARQ-1020	Snow melt & heat trace installation	10	30-Aug-21	13-Sep-21	▫ Snow me
649	MARQ-1030	Marquee Roofing System	10	14-Sep-21	27-Sep-21	▫ Marquee
650	MARQ-1040	POWER & LV CONTROL @MARQUEE LIGHTS, SNOWMELT, INFRATECH	10	28-Sep-21	12-Oct-21	▫ POWER
651	MARQ-1050	METAL CEILING @ MARQUEE	15	13-Oct-21	02-Nov-21	▫ METAL
652	MARQ-1070	INFRATECH HEATING ELEMENTS	2	03-Nov-21	04-Nov-21	▫ INFR



#	Activity ID	Activity Name	Original Duration	Start	Finish	
653	MARQ-1080	ERECTION OF THEATER LED SIGN	19	05-Nov-21	06-Dec-21	
654	MARQ-1060	LED DOWNLIGHT STRIPS @ MARQUEE	9	28-Feb-22	11-Mar-22	
655	EAST SHEAR WALL					
656	EST-SHRW	F/R/P EAST SHEAR WALL - 1 FLR	8	18-Feb-20	27-Feb-20	■ F/R/P EAST SHEAR WALL - 1 FLR
657	EST-SHRW	F/R/P EAST SHEAR WALL - 2 FLR	8	27-Feb-20	07-Mar-20	■ F/R/P EAST SHEAR WALL - 2 FLR
658	EST-SHRW	F/R/P EAST SHEAR WALL - 3 FLR	8	07-Mar-20	17-Mar-20	■ F/R/P EAST SHEAR WALL - 3 FLR
659	EST-SHRW	F/R/P EAST SHEAR WALL - 4 FLR	8	17-Mar-20	26-Mar-20	■ F/R/P EAST SHEAR WALL - 4 FLR
660	EST-SHRW	F/R/P EAST SHEAR WALL - 5 FLR	8	26-Mar-20	04-Apr-20	■ F/R/P EAST SHEAR WALL - 5 FLR
661	EST-SHRW	F/R/P EAST SHEAR WALL - 6 FLR	8	04-Apr-20	14-Apr-20	■ F/R/P EAST SHEAR WALL - 6 FLR
662	EST-SHRW	F/R/P EAST SHEAR WALL - 7 FLR	8	14-Apr-20	23-Apr-20	■ F/R/P EAST SHEAR WALL - 7 FLR
663	EST-SHRW	F/R/P EAST SHEAR WALL - 8 FLR	5	23-Apr-20	29-Apr-20	■ F/R/P EAST SHEAR WALL - 8 FLR
664	EST-SHRW	F/R/P EAST SHEAR WALL - 9 FLR	5	29-Apr-20	05-May-20	■ F/R/P EAST SHEAR WALL - 9 FLR
665	EST-SHRW	F/R/P EAST SHEAR WALL - 10 FLR	5	05-May-20	11-May-20	■ F/R/P EAST SHEAR WALL - 10 FLR
666	EST-SHRW	F/R/P EAST SHEAR WALL - 11 FLR	5	11-May-20	16-May-20	■ F/R/P EAST SHEAR WALL - 11 FLR
667	EST-SHRW	F/R/P EAST SHEAR WALL - 12 FLR	5	16-May-20	22-May-20	■ F/R/P EAST SHEAR WALL - 12 FLR
668	EST-SHRW	F/R/P EAST SHEAR WALL - 13 FLR	5	22-May-20	29-May-20	■ F/R/P EAST SHEAR WALL - 13 FLR
669	EST-SHRW	F/R/P EAST SHEAR WALL - 14 FLR	4	29-May-20	03-Jun-20	■ F/R/P EAST SHEAR WALL - 14 FLR
670	EST-SHRW	F/R/P EAST SHEAR WALL - 15 FLR	4	03-Jun-20	08-Jun-20	■ F/R/P EAST SHEAR WALL - 15 FLR
671	EST-SHRW	F/R/P EAST SHEAR WALL - 16 FLR	4	08-Jun-20	12-Jun-20	■ F/R/P EAST SHEAR WALL - 16 FLR
672	SOUTH SHEAR WALL					
673	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 2 FLR	18	21-Apr-20	12-May-20	■ SOUTH CONCRETE SHEAR WALL S
674	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 3 FLR	5	12-May-20	18-May-20	■ SOUTH CONCRETE SHEAR WALL S
675	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 4 FLR	5	18-May-20	23-May-20	■ SOUTH CONCRETE SHEAR WALL S
676	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 5 FLR	5	23-May-20	30-May-20	■ SOUTH CONCRETE SHEAR WALL S
677	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 6 FLR	5	30-May-20	05-Jun-20	■ SOUTH CONCRETE SHEAR WALL S
678	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 7 FLR	4	05-Jun-20	10-Jun-20	■ SOUTH CONCRETE SHEAR WALL S
679	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 8 FLR	4	10-Jun-20	15-Jun-20	■ SOUTH CONCRETE SHEAR WALL S
680	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 9 FLR	4	15-Jun-20	19-Jun-20	■ SOUTH CONCRETE SHEAR WALL S
681	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 10 FLR	4	19-Jun-20	24-Jun-20	■ SOUTH CONCRETE SHEAR WALL S
682	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 11 FLR	4	24-Jun-20	29-Jun-20	■ SOUTH CONCRETE SHEAR WALL S
683	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 12 FLR	4	29-Jun-20	04-Jul-20	■ SOUTH CONCRETE SHEAR WALL S
684	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 13 FLR	4	04-Jul-20	09-Jul-20	■ SOUTH CONCRETE SHEAR WALL S
685	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 14 FLR	4	09-Jul-20	14-Jul-20	■ SOUTH CONCRETE SHEAR WALL S
686	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 15 FLR	4	14-Jul-20	18-Jul-20	■ SOUTH CONCRETE SHEAR WALL S
687	STH-SHRW	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - 16 FLR	4	18-Jul-20	23-Jul-20	■ SOUTH CONCRETE SHEAR WA
688	PHASE II CAISSONS					
689	EAST - SUPER COLUMNS					
690	EST-SCOL-	CREATE CELLAR OPENING THRU EAST SHEAR WALL 6DC	5	12-Feb-20	19-Feb-20	■ CREATE CELLAR OPENING THRU EAST
691	EST-SCOL-	DRILL (4) CAISSONS @ S3 SUPER COLUMN DOUBLE SHIFT	13	19-Feb-20	05-Mar-20	■ DRILL (4) CAISSONS @ S3 SUPER COL
692	EST-SCOL-	CAISSONS STEEL & GROUT (4) CAISSONS @ S3 SUPER COLUMN 6DC	15	05-Mar-20	23-Mar-20	■ CAISSONS STEEL & GROUT (4) CAISSO
693	EST-SCOL-	DRILL (4) CAISSONS @ S4 SUPER COLUMN, DOUBLE SHIFT	13	23-Mar-20	07-Apr-20	■ DRILL (4) CAISSONS @ S4 SUPER CO
694	EST-SCOL-	CAISSONS STEEL & GROUT (4) CAISSONS @ S3 SUPER COLUMN 6DC	15	07-Apr-20	24-Apr-20	■ CAISSONS STEEL & GROUT (4) CAISS
695	EST-SCOL-	CHOP CONCRETE @ SUPER COLUMNS FOR REINF. 6DC	4	24-Apr-20	29-Apr-20	■ CHOP CONCRETE @ SUPER COLUM
696	EST-SCOL-	SUPER COLUMNS REINF. 6DC	4	29-Apr-20	04-May-20	■ SUPER COLUMNS REINF. 6DC



#	Activity ID	Activity Name	Original Duration	Start	Finish	
697	EST-SCOL-	TEMP. CONCRETE CAPS/PATCH S3/S4 SUPER COLUMNS REINF. 6DC	4	04-May-20	08-May-20	TEMP. CONCRETE CAPS/PATCH S3/S4 SUPER COLUMNS REINF. 6DC
698	EST-SCOL-	COMPLETE / EXTEND CELLAR OPENING EAST SHEAR WALL 6DC	4	08-May-20	13-May-20	COMPLETE / EXTEND CELLAR OPENING EAST SHEAR WALL 6DC
699	EST-SCOL-	DRILL (3) CAISSONS @ S3 SHEAR WALL, DOUBLE SHIFT	9	13-May-20	23-May-20	DRILL (3) CAISSONS @ S3 SHEAR WALL, DOUBLE SHIFT
700	EST-SCOL-	CAISSONS STEEL & GROUT (3) CAISSONS @ S3 SHEAR WALL 6DC	11	23-May-20	06-Jun-20	CAISSONS STEEL & GROUT (3) CAISSONS @ S3 SHEAR WALL 6DC
701	EST-SCOL-	DRILL (3) REMAINING CAISSONS @ S3 SHEAR WALL - DOUBLE SHIFT	9	06-Jun-20	17-Jun-20	DRILL (3) REMAINING CAISSONS @ S3 SHEAR WALL - DOUBLE SHIFT
702	EST-SCOL-	STEEL & GROUT (3) CAISSONS @ S3 SHEAR WALL 6DC	11	17-Jun-20	30-Jun-20	STEEL & GROUT (3) CAISSONS @ S3 SHEAR WALL 6DC
703	EST-SCOL-	F/R/P NEW CELLAR LEVEL EAST SHEAR WALL 6DC	9	30-Jun-20	11-Jul-20	F/R/P NEW CELLAR LEVEL EAST SHEAR WALL 6DC
704	SOUTH CORE					
705	STH-CORE	DRILL (3) CAISSONS FOR E21, E24, & SW-2C-2	12	25-Feb-20	12-Mar-20	DRILL (3) CAISSONS FOR E21, E24, & SW-2C-2
706	STH-CORE	CAISSON STEEL & GROUT (4) CAISSONS @ E21, E24, SW-2C-1 & SW-2C-2	16	12-Mar-20	03-Apr-20	CAISSON STEEL & GROUT (4) CAISSONS @ E21, E24, SW-2C-1 & SW-2C-2
707	STH-CORE	ERECT T-24 TRUSS CELLAR LEVEL	10	03-Apr-20	15-Apr-20	ERECT T-24 TRUSS CELLAR LEVEL
708	STH-CORE	EXCAVATE ROCK SE-1 / SE-2 TO PIT DEPTH	40	23-Jul-20	09-Sep-20	EXCAVATE ROCK SE-1 / SE-2 TO PIT DEPTH
709	STH-CORE	WATERPROOF & F/R/P ELEVATOR PIT SE-1 / SE-2 ELEVATORS	20	09-Sep-20	02-Oct-20	WATERPROOF & F/R/P ELEVATOR PIT SE-1 / SE-2 ELEVATORS
710	STH-CORE	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - PIT - 2 FLR	18	02-Oct-20	24-Oct-20	SOUTH CONCRETE SHEAR WALL SE-1 & SE-2 SHAFT - PIT - 2 FLR
711	FOUNDATIONS EXCAVATION					
712	GENERAL FOUNDATIONS F0-201-213					
713	GENFOUNI	LINE DRILLING / ROCK BREAKING 6DC	35	12-Feb-20	25-Mar-20	LINE DRILLING / ROCK BREAKING 6DC
714	GENFOUNI	ROCK EXCAVATION BETWEEN WEST TOWER FOOTINGS	75	25-Mar-20	10-Jul-20	ROCK EXCAVATION BETWEEN WEST TOWER FOOTINGS
715	GENFOUNI	CUT BASE COLUMNS 16 - GRND FLR	10	11-Aug-20	25-Aug-20	CUT BASE COLUMNS 16 - GRND FLR
716	GENFOUNI	DEMO STRUCTURE 7 FLR (S-907.01)	6	25-Aug-20	02-Sep-20	DEMO STRUCTURE 7 FLR (S-907.01)
717	GENFOUNI	DEMO STRUCTURE 6 FLR (S-906.01)	6	02-Sep-20	11-Sep-20	DEMO STRUCTURE 6 FLR (S-906.01)
718	GENFOUNI	DEMO STRUCTURE 5 FLR (S-905.01)	6	11-Sep-20	21-Sep-20	DEMO STRUCTURE 5 FLR (S-905.01)
719	GENFOUNI	DEMO STRUCTURE 4 FLR (S-904.01)	6	21-Sep-20	29-Sep-20	DEMO STRUCTURE 4 FLR (S-904.01)
720	GENFOUNI	ROCK EXCAVATION TO SUBGRADE 6DC	30	25-Aug-20	30-Sep-20	ROCK EXCAVATION TO SUBGRADE 6DC
721	GENFOUNI	DEMO WEST FOUNDATIONS 6DC (S-900.01)	6	30-Sep-20	07-Oct-20	DEMO WEST FOUNDATIONS 6DC (S-900.01)
722	GENFOUNI	DEMO STRUCTURE 3 FLR (S-903.01)	6	29-Sep-20	07-Oct-20	DEMO STRUCTURE 3 FLR (S-903.01)
723	GENFOUNI	DEMO EXISTING STRUCTURE 2 FLR (S-902.01)	6	07-Oct-20	16-Oct-20	DEMO EXISTING STRUCTURE 2 FLR (S-902.01)
724	GENFOUNI	DEMO EXISTING STRUCTURE GRND FLR (S-901.01)	6	16-Oct-20	26-Oct-20	DEMO EXISTING STRUCTURE GRND FLR (S-901.01)
725	GENFOUNI	MEP TRENCHING / INSTALL UNDERGRND MEPS 6DC	35	07-Oct-20	19-Nov-20	MEP TRENCHING / INSTALL UNDERGRND MEPS 6DC
726	GENFOUNI	BACKFILL / WATERPROOF / SOG 6DC	35	31-Oct-20	15-Dec-20	BACKFILL / WATERPROOF / SOG 6DC
727	GENFOUNI	F/R/P MAT SLAB 6DC	35	25-Nov-20	09-Jan-21	F/R/P MAT SLAB 6DC
728	GENFOUNI	F/R/P FOOTINGS 6DC	35	21-Dec-20	03-Feb-21	F/R/P FOOTINGS 6DC
729	GENFOUNI	F/R/P FOUNDATIONS WALLS & SLABS, SUB CELLAR 6DC	35	15-Jan-21	27-Feb-21	F/R/P FOUNDATIONS WALLS & SLABS, SUB CELLAR 6DC
730	GENFOUNI	F/R/P FOUNDATION WALLS & SLABS, CELLAR - WEST	40	09-Feb-21	07-Apr-21	F/R/P FOUNDATION WALLS & SLABS, CELLAR - WEST
731	WEST S1 / S2 FOUNDATIONS					
732	WST-S1S2-	ROCK EXCAVATION @ S1/S2 FOOTINGS	5	25-Aug-20	01-Sep-20	ROCK EXCAVATION @ S1/S2 FOOTINGS
733	WST-S1S2-	S2 PILE CAP	10	01-Sep-20	16-Sep-20	S2 PILE CAP
734	WST-S1S2-	S2 PIER	5	16-Sep-20	23-Sep-20	S2 PIER
735	WST-S1S2-	CC2A CAISSONS (4) @ CORNERS OF S1 FOOTINGS 6DC (1 RIG)	24	01-Sep-20	30-Sep-20	CC2A CAISSONS (4) @ CORNERS OF S1 FOOTINGS 6DC (1 RIG)
736	WST-S1S2-	REBAR CAGE @ S1 CC2A CAISSONS & POUR	5	30-Sep-20	06-Oct-20	REBAR CAGE @ S1 CC2A CAISSONS & POUR
737	WST-S1S2-	PILE CAPS TO ENGAGE S1 CC2A CAISSONS 6DC	10	06-Oct-20	19-Oct-20	PILE CAPS TO ENGAGE S1 CC2A CAISSONS 6DC
738	WST-S1S2-	S1 PIER	5	19-Oct-20	26-Oct-20	S1 PIER
739	WST-S1S2-	CURE TIME S1 CC2A CAISSONS PILE CAPS - W/ CONCRETE ACCELERANT	10	19-Oct-20	02-Nov-20	CURE TIME S1 CC2A CAISSONS PILE CAPS - W/ CONCRETE ACCELERANT
740	WST-S1S2-	JACK & TRANSFER LOAD TO TEMP. SHORING FROM EXIST. SUPER COLUMNS	3	02-Nov-20	05-Nov-20	JACK & TRANSFER LOAD TO TEMP. SHORING FROM EXIST. SUPER COLUMNS



#	Activity ID	Activity Name	Original Duration	Start	Finish	
741	WST-S1S2-	REMOVE/DEMO TEMP. CAISSON BRACING	15	05-Nov-20	24-Nov-20	REMOVE/DEMO TEMP. C
742	WST-S1S2-	TRIM N/S BRACKETS @ S1/S2*	10	07-Apr-21	19-Apr-21	TRIM N/S BRACK
743	EXTERIOR WALL MASONRY (fair-weather driven)					
744	EXTR-1010	Scrape & restore exposed steel	20	28-Jun-19	26-Jul-19	Scrape & restore exposed steel
745	EXTR-1020	Strip stucco coating	20	28-Jun-19	26-Jul-19	Strip stucco coating
746	EXTR-1030	Lintel reconstructions	20	29-Jul-19	23-Aug-19	Lintel reconstructions
747	EXTR-1000	Repointing, crack filling, & concrete patching	40	29-Jul-19	23-Sep-19	Repointing, crack filling, & concrete patching
748	EXTR-1040	Brick window infills / Terra-cotta remove & reinstall, repairs, north (AR-250, 450)	30	26-Aug-19	07-Oct-19	Brick window infills / Terra-cotta remove & reinstall, re
749	EXTR-1050	Brick window infills / Terra-cotta remove & reinstall, repairs, south (AR-251)	30	08-Oct-19	20-Nov-19	Brick window infills / Terra-cotta remove & reinstall,
750	EXTR-1060	Brick window infills / Terra-cotta remove & reinstall, repairs, east (AR-252)	30	21-Nov-19	07-Jan-20	Brick window infills / Terra-cotta remove & reinst
751	EXTR-1120	Masonry exterior coatings (subject to cold weather postponement)	20	08-Jan-20	05-Feb-20	Masonry exterior coatings (subject to cold wea
752	EXTR-1130	Reconstruct Parapet (subject to cold weather postponement)	30	06-Feb-20	19-Mar-20	Reconstruct Parapet (subject to cold weath
753	EXTR-1150	Reset coping stones (subject to cold weather postponement)	20	20-Mar-20	16-Apr-20	Reset coping stones (subject to cold wea
754	EXTR-1190	New guardrail assembly	30	17-Apr-20	29-May-20	New guardrail assembly
755	EXTR-1140	Stone panel skirting (AR-250)	10	01-Jun-20	12-Jun-20	Stone panel skirting (AR-250)
756	MEP ROUGH-INS / DISTRIBUTION					
757	A-4720	MEP @ EXPERIENCE / ENTERTAINMENT / BOH (NO KITCHENS) - RISERS / DIS	60	13-Aug-21	10-Nov-21	MEP
758	INTERIOR FINISHES					
759	A-4750	WHITEBOX EXPERIENCE / ENTERTAINMENT / BOH (NO KITCHENS)	0		03-Dec-21	WH
760	A-4730	INSPECTIONS / TESTING & COMMISSIONING	30	05-Jan-22	17-Feb-22	
761	THEATER					
762	DEMO					
763	THTR-DEM-10	CLOSE THEATER	0	12-Sep-18		◆ CLOSE THEATER
764	THTR-DEM-10	THEATER LOADOUT - BY OWNER	21	12-Sep-18	11-Oct-18 A	■ THEATER LOADOUT - BY OWNER
765	THTR-DEM-10	THEATER EARLY ABATEMENT	5	18-Oct-18 A	16-Nov-18 A	■ THEATER EARLY ABATEMENT
766	THTR-DEM-10	ENVIRONMENTAL FIELD REVIEW / REPORT	15	16-Nov-18	28-Dec-18 A	■ ENVIRONMENTAL FIELD REVIEW / REPORT
767	THTR-DEM-11	PROBE & SURVEY SHED STEEL	5	25-Feb-19	01-Mar-19	■ PROBE & SURVEY SHED STEEL
768	THTR-DEM-10	THEATER STABILIZATION / PROTECTION - 6DC (ARE-102)	21	11-Mar-19*	03-Apr-19	■ THEATER STABILIZATION / PROTECTION - 6DC (ARE-102)
769	THTR-DEM-10	CELLAR INTERIOR SOFT DEMO & PROTECTION	21	11-Mar-19*	04-Apr-19	■ CELLAR INTERIOR SOFT DEMO & PROTECTION
770	THTR-DEM-10	MEP DISCONNECTS	21	16-Mar-19	10-Apr-19	■ MEP DISCONNECTS
771	THTR-DEM-10	ENTRANCE RAMP OVERHEAD PROTECTION	21	18-Mar-19	15-Apr-19	■ ENTRANCE RAMP OVERHEAD PROTECTION
772	THTR-DEM-11	CUT & LIFT EXISTING STAGE LEFT/RIGHT TC SLABS (OPEN)	10	16-Apr-19	29-Apr-19	■ CUT & LIFT EXISTING STAGE LEFT/RIGHT TC SLABS (OPE
773	THTR-DEM-11	STAGE DEMO	20	16-Apr-19	13-May-19	■ STAGE DEMO
774	THTR-DEM-11	ERECT SCAFFOLDING & PLYWOOD CLOSURE WALLS @ HIGH BRIDGE	27	16-Apr-19	22-May-19	■ ERECT SCAFFOLDING & PLYWOOD CLOSURE WALLS @
775	THTR-DEM-11	MOBILIZE FOUNDATION & CREATE ACCESS @ ORCHESTRA PIT	20	30-Apr-19	28-May-19	■ MOBILIZE FOUNDATION & CREATE ACCESS @ ORCHE
776	THTR-DEM-10	MONITORING EQUIP. / DEVICES & PREPARE BASELINE REPORT 6DC	10	23-May-19	06-Jun-19	■ MONITORING EQUIP. / DEVICES & PREPARE BASELINE
777	THTR-DEM-10	SCAFFOLDING EXTERIOR THEATER	22	29-May-19	27-Jun-19	■ SCAFFOLDING EXTERIOR THEATER
778	THTR-DEM-11	THEATER SUPPORT STEEL- MEASUREMENTS / SHOP DRWGS & APPS	60	30-Apr-19	24-Jul-19	■ THEATER SUPPORT STEEL- MEASUREMENTS / SHO
779	DEMO - STAGE FLYHOUSE					
780	THTR-DEM-ST	UPPER LEVEL RIGGING STEEL (AR-205, 207, 214)	15	21-Jun-19	12-Jul-19	■ UPPER LEVEL RIGGING STEEL (AR-205, 207, 214)
781	THTR-DEM-ST	MOB TOWER STRUCTURAL DEMO	0		26-Jul-19	◆ MOB TOWER STRUCTURAL DEMO
782	THTR-DEM-ST	PLANK & PLYWOOD @ UPPER RIGGING STEEL	10	15-Jul-19	26-Jul-19	■ PLANK & PLYWOOD @ UPPER RIGGING STEEL
783	THTR-DEM-ST	DEMO UPPER THEATER FLY HOUSE	15	29-Jul-19	16-Aug-19	■ DEMO UPPER THEATER FLY HOUSE
784	THTR-DEM-ST	CONCRETE ON METAL DECK N/S ROOF AREAS	15	19-Aug-19	09-Sep-19	■ CONCRETE ON METAL DECK N/S ROOF AREAS



#	Activity ID	Activity Name	Original Duration	Start	Finish	
785	THTR-DEM-ST	TEMP. ROOFING OVER PLANK & PLYWOOD NORTH & SOUTH	5	10-Sep-19	16-Sep-19	TEMP. ROOFING OVER PLANK & PLYWOOD NOR
786	THTR-DEM-ST	BRAKE DOWN SCAFFOLD INSTALL LOWER LEVEL RIGGING STEEL	2	17-Sep-19	18-Sep-19	BRAKE DOWN SCAFFOLD INSTALL LOWER LEVE
787	THTR-DEM-ST	LOWER LEVEL RIGGING STEEL (AR-205, 207, 214)	15	19-Sep-19	09-Oct-19	LOWER LEVEL RIGGING STEEL (AR-205, 21
788	THTR-DEM-ST	COMPLETE REMOVAL STAGE SCAFFOLDING	5	10-Oct-19	17-Oct-19	COMPLETE REMOVAL STAGE SCAFFOLDING
789	THEATER EXCAVATION LIFT					
790	THTR-EXC-10	REMOVE CELLAR SOG & SOIL - EXCAVATE TO TOP OF ROCK 6DC (S-010.01)	15	07-Jun-19	24-Jun-19	REMOVE CELLAR SOG & SOIL - EXCAVATE TO TOP OF
791	THTR-EXC-10	DRILL TYPE B MINI CAISSONS TO SUPPORT RAMP & ORCHESTRA 6DC	40	25-Jun-19	10-Aug-19	DRILL TYPE B MINI CAISSONS TO SUPPORT RAMP
792	THTR-EXC-10	DRILL MINI CAISSONS FOR REQUIRED SHORING -THEATER LIFT 6DC	60	08-Jul-19	16-Sep-19	DRILL MINI CAISSONS FOR REQUIRED SHORING
793	THTR-EXC-10	ORCHESTRA SLAB HANGING SUPPORT FRAMES 6DC	15	17-Sep-19	03-Oct-19	ORCHESTRA SLAB HANGING SUPPORT FRAME
794	THTR-EXC-10	DEMO BRICK PIERS @ ORCHESTRA COLUMNS 6DC	5	04-Oct-19	09-Oct-19	DEMO BRICK PIERS @ ORCHESTRA COLUMNS
795	THTR-EXC-10	DEMO PERIMETER MASONRY WALL & INSTALL RING BEAM SHORING 6DC	15	04-Oct-19	22-Oct-19	DEMO PERIMETER MASONRY WALL & INSTALL
796	THTR-EXC-10	F/R/P NEW RING BEAM 6DC (S-531-533)	42	23-Oct-19	13-Dec-19	F/R/P NEW RING BEAM 6DC (S-531-533)
797	THTR-EXC-10	SHORING TOWER ASSEMBLIES 6DC	25	22-Nov-19	23-Dec-19	SHORING TOWER ASSEMBLIES 6DC
798	THTR-EXC-10	JACKING ASSEMBLIES TO RING BEAM & INTERIOR COLUMNS 6DC	20	06-Dec-19	30-Dec-19	JACKING ASSEMBLIES TO RING BEAM & IN
799	THTR-EXC-10	JACK & TRANSFER THEATER LOAD TO TEMP. SHORING TOWERS 6DC	10	10-Jan-20	22-Jan-20	JACK & TRANSFER THEATER LOAD TO TE
800	THTR-EXC-11	REMOVE EXIST. COL. FOOTINGS & LOWER SECTION PERIMETER MASONRY	10	23-Jan-20	03-Feb-20	REMOVE EXIST. COL. FOOTINGS & LOWE
801	THTR-EXC-11	LINE DRILL AROUND PERIMETER 6DC	63	04-Feb-20	17-Apr-20	LINE DRILL AROUND PERIMETER 6DC
802	THTR-EXC-11	EAST CELLAR SHRWL COMPLETE	0		11-Jul-20	EAST CELLAR SHRWL COMPLETE
803	THTR-EXC-11	EXCAVATE ROCK TO SUBGRADE 6DC PHASE I	120	16-Mar-20	05-Aug-20	EXCAVATE ROCK TO SUBGRAD
804	THTR-EXC-11	FOOTINGS FOR COLUMN EXTENSIONS / POUR RAT SLAB	10	05-Aug-20	19-Aug-20	FOOTINGS FOR COLUMN EXT
805	THTR-EXC-11	SET 3 FLR STEEL COLUMNS & FRAMES (DOUBLE SHIFT MOD) (S910.01)	34	05-Aug-20	15-Sep-20	SET 3 FLR STEEL COLUMNS
806	THTR-EXC-11	JACKING BRACKETS ON NEW COL. EXTENSIONS 6DC	14	15-Sep-20	01-Oct-20	JACKING BRACKETS ON NE
807	THTR-EXC-11	THEATER LIFT NUMBER #1 RAISE THEATER FIRST 5' 6DC	10	21-Oct-20	02-Nov-20	THEATER LIFT NUMBER #
808	THTR-EXC-11	GRND FLR CONCRETE SLAB (LIFT) 6DC / RECONFIGURE LIFTING FRAMES	14	02-Nov-20	19-Nov-20	GRND FLR CONCRETE S
809	THTR-EXC-11	THEATER LIFT NUMBER #2 RAISE THEATER 15'	15	19-Nov-20	09-Dec-20	THEATER LIFT NUMBER
810	THTR-EXC-12	CELLAR STEEL COLUMNS 6DC (FO-100.01)	5	09-Dec-20	15-Dec-20	CELLAR STEEL COLUM
811	THTR-EXC-12	CELLAR CONCRETE SLAB (LIFT) 6DC / RECONFIGURE LIFTING FRAMES	5	09-Dec-20	15-Dec-20	CELLAR CONCRETE SL
812	THTR-EXC-12	2ND FLR FRAMING & METAL DECK 6DC (S-102.01)	25	15-Dec-20	15-Jan-21	2ND FLR FRAMING &
813	THTR-EXC-12	POUR 2 FLR CONCRETE ON METAL DECK 6DC	3	16-Jan-21	21-Jan-21	POUR 2 FLR CONCRE
814	THTR-EXC-12	THEATER LIFT NUMBER #3 - RAISE THEATER TO FINAL LOCATION 13'	14	21-Jan-21	06-Feb-21	THEATER LIFT NUME
815	THTR-EXC-12	FINAL COLUMN EXTENSION S/RECONFIGURE LIFTING FRAMES	9	08-Feb-21	19-Feb-21	FINAL COLUMN EXT
816	THTR-EXC-12	THEATER RAISED & TRANSFERRED TO FINAL ELEVATION LIFT #4	0		25-Feb-21	THEATER RAISED &
817	THTR-EXC-12	START FOUNDATIONS	0		25-Feb-21	START FOUNDATIO
818	THTR-EXC-12	FINAL LOAD TRANSFER THEATER LOAD TO FINAL SUPPORT	4	22-Feb-21	25-Feb-21	FINAL LOAD TRANS
819	THTR-EXC-13	UNDERGRND WATERPROOFING 6DC	20	10-Mar-21	01-Apr-21	UNDERGRND WA
820	THTR-EXC-12	CONVENTIONAL FOOTINGS 6DC (FO-206)	30	26-Feb-21	01-Apr-21	CONVENTIONAL
821	THTR-EXC-13	UNDERGRND MEPS 6DC (also see Taps)	20	22-Mar-21	13-Apr-21	UNDERGRND ME
822	THTR-EXC-13	POUR SLAB ON GRADE 6DC	9	08-Apr-21	17-Apr-21	POUR SLAB ON
823	THTR-EXC-13	F/R/P NEW FOUNDATION WALLS- EAST 6DC	60	19-Apr-21	28-Jun-21	F/R/P NEW F
824	SUPPORT AREAS - THEATER / HOTEL					
825	SUB CELLAR (SC)					
826	GENERAL					
827	THTR-SC	GENERAL LAYOUT, CELLAR	2	29-Jun-21	30-Jun-21	GENERAL LA
828	THTR-SC	ELEVATOR & GREASE TRAP PIT SUMP PUMPS, PITLIGHT (SE1-4; PE1, 12)	5	30-Jun-21	08-Jul-21	ELEVATOR &

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
829	THTR-SC	PIT LADDERS & COVERPLATES	10	08-Jul-21	22-Jul-21	▣ PIT LADDE
830	THTR-SC	CMU WALLS / DOOR FRAMES	25	30-Jun-21	05-Aug-21	▣ CMU WAL
831	THTR-SC	FRAME SERVICE ELEVATORS LOBBIES	10	05-Aug-21	19-Aug-21	▣ FRAME S
832	THTR-SC	HCM DOORS (25)	10	05-Aug-21	19-Aug-21	▣ HCM DOC
833	THTR-SC	HVAC DUCT / HVAC PIPING ROUGH-IN	25	22-Jul-21	26-Aug-21	▣ HVAC DU
834	THTR-SC	ELECTRICAL WIRING	20	05-Aug-21	02-Sep-21	▣ ELECTRI
835	THTR-SC	DUCT & HVAC PIPING INSULATION	5	26-Aug-21	02-Sep-21	▣ DUCT &
836	THTR-SC	FIRE PROTECTION BRANCH PIPING	25	26-Aug-21	01-Oct-21	▣ FIRE PR
837	THTR-SC	PLUMBING ROUGH-IN	25	26-Aug-21	01-Oct-21	▣ PLUMB
838	THTR-SC	DOB ROUGHING INSPECTION	1	01-Oct-21	04-Oct-21	▣ DOB R
839	THTR-SC	SHEETROCK WALLS @ ELEVATOR LOBBIES	10	04-Oct-21	19-Oct-21	▣ SHEET
840	THTR-SC	ELEVATOR LOBBY FINISHES	10	24-Nov-21	10-Dec-21	▣ ELE
841	THTR-SC	PUNCHLIST & CLEAN UP	10	08-Feb-22	23-Feb-22	▣
842	THTR-SC	START-UP & COMMISSIONING	15	08-Feb-22	02-Mar-22	▣
843	C&S SC MECHANICAL RM 2					
844	C&S-SC	LAYOUT WALLS & MEP EQUIP. PADS	2	29-Jun-21	30-Jun-21	▣ LAYOUT WA
845	C&S-SC	F/R/P MEP EQUIP. PADS	25	01-Jul-21	05-Aug-21	▣ F/R/P MEP
846	C&S-SC	WATERPROOF/ SEAL MEP EQUIP. PADS	10	06-Aug-21	19-Aug-21	▣ WATERPR
847	C&S-SC	LAYOUT / INSTALL MECH. EQUIP.: ACs; GS/SX/TX-2; EF	30	20-Aug-21	01-Oct-21	▣ LAYOUT
848	C&S-SC	DUCTWORK / MECH. PIPING	25	27-Aug-21	01-Oct-21	▣ DUCTW
849	C&S-SC	DUCT & HVAC PIPING INSULATION	5	04-Oct-21	08-Oct-21	▣ DUCT
850	C&S-SC	ELECTRICAL WIRING	25	04-Oct-21	09-Nov-21	▣ ELEC
851	C&S-SC	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	10-Nov-21	23-Nov-21	▣ ROO
852	C&S-SC	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	10	10-Nov-21	23-Nov-21	▣ EQU
853	RETAIL MER					
854	TRL-SC	LAYOUT/MECH. EQUIP. RETAIL	2	29-Jun-21	30-Jun-21	▣ LAYOUT/ME
855	TRL-SC	DUCTWORK / MECH. PIPING RETAIL	25	01-Jul-21	05-Aug-21	▣ DUCTWOR
856	TRL-SC	DUCT & HVAC PIPING INSULATION RETAIL	5	06-Aug-21	12-Aug-21	▣ DUCT & H
857	TRL-SC	ELECTRICAL WIRING RETAIL	25	06-Aug-21	10-Sep-21	▣ ELECTRI
858	TRL-SC	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS RETAIL	10	13-Sep-21	24-Sep-21	▣ ROOM F
859	TRL-SC	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM RETAIL	10	13-Sep-21	24-Sep-21	▣ EQUIP.
860	C&S SC F.P. EQUIPMENT – HOTEL					
861	C&S-SC	LAYOUT FIRE PROTECTION & JOCKEY PUMP	2	29-Jun-21	30-Jun-21	▣ LAYOUT FIR
862	C&S-SC	FIRE PROTECTION BRANCH PIPING	30	01-Jul-21	12-Aug-21	▣ FIRE PRO
863	C&S-SC	SIAMESE PIPING - HOTEL	30	01-Jul-21	12-Aug-21	▣ SIAMESE
864	C&S-SC	DOB ROUGHING INSPECTION	1	13-Aug-21	13-Aug-21	▣ DOB ROU
865	C&S-SC	ELECTRICAL / WIRE PUMP / F. PROTECTION SYSTEM	30	23-Jul-21	02-Sep-21	▣ ELECTRI
866	C&S-SC	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	03-Sep-21	17-Sep-21	▣ ROOM F
867	C&S-SC	TEST / COMMISSION PUMPS / CONNECT TO BLDG SYSTEM	20	20-Sep-21	18-Oct-21	▣ TEST /
868	C&S-SC	PLACE PUMPS IN SERVICE / CONNECT TO BLDG SYSTEM	10	19-Oct-21	01-Nov-21	▣ PLAC
869	C&S SC F.P. EQUIPMENT – THEATER					
870	C&S-SC	LAYOUT FIRE PROTECTION & JOCKEY PUMP	2	29-Jun-21	30-Jun-21	▣ LAYOUT FIR
871	C&S-SC	ELECTRICAL / WIRE PUMP / F. PROTECTION SYSTEM	10	01-Jul-21	15-Jul-21	▣ ELECTRICA
872	C&S-SC	FIRE PROTECTION BRANCH PIPING	25	29-Jun-21	03-Aug-21	▣ FIRE PRO



#	Activity ID	Activity Name	Original Duration	Start	Finish	
873	C&S-SC	TEST / COMMISSION PUMPS CONNECT TO BLDG SYSTEM	20	10-Aug-21	08-Sep-21	TEST / C
874	C&S-SC	SIAMESE PIPING - HOTEL	30	04-Aug-21	15-Sep-21	SIAMES
875	C&S-SC	DOB ROUGHING INSPECTION	1	16-Sep-21	16-Sep-21	DOB RO
876	C&S-SC	PLACE PUMPS IN SERVICE	1	17-Sep-21	17-Sep-21	PLACE
877	C&S-SC	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	8	20-Sep-21	29-Sep-21	ROOM
878	FIRE ALARM THEATER					
879	THTR-SC	FIRE ALARM EQUIP.: FDS-MS-FA-TH, TF-FA-TH, FDS-SC-TH-FA, ATS-FA-TH, FDS-	30	10-Nov-21	23-Dec-21	FIRE
880	THTR-SC	FIRE ALARM PROGRAMMING: THTR	36	19-Jan-22	11-Mar-22	
881	C&S SC FUEL OIL TANK ROOM					
882	C&S-SC	LAYOUT FUEL OIL TANK & PUMPS	2	29-Jun-21	30-Jun-21	LAYOUT FUE
883	C&S-SC	PIPE / PLUMBING - TANK & PUMPS S/R/V	25	01-Jul-21	05-Aug-21	PIPE / PLU
884	C&S-SC	DOB ROUGHING INSPECTION	1	06-Aug-21	06-Aug-21	DOB ROU
885	C&S-SC	RATED ENCLOSURE - FUEL OIL LINE	5	06-Aug-21	12-Aug-21	RATED EN
886	C&S-SC	ELECTRICAL WIRING	10	06-Aug-21	19-Aug-21	ELECTRIC
887	C&S-SC	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	20-Aug-21	02-Sep-21	ROOM F
888	C&S-SC	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	2	03-Sep-21	07-Sep-21	EQUIP. T
889	SC TRASH ROOM / COOLER ROOM					
890	THTR-SC	LAYOUT / SET TRASH COMPACTOR	10	29-Jun-21	13-Jul-21	LAYOUT / SE
891	THTR-SC	ELECTRICAL / WIRE TRASH COMPACTOR	5	14-Jul-21	20-Jul-21	ELECTRICA
892	THTR-SC	RIG & SET IN PLACE AC-SC-2	1	21-Jul-21	21-Jul-21	RIG & SET
893	THTR-SC	AC-SC-2 @ COOLER ROOM	10	22-Jul-21	04-Aug-21	AC-SC-2 @
894	THTR-SC	TEST / COMMISSION TRASH COMPACTOR / COOLER ROOM EQUIP.	5	27-Dec-21	04-Jan-22	TE
895	THTR-SC	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	04-Jan-22	19-Jan-22	R
896	THTR-SC	PLACE IN SERVICE COOLER & COMPACTOR	1	07-Feb-22	08-Feb-22	
897	CELLAR					
898	GENERAL					
899	THTR-C	LAYOUT CELLAR PARTITIONS	3	29-Jun-21	01-Jul-21	LAYOUT CEL
900	THTR-C	HVAC DUCT / HVAC PIPING ROUGH-IN	20	01-Jul-21	30-Jul-21	HVAC DUC
901	THTR-C	DUCT & HVAC PIPING INSULATION	5	30-Jul-21	06-Aug-21	DUCT & H
902	THTR-C	FRAME SERVICE ELEVATORS LOBBIES	10	30-Jul-21	13-Aug-21	FRAME SE
903	THTR-C	FIRE PROTECTION / PLUMBING ROUGH-IN	25	30-Jul-21	03-Sep-21	FIRE PR
904	THTR-C	DOB ROUGHING INSPECTION	1	03-Sep-21	07-Sep-21	DOB RO
905	THTR-C	ELECTRICAL WIRING	20	13-Aug-21	13-Sep-21	ELECTR
906	THTR-C	HCM & WOOD DOORS (16, 9)	10	03-Sep-21	20-Sep-21	HCM & Y
907	THTR-C	SHEETROCK WALLS @ ELEVATOR LOBBIES	5	20-Sep-21	27-Sep-21	SHEET
908	THTR-C	CELLAR WHITEBOX TURNOVER WHITEBOX FOR RETAIL FITOUT (BO)	0		02-Nov-21	CELL
909	THTR-C	ELEVATOR LOBBY FINISHES	25	27-Sep-21	02-Nov-21	ELEV
910	THTR-C	PUNCHLIST & CLEAN UP	10	02-Nov-21	17-Nov-21	PUN
911	THTR-C	HVAC START-UP & COMMISSIONING	20	19-Jan-22	16-Feb-22	
912	C&S- CELLAR MECHANICAL RM					
913	C&S-C-M	LAYOUT WALLS & MEP EQUIP. PADS	2	29-Jun-21	30-Jun-21	LAYOUT WA
914	C&S-C-M	F/R/P MEP EQUIP. PADS	25	29-Jun-21	03-Aug-21	F/R/P MEP
915	C&S-C-M	WATERPROOF/ SEAL MEP EQUIP. PADS	25	04-Aug-21	08-Sep-21	WATERP
916	C&S-C-M	LAYOUT MECH. EQUIP. CELLAR MER-2	2	09-Sep-21	10-Sep-21	LAYOUT



#	Activity ID	Activity Name	Original Duration	Start	Finish	
917	C&S-C-M	DUCTWORK / MECH. PIPING	25	13-Sep-21	18-Oct-21	DUCT
918	C&S-C-M	DUCT & HVAC PIPING INSULATION	5	19-Oct-21	25-Oct-21	DUCT
919	C&S-C-M	ELECTRICAL WIRING	25	19-Oct-21	23-Nov-21	ELE
920	C&S-C-M	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	24-Nov-21	09-Dec-21	RO
921	C&S-C-M	HVAC EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	10	10-Dec-21	23-Dec-21	HV
922	C&S - FIRE - WATER METER					
923	C&S-C-M	8" WET TAP DW (2)	5	14-Apr-21	20-Apr-21	8" WET TAP DW
924	C&S-C-M	8" WET TAP FW (2)	5	21-Apr-21	27-Apr-21	8" WET TAP FW
925	C&S-C-M	LAYOUT / SET DOMESTIC WATER / FIRE WATER - METERS	25	29-Jun-21	03-Aug-21	LAYOUT /
926	C&S-C-M	HOTEL DOMESTIC WATER PUMP (C-14)	5	04-Aug-21	10-Aug-21	HOTEL DO
927	C&S-C-M	PLUMBING PIPING	20	11-Aug-21	08-Sep-21	PLUMBI
928	C&S-C-M	DOB ROUGHING INSPECTION	1	09-Sep-21	09-Sep-21	DOB RO
929	C&S-C-M	PIPE INSULATION	5	10-Sep-21	16-Sep-21	PIPE INS
930	C&S-C-M	ELECTRICAL WIRING	25	09-Sep-21	14-Oct-21	ELECT
931	C&S-C-M	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	15-Oct-21	28-Oct-21	ROOM
932	C&S-C-M	DW PUMPS EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYS	10	29-Oct-21	12-Nov-21	DW P
933	C&S EXISTING THEATER TRANSFORMER					
934	THTR-C-	LAYOUT ELECTRICAL PANELS & TRANSFORMER PADS	2	29-Jun-21	30-Jun-21	LAYOUT ELE
935	THTR-C-	WIRE PANELS & TRANSFORMERS	30	01-Jul-21	12-Aug-21	WIRE PAN
936	THTR-C-	CONNECT TO OVERALL SYSTEM / DISTRIBUTION CABLING	30	13-Aug-21	24-Sep-21	CONNE
937	THTR-C-	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	27-Sep-21	08-Oct-21	ROOM
938	THTR-C-	THTR TRANSFORMER TEST / COMMISSION / CONNECT TO BLDG SYSTEM	20	12-Oct-21	09-Nov-21	THTR
939	THTR-C-	THTR TRANSFORMER PLACE IN SERVICE / CONNECT TO BLDG SYSTEM	10	10-Nov-21	23-Nov-21	THT
940	C&S DAS ROOM					
941	C&S-C-I	LAYOUT DAS	2	29-Jun-21	30-Jun-21	LAYOUT DAS
942	C&S-C-I	F/R/P & CURE MEP EQUIP. PADS	25	01-Jul-21	05-Aug-21	F/R/P & CU
943	C&S-C-I	WATERPROOF/ SEAL MEP EQUIP. PADS	25	06-Aug-21	10-Sep-21	WATERP
944	C&S-C-I	HVAC EQUIP. / FANS (DAS)	10	13-Sep-21	24-Sep-21	HVAC E
945	C&S-C-I	WIRE / CONNECT HVAC EQUIP. / FANS	10	27-Sep-21	08-Oct-21	WIRE /
946	C&S-C-I	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	5	12-Oct-21	18-Oct-21	ROOM
947	C&S-C-I	ELECTRICAL TRIM PANELS & EQUIP. (DAS)	20	19-Oct-21	16-Nov-21	ELEC
948	C&S-C-I	TELECOM / DAS EQUIP. (DAS)	30	19-Oct-21	02-Dec-21	TEL
949	C&S-C-I	TEST / COMMISSION EQUIP. / CONNECT TO BLDG SYSTEM (DAS - HVAC)	20	17-Nov-21	16-Dec-21	TE
950	C&S-C-I	(DAS) PLACE IN SERVICE / CONNECT TO BLDG SYSTEM	10	17-Dec-21	03-Jan-22	(D
951	FIRE ALARM					
952	THTR-C-	FIRE ALARM PANEL FDS-MS-FA-TH, TF-FA-TH, FDS-SC-TH-FA, ATS-FA-TH, FDS-F	30	13-Aug-21	24-Sep-21	FIRE AL
953	THTR-C-	FIRE ALARM FDS-FA-C-TH	30	27-Sep-21	09-Nov-21	FIRE
954	C&S ELECTRICAL ROOM / SER-2					
955	C&S-C-E	LAYOUT EQUIP. PADS SER-2	2	29-Jun-21	30-Jun-21	LAYOUT EQU
956	C&S-C-E	INFILL EXISTING PIT	5	01-Jul-21	08-Jul-21	INFILL EXIS
957	C&S-C-E	F/R/P MEP EQUIP. PADS	25	01-Jul-21	05-Aug-21	F/R/P MEP
958	C&S-C-E	WATERPROOF/ SEAL MEP EQUIP. PADS	25	06-Aug-21	10-Sep-21	WATERP
959	C&S-C-E	HVAC EQUIP. / FANS	25	13-Sep-21	18-Oct-21	HVAC
960	C&S-C-E	ELECTRICAL PANELS & EQUIP.	30	13-Sep-21	25-Oct-21	ELEC



#	Activity ID	Activity Name	Original Duration	Start	Finish	
961	C&S-C-E	TRANSFORMERS	30	13-Sep-21	25-Oct-21	■ TRAN
962	C&S-C-E	WIRE / CONNECT HVAC EQUIP. / FANS	25	27-Sep-21	01-Nov-21	■ WIRE
963	C&S-C-E	ROOM FINISHES / ELEC. / LV / FADEVICES & TRIMS	10	19-Oct-21	01-Nov-21	■ ROOM
964	C&S-C-E	TRANSFORMERS EQUIP. TESTING / COMMISSIONING / CONNECT TO SYSTEM	10	19-Oct-21	01-Nov-21	■ TRAN
965	C&S WATER / FIRE WATER					
966	C&S-C-F	LAYOUT DOMESTIC WATER, FIRE WATER METERS	30	29-Jun-21	10-Aug-21	■ LAYOUT D
967	C&S-C-F	DOMESTIC WATER PIPING	25	07-Jul-21	10-Aug-21	■ DOMESTIC
968	C&S-C-F	DOB ROUGHING INSPECTION	1	11-Aug-21	11-Aug-21	■ DOB ROU
969	C&S-C-F	ELECTRICAL WIRING	25	11-Aug-21	15-Sep-21	■ ELECTR
970	C&S-C-F	FIRE PROTECTION PIPING	25	11-Aug-21	15-Sep-21	■ FIRE PR
971	C&S-C-F	ROOM FINISHES / ELEC. / LV / FADEVICES & TRIMS	10	16-Sep-21	29-Sep-21	■ ROOM
972	C&S-C-F	FIRE PUMPS EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SY	10	30-Sep-21	14-Oct-21	■ FIRE P
973	C&S TELCOM INCOMMING SERVICE					
974	C&S-C-T	LAYOUT PANELS & SLEEVES TELCOM	2	29-Jun-21	30-Jun-21	■ LAYOUT PAN
975	C&S-C-T	SET SLEEVES / PLACE TELECOM PANELS	20	01-Jul-21	29-Jul-21	■ SET SLEEV
976	C&S-C-T	ELECTRICAL WIRING TELCOM	30	30-Jul-21	10-Sep-21	■ ELECTR
977	C&S-C-T	ROOM FINISHES / ELEC. / LV / FADEVICES & TRIMS TELECOM EQUIP.	20	13-Sep-21	08-Oct-21	■ ROOM
978	C&S-C-T	TELCOM EQUIP PLACE IN SERVICE	10	04-Jan-22	19-Jan-22	■ T
979	C&S GAS METER					
980	C&S-C-C	LAYOUT GAS METER EQUIP.	3	29-Jun-21	01-Jul-21	■ LAYOUT GAS
981	C&S-C-C	GAS SLEEVES & PIPING	10	02-Jul-21	16-Jul-21	■ GAS SLEEV
982	C&S-C-C	CON-ED INSPECTIONS OF SLEEVES & PIPING	2	19-Jul-21	20-Jul-21	■ CON-ED IN
983	C&S-C-C	CON-ED GAS METER	10	21-Jul-21	03-Aug-21	■ CON-ED G
984	C&S-C-C	10" LPG TAP	5	04-Aug-21	10-Aug-21	■ 10" LPG TA
985	C&S-C-C	DOB & CON ED ROUGHING INSPECTION: METER BARS & METERS	1	11-Aug-21	11-Aug-21	■ DOB & CO
986	C&S-C-C	TURN ON GAS / CONNECT TO OVERALL SYSTEM	10	12-Aug-21	25-Aug-21	■ TURN ON
987	THEATER INTERIOR FIT OUT					
988	Project Start - Post Sponge Bob - Controls / Pre Con					
989	Humidification / Temp Control					
990	THTR-M	Demo seating	5	03-Sep-18	06-Sep-18 A	■ Demo seating
991	THTR-M	Build temp platforms for Air Cooled units	9	25-Mar-19	04-Apr-19	■ Build temp platforms for Air Cooled units
992	THTR-M	Temp. Air Cooled units / Startup	15	05-Apr-19	25-Apr-19	■ Temp. Air Cooled units / Startup
993	Stabilization					
994	THTR-M	Mobilize with booms	1	25-Feb-19	25-Feb-19	■ Mobilize with booms
995	THTR-M	Survey / Inspect ceiling for stability & report key survey	21	27-Mar-19	24-Apr-19	■ Survey / Inspect ceiling for stability & report key survey
996	THTR-M	Repairs to existing plaster stability as required	30	11-Apr-19	22-May-19	■ Repairs to existing plaster stability as required
997	Scaffolding - Phase 1					
998	THTR-M	Crash Deck in attic space	41	27-Mar-19	22-May-19	■ Crash Deck in attic space
999	Restoration Pre Con Work					
1000	THTR-M	Shop drawings / survey as required - Structural Steel	40	23-May-19	19-Jul-19	■ Shop drawings / survey as required - Structural Steel
1001	THTR-M	Molds for future work - Plaster Restoration	60	23-May-19	16-Aug-19	■ Molds for future work - Plaster Restoration
1002	THTR-M	Field Measure / Field Check - Sprinklers / Sheetmetal	40	23-Oct-19	20-Dec-19	■ Field Measure / Field Check - Sprinklers / Sheet
1003	Mobilization					
1004	THTR-M	Mobilization of Theater Team	0	15-Mar-19		◆ Mobilization of Theater Team
1005	THTR-M	Base Building Turnover of Cellar	0		25-Feb-21	◆ Base Building Turnov



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1006	THTR-M	Base Building Turnover of Sub Cellar	0		28-Jun-21	◆ Base Building
1007	Scaffolding - Phase 2					
1008	THTR-M	Theater Work Platforms - Access all surfaces	35	26-Feb-21	15-Apr-21	■ Theater Work Plat
1009	THTR-M	Remove theater scaffolding	15	04-Oct-21	25-Oct-21	■ Remo
1010	Demolition					
1011	THTR-M	CONED DEMO OF FEEDERS PAIR I (OPEN)	5	25-Feb-19	01-Mar-19	■ CONED DEMO OF FEEDERS PAIR I (OPEN)
1012	THTR-M	Temp Lighting throughout Theater	20	26-Feb-19	25-Mar-19	■ Temp Lighting throughout Theater
1013	THTR-M	STEAM CUT-OFF (after heating season)	1	17-Apr-19	18-Apr-19	■ STEAM CUT-OFF (after heating season)
1014	THTR-M	Demo old Steam Heating units & piping, chop as required for new	30	18-Apr-19	31-May-19	■ Demo old Steam Heating units & piping, chop as required fo
1015	THTR-M	POST STEAM ABATEMENT	5	31-May-19	07-Jun-19	■ POST STEAM ABATEMENT
1016	THTR-M	CONED DEMO OF FEEDERS PAIR II (starts w/Structural Demo)	5	22-Jul-19	29-Jul-19	■ CONED DEMO OF FEEDERS PAIR II (starts w/Structura
1017	THTR-M	Complete demo as required for Theater	10	18-Oct-19	31-Oct-19	■ Complete demo as required for Theater
1018	THEATER ELEVATOR PROGRAM A-380					
1019	SE 3-4 (A-3850)					
1020	SE 3-4-1	BUILD OUT 13 FLR EMR ROOM SE 3-4	10	30-Jul-21	13-Aug-21	■ BUILD OU
1021	SE 3-4-1	LOAD EMR-SC SE 3, 4 EQUIP.	0	13-Aug-21		◆ LOAD EMR
1022	SE 3-4-1	SE 3 & SE 4 ELEVATORS	25	13-Aug-21	20-Sep-21	■ SE 3 & S
1023	SE 3-4-1	ELECTRICAL WIRING / ELEVATOR CONTROLLERS SE 3-4	25	13-Aug-21	20-Sep-21	■ ELECTR
1024	SE 3-4-1	SE 3-4 LOBBY IN WALL ROUGH-INS & INSPECTION	25	20-Sep-21	26-Oct-21	■ SE 3-4
1025	SE 3-4-1	SE 3-4 CEILING ROUGH-INS & INSPECTIONS	25	12-Oct-21	17-Nov-21	■ SE 3
1026	SE 3-4-1	SE 3-4 EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	10	17-Nov-21	03-Dec-21	■ SE
1027	PE 1-3 (A-381)					
1028	PE 1-3-2	BUILD OUT 13 FLR EMR ROOM PE 1-3	10	07-Jul-21	20-Jul-21	■ BUILD OUT
1029	PE 1-3-2	LOAD EMR-13 FLR PE 1-3 EQUIP.	0	21-Jul-21		◆ LOAD EMR
1030	PE 1-3-2	LAYOUT / ELEVATOR EQUIP. / CONTROLLERS PE 1-3	10	21-Jul-21	03-Aug-21	■ LAYOUT /
1031	PE 1-3-2	Bronze Elevator Portal Panels (AR-225) (ID.6.00.1) GRND FLR	5	01-Sep-21	08-Sep-21	■ Bronze E
1032	PE 1-3-2	ELEC. POWER PANELS: ATS-11-ELEV, PPHG-11-ELEV-E, APLG-11-ELEV-E	30	04-Aug-21	15-Sep-21	■ ELEC. P
1033	PE 1-3-2	PE 1-3 - ELEVATOR PROGRAM GRND- EXPRESS TO 9-11 FLR (ID.7.00.1)	60	21-Jul-21	14-Oct-21	■ PE 1-3
1034	PE 1-3-2	ELECTRICAL WIRING / ELEVATOR CONTROLLERS PE 1-3	25	16-Sep-21	21-Oct-21	■ ELEC
1035	PE 1-3-2	ELECTRICAL WIRING FANS / POWER & LIGHTING PE 1-3	25	16-Sep-21	21-Oct-21	■ ELEC
1036	PE 1-3-2	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS PE 1-3	10	22-Oct-21	04-Nov-21	■ ROOM
1037	PE 1-3-2	PE 1-3 EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	10	22-Oct-21	04-Nov-21	■ PE 1-
1038	PE 1-3-3	Ornamental Metal Screens @ Elevator PE 1-3	5	05-Nov-21	12-Nov-21	■ Oma
1039	PE 4 (A-381)					
1040	PE 4-101	BUILD OUT 11 FLR EMR ROOM PE 4	10	07-Jul-21	20-Jul-21	■ BUILD OUT
1041	PE 4-102	LOAD EMR-11 FLR PE 4 EQUIP.	0	21-Jul-21		◆ LOAD EMR
1042	PE 4-103	LAYOUT / ELEVATOR EQUIP. / CONTROLLERS PE 4	20	21-Jul-21	17-Aug-21	■ LAYOUT /
1043	PE 4-104	PE 4 - ELEVATOR PROGRAM GRND- TO 8 FLR	60	18-Aug-21	12-Nov-21	■ PE 4
1044	PE 4-111	ELECTRICAL WIRING / ELEVATOR CONTROLLERS PE 4	25	07-Oct-21	12-Nov-21	■ ELEC
1045	PE 4-112	PE 4 EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	10	15-Nov-21	30-Nov-21	■ PE 4
1046	PE 12 (A-385)					
1047	PE 12-1C	BUILD OUT 13 FLR EMR ROOM PE 12	10	07-Jul-21	20-Jul-21	■ BUILD OUT
1048	PE 12-1C	LAYOUT / ELEVATOR EQUIP. / CONTROLLERS PE 12	2	21-Jul-21	22-Jul-21	■ LAYOUT / E
1049	PE 12-1C	LOAD EMR-2 FLR PE 12 EQUIP.	0	23-Jul-21		◆ LOAD EMR



#	Activity ID	Activity Name	Original Duration	Start	Finish
1050	PE 12-1C	Provide new opening for double doors & elevator PE 12	20	14-Jul-21	10-Aug-21
1051	PE 12-1C	ELECTRICAL WIRING / ELEVATOR CONTROLLERS PE 12	25	30-Sep-21	04-Nov-21
1052	PE 12-1C	PE 12 - ELEVATOR PROGRAM	60	11-Aug-21	04-Nov-21
1053	PE 12-1C	PE 12 EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	10	05-Nov-21	19-Nov-21
1054	Escalators				
1055	THTR-ESCI	NEW ESCALATOR STEEL TRUSSES	30	19-Apr-21	28-May-21
1056	THTR-ESCI	NEW ESCALATORS ESC-1, 2 (A-390)	102	01-Jun-21	25-Oct-21
1057	THTR-ESCI	WALL COVERING @ ESCALATORS (IA-600)	5	26-Oct-21	01-Nov-21
1058	THTR-ESCI	ESCALATOR GLASS RAILINGS (IA-600)	20	02-Nov-21	02-Dec-21
1059	THTR-ESCI	TESTING / COMMISSIONING ESCALATORS 1-2	10	03-Dec-21	16-Dec-21
1060	THTR-ESCI	PLACE ESCALATORS 1-2 IN SERVICE	1	10-Mar-22	11-Mar-22
1061	THEATER SUPPORT AREAS				
1062	Theater Stairs				
1063	THTR-S1	STAIR E GRND-9 (A-362)	30	26-Feb-21	08-Apr-21
1064	THTR-S1	STAIR B GRND-16 (A-356)	60	26-Feb-21	20-May-21
1065	THTR-S1	Concrete Pan Stairs & Landings, 3 FLR Theater	15	30-Apr-21	20-May-21
1066	THTR-S1	STAIR F GRND-2 (AR-224)	30	21-May-21	02-Jul-21
1067	THTR-S1	STAIR K SC-2 (A-364)	30	21-May-21	02-Jul-21
1068	THTR-S1	STAIR L 2-3 (A-359, AR-224)	5	06-Jul-21	12-Jul-21
1069	THTR-S1	STAIR A GRND-16 (A-351)	60	21-May-21	16-Aug-21
1070	THTR-S1	STAIR J SC-GRND (A-359, AR-471)	30	13-Jul-21	23-Aug-21
1071	THTR-S1	STAIR C GRND-16 (A-359)	60	06-Jul-21	28-Sep-21
1072	THTR-S1	STAIR G SC-2 (A-364, AR-471)	30	24-Aug-21	05-Oct-21
1073	THTR-S1	STAIR N SC-GRND (A-365)	30	06-Oct-21	18-Nov-21
1074	Theater Sub Cellar				
1075	THTR-SC	Sub Cellar Layout/Approval (IA-101)	5	29-Jun-21	06-Jul-21
1076	THTR-SC	Rough Sub Cellar - Rough Sheetmetal (M-701)	15	29-Jun-21	20-Jul-21
1077	THTR-SC	Insulate Duct Sub Cellar	5	21-Jul-21	27-Jul-21
1078	THTR-SC	Frame Sub Cellar Walls	15	21-Jul-21	10-Aug-21
1079	THTR-SC	Rough Sub Cellar - Sprinkler	10	28-Jul-21	10-Aug-21
1080	THTR-SC	Set HVAC Equip. ACs, RF/GX/SX, HVs, EFs, FSDs (3) & Heat Pumps (10)	30	07-Jul-21	17-Aug-21
1081	THTR-SC	Plumbing Roughing Sub Cellar (P-099)	10	11-Aug-21	24-Aug-21
1082	THTR-SC	Sub Cellar - Power (E-099/199)	20	28-Jul-21	24-Aug-21
1083	THTR-SC	Plumbing Roughing Inspection - Sub Cellar	1	25-Aug-21	25-Aug-21
1084	THTR-SC	HCM DOOR FRAMES (25) Sub Cellar	15	11-Aug-21	31-Aug-21
1085	THTR-SC	Rough Sub Cellar HVAC Piping (M-201)	40	21-Jul-21	15-Sep-21
1086	THTR-SC	Insulate HVAC Piping Sub Cellar	5	16-Sep-21	22-Sep-21
1087	THTR-SC	Sheetrock Sub Cellar Walls	20	01-Sep-21	29-Sep-21
1088	THTR-SC	Blackiron Sub Cellar	8	30-Sep-21	12-Oct-21
1089	THTR-SC	Tape / spackle Sub Cellar	10	30-Sep-21	14-Oct-21
1090	THTR-C	ALUM. Comer Guards Sub Cellar	3	15-Oct-21	19-Oct-21
1091	THTR-SC	Grid Sub Cellar	10	13-Oct-21	26-Oct-21
1092	THTR-SC	Set Sprinkler Heads - Sub Cellar	15	15-Oct-21	04-Nov-21
1093	THTR-SC	Set Diffusers @ Sub Cellar	10	27-Oct-21	10-Nov-21

- Provide ne
- ELEC
- PE 12
- PE 1
- NEW ESCALAT
- NEW
- WALL
- ESC
- TE
- STAIR E GRND-9
- STAIR B GRND
- Concrete Pan S
- STAIR F GRN
- STAIR K SC-
- STAIR L 2-3
- STAIR A G
- STAIR J S
- STAIR C
- STAIR C
- STAI
- Sub Cellar La
- Rough Sub
- Insulate Duct
- Frame Sub
- Rough Sub
- Set HVAC
- Plumbing
- Sub Cellar
- Plumbing
- HCM DO
- Rough S
- Insulate
- Sheetro
- Blackiron
- Tape /
- ALUM
- Grid S
- Set S
- Set D



#	Activity ID	Activity Name	Original Duration	Start	Finish
1094	THTR-SC	ACT ceiling - Sub Cellar (IA-201)	10	27-Oct-21	10-Nov-21
1095	THTR-SC	BATH WALL & FLOOR TILE Sub Cellar	20	15-Oct-21	12-Nov-21
1096	THTR-SC	Prime / Paint Sub Cellar	20	20-Oct-21	17-Nov-21
1097	THTR-SC	Rubber Flooring & vinyl base Sub Cellar	5	18-Nov-21	24-Nov-21
1098	THTR-SC	Sub Cellar - Lighting Circuits & Switch Legs (E-099/199)	20	27-Oct-21	24-Nov-21
1099	THTR-SC	MILLWORK @ MUSICIAN'S LOUNGE KITCHENETTE (IA-613) Sub Cellar	2	29-Nov-21	30-Nov-21
1100	THTR-SC	MILLWORK @ LAUNDRY SINK & SHELVING (IA-613, 806) Sub Cellar	5	29-Nov-21	03-Dec-21
1101	THTR-SC	MILLWORK @ HAIRWASHING (IA-806) Sub Cellar	5	29-Nov-21	03-Dec-21
1102	THTR-SC	BATH VANITIES (IA-805) Sub Cellar	5	29-Nov-21	03-Dec-21
1103	THTR-SC	MILLWORK @ DRESSING STATION, & MAIL/PHONE ROOM (IA-612) Sub Cellar	5	29-Nov-21	03-Dec-21
1104	THTR-SC	Finishes / Caps - Sprinkler Sub Cellar	20	05-Nov-21	07-Dec-21
1105	THTR-SC	MILLWORK @ HAIR & MAKEUP Sub Cellar	10	29-Nov-21	10-Dec-21
1106	THTR-SC	MILLWORK @ PORTERS, USHERS, & CREWS (IA-613) Sub Cellar	10	29-Nov-21	10-Dec-21
1107	THTR-SC	SET ADA PLUMBING FIXTURES SUB CELLAR RESTROOMS (3) Sub Cellar	10	06-Dec-21	17-Dec-21
1108	THTR-SC	Clear Float Mirror Sub-Cellar	10	06-Dec-21	17-Dec-21
1109	THTR-SC	Lighting Fixtures Sub Cellar	20	06-Dec-21	04-Jan-22
1110	Theater Cellar				
1111	THTR-C-	Cellar Layout Approval (IA-102)	5	26-Feb-21	04-Mar-21
1112	THTR-C-	Rough Cellar Sheetmetal (M-100)	15	05-Mar-21	25-Mar-21
1113	THTR-C-	Insulate Duct Cellar	5	26-Mar-21	01-Apr-21
1114	THTR-C-	Frame Cellar Walls	20	26-Mar-21	22-Apr-21
1115	THTR-C-	HCM DOOR FRAMES (16) Cellar	8	23-Apr-21	04-May-21
1116	THTR-C-	ADA Plumbing Roughing Cellar (10) (P-100)	40	26-Mar-21	20-May-21
1117	THTR-C-	Rough Cellar HVAC Piping (M-202)	40	29-Mar-21	21-May-21
1118	THTR-C-	Plumbing Roughing Inspection - Cellar	1	21-May-21	21-May-21
1119	THTR-C-	Insulate HVAC Piping Cellar	5	24-May-21	28-May-21
1120	THTR-C-	Cellar Power (E-100/200)	10	21-May-21	04-Jun-21
1121	THTR-C-	Rough Cellar - Sprinkler Cellar	10	24-May-21	07-Jun-21
1122	THTR-C-	Sheetrock Cellar Walls	20	07-Jun-21	02-Jul-21
1123	THTR-C-	Set HVAC Equip. ACs, GX/SX/TX, EF, CUH (8), FSDs (14), CUH (7) & HP (10)	30	24-May-21	06-Jul-21
1124	THTR-C-	Blackiron Cellar	8	07-Jul-21	16-Jul-21
1125	THTR-C-	Tape / Spackle Cellar	10	06-Jul-21	19-Jul-21
1126	THTR-C-	Alum. Corner Guards Cellar	3	20-Jul-21	22-Jul-21
1127	THTR-C-	WOOD DOORS @ DRESSING ROOMS (9) Cellar	5	20-Jul-21	26-Jul-21
1128	THTR-C-	Cabinet Unit Heaters (CHU-A, B) Cellar	5	20-Jul-21	26-Jul-21
1129	THTR-C-	Grid Cellar (IA-202)	10	16-Jul-21	30-Jul-21
1130	THTR-C-	Bathroom Tile - Floor & Walls Cellar	10	27-Jul-21	09-Aug-21
1131	THTR-C-	Set Diffusers @ Cellar	15	30-Jul-21	20-Aug-21
1132	THTR-C-	Cellar Lighting Circuits & Switch Legs (E-100/200)	15	30-Jul-21	20-Aug-21
1133	THTR-C-	Prime / Paint Cellar	20	27-Jul-21	23-Aug-21
1134	THTR-C-	ACT Cellar (IA-202)	10	13-Aug-21	27-Aug-21
1135	THTR-C-	Set Sprinkler Heads in Cellar	5	27-Aug-21	03-Sep-21
1136	THTR-C-	ADA Plumbing Finishes Cellar (10)	20	10-Aug-21	07-Sep-21



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1137	THTR-C-	Toilet Accessories Cellar	10	24-Aug-21	07-Sep-21	■ Toilet Acc
1138	THTR-C-	Rubber Flooring & vinyl base (IA-402) Cellar	10	24-Aug-21	07-Sep-21	■ Rubber F
1139	THTR-C-	Wood base Cellar	5	08-Sep-21	14-Sep-21	■ Wood ba
1140	THTR-C-	Finishes / Caps - Sprinkler Cellar	10	03-Sep-21	20-Sep-21	■ Finishes
1141	THTR-C-	Clear float mirror in dressing rooms & baths Cellar	20	24-Aug-21	21-Sep-21	■ Clear flo
1142	THTR-C-	DRESSING ROOM STATIONS 3, 4, 5, 7, 9, 10 & MIRRORS (IA-612) Cellar	20	08-Sep-21	05-Oct-21	■ DRESS
1143	THTR-C-	Lighting Fixture Lamps & Trims Cellar	20	06-Oct-21	03-Nov-21	■ Lighti
1144	Theater Lobby 1 FLR / Ground Floor					
1145	THTR-01	GRND FLR Layout /Approval (IA-103)	5	05-Mar-21	11-Mar-21	■ GRND FLR Layout /
1146	THTR-01	Rough GRND FLR Sheetmetal (M-101)	10	12-Mar-21	25-Mar-21	■ Rough GRND FLR
1147	THTR-01	Insulate Duct GRND FLR	5	26-Mar-21	01-Apr-21	■ Insulate Duct GRN
1148	THTR-01	Frame GRND FLR Walls	10	26-Mar-21	08-Apr-21	■ Frame GRND FLR
1149	THTR-01	HCM DOOR FRAME GRND FLR	1	09-Apr-21	09-Apr-21	■ HCM DOOR FRA
1150	THTR-01	Rough GRND FLR- Sprinkler (FP-101)	10	02-Apr-21	15-Apr-21	■ Rough GRND FL
1151	THTR-01	Set HVAC EQUIP. ACCU, FCU-A, FSDs (7)	15	26-Mar-21	15-Apr-21	■ Set HVAC EQUIP
1152	THTR-01	Rough GRND FLR HVAC Piping (M-101)	10	16-Apr-21	29-Apr-21	■ Rough GRND FL
1153	THTR-01	Insulate HVAC Piping GRND FLR	5	30-Apr-21	06-May-21	■ Insulate HVAC P
1154	THTR-01	GRND FLR Power (E-101/200)	30	09-Apr-21	20-May-21	■ GRND FLR Pow
1155	THTR-01	Plumbing Roughing GRND FLR (P-101)	40	26-Mar-21	20-May-21	■ Plumbing Roug
1156	THTR-01	Plumbing Roughing Inspection - GRND FLR	1	21-May-21	21-May-21	■ Plumbing Roug
1157	THTR-01	Sheetrock GRND FLR Walls	10	24-May-21	07-Jun-21	■ Sheetrock GRN
1158	THTR-01	Vaulted ceiling framing (IA-807) GRND FLR	20	08-Jun-21	06-Jul-21	■ Vaulted ceilin
1159	THTR-01	Blackiron GRND FLR	5	07-Jul-21	13-Jul-21	■ Blackiron GR
1160	THTR-01	Frame ceiling for sheetrock @ GRND FLR	5	14-Jul-21	20-Jul-21	■ Frame ceilin
1161	THTR-01	Ceiling Grid GRND FLR	5	14-Jul-21	20-Jul-21	■ Ceiling Grid
1162	THTR-01	Sheetrock GRND FLR Ceiling (IA-203)	10	21-Jul-21	03-Aug-21	■ Sheetrock C
1163	THTR-01	Tape / spackle GRND FLR	5	04-Aug-21	10-Aug-21	■ Tape / spac
1164	THTR-01	Alum. Corner Guards GRND FLR	3	11-Aug-21	13-Aug-21	■ Alum. Corn
1165	THTR-01	Set Diffusers @ GRND FLR	5	11-Aug-21	17-Aug-21	■ Set Diffuse
1166	THTR-01	ACT CEILING (IA-203) GRND FLR	10	11-Aug-21	24-Aug-21	■ ACT CEIL
1167	THTR-01	Lighting Circuits & Switch Legs (E-101/200) GRND FLR	30	21-Jul-21	31-Aug-21	■ Lighting C
1168	THTR-01	Terrazzo flooring (IA-403) GRND FLR	20	11-Aug-21	08-Sep-21	■ Terrazzo
1169	THTR-01	Metal Baffle Ceiling System (IA-203, 807) GRND FLR	10	25-Aug-21	08-Sep-21	■ Metal Ba
1170	THTR-01	Linear Flowbar, Floor Supply Grille (3) GRND FLR	5	09-Sep-21	15-Sep-21	■ Linear Fl
1171	THTR-01	Theater Entrance Doors & Casings (AR-400) GRND FLR	20	20-Aug-21	17-Sep-21	■ Theater
1172	THTR-01	Prime / Paint Lobby GRND FLR	20	25-Aug-21	22-Sep-21	■ Prime /
1173	THTR-01	Custom Chandelier GRND FLR	10	23-Sep-21	06-Oct-21	■ Custom
1174	THTR-01	Box Office Glazing (IGUs) (IA-601, 603) GRND FLR	10	23-Sep-21	06-Oct-21	■ Box Off
1175	THTR-01	WOOD DOORS @ LOBBY (30 frameless pivot) GRND FLR	10	23-Sep-21	06-Oct-21	■ WOOD
1176	THTR-01	ARCH. Glazing: Antique Mirror Glass, etc. GRND FLR	20	23-Sep-21	21-Oct-21	■ ARCH
1177	THTR-01	Wallcovering GRND FLR Lobby	10	07-Oct-21	21-Oct-21	■ Walcco
1178	THTR-01	Wallcovering @ box office GRND FLR	1	22-Oct-21	22-Oct-21	■ Walcco
1179	THTR-01	Metal base GRND FLR	2	22-Oct-21	25-Oct-21	■ Metal



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1180	THTR-01	MDF resin applied wall panels (IA-601, 801) GRND FLR	20	07-Oct-21	04-Nov-21	█ MDF
1181	THTR-01	Reinstall Salvaged Metal Grilles GRND FLR(IA-603)	10	22-Oct-21	04-Nov-21	█ Reins
1182	THTR-01	Lighting Fixture Lamps & Trims, FA DEVICES (IA-807) GRND FLR	10	25-Oct-21	05-Nov-21	█ Lighti
1183	THTR-01	Set Sprinkler Heads & Trims GRND FLR	3	09-Nov-21	11-Nov-21	█ Set S
1184	Loading Dock					
1185	THTR-LC	DIAMOND PLATE WALL PANELS - Loading Dock	5	23-Sep-21	29-Sep-21	█ DIAMO
1186	THTR-LC	Loading Dock overhead door motor & coiling door (AR-402)	30	30-Sep-21	12-Nov-21	█ Load
1187	THTR-LC	RIG & SET IN PLACE AC-1-1 - Loading Dock	1	15-Nov-21	15-Nov-21	█ RIG
1188	THTR-LC	METAL WALL PANELS - Loading Dock	5	15-Nov-21	19-Nov-21	█ MET
1189	THTR-LC	ELECTRIC WIRING AC-1-1 - Loading Dock	5	16-Nov-21	22-Nov-21	█ ELE
1190	THTR-LC	PIPING & INSULATION AC-1-1 - Loading Dock	3	23-Nov-21	29-Nov-21	█ PIP
1191	SITE-LD	SAFETY PAINTING & STRIPING - Loading Dock	5	22-Nov-21	30-Nov-21	█ SAF
1192	THTR-LC	BOLLARDS & WHEEL STOPS - Loading Dock	2	07-Feb-22	09-Feb-22	█
1193	Theater 8 FLR					
1194	THTR-0E	HVAC sheet metal THTR-8 (M-702, 703)	30	12-Apr-21	21-May-21	█ HVAC sheet me
1195	THTR-0E	Insulate Duct 8 FLR	5	24-May-21	28-May-21	█ Insulate Duct 8
1196	THTR-0E	Power / Lighting (E-108/208) 8 FLR	20	24-May-21	21-Jun-21	█ Power / Lighti
1197	THTR-0E	Rough THTR 8 FLR Theater - Sprinkler (FP-108)	2	17-Aug-21	18-Aug-21	█ Rough TH
1198	THTR-0E	HCM DOOR FRAME THTR 8 FLR	1	19-Aug-21	19-Aug-21	█ HCM DOC
1199	THTR-0E	Prime / Paint THTR 8 FLR	2	20-Aug-21	23-Aug-21	█ Prime / Pa
1200	THTR-0E	Set Sprinkler Heads 8 FLR	1	24-Aug-21	24-Aug-21	█ Set Sprink
1201	THTR-0E	MEP FA FINISHES THTR 8 FLR	2	24-Aug-21	25-Aug-21	█ MEP FA F
1202	THTR-0E	Lighting Fixture Lamps & Trims, FA DEVICES THTR 8 FLR (also see Stage)	20	25-Aug-21	22-Sep-21	█ Lighting
1203	THTR-0E	FIRE ALARM PANEL FDS-FA-8-TH1, 2 THTR 8 FLR	30	27-Sep-21	09-Nov-21	█ FIRE
1204	MAIN THEATER AREA					
1205	Theater Mechanical:					
1206	Theater Hot Water Heating					
1207	THTR	Rough Hot Water Piping	60	26-Dec-19	23-Mar-20	█ Rough Hot Water Piping
1208	THTR	Insulate HW Piping	5	24-Mar-20	30-Mar-20	█ Insulate HW Piping
1209	THTR	Set New Radiators (AR-422)	30	24-Mar-20	04-May-20	█ Set New Radiators (AR-422)
1210	THTR	HWH Controls	30	05-May-20	16-Jun-20	█ HWH Controls
1211	THTR	Test system	5	17-Jun-20	23-Jun-20	█ Test system
1212	THTR	Radiator Grilles	15	04-Oct-21	25-Oct-21	█ Radiat
1213	BMS / Controls					
1214	THTR	Rough BMS system wiring	80	26-Feb-21	18-Jun-21	█ Rough BMS s
1215	THTR	BMS mount panels / Terminate / Program	40	21-Jun-21	16-Aug-21	█ BMS moun
1216	THTR	Start Up HWH Units	40	06-Jul-21	30-Aug-21	█ Start Up H
1217	THTR	Balancing	30	26-Oct-21	09-Dec-21	█ Bal
1218	THTR	Test / Commission	20	03-Dec-21	03-Jan-22	█ Te
1219	Theater Electrical					
1220	Theater Distribution system					
1221	THTR	Mount Boards / Panels as required	30	18-Aug-20	30-Sep-20	█ Mount Boards / Panels as requ
1222	THTR	Rough Conduits to closets from Cellar	60	30-Sep-20	30-Dec-20	█ Rough Conduits to close
1223	THTR	Pull feeders	40	30-Dec-20	01-Mar-21	█ Pull feeders



#	Activity ID	Activity Name	Original Duration	Start	Finish		
1224		THTR Grounding Bar	20	23-Apr-21	21-May-21	Grounding Bar	
1225		THTR Testing / Terminations of feeders / Distribution	30	21-May-21	06-Jul-21	Testing / Ter	
1226		Theater General Lighting & Power					
1227		THTR Chop & channel wall, cut-out grilles for step lights	40	30-Dec-20	01-Mar-21	Chop & channel wall	
1228		THTR Chop & channel for exit and step lights	40	14-Jan-21	15-Mar-21	Chop & channel for	
1229		THTR Theater Lighting Panels	40	15-Mar-21	10-May-21	Theater Lighting	
1230		THTR Wiring for Exit Lights & Lighting	30	10-May-21	22-Jun-21	Wiring for Exit	
1231		THTR Theater Lighting Control Panels	40	10-May-21	07-Jul-21	Theater Light	
1232		THTR Theatrical Lighting Finishes	20	20-Aug-21	20-Sep-21	Theatrica	
1233		THTR Elec. Finishes: LV devices & trims	30	06-Aug-21	20-Sep-21	Elec. Fin	
1234		THTR New chandelier canopy (AR-440)	5	20-Sep-21	27-Sep-21	New cha	
1235		THTR Chandelier	2	27-Sep-21	29-Sep-21	Chande	
1236		THTR Exit & EM Fixtures	15	21-Oct-21	11-Nov-21	Exit &	
1237		Theater Rough Aisle Lighting					
1238		THTR Drill holes in slab for new boxes / Mount	15	26-Oct-21	16-Nov-21	Drill H	
1239		THTR Pull Wire for Seat & Aisle Lighting	40	02-Nov-21	03-Jan-22	Pl	
1240		Theater Fit-out					
1241		Orchestra Pit 2 FLR					
1242		THTR Epoxy Waterproofing @ Orchestra Lift Pit (AR-411)	10	14-Jun-21	25-Jun-21	Epoxy Waterp	
1243		THTR Epoxy Waterproofing @ Stage Lift Pit (AR-411)	10	13-Jul-21	26-Jul-21	Epoxy Water	
1244		THTR Orchestra Lift (AR-410/411)	10	17-Aug-21	30-Aug-21	Orchestra	
1245		THTR Stage Lift (AR-410)	10	31-Aug-21	14-Sep-21	Stage Lif	
1246		THTR Frame 2 FLR Walls - Pit / Stage Area	5	15-Sep-21	21-Sep-21	Frame 2	
1247		THTR Sheetrock 2 FLR walls @ Pit / Stage Area	5	22-Sep-21	28-Sep-21	Sheetro	
1248		THTR Fire shutter @ Orchestra Lift	20	29-Sep-21	27-Oct-21	Fire sh	
1249		THTR Trap Room Acoustic & Sliding Doors (AR-402, 403)	20	14-Oct-21	11-Nov-21	Trap	
1250		THTR Tape / spackle 2 FLR Walls - Pit / Stage Area	5	12-Nov-21	18-Nov-21	Tape	
1251		THTR Fascia Panels @ Pit Lifts	10	12-Nov-21	29-Nov-21	Fasc	
1252		THTR Prime / Paint Pit Area	5	30-Nov-21	06-Dec-21	Prim	
1253		THTR Reinstall salvaged orchestra pit-railing (AR-439)	5	07-Dec-21	13-Dec-21	Re	
1254		THTR New orchestra pit-railing to match existing (AR-439)	20	27-Dec-21	25-Jan-22		
1255		Theater Lobby 2 FLR WC / LOUNGE					
1256		TH 2 FLR Layout / Approval (IA-104)	5	05-Mar-21	11-Mar-21	2 FLR Layout / Appr	
1257		TH Rough 2 FLR Sheetmetal (M-102)	15	12-Mar-21	01-Apr-21	Rough 2 FLR Shee	
1258		TH Set HVAC EQUIP. ACU 2.1, 2, TX, HP (4), HVs (5), FSDs (10) & FCUs (8)	20	05-Mar-21	01-Apr-21	Set HVAC EQUIP.	
1259		TH Pressure Test Ductwork, 2 FLR	3	02-Apr-21	06-Apr-21	Pressure Test Duct	
1260		TH Insulate Duct 2 FLR	5	07-Apr-21	13-Apr-21	Insulate Duct 2 FL	
1261		TH Frame 2 FLR Walls - Public Space	10	02-Apr-21	15-Apr-21	Frame 2 FLR Wall	
1262		TH WOOD & HCM DOORS FRAMES (11) 2 FLR	5	16-Apr-21	22-Apr-21	WOOD & HCM D	
1263		TH Power (E-102/202) 2 FLR	15	16-Apr-21	06-May-21	Power (E-102/20	
1264		TH Rough 2 FLR - Sprinkler (FP-102)	20	14-Apr-21	11-May-21	Rough 2 FLR - S	
1265		TH Plumbing Roughing 2 FLR: Public WC, Janitor, Showers (P-102)	30	16-Apr-21	27-May-21	Plumbing Roug	
1266		TH Rough 2 FLR HVAC Piping (M-102)	40	02-Apr-21	27-May-21	Rough 2 FLR H	
1267		TH Plumbing Roughing inspection - 2 FLR	1	28-May-21	28-May-21	Plumbing Roug	



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1268		TH Insulate HVAC Piping 2 FLR	5	28-May-21	04-Jun-21	Insulate HVAC
1269		TH Sheetrock 2 FLR Walls	15	01-Jun-21	21-Jun-21	Sheetrock 2 F
1270		TH Black Iron 2 FLR Ceiling	10	22-Jun-21	06-Jul-21	Black Iron 2 F
1271		TH Frame ceiling for sheetrock 2 FLR	15	07-Jul-21	27-Jul-21	Frame ceiling
1272		TH Lighting Circuits & Switch Legs (E-102/202) 2 FLR	15	07-Jul-21	27-Jul-21	Lighting Circ
1273		TH Sheetrock 2 FLR ceilings (IA-204)	15	28-Jul-21	17-Aug-21	Sheetrock
1274		TH Tape / spackle Walls & Ceilings 2 FLR	15	18-Aug-21	08-Sep-21	Tape / sp
1275		TH Alum. Corner Guards 2 FLR	3	09-Sep-21	13-Sep-21	Alum. Co
1276		TH Set Sprinkler Heads 2 FLR	5	09-Sep-21	15-Sep-21	Set Sprin
1277		TH ACT Ceiling (IA-204) Star Suite & Dressing Room 2 FLR	5	09-Sep-21	15-Sep-21	ACT Ceil
1278		TH Set Diffusers 2 FLR	5	16-Sep-21	22-Sep-21	Set Diffu
1279		TH Prime / Paint 2 FLR	15	14-Sep-21	04-Oct-21	Prime /
1280		TH ARCH. Glazing 2 FLR	20	09-Sep-21	06-Oct-21	ARCH.
1281		TH Clear float mirror 2 FLR	10	05-Oct-21	19-Oct-21	Clear f
1282		TH Bathroom Tile - Floor & Walls Public WC, Janitor, Showers (IA-607) 2 FLR	30	09-Sep-21	21-Oct-21	Bathro
1283		TH Janitor Closet Slop Sink 2 FLR	2	22-Oct-21	25-Oct-21	Janitor
1284		TH Wallcoverings @ Dressing Room & Star Suite 2 FLR	10	20-Oct-21	02-Nov-21	Wallco
1285		TH WOOD DOOR LEAFS (2) 2 FLR	2	03-Nov-21	04-Nov-21	WOO
1286		TH Lighting Fixture Lamps & Trims, FA DEVICES 2 FLR	40	14-Sep-21	10-Nov-21	Light
1287		TH Carpet @ VIP Lounge (IA-404) 2 FLR	1	11-Nov-21	11-Nov-21	Carpe
1288		TH Rubber flooring & vinyl base @ star suite (A-404) 2 FLR	2	12-Nov-21	15-Nov-21	Rubbt
1289		TH Finishes / Caps - Sprinkler - 2 FLR	10	03-Nov-21	17-Nov-21	Finis
1290		TH Plumbing Finishes 2 FLR Public WC, Janitor, Showers (IA-607, 608)	20	22-Oct-21	19-Nov-21	Plum
1291		TH Wood base 2 FLR	5	16-Nov-21	22-Nov-21	Woo
1292		TH DRESSING ROOM STATION (10) & MIRRORS (IA-612) 2 FLR	20	03-Nov-21	03-Dec-21	DR
1293		TH Toilet Accessories Public WC, Janitor, Showers 2 FLR	3	06-Dec-21	08-Dec-21	Toil
1294		Orchestra				
1295	THTR	Concrete Floor Repair @ Demo Scarring Orchestra	30	16-Apr-21	27-May-21	Concrete Floor
1296	THTR	Rough Overhead Lighting Orchestra	10	10-Jun-21	23-Jun-21	Rough Overh
1297	THTR	Overhead Rigging @ Theater, Orchestra	50	16-Apr-21	25-Jun-21	Overhead Rig
1298	THTR	General Wall Restoration / Door Jambes / Doors Orchestra (AR-401; 417)	90	19-Mar-21	26-Jul-21	General Wa
1299	THTR	Overhead - High Ceiling repairs / Refinish Orchestra (ARC-123; AR-608)	20	28-Jun-21	26-Jul-21	Overhead -
1300	THTR	New Recessed Sprinkler Heads Orchestra	10	27-Jul-21	09-Aug-21	New Reces
1301	THTR	Plaster ceiling flat work Orchestra (ARC-123)	40	24-Jun-21	19-Aug-21	Plaster cei
1302	THTR	Lighting Fixtures, Receptacle & LV Devices Orchestra	40	24-Jun-21	19-Aug-21	Lighting Fi
1303	THTR	Fixed ARCH. MILLWORK wall panels Orchestra	20	27-Jul-21	23-Aug-21	Fixed ARC
1304	THTR	Reinstall salvaged ARCH. millwork profiles Orchestra (ARC-200-407)	20	20-Aug-21	17-Sep-21	Reinstall
1305	THTR	Reinstall salvaged Kalamein doors Orchestra	20	20-Aug-21	17-Sep-21	Reinstall
1306	THTR	Millwork panels to match existing doors Orchestra (AR-200, 401)	30	20-Aug-21	01-Oct-21	Millwork
1307	THTR	Aluminum Leaf Ceilings Orchestra (AR-202, 608)	30	20-Aug-21	01-Oct-21	Aluminu
1308	THTR	Reinstall salvaged door panels Orchestra (ARC-200-407)	40	20-Aug-21	18-Oct-21	Reinst
1309	THTR	Decorative wood pediments Orchestra	20	20-Sep-21	18-Oct-21	Decora
1310	THTR	Reinstall /repair marble knee walls, Theater, Orchestra (AR-420, ARC-406)	60	27-Jul-21	20-Oct-21	Reinst



#	Activity ID	Activity Name	Original Duration	Start	Finish
1311		THTR Theater Wallcovering Orchestra (AR-200-203)	60	27-Jul-21	20-Oct-21
1312		THTR New Diffusers Orchestra	3	21-Oct-21	25-Oct-21
1313		THTR Fire extinguisher cabinets Orchestra (AR-224)	5	21-Oct-21	27-Oct-21
1314		THTR Provide new stairs from Orchestra boxes (2)	5	26-Oct-21	01-Nov-21
1315		THTR Wood Flooring - Orchestra (AR-103)	10	26-Oct-21	09-Nov-21
1316		THTR VCT Finishes Orchestra	10	26-Oct-21	09-Nov-21
1317		THTR Replace Mushroom Type Floor Grilles (AR-419) Orchestra	20	12-Oct-21	09-Nov-21
1318		THTR Reinstall/repair marble knee walls, Orchestra (AR-420, ARC-407)	40	22-Sep-21	18-Nov-21
1319		THTR Stone Floors Orchestra	20	26-Oct-21	23-Nov-21
1320		THTR Reinstall salvaged grillage Orchestra (AR-200-203, 422)	20	26-Oct-21	23-Nov-21
1321		THTR Custom millwork Orchestra	40	21-Oct-21	20-Dec-21
1322		THTR Refurbished hand railings (AR-424) Orchestra	20	24-Nov-21	23-Dec-21
1323		THTR GFRP column covers with bronze accents Orchestra (AR-456)	20	24-Nov-21	23-Dec-21
1324		THTR Arch. Stone wall panels Orchestra	20	24-Nov-21	23-Dec-21
1325		THTR Reinstall salvaged ARCH. stone profiles Orchestra (AR-225, 456)	40	26-Oct-21	23-Dec-21
1326		THTR Finish Paint all surfaces Orchestra (AR-608) Orchestra	30	17-Nov-21	03-Jan-22
1327		THTR Reinstall salvaged ARCH. plaster profiles Orchestra (AR-401, ARC-200-407)	90	20-Aug-21	03-Jan-22
1328		THTR Custom bronze vitrines Orchestra (AR-456)	10	21-Dec-21	05-Jan-22
1329		THTR Refurbish existing balustrades & newel posts Orchestra (AR-424)	40	10-Nov-21	10-Jan-22
1330		THTR New wood baseboard Orchestra (AR-200-203, 609)	10	27-Dec-21	10-Jan-22
1331		THTR Reinstall Salvaged Lit Signage Orchestra (AR-446)	15	27-Dec-21	18-Jan-22
1332		THTR Mirror & Clear Float Glass Orchestra (AR-200-203)	20	27-Dec-21	25-Jan-22
1333		Theater Main Lobby 3 FLR			
1334	TH	3 FLR Layout / Approval	2	05-Mar-21	08-Mar-21
1335	TH	Rough 3 FLR Rough Sheetmetal	15	09-Mar-21	29-Mar-21
1336	TH	Set HVAC EQUIP. AC-3-1, 2, 3 FSDs (2) UH-C (2)	15	09-Mar-21	29-Mar-21
1337	TH	Pressure Test Ductwork, 3 FLR	1	30-Mar-21	30-Mar-21
1338	TH	Insulate Duct 3 FLR	5	31-Mar-21	06-Apr-21
1339	TH	Frame 3 FLR Walls	10	30-Mar-21	12-Apr-21
1340	TH	MDF DOOR FRAMES (11) 3 FLR	10	13-Apr-21	26-Apr-21
1341	TH	Rough 3 FLR HVAC Piping	20	30-Mar-21	26-Apr-21
1342	TH	Power (E-103/203A) 3 FLR	15	13-Apr-21	03-May-21
1343	TH	Insulate HVAC Piping 3 FLR	5	27-Apr-21	03-May-21
1344	TH	Plumbing Roughing 3 FLR WCs, Bar	10	04-May-21	17-May-21
1345	TH	Rough 3 FLR - Sprinkler (FP-103)	10	04-May-21	17-May-21
1346	TH	Plumbing Roughing inspection - 3 FLR (P-103)	1	18-May-21	18-May-21
1347	TH	Sheetrock 3 FLR Walls	10	19-May-21	02-Jun-21
1348	TH	Blackiron 3 FLR Lobby Area	10	26-May-21	09-Jun-21
1349	TH	Frame ceiling for sheetrock 3 FLR (IA-205)	15	03-Jun-21	23-Jun-21
1350	TH	Lighting Circuits & Switch Legs (E-103/203A) 3 FLR	15	24-Jun-21	15-Jul-21
1351	TH	Sheetrock 3 FLR lobby ceilings (IA-205)	15	16-Jul-21	05-Aug-21
1352	TH	Vaulted & Coffered Ceilings 3 FLR Lobby (IA-602, 807)	20	16-Jul-21	12-Aug-21
1353	TH	Tape / spackle Walls & Ceilings - 3 FLR	10	13-Aug-21	26-Aug-21



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1354		TH Terrazzo Floor @ Espresso Bar (IA-405) 3 FLR	3	27-Aug-21	31-Aug-21	▪ Terrazzo F
1355		TH Finishes / Caps - Sprinkler - 3 FLR	5	27-Aug-21	02-Sep-21	▪ Finishes /
1356		TH Wallcovering @ Lobby (IA-603) 3 FLR	5	27-Aug-21	02-Sep-21	▪ Wallcover
1357		TH Operable Glass Partition GRND FLR Lobby (IA-603, 802)	10	20-Aug-21	02-Sep-21	▪ Operable
1358		TH Replace metal panel @ balustrade pilasters 3 FLR	2	01-Sep-21	02-Sep-21	▪ Replace m
1359		TH Stair Hand Rail 3 FLR	2	03-Sep-21	07-Sep-21	▪ Stair Han
1360		TH Alum. Corner Guards 3 FLR	3	03-Sep-21	08-Sep-21	▪ Alum. Co
1361		TH Set Diffusers @ 3 FLR	5	03-Sep-21	10-Sep-21	▪ Set Diffu
1362		TH Preserve & Modify Ornamental Balustrade & Stair Railing 3 FLR	10	01-Sep-21	15-Sep-21	▪ Preserve
1363		TH New Stair Balustrades to Match Existing 3 FLR	10	01-Sep-21	15-Sep-21	▪ New Sta
1364		TH Stone wall finishes ST-03 (IA-604) 3 FLR	20	27-Aug-21	24-Sep-21	▪ Stone w
1365		TH Prime / Paint 3 FLR	10	16-Sep-21	29-Sep-21	▪ Prime /
1366		TH Bathroom Tile - Floor & Walls (IA-608) 3 FLR	10	23-Sep-21	06-Oct-21	▪ Bathroc
1367		TH Plumbing Finishes -3 FLR WCs (IA-608)	5	07-Oct-21	14-Oct-21	▪ Plumbi
1368		TH MDF DOOR LEAFS (11) 3 FLR	10	30-Sep-21	14-Oct-21	▪ MDF D
1369		TH Toilet Accessories 3 FLR WCs	5	15-Oct-21	21-Oct-21	▪ Toilet A
1370		TH Casework @ 3 FLR Bar (IA-603/4)	10	15-Oct-21	28-Oct-21	▪ Casev
1371		TH Lighting Fixture Lamps & Trims, FA DEVICES (IA-205) 3 FLR	30	16-Sep-21	28-Oct-21	▪ Lightin
1372		TH Terrazzo Back Bar (IA-604) 3 FLR	3	29-Oct-21	02-Nov-21	▪ Terraz
1373		TH ARCH. Glazing 3 FLR	20	07-Oct-21	04-Nov-21	▪ ARCH
1374		TH Stone Counter & Apron - 3 FLR bar (IA-604)	5	29-Oct-21	04-Nov-21	▪ Stone
1375		TH ARCH. Metal & Glazing @ Backbar (IA-604) 3 FLR	5	03-Nov-21	10-Nov-21	▪ ARC
1376		TH Custom Chandeliers - 3 FLR Lobby (IA-602)	30	30-Sep-21	12-Nov-21	▪ Custo
1377		TH Pantry/Bar EQUIP. 3 FLR Bar	10	05-Nov-21	19-Nov-21	▪ Pant
1378		TH Casework @ Merchandising Desk (IA-605) 3 FLR	5	15-Nov-21	19-Nov-21	▪ Case
1379		TH Security Gate @ Bar, 3 FLR (IA-604)	10	22-Nov-21	07-Dec-21	▪ Sec
1380		TH Reinstall salvaged lit signage (AR-446) 3 FLR	2	06-Dec-21	07-Dec-21	▪ Rei
1381		TH Carpet (IA-405) 3 FLR	3	08-Dec-21	10-Dec-21	▪ Car
1382		TH Wood base 3 FLR	2	13-Dec-21	14-Dec-21	▪ Wo
1383		TH Carpet @ Stair Treads & Landing 3 FLR	5	08-Dec-21	14-Dec-21	▪ Ca
1384		TH Metal Base 3 FLR	2	15-Dec-21	16-Dec-21	▪ Me
1385		Theater Stage				
1386		Lower Mezzanine				
1387		THTR Metal support work for Lower Mezz. rail (AR-433)	30	16-Apr-21	27-May-21	▪ Metal support w
1388		THTR Concrete Floor Repair @ Demo Scarring Lower Mezz.	30	16-Apr-21	27-May-21	▪ Concrete Floor
1389		THTR Rough Overhead Lighting Lower Mezz.	10	26-May-21	09-Jun-21	▪ Rough Overhe
1390		THTR Repair Wood Flooring @ Demo Scarring Lower Mezz.	10	28-May-21	11-Jun-21	▪ Repair Wood F
1391		THTR Gyp Board Ceiling Lower Mezz.	10	10-Jun-21	23-Jun-21	▪ Gyp Board Ce
1392		THTR Tape & Spackle Lower Mezz. Ceiling	10	24-Jun-21	08-Jul-21	▪ Tape & Spac
1393		THTR Overhead - High Ceiling repairs / Refinish Lower Mezz. (AR-124; AR-608)	20	28-Jun-21	26-Jul-21	▪ Overhead -
1394		THTR Vinyl wall covering Lower Mezz.	10	27-Jul-21	09-Aug-21	▪ Vinyl wall c
1395		THTR New Recessed Sprinkler Heads Lower Mezz.	10	27-Jul-21	09-Aug-21	▪ New Reces
1396		THTR New Diffusers Lower Mezz.	2	10-Aug-21	12-Aug-21	▪ New Diffus



#	Activity ID	Activity Name	Original Duration	Start	Finish
1397		THTR Prime & Paint Lower Mezz. Ceiling	5	10-Aug-21	16-Aug-21
1398		THTR Install Ceiling Loudspeakers Lower Mezz	1	17-Aug-21	17-Aug-21
1399		THTR GR1 Guard Rail @ Boxes Lower Mezz. (AR-437)	10	10-Aug-21	23-Aug-21
1400		THTR Reinstall salvaged lit signage Lower Mezz.	5	17-Aug-21	23-Aug-21
1401		THTR Lighting Fixture Lamps & Trims, FA DEVICES Lower Mezz. (AR-124)	20	17-Aug-21	14-Sep-21
1402		THTR Reinstall salvaged Lower Mezz. rail & ledge profiles (AR-424, 433)	20	27-Sep-21	25-Oct-21
1403		THTR Floor Finishes - Lower Mezz. (AR-104)	10	26-Oct-21	09-Nov-21
1404		THTR Wood Base Lower Mezz.	2	10-Nov-21	11-Nov-21
1405		Theater Lobby 4 FLR WC Lounge			
1406	TH	4 FLR Layout / Approval	5	05-Mar-21	11-Mar-21
1407	TH	Fireproof exposed existing steel columns 4 FLR	5	12-Mar-21	18-Mar-21
1408	TH	Rough Sheetmetal 4 FLR	15	12-Mar-21	01-Apr-21
1409	TH	Frame Walls -4 FLR	10	26-Mar-21	08-Apr-21
1410	TH	Cut in Lintels and Patch @ New Door/Elevator Openings 4 FLR	20	12-Mar-21	08-Apr-21
1411	TH	Plumbing Roughing Walls - 4 FLR (P-104)	10	09-Apr-21	22-Apr-21
1412	TH	Plumbing Roughing inspection - 4 FLR	1	23-Apr-21	23-Apr-21
1413	TH	Set HVAC EQUIP. AC-4-1 FSDs (3) 4 FLR	20	02-Apr-21	29-Apr-21
1414	TH	Rough 4 FLR HVAC Piping	20	02-Apr-21	29-Apr-21
1415	TH	Pressure Test Ductwork, 4 FLR	3	30-Apr-21	04-May-21
1416	TH	Insulate HVAC Piping 4 FLR	5	30-Apr-21	06-May-21
1417	TH	Insulate Duct 4 FLR	5	05-May-21	11-May-21
1418	TH	Rough 4 FLR Sprinkler (FP-104)	10	12-May-21	25-May-21
1419	TH	Power (E-104/204) 4 FLR	10	26-May-21	09-Jun-21
1420	TH	Sheetrock 4 FLR Walls	10	10-Jun-21	23-Jun-21
1421	TH	Blackiron 4 FLR Bathroom area / Waiting Area	10	24-Jun-21	08-Jul-21
1422	TH	New stairs & railing, @ plenum 4 FLR	5	09-Jul-21	15-Jul-21
1423	TH	Frame Light Coves & Soffits (AR-454) 4 FLR	20	24-Jun-21	22-Jul-21
1424	TH	Frame ceiling for sheetrock - 4 FLR	5	23-Jul-21	29-Jul-21
1425	TH	Lighting Circuits & Switch Legs (E-104/204) 4 FLR	10	30-Jul-21	12-Aug-21
1426	TH	Sheetrock / Close Ceilings - 4 FLR (IA-206)	5	13-Aug-21	19-Aug-21
1427	TH	HCM/MDF/SS DOOR FRAMES (16) 4 FLR	8	11-Aug-21	20-Aug-21
1428	TH	Refurbish newel post (AR-455) 4 FLR	5	20-Aug-21	26-Aug-21
1429	TH	Refurbish / Replace Arch. Metal / Stone Door Openings 4 FLR	30	16-Jul-21	26-Aug-21
1430	TH	Tape / spackle Walls & Ceilings - 4 FLR	20	20-Aug-21	17-Sep-21
1431	TH	Recondition pilasters with metal trim 4 FLR	20	20-Aug-21	17-Sep-21
1432	TH	GFRP column covers (2) (AR-456) 4 FLR	1	20-Sep-21	20-Sep-21
1433	TH	Set Sprinkler Heads & Trims 4 FLR	5	20-Sep-21	24-Sep-21
1434	TH	Tile floor w/bronze trims @ Bar (AR-454) 4 FLR	5	20-Sep-21	24-Sep-21
1435	TH	HCM/MDF/SS DOOR LEAFS (16) 4 FLR	8	20-Sep-21	29-Sep-21
1436	TH	Set Diffusers @ 4 FLR	10	20-Sep-21	01-Oct-21
1437	TH	Acrylic & metal faux column capitals (AR-456) 4 FLR	10	21-Sep-21	04-Oct-21
1438	TH	Manufacture casework @ Mezz. Bar (AR-222; 455) 4 FLR	10	04-Oct-21	18-Oct-21
1439	TH	Bookmatched Stone Apron @ Bar (AR-422/A6) 4 FLR	2	19-Oct-21	20-Oct-21



#	Activity ID	Activity Name	Original Duration	Start	Finish
1440		TH Metal & SS counters @ Mezz. Bar (AR-456) 4 FLR	2	21-Oct-21	22-Oct-21
1441		TH Arch Metal & Glazed Back Bar (AR-422/A6) 4 FLR	3	21-Oct-21	25-Oct-21
1442		TH Stone restoration, stairwell 4 FLR	30	20-Sep-21	01-Nov-21
1443		TH ARCH. Metal restoration, stairwell (AR-455) 4 FLR	30	20-Sep-21	01-Nov-21
1444		TH Pantry/Bar EQUIP. Mezz. Bar 4 FLR	10	26-Oct-21	09-Nov-21
1445		TH Prime / Paint 4 FLR	10	02-Nov-21	16-Nov-21
1446		TH Glazed bronze display cases @ House Manager & opposite (2) (AR-456) 4 FLR	2	17-Nov-21	18-Nov-21
1447		TH Guard rail -water jet machined (AR-222, 455) 4 FLR	5	17-Nov-21	23-Nov-21
1448		TH Reinstall salvaged lit signage (AR-446) 4 FLR	5	17-Nov-21	23-Nov-21
1449		TH Metal Pinned Lettering (AR-222/A2, A4, G4) 4 FLR	5	19-Nov-21	29-Nov-21
1450		TH Bathroom Tile - Floor & Walls (IA-406, 608) 4 FLR	10	17-Nov-21	02-Dec-21
1451		TH Plumbing Finishes - 4 FLR (IA-608)	5	03-Dec-21	09-Dec-21
1452		TH Toilet Accessories 4 FLR	5	03-Dec-21	09-Dec-21
1453		TH Carpet @ Stairs (IA-406) 4 FLR	1	10-Dec-21	10-Dec-21
1454		TH Finishes / Caps - Sprinkler - 4 FLR	5	13-Dec-21	17-Dec-21
1455		TH Wood base	5	13-Dec-21	17-Dec-21
1456		TH Lighting Fixture Lamps & Trims, FA DEVICES 4 FLR	40	17-Nov-21	18-Jan-22
1457		Upper Mezzanine			
1458	THTR	Concrete Floor Repair @ Demo Scarring Upper Mezz.	30	16-Apr-21	27-May-21
1459	THTR	Rough Overhead Lighting Upper Mezz.	10	26-May-21	09-Jun-21
1460	THTR	Stone Floor Finishes - Upper Mezz. (AR-105)	10	28-May-21	11-Jun-21
1461	THTR	New Plaster Ceiling Upper Mezz.	10	10-Jun-21	23-Jun-21
1462	THTR	Overhead - High Ceiling repairs / Refinish (AR-125; AR-608) Upper Mezz.	20	28-May-21	25-Jun-21
1463	THTR	Plaster Patching @ Demo Scarring Upper Mezz.	10	28-Jun-21	12-Jul-21
1464	THTR	Vinyl wall covering Upper Mezz.	10	13-Jul-21	26-Jul-21
1465	THTR	Prime / Paint Ceiling Upper Mezz.	10	13-Jul-21	26-Jul-21
1466	THTR	Replace Decorative Ceiling Grilles (4) Upper Mezz.	1	27-Jul-21	27-Jul-21
1467	THTR	Reinstall salvaged lit signage Upper Mezz.	2	27-Jul-21	28-Jul-21
1468	THTR	Custom Millwork Upper Mezz.	10	27-Jul-21	09-Aug-21
1469	THTR	New Recessed Sprinkler Heads Upper Mezz.	10	27-Jul-21	09-Aug-21
1470	THTR	Lighting Fixture Lamps & Trims, FA DEVICES (AR-125) Upper Mezz.	20	27-Jul-21	23-Aug-21
1471	THTR	Carpet Upper Mezz.	5	24-Aug-21	30-Aug-21
1472	THTR	Wood Base Upper Mezz.	5	20-Dec-21	27-Dec-21
1473		Theater Lobby 5 FLR WC Lounge			
1474	TH	5 FLR Layout / Approval	2	05-Mar-21	08-Mar-21
1475	TH	Rough 5 FLR Sheetmetal	10	09-Mar-21	22-Mar-21
1476	TH	Cut in Lintels and Patch @ New Door Opening 5 FLR	10	09-Mar-21	22-Mar-21
1477	TH	Frame 5 FLR Walls	15	23-Mar-21	12-Apr-21
1478	TH	MDF DOORS (5) 5 FLR	5	13-Apr-21	19-Apr-21
1479	TH	Rough 5 FLR HVAC Piping	20	23-Mar-21	19-Apr-21
1480	TH	Plumbing Roughing 5 FLR (P-105)	10	13-Apr-21	26-Apr-21
1481	TH	Insulate HVAC Piping 5 FLR	5	20-Apr-21	26-Apr-21
1482	TH	Plumbing Roughing inspection - 5 FLR	1	27-Apr-21	27-Apr-21



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1483		TH Power (E-105/205) 5 FLR -	20	13-Apr-21	10-May-21	Power (E-105/205) 5 FLR -
1484		TH Set 5 FLR HVAC EQUIP. HP, TX, FSD	20	20-Apr-21	17-May-21	Set 5 FLR HVAC EQUIP. HP, TX, FSD
1485		TH Sheetrock 5 FLR Walls	8	11-May-21	20-May-21	Sheetrock 5 FLR Walls
1486		TH Pressure Test Ductwork 5 FLR	3	18-May-21	20-May-21	Pressure Test Ductwork 5 FLR
1487		TH Insulate Ductwork 5 FLR	5	21-May-21	27-May-21	Insulate Ductwork 5 FLR
1488		TH Tape / Spackle- 5 FLR Walls	10	21-May-21	04-Jun-21	Tape / Spackle- 5 FLR Walls
1489		TH Rough 5 FLR - Sprinkler (FP-105)	10	28-May-21	11-Jun-21	Rough 5 FLR - Sprinkler (FP-105)
1490		TH Frame 5 FLR Ceilings	5	14-Jun-21	18-Jun-21	Frame 5 FLR Ceilings
1491		TH Lighting Circuits & Switch Legs (E-105/205) 5 FLR	20	21-Jun-21	19-Jul-21	Lighting Circuits & Switch Legs (E-105/205) 5 FLR
1492		TH Sheetrock 5 FLR Ceilings (IA-207)	5	20-Jul-21	26-Jul-21	Sheetrock 5 FLR Ceilings (IA-207)
1493		TH Tape / Spackle- 5 FLR Ceilings	10	27-Jul-21	09-Aug-21	Tape / Spackle- 5 FLR Ceilings
1494		TH Set Diffusers @ 5 FLR	2	10-Aug-21	11-Aug-21	Set Diffusers @ 5 FLR
1495		TH Wallcovering 5 FLR	5	10-Aug-21	16-Aug-21	Wallcovering 5 FLR
1496		TH Set Sprinkler Heads & Trims 5 FLR	5	12-Aug-21	18-Aug-21	Set Sprinkler Heads & Trims 5 FLR
1497		TH Finishes / Caps - Sprinkler - 5 FLR	5	19-Aug-21	25-Aug-21	Finishes / Caps - Sprinkler - 5 FLR
1498		TH Prime / Paint 5 FLR	15	12-Aug-21	01-Sep-21	Prime / Paint 5 FLR
1499		TH Bathroom Tile - Floor & Walls (IA-609)	10	02-Sep-21	16-Sep-21	Bathroom Tile - Floor & Walls (IA-609)
1500		TH Plumbing Finishes- 5 FLR (IA-609)	5	17-Sep-21	23-Sep-21	Plumbing Finishes- 5 FLR (IA-609)
1501		TH Toilet Accessories (IA-609) 5 FLR	5	17-Sep-21	23-Sep-21	Toilet Accessories (IA-609) 5 FLR
1502		TH Lighting Fixture Lamps & Trims, FA DEVICES 5 FLR	30	02-Sep-21	15-Oct-21	Lighting Fixture Lamps & Trims, FA DEVICES 5 FLR
1503		TH Carpet (IA-407) 5 FLR	5	18-Oct-21	22-Oct-21	Carpet (IA-407) 5 FLR
1504		TH Wood Base 5 FLR	5	25-Oct-21	29-Oct-21	Wood Base 5 FLR
1505		Balcony				
1506		THTR Cut in New Ceiling Grille Openings	5	12-Mar-21	18-Mar-21	Cut in New Ceiling Grille Openings
1507		THTR Rough Theatrical Lighting / Power Floor Lighting Balcony	30	15-Mar-21	26-Apr-21	Rough Theatrical Lighting / Power Floor Lighting Balcony
1508		THTR Rough Overhead Lighting Balcony	40	12-Mar-21	06-May-21	Rough Overhead Lighting Balcony
1509		THTR Overhead Ceiling repairs / Refinish Balcony (ARC-126; AR-608)	30	16-Apr-21	27-May-21	Overhead Ceiling repairs / Refinish Balcony (ARC-126; AR-608)
1510		THTR Masonry Patching (after exterior)	20	07-May-21	04-Jun-21	Masonry Patching (after exterior)
1511		THTR Rough Theatrical Lighting / Power Wall Lighting Balcony	30	26-Apr-21	08-Jun-21	Rough Theatrical Lighting / Power Wall Lighting Balcony
1512		THTR Vinyl wall covering Balcony	10	07-Jun-21	18-Jun-21	Vinyl wall covering Balcony
1513		THTR New Metal Stair @ Loading Gallery	10	07-Jun-21	18-Jun-21	New Metal Stair @ Loading Gallery
1514		THTR Custom Millwork Balcony	2	21-Jun-21	22-Jun-21	Custom Millwork Balcony
1515		THTR New Plaster & Gyp Board Ceilings Balcony	15	03-Jun-21	23-Jun-21	New Plaster & Gyp Board Ceilings Balcony
1516		THTR New Recessed & Pendant Sprinkler Heads Balcony	10	24-Jun-21	08-Jul-21	New Recessed & Pendant Sprinkler Heads Balcony
1517		THTR Reinstall salvaged ARCH. millwork profiles Balcony (ARC-200-407)	20	24-Jun-21	22-Jul-21	Reinstall salvaged ARCH. millwork profiles Balcony (ARC-200-407)
1518		THTR Restore Balcony wood ledge-trap-door (AR-435)	10	23-Jul-21	05-Aug-21	Restore Balcony wood ledge-trap-door (AR-435)
1519		THTR Metal support work for Balcony rail (AR-435)	15	06-Aug-21	26-Aug-21	Metal support work for Balcony rail (AR-435)
1520		THTR Reinstall salvaged balcony rail (AR-435)	10	27-Aug-21	10-Sep-21	Reinstall salvaged balcony rail (AR-435)
1521		THTR FPRC Balcony fascia (AR-424)	10	13-Sep-21	24-Sep-21	FPRC Balcony fascia (AR-424)
1522		THTR Prime / Paint Balcony	20	27-Sep-21	25-Oct-21	Prime / Paint Balcony
1523		THTR Reinstall Salvaged Ceiling Grilles (3) Balcony	1	26-Oct-21	26-Oct-21	Reinstall Salvaged Ceiling Grilles (3) Balcony
1524		THTR New Ceiling Diffusers Balcony	1	26-Oct-21	26-Oct-21	New Ceiling Diffusers Balcony
1525		THTR Reinstall salvaged lit signage (AR-446) Balcony	2	26-Oct-21	27-Oct-21	Reinstall salvaged lit signage (AR-446) Balcony



#	Activity ID	Activity Name	Original Duration	Start	Finish
1526		THTR Aluminum Leaf Balcony	20	26-Oct-21	23-Nov-21
1527		THTR Lighting Fixture Lamps & Trims, FA DEVICES (AR-126) Balcony	20	24-Nov-21	23-Dec-21
1528		THTR Floor Finishes - Balcony (AR-106)	20	27-Dec-21	25-Jan-22
1529		THTR Wood Base, Balcony	5	26-Jan-22	01-Feb-22
1530		THTR New balcony rail components (AR-424; AR-435)	20	26-Jan-22	23-Feb-22
1531		Theater Lobby 6 FLR WC Lounge			
1532		TH 6 FLR Layout / Approval	2	05-Mar-21	08-Mar-21
1533		TH Rough 6 FLR Sheetmetal	10	09-Mar-21	22-Mar-21
1534		TH Cut in Lintels and Patch @ New Door Opening 6 FLR	10	09-Mar-21	22-Mar-21
1535		TH Frame 6 FLR Walls	10	23-Mar-21	05-Apr-21
1536		TH HCM DOOR FRAMES (4) 6 FLR	2	06-Apr-21	07-Apr-21
1537		TH Power (E-106/206) 6 FLR	5	06-Apr-21	12-Apr-21
1538		TH Rough 6 FLR HVAC Piping	15	23-Mar-21	12-Apr-21
1539		TH Plumbing Roughing 6 FLR (P-106)	10	06-Apr-21	19-Apr-21
1540		TH Set 6 FLR HVAC EQUIP. HP, TX	20	23-Mar-21	19-Apr-21
1541		TH Insulate HVAC Piping 6 FLR	5	13-Apr-21	19-Apr-21
1542		TH Plumbing Roughing inspection - 6 FLR	1	20-Apr-21	20-Apr-21
1543		TH Pressure Test Ductwork 6 FLR	3	20-Apr-21	22-Apr-21
1544		TH Insulate Duct 6 FLR	5	23-Apr-21	29-Apr-21
1545		TH Sheetrock 6 FLR Walls	8	21-Apr-21	30-Apr-21
1546		TH Tape / spackle 6 FLR Walls	5	03-May-21	07-May-21
1547		TH Rough 6 FLR Sprinkler (FP-106)	10	30-Apr-21	13-May-21
1548		TH Blackiron 6 FLR	10	14-May-21	27-May-21
1549		TH Frame ceiling for sheetrock - 6 FLR	8	28-May-21	10-Jun-21
1550		TH Lighting Circuits & Switch Legs (E-106/206) 6 FLR	5	10-Jun-21	17-Jun-21
1551		TH Sheetrock 6 FLR ceilings (IA-208)	10	17-Jun-21	01-Jul-21
1552		TH Tape / spackle 6 FLR Ceilings	10	01-Jul-21	16-Jul-21
1553		TH Set Diffusers @ 6 FLR	5	16-Jul-21	23-Jul-21
1554		TH Set Sprinkler Heads 6 FLR	10	16-Jul-21	30-Jul-21
1555		TH Prime / Paint 6 FLR	10	30-Jul-21	13-Aug-21
1556		TH Finishes / Caps - Sprinkler - 6 FLR	3	13-Aug-21	18-Aug-21
1557		TH Wallcovering 6 FLR	5	13-Aug-21	20-Aug-21
1558		TH Bathroom Tile - Floor & Walls 6 FLR	10	13-Aug-21	27-Aug-21
1559		TH Plumbing Fixtures 6 FLR	5	27-Aug-21	03-Sep-21
1560		TH Lighting Fixture Lamps & Trims, FA DEVICES 6 FLR	40	20-Aug-21	19-Oct-21
1561		TH Toilet Accessories 6 FLR	5	02-Feb-22	08-Feb-22
1562		TH Carpet (IA-408) 6 FLR	5	09-Feb-22	15-Feb-22
1563		TH Wood base 6 FLR	5	16-Feb-22	23-Feb-22
1564		THEATER 7 FLR Attic / Follow-Spot			
1565		THTR 7 FLR Layout / Approval	1	09-Mar-21	09-Mar-21
1566		THTR Selective Demo for Follow Spot Openings (AR-415-417) ATTIC-	30	10-Mar-21	20-Apr-21
1567		THTR Cut in Lintels and Patch @ New Door Openings 7 FLR	10	21-Apr-21	04-May-21
1568		THTR Rough 7 FLR Sprinkler (FP-107)	5	05-May-21	11-May-21



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1569		THTR Canopy/Raker Steel @ Follow Spots (AR-416)ATTIC-	10	05-May-21	18-May-21	Canopy/Raker S
1570		THTR Masonry Patching (after exterior) 7 FLR	20	21-Apr-21	18-May-21	Masonry Patchin
1571		THTR Shaft Wall @ Follow Spot Room ATTIC-	5	19-May-21	25-May-21	Shaft Wall @ Fo
1572		THTR Frame 7 FLR Walls	10	19-May-21	02-Jun-21	Frame 7 FLR V
1573		THTR HCM DOOR FRAMES (5) 7 FLR	2	03-Jun-21	04-Jun-21	HCM DOOR F
1574		THTR FOLLOW SPOT BATH ROUGH PLUMBING (P-107)ATTIC-	5	03-Jun-21	09-Jun-21	FOLLOW SPO
1575		THTR Plumbing Roughing inspection - 7 FLR	1	10-Jun-21	10-Jun-21	Plumbing Roug
1576		THTR Power / Lighting (E-107/207) 7 FLR	10	03-Jun-21	16-Jun-21	Power / Lightin
1577		THTR New catwalk / Modify Existing ATTIC-	20	19-May-21	16-Jun-21	New catwalk /
1578		THTR Sheetrock 7 FLR Walls	3	17-Jun-21	21-Jun-21	Sheetrock 7 F
1579		THTR Tape / spackle 7 FLR Walls	5	22-Jun-21	28-Jun-21	Tape / spackl
1580		THTR New Catwalk Stairs Over Duct	10	17-Jun-21	30-Jun-21	New Catwalk
1581		THTR LG Frame Ceiling & Raker for Sheetrock -ATTIC-	5	01-Jul-21	08-Jul-21	LG Frame Ce
1582		THTR ACOUSTICAL CEILING ON ISOLATION HANGERS 7 FLR Upper Grid ATTIC-	15	09-Jul-21	29-Jul-21	ACOUSTIC
1583		THTR HVAC FSDs (13) THTR-7	30	01-Jul-21	12-Aug-21	HVAC FSD
1584		THTR Blackiron 7 FLR Ceilings	5	13-Aug-21	19-Aug-21	Blackiron 7
1585		THTR ACOUSTICAL CEILING @ Vestibule	2	20-Aug-21	23-Aug-21	ACOUSTI
1586		THTR Sheetrock ATTIC- Ceiling & Raker (IA-209)	10	20-Aug-21	02-Sep-21	Sheetrock
1587		THTR Tape / spackle 7 FLR ceilings ATTIC-	5	03-Sep-21	10-Sep-21	Tape / sp
1588		THTR ACOUSTICAL CEILING ON ISOLATION HANGERS 7 FLR Plenum	15	20-Aug-21	10-Sep-21	ACOUST
1589		THTR Set Diffusers (AR-221)ATTIC-	3	13-Sep-21	15-Sep-21	Set Diffu
1590		THTR FOLLOW SPOT ACOUSTICAL PANELS ATTIC-	5	13-Sep-21	17-Sep-21	FOLLOW
1591		THTR Follow-spot Refurbished ARCH grilles 7 FLR	10	20-Sep-21	01-Oct-21	Follows
1592		THTR Prime / Paint 7 FLR	5	04-Oct-21	08-Oct-21	Prime /
1593		THTR Set Sprinkler Heads & Trims 7 FLR	1	12-Oct-21	12-Oct-21	Set Spr
1594		THTR FOLLOW SPOT BATH TILE 7 FLR	3	12-Oct-21	14-Oct-21	FOLLO
1595		THTR Glazing @ Follow Spot Room 7 FLR (AR-221)	5	12-Oct-21	18-Oct-21	Glazing
1596		THTR FOLLOW SPOT BATH PLUMBING FINISH 7 FLR	2	15-Oct-21	18-Oct-21	FOLLO
1597		THTR Lighting Fixture Lamps & Trims, FA DEVICES 7 FLR	20	12-Oct-21	09-Nov-21	Lighti
1598		THTR Carpet Follow Spot Room, Stairs ATTIC- (IA-409)	1	23-Feb-22	23-Feb-22	
1599		THEATER 7 FLR MEZZ				
1600	TH	Survey Attic Terra-cotta, Consultant Reports	30	23-May-19	05-Jul-19	Survey Attic Terra-cotta, Consultant Reports
1601	TH	Fireproof Existing Exposed Structural Steel	5	08-Jul-19	12-Jul-19	Fireproof Existing Exposed Structural Steel
1602	TH	Cut In HVAC S/R in Terra-cotta Ceiling	18	11-Dec-19	07-Jan-20	Cut In HVAC S/R in Terra-cotta Ceiling
1603	TH	Restore & Repair Attic Terra-cotta & Plaster (ARC-107; ARC-127)	30	07-Jan-20	20-Feb-20	Restore & Repair Attic Terra-cotta & Plaster
1604	TH	Structural support for chandelier hoist & reel (AR-423) ATTIC-	10	10-Mar-21	23-Mar-21	Structural support fo
1605	TH	AHU 7-2 Follow Spot Room, FSDs (12) 7 FLR ATTIC- above Follow-Spot	10	21-Apr-21	04-May-21	AHU 7-2 Follow S
1606	TH	New Vibration-free Sealed Concrete Floor on Metal Deck above Follow-Spot	20	21-Apr-21	18-May-21	New Vibration-fr
1607	TH	Zero Fleet Chandelier hoist (AR-423)	10	10-May-21	24-May-21	Zero Fleet Char
1608	TH	Epoxy Waterproofing ATTIC-	5	19-May-21	25-May-21	Epoxy Waterpro
1609	TH	AHU 7.1 Balcony Mezz. ATTIC-	10	19-May-21	02-Jun-21	AHU 7.1 Balco
1610	TH	HVAC sheet metal AHU 7.1 THTR-7 (M-702) above Follow-Spot	30	21-Apr-21	02-Jun-21	HVAC sheet m
1611	TH	Pressure Test Ductwork 7 FLR	1	03-Jun-21	03-Jun-21	Pressure Test D



#	Activity ID	Activity Name	Original Duration	Start	Finish
1612		TH Insulate Duct Mezz.	4	04-Jun-21	09-Jun-21
1613		TH Rough 7 FLR HVAC Piping (M-203) above Follow-Spot	20	03-Jun-21	30-Jun-21
1614		TH Insulate HVAC Piping Mezz.	5	01-Jul-21	08-Jul-21
1615		TH Structural Hanging System for Follow Spot Ceiling ATTIC-	20	09-Jul-21	05-Aug-21
Theatrical Rigging / Curtains / Seating / Performance Lighting					
Stage Area					
1618	THTR	Masonry Patching (after exterior) - Stage	20	08-Jan-20	05-Feb-20
1619	THTR	Remove Stage Crash Deck to allow for start of Steel	15	04-May-20	22-May-20
1620	THTR	Remove fly tower scaffold for new stage floor	15	04-May-20	22-May-20
1621	THTR	Demo Stage Floor	5	26-May-20	01-Jun-20
1622	THTR	Rough Sheetmetal Stage	10	12-Mar-21	25-Mar-21
1623	THTR	Pressure Test Ductwork, Stage	1	26-Mar-21	26-Mar-21
1624	THTR	Insulate Duct, Stage	5	29-Mar-21	02-Apr-21
1625	THTR	Rough Sprinkler- Stage - (FP-104)	10	05-Apr-21	16-Apr-21
1626	THTR	Frame Theater Area- Stage	10	19-Apr-21	30-Apr-21
1627	THTR	Masonry repair @ Demo Scarring - Stage	20	16-Apr-21	13-May-21
1628	THTR	Acoustic Ceiling, Stage	20	03-May-21	28-May-21
1629	THTR	Stage Lighting Roughing	30	01-Jun-21	13-Jul-21
1630	THTR	Stage Electrical Power Roughing	30	14-Jul-21	24-Aug-21
1631	THTR	Rough - Sprinkler Stage	13	17-Aug-21	02-Sep-21
1632	THTR	Sheetrock Theater Area- Stage	10	25-Aug-21	08-Sep-21
1633	THTR	Finishes / Caps - Sprinkler Fly Tower	5	03-Sep-21	10-Sep-21
1634	THTR	Tape / spackle - Stage	10	09-Sep-21	22-Sep-21
1635	THTR	Repair/Reinstall proscenium box plaster profile (AR-437)	30	13-Sep-21	25-Oct-21
1636	THTR	Prime / Paint - Stage	10	26-Oct-21	09-Nov-21
1637	THTR	Lighting Fixture Lamps & Trims, FA DEVICES Stage	20	26-Oct-21	23-Nov-21
1638	THTR	Trap pable Floor Finishes, Stage	10	10-Nov-21	23-Nov-21
1639	THTR	Finishes / Caps - Sprinkler - Stage	20	10-Nov-21	09-Dec-21
1640	THTR	Misc. metal ladders & rails	30	28-Oct-21	13-Dec-21
1641	THTR	Prime / Paint / Polyurethane Stage / Catwalks	30	14-Dec-21	27-Jan-22
1642	THTR	Stage Wood Flooring, Painted (AR-421)	15	28-Jan-22	17-Feb-22
Stage Structural & Rigging					
1644	THTR	New Stage Scaffolding for Fly Tower Steel / Rigging	25	15-Mar-19	19-Apr-19
1645	THTR	Chop Pockets / Field check Lengths Stage Structural Steel	20	19-Apr-19	17-May-19
1646	THTR	Misc. Steel for rigging	20	22-Aug-19	19-Sep-19
1647	THTR	Set Steel on 3 FLR Stage (S-910.01)	15	20-Sep-19	10-Oct-19
1648	THTR	Set Steel on 4 FLR Stage (S-911.01)	15	11-Oct-19	01-Nov-19
1649	THTR	Set Steel on 5 FLR Stage (S-912.01)	15	04-Nov-19	25-Nov-19
1650	THTR	Set Steel on 6 FLR Stage (S-913.01)	10	26-Nov-19	11-Dec-19
1651	THTR	Set Steel on 7 FLR Stage (S-914.01)	10	12-Dec-19	26-Dec-19
1652	THTR	Set Steel Rigging Beam on 8 FLR Attic Area	15	12-Dec-19	03-Jan-20
1653	THTR	Set Steel on 8 FLR Stage (S-915.01)	10	27-Dec-19	10-Jan-20
1654	THTR	Catwalk / Ladders @ Stage / Misc Steel	15	06-Jan-20	27-Jan-20
1655	THTR	Set Steel on 9 FLR Fly Tower	40	28-Jan-20	24-Mar-20

- Insulate Duct M
- Rough 7 FLR
- Insulate HVA
- Structural H
- Masonry Patching (after exterior) - Stage
 - Remove Stage Crash Deck to allow fo
 - Remove fly tower scaffold for new stag
 - Demo Stage Floor
 - Rough Sheetmetal
 - Pressure Test Ductv
 - Insulate Duct, Stag
 - Rough Sprinkler-S
 - Frame Theater Ar
 - Masonry repair @
 - Acoustic Ceiling
 - Stage Lightin
 - Stage Ele
 - Rough - S
 - Sheetroc
 - Finishes /
 - Tape / s
 - Repair
 - Prime
 - Light
 - Trap
 - Fini
 - Mis
- New Stage Scaffolding for Fly Tower Steel / Rigging
 - Chop Pockets / Field check Lengths Stage Structural Steel
 - Misc. Steel for rigging
 - Set Steel on 3 FLR Stage (S-910.01)
 - Set Steel on 4 FLR Stage (S-911.01)
 - Set Steel on 5 FLR Stage (S-912.01)
 - Set Steel on 6 FLR Stage (S-913.01)
 - Set Steel on 7 FLR Stage (S-914.01)
 - Set Steel Rigging Beam on 8 FLR Attic Area
 - Set Steel on 8 FLR Stage (S-915.01)
 - Catwalk / Ladders @ Stage / Misc Steel
 - Set Steel on 9 FLR Fly Tower



#	Activity ID	Activity Name	Original Duration	Start	Finish
1656		THTR Modify Scaffolding for Lower Rigging Steel	5	25-Mar-20	31-Mar-20
1657		THTR Structural GRNDs for Box Booms (AR-431/E5; AR-432)	5	25-Mar-20	31-Mar-20
1658		THTR Modify existing catwalks	20	25-Mar-20	21-Apr-20
1659		THTR Set 8 FLR Lower Fly Tower Steel(S-932)	8	22-Apr-20	01-May-20
1660		THTR Vertical Grid - Pinrail / Utility Pipe x 2 (AR-404, 405)	20	02-Jun-20	29-Jun-20
1661		THTR Steel Pipe Ladder Batten @ Stage	20	30-Jun-20	28-Jul-20
1662		THTR Upper Rigging (AR-206)	70	18-May-20	25-Aug-20
1663		THTR North Wall Rigging EQUIP. (AR-213)	40	02-Apr-21	27-May-21
1664		THTR Proscenium Boom, Box Booms, & mid-Booms	40	16-Apr-21	11-Jun-21
1665		THTR Proscenium Valance w/ Rigging	20	28-May-21	25-Jun-21
1666		THTR Curtain valance steel channel (AR-423-F3)	10	28-Jun-21	12-Jul-21
1667		THTR Wall Mounted Lattice Work w/ Counter Weights & Rigging	15	27-Jul-21	16-Aug-21
1668		THTR New Arbor Pit Equipment	5	08-Sep-21	14-Sep-21
1669		THTR Stage Floor / Trappable Floor Finishes (AR-421)	20	15-Sep-21	13-Oct-21
1670		Theater Performance Lighting			
1671		THTR Necessary Rigging / Pipe for Theater	30	16-Apr-21	27-May-21
1672		THTR Performance Lighting & Power	40	28-May-21	26-Jul-21
1673		THTR Rough Theatrical Lighting / Power	40	14-Jun-21	09-Aug-21
1674		THTR Rough Company Switches	20	10-Aug-21	07-Sep-21
1675		THTR Theatrical Lighting Finishes: Control Panels, UIs	30	22-Sep-21	03-Nov-21
1676		THTR Testing of Lighting Systems / Hearing Impaired / Intercom System	10	17-Dec-21	03-Jan-22
1677		Theater Seating			
1678		THTR Layout Seating for Seat Lighting access Points	10	26-Oct-21	09-Nov-21
1679		THTR Aisle Lighting	10	04-Jan-22	18-Jan-22
1680		THTR Seating	30	26-Jan-22	09-Mar-22
1681		THTR Upholstered elbow rests (AR-424-HR9)	20	09-Feb-22	09-Mar-22
1682		Theater Curtains			
1683		THTR House Curtain Track	10	04-Nov-21	18-Nov-21
1684		THTR Track for Fire Safety Curtain w/ Traction Winch	10	19-Nov-21	06-Dec-21
1685		THTR Power & Controls for Curtain Motor	5	07-Dec-21	13-Dec-21
1686		THTR Finished Curtains @ Stage, Orchestra, Stair Vestibule, & Boxes (AR-611)	30	04-Jan-22	15-Feb-22
1687		THTR Reinstall fabric wrapped valance (AR-611)	5	16-Feb-22	23-Feb-22
1688		Theater Testing / Inspections:			
1689		THTR-TST/I Stage Lift Sign-off	10	04-Nov-21	18-Nov-21
1690		THTR-TST/I Final Plumbing Inspection	2	10-Dec-21	13-Dec-21
1691		THTR-TST/I Commissioning of THTR MECH. Systems	10	03-Dec-21	16-Dec-21
1692		THTR-TST/I Final Sprinkler Inspections	2	20-Dec-21	21-Dec-21
1693		THTR-TST/I Commissioning of Theatrical Systems	10	17-Dec-21	03-Jan-22
1694		THTR-TST/I Final NYC Fire Department Inspection - Class E	10	22-Dec-21	06-Jan-22
1695		THTR-TST/I Commissioning of Electrical Systems	10	04-Jan-22	18-Jan-22
1696		THTR-TST/I TR1 Signoffs - Submitted to DOB	10	04-Jan-22	18-Jan-22
1697		THTR-TST/I PA / TCO Walkthru	10	07-Jan-22	21-Jan-22
1698		THTR-TST/I General Theater Cleanup / Punchlist	10	24-Feb-22	09-Mar-22
1699		THTR-TST/I Theater Completed / Ready for Occupancy	0	10-Mar-22	

- Modify Scaffolding for Lower Rigging Steel
- Structural GRNDs for Box Booms (AR-431/E5; AR-432)
- Modify existing catwalks
- Set 8 FLR Lower Fly Tower Steel(S-932)
- Vertical Grid - Pinrail / Utility Pipe x 2 (AR-404, 405)
- Steel Pipe Ladder Batten @ Stage
- Upper Rigging (AR-206)
- North Wall Rigging EQUIP. (AR-213)
- Proscenium Boom, Box Booms, & mid-Booms
- Proscenium Valance w/ Rigging
- Curtain valance steel channel (AR-423-F3)
- Wall Mounted Lattice Work w/ Counter Weights & Rigging
- New Arbor Pit Equipment
- Stage Floor / Trappable Floor Finishes (AR-421)
- Necessary Rigging / Pipe for Theater
- Performance Lighting & Power
- Rough Theatrical Lighting / Power
- Rough Company Switches
- Theatrical Lighting Finishes: Control Panels, UIs
- Testing of Lighting Systems / Hearing Impaired / Intercom System
- Layout Seating for Seat Lighting access Points
- Aisle Lighting
- Seating
- Upholstered elbow rests (AR-424-HR9)
- House Curtain Track
- Track for Fire Safety Curtain w/ Traction Winch
- Power & Controls for Curtain Motor
- Finished Curtains @ Stage, Orchestra, Stair Vestibule, & Boxes (AR-611)
- Reinstall fabric wrapped valance (AR-611)
- Stage Lift Sign-off
- Final Plumbing Inspection
- Commissioning of THTR MECH. Systems
- Final Sprinkler Inspections
- Commissioning of Theatrical Systems
- Final NYC Fire Department Inspection - Class E
- Commissioning of Electrical Systems
- TR1 Signoffs - Submitted to DOB
- PA / TCO Walkthru
- General Theater Cleanup / Punchlist
- Theater Completed / Ready for Occupancy

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish
1700	HOTEL FIT-OUT				
1701	CON-ED DEMO SERVICE - BLACKOUT SUMMER - NO WORK MAY - SEPT				
1702	CONED-1000	CON-ED MOBILIZE	0	26-Feb-21	
1703	CONED-1010	CON-ED DEMO HOTEL ELEC. SERVICE (1 OF 4)	32	26-Feb-21	12-Apr-21
1704	CONED-1020	CON-ED DEMO HOTEL ELEC. SERVICE REMAINING 3 HV SERVICE	31	13-Apr-21	25-May-21
1705	LOGISTICS				
1706	LOG-1050	INTERIOR RAMP & CHUTES	20	18-Mar-19	12-Apr-19
1707	LOG-1000	ERECT SIDEWALK BRIDGE, BARRICADES & LANE CLOSURES	21	30-Mar-19	23-Apr-19
1708	LOG-1010	HOIST SUPPORT DUNNAGE & TEMP. STEEL BRACING - (DOUBLE SHIFT MOD)	7	22-Apr-19	01-May-19
1709	LOG-1020	ERECT HOISTS, FULL HEIGHT SCAFFOLD & NETTING 6DC	33	12-Jun-19	22-Jul-19
1710	LOG-1030	ERECT SCAFFOLD & PROTECTION NETTING 7 FLR-GRND 6DC	15	03-Jul-19	22-Jul-19
1711	LOG-1040	ERECT TOWER CRANE BASE	20	28-Jan-20	26-Feb-20
1712	LOG-5215	DEMOB TOWER CRANE	30	23-Mar-21	04-May-21
1713	LOG-5220	BREAK DOWN EXTERIOR HOISTS (3)	21	15-Jul-21	13-Aug-21
1714	HOTEL ELEVATOR PROGRAM (A-380)				
1715	SE 1-2 (A-383)				
1716	SE 1-2-1050	PROTECTION PLATFORM @ LEVEL 2 IN ELEVATOR SE-1 & SE-2 SHAFT	5	15-Apr-20	21-Apr-20
1717	SE 1-2-1000	SE 1, 2 ELEV. RAILS INSTALLATION / FINAL RAIL ALIGNMENT	30	22-Dec-20	05-Feb-21
1718	SE 1-2-1020	LOAD EMR-48 FLR PE SE 1, 2 EQUIP.	0		22-Feb-21
1719	SE 1-2-1010	SE 1, 2 ELEVATOR PROGRAM GRND-TOH	100	22-Feb-21	14-Jul-21
1720	SE 1-2-1030	SE 1, 2 CARS TURN OVER DATE	0	14-Jul-21	
1721	SE 1-2-1005	SE 1, 2 ELEVATOR PROTECTION	1	14-Jul-21	15-Jul-21
1722	SE 1-2-1040	UTILIZE SE 1, 2 ELEVATORS FOR HOTEL BUILD OUT	145	14-Jul-21	14-Feb-22
1723	SE 5 (A-384)				
1724	SE 5-1000	ELEVATOR RAILS MULTIPLE JUMPS SE 5	84	01-Oct-20	05-Feb-21
1725	SE 5-1010	ELECT. PANELS ATS-R-ELEV, TF-R-ELEV, PPHG-R-ELEV-E: SE 5	10	22-Feb-21	08-Mar-21
1726	SE 5-1060	LOAD SE-5 EQUIPMENT	0		08-Mar-21
1727	SE 5-1020	SE 5 ELEVATOR PROGRAM 11 - TOH	80	08-Mar-21	29-Jun-21
1728	SE 5-1030	SE 5 LOBBY IN WALL ROUGH-INS & INSPECTION	25	13-Aug-21	20-Sep-21
1729	SE 5-1050	SE 5 ELEVATOR 5 COMPLETE	0		12-Oct-21
1730	SE 5-1040	SE 5 CEILING ROUGH-INS & INSPECTIONS	10	27-Sep-21	12-Oct-21
1731	PE 5-10 (A-383)				
1732	PE 5-10-10	LOCAL 1 ELEVATOR PROTECTION PLATFORM @ 20 FLR: PE 5-10, SE 1, 2	5	24-Sep-20	01-Oct-20
1733	PE 5-10-10	ELEVATOR RAILS MULTIPLE JUMPS PE 5-10	84	01-Oct-20	05-Feb-21
1734	PE 5-10-10	WATER TIGHT EMR (TOH) PE 5-10	0		22-Feb-21
1735	PE 5-10-10	LOAD EMR-48 FLR PE 5-10 EQUIP.	0		22-Feb-21
1736	PE 5-10-10	ELECT. PANELS ATS-R-ELEV, TF-R-ELEV, PPHG-R-ELEV-E PE 5-10	10	22-Feb-21	08-Mar-21
1737	PE 5-10-10	PE 5-10, 12 ELEVATOR PROGRAM 11 - TOH (ID.7.00.1)	80	10-Aug-21	07-Dec-21
1738	PE 5-10-10	ELEVATOR INSPECTIONS PE 5-10	5	07-Dec-21	14-Dec-21
1739	DEMOLITION				
1740	GENERAL DEMOLITION				
1741	GENDEM-1	CLOSE HOTEL	0		15-Feb-19 A
1742	GENDEM-1	DOWNTIME @GRND FLR CONCRETE OPERATION	10	25-Feb-19	08-Mar-19
1743	GENDEM-1	FFE LOAD OUT BY OWNER	17	19-Feb-19 A	15-Mar-19
1744	GENDEM-1	INTERIOR SOFT DEMOLITION - 45-43 FLR	7	15-Mar-19	23-Mar-19

- ◆ CON-ED MOBILIZE
- CON-ED DEMO H
- CON-ED DEMO
- INTERIOR RAMP & CHUTES
- ERECT SIDEWALK BRIDGE, BARRICADES & LANE CLOSURE
- HOIST SUPPORT DUNNAGE & TEMP. STEEL BRACING - (D
- ERECT HOISTS, FULL HEIGHT SCAFFOLD & NETTING
- ERECT SCAFFOLD & PROTECTION NETTING 7 FLR-C
- ERECT TOWER CRANE BASE
- DEMOB TOWER
- BREAK DO
- PROTECTION PLATFORM @ LEVEL 2
- SE 1, 2 ELEV. RAILS
- ◆ LOAD EMR-48 FLR
- SE 1, 2 ELE
- ◆ SE 1, 2 CAR
- SE 1, 2 ELE
- ELEVATOR RAILS M
- ELECT. PANELS AT
- ◆ LOAD SE-5 EQUIPM
- SE 5 ELEVAT
- SE 5 LO
- ◆ SE 5 E
- SE 5 O
- LOCAL 1 ELEVATOR PROTE
- ELEVATOR RAILS M
- ◆ WATER TIGHT EMR
- ◆ LOAD EMR-48 FLR
- ELECT. PANELS AT
- PE
- ELE
- ◆ CLOSE HOTEL
- DOWNTIME @GRND FLR CONCRETE OPERATION
- FFE LOAD OUT BY OWNER, FFE LOAD OUT BY OWNER
- INTERIOR SOFT DEMOLITION - 45-43 FLR



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1745	GENDEM-1	INTERIOR SOFT DEMOLITION - 9-3 FLR 6DC	21	16-Mar-19	10-Apr-19	■ INTERIOR SOFT DEMOLITION - 9-3 FLR 6DC
1746	GENDEM-1	INTERIOR SOFT DEMOLITION - CLR-2 FLR 6DC	24	15-Mar-19	12-Apr-19	■ INTERIOR SOFT DEMOLITION - CLR-2 FLR 6DC
1747	GENDEM-1	INTERIOR SOFT DEMOLITION - 42-10 FLR 6DC	85	10-Apr-19	20-Jul-19	■ INTERIOR SOFT DEMOLITION - 42-10 FLR 6DC
1748	GENDEM-1	STRUCT DEMO - MECH. EQUIP. /ROOF-41 (DOUBLE SHIFT MOD)	28	22-Jul-19	23-Aug-19	■ STRUCT DEMO - MECH. EQUIP. /ROOF-41 (DOUBLE SHIFT MOD)
1749	GENDEM-1	STRUCT DEMO - TO 36 (DOUBLE SHIFT MOD) (S-027)	28	23-Aug-19	26-Sep-19	■ STRUCT DEMO - TO 36 (DOUBLE SHIFT MOD) (S-027)
1750	GENDEM-1	STRUCT DEMO - TO 31 (DOUBLE SHIFT MOD) (S-027)	28	26-Sep-19	30-Oct-19	■ STRUCT DEMO - TO 31 (DOUBLE SHIFT MOD) (S-027)
1751	GENDEM-1	STRUCT DEMO - TO 26 (DOUBLE SHIFT MOD) (S-027)	28	30-Oct-19	05-Dec-19	■ STRUCT DEMO - TO 26 (DOUBLE SHIFT MOD) (S-027)
1752	GENDEM-1	STRUCT DEMO - TO 24 (DOUBLE SHIFT MOD) (S-027)	10	05-Dec-19	17-Dec-19	■ STRUCT DEMO - TO 24 (DOUBLE SHIFT MOD) (S-027)
1753	GENDEM-1	STRUCT DEMO - TO 21 (DOUBLE SHIFT MOD) (S-027)	18	17-Dec-19	09-Jan-20	■ STRUCT DEMO - TO 21 (DOUBLE SHIFT MOD) (S-027)
1754	GENDEM-1	STRUCT DEMO - TO 16 (DOUBLE SHIFT MOD) (S-027)	28	09-Jan-20	12-Feb-20	■ STRUCT DEMO - TO 16 (DOUBLE SHIFT MOD) (S-027)
1755	NORTH SETBACK L5-7 (TASK 2)					
1756	NSBL57-DE	TEMP. BRACING & TEMP HANGERS (TASK 2)	6	22-Jul-19	30-Jul-19	■ TEMP. BRACING & TEMP HANGERS (TASK 2)
1757	NSBL57-DE	DEMO ROOF EQUIP. & DUNNAGE @ L7 (TASK 2)	5	30-Jul-19	06-Aug-19	■ DEMO ROOF EQUIP. & DUNNAGE @ L7 (TASK 2)
1758	NSBL57-DE	REMOVE EXISTING WALLS & FLOORS L5-7 (TASK 2)	10	06-Aug-19	20-Aug-19	■ REMOVE EXISTING WALLS & FLOORS L5-7 (TASK 2)
1759	NSBL57-DE	STRUCTURAL DEMO NORTH SETBACK CANTILEVERED - L5-7 (TASK 2)	5	20-Aug-19	27-Aug-19	■ STRUCTURAL DEMO NORTH SETBACK CANTILEVERED - L5-7 (TASK 2)
1760	NSBL57-DE	DEMO T-8 TRUSS W/ MOBILE CRANE (SAT./SUN. SCHED) (TASK 2)	1	04-Sep-19	05-Sep-19	■ DEMO T-8 TRUSS W/ MOBILE CRANE (SAT./SUN. SCHED) (TASK 2)
1761	EAST SETBACK L8-10 (TASK 2)					
1762	ESBL810-D	DEMOLISH EAST SET BACK LEVEL 8-10 (TASK 2)	10	29-Jul-19	09-Aug-19	■ DEMOLISH EAST SET BACK LEVEL 8-10 (TASK 2)
1763	ESBL810-D	F/R/P EAST T-1- SHRWL LEVELS 8-10 (TASK 2)	15	12-Aug-19	30-Aug-19	■ F/R/P EAST T-1- SHRWL LEVELS 8-10 (TASK 2)
1764	ESBL810-D	STEEL & METAL DECKING EAST T-1 SHRWL SET-BACK (TASK 2)	7	03-Sep-19	11-Sep-19	■ STEEL & METAL DECKING EAST T-1 SHRWL SET-BACK (TASK 2)
1765	ESBL810-D	CONCRETE ON METAL DECK EAST T-1 SHRWL SET-BACK (TASK 2)	3	12-Sep-19	16-Sep-19	■ CONCRETE ON METAL DECK EAST T-1 SHRWL SET-BACK (TASK 2)
1766	T-2 TRUSS (L8-L16) / DEMO FOR TRANSFER SLAB					
1767	T2L816-DEI	SHORING - L8-L16 & GRILLAGE STEEL BELOW L8 (DOUBLE SHIFT MOD)	12	09-Jan-20	24-Jan-20	■ SHORING - L8-L16 & GRILLAGE STEEL BELOW L8 (DOUBLE SHIFT MOD)
1768	T2L816-DEI	SLAB OPENINGS FOR T-2 TRUSS L16-L8 -6DC (TASK 3) (DOUBLE SHIFT MOD)	12	24-Jan-20	07-Feb-20	■ SLAB OPENINGS FOR T-2 TRUSS L16-L8 -6DC (TASK 3) (DOUBLE SHIFT MOD)
1769	T2L816-DEI	DEMO OF REMAINING T-2 TRUSS @ L7 6DC (TASK 3) (DOUBLE SHIFT MOD)	2	07-Feb-20	10-Feb-20	■ DEMO OF REMAINING T-2 TRUSS @ L7 6DC (TASK 3) (DOUBLE SHIFT MOD)
1770	T2L816-DEI	HAND DEMO OF T-13 TRUSS BETWEEN L7-L8 (DOUBLE SHIFT MOD)	3	10-Feb-20	13-Feb-20	■ HAND DEMO OF T-13 TRUSS BETWEEN L7-L8 (DOUBLE SHIFT MOD)
1771	CONCRETE TRANSFER SLAB					
1772	TRSLAB-1010	CONTINUE T-1 SHRWL 10-12 FLR	10	17-Sep-19	27-Sep-19	■ CONTINUE T-1 SHRWL 10-12 FLR
1773	TRSLAB-1000	CONCRETE BOX TRUSS SHORING 6-11 FLRS	14	17-Sep-19	04-Oct-19	■ CONCRETE BOX TRUSS SHORING 6-11 FLRS
1774	TRSLAB-1200	LOAD TRANSFER COMPLETED TO NEW SUPER COLUMN FOOTINGS 6DC	1	21-Jan-20	22-Jan-20	■ LOAD TRANSFER COMPLETED TO NEW SUPER COLUMN FOOTINGS 6DC
1775	TRSLAB-1020	POUR LEVEL 12, 18" MAT SLAB (AS-112)	14	22-Jan-20	11-Feb-20	■ POUR LEVEL 12, 18" MAT SLAB (AS-112)
1776	TRSLAB-1030	RESHORES/CURE 18" MAT SLAB	14	11-Feb-20	03-Mar-20	■ RESHORES/CURE 18" MAT SLAB
1777	TRSLAB-1040	DEMO 13 FLR SLAB EAST TOWER (NEW BOX TRUSS) (S-023.01)	7	03-Mar-20	11-Mar-20	■ DEMO 13 FLR SLAB EAST TOWER (NEW BOX TRUSS) (S-023.01)
1778	TRSLAB-1050	SHORING 12-14 FLR	9	11-Mar-20	21-Mar-20	■ SHORING 12-14 FLR
1779	TRSLAB-1060	TOPPING SLAB 14 FLR (AS-115)	5	21-Mar-20	27-Mar-20	■ TOPPING SLAB 14 FLR (AS-115)
1780	TRSLAB-1070	DEMO COLUMNS - 16-12 FLR (S-022.01-026.01)	10	21-Mar-20	02-Apr-20	■ DEMO COLUMNS - 16-12 FLR (S-022.01-026.01)
1781	TRSLAB-1080	DEMO 15 FLR SLAB (S-025.01) (S-025)	7	27-Mar-20	04-Apr-20	■ DEMO 15 FLR SLAB (S-025.01) (S-025)
1782	TRSLAB-1090	DEMO SLAB OPENINGS FOR GIRDERS	10	02-Apr-20	14-Apr-20	■ DEMO SLAB OPENINGS FOR GIRDERS
1783	TRSLAB-1100	RECONFIGURE/INSTALL RESHORES 6-11 FLR	9	14-Apr-20	24-Apr-20	■ RECONFIGURE/INSTALL RESHORES 6-11 FLR
1784	TRSLAB-1110	FORM GIRDER BOTTOMS	3	12-Jun-20	16-Jun-20	■ FORM GIRDER BOTTOMS
1785	TRSLAB-1120	F/R/P 1ST LIFT BOX GIRDERS	9	16-Jun-20	26-Jun-20	■ F/R/P 1ST LIFT BOX GIRDERS
1786	TRSLAB-1130	STRESS 1ST PT STRANDS	3	26-Jun-20	30-Jun-20	■ STRESS 1ST PT STRANDS
1787	TRSLAB-1140	F/R/P 2ND LIFT BOX GIRDERS	9	26-Jun-20	10-Jul-20	■ F/R/P 2ND LIFT BOX GIRDERS
1788	TRSLAB-1150	STRESS 2ND PT STRANDS	3	10-Jul-20	14-Jul-20	■ STRESS 2ND PT STRANDS



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1789	TRSLAB-1160	F/R/P 3RD LIFT BOX GIRDERS	9	10-Jul-20	21-Jul-20	■ F/R/P 3RD LIFT BOX GIRDERS
1790	TRSLAB-1180	F/R/P 4TH LIFT BOX GIRDERS & 16 FLR SLAB	9	21-Jul-20	31-Jul-20	■ F/R/P 4TH LIFT BOX GIRDERS &
1791	TRSLAB-1170	REMOVE SHORINGS 11-7 FLR	18	14-Jul-20	04-Aug-20	■ REMOVE SHORINGS 11-7 FLR
1792	TRSLAB-1190	UPPER BOX CURE	7	31-Jul-20	11-Aug-20	■ UPPER BOX CURE
1793	TRSLAB-1210	CONCRETE SS SHEAR WALLS & COLUMNS 16 FLR	7	11-Aug-20	19-Aug-20	■ CONCRETE SS SHEAR WALLS
1794	HOTEL STRUCTURE					
1795	SUPER STRUCTURE					
1796	17FSS-0010	F/R/P 17 FLOOR	6	19-Aug-20	27-Aug-20	■ F/R/P 17 FLOOR
1797	18FSS-0010	F/R/P 18 FLOOR	5	27-Aug-20	03-Sep-20	■ F/R/P 18 FLOOR
1798	19FSS-0010	F/R/P 19 FLOOR	4	03-Sep-20	10-Sep-20	■ F/R/P 19 FLOOR
1799	20FSS-0010	F/R/P 20 FLOOR	3	10-Sep-20	15-Sep-20	■ F/R/P 20 FLOOR
1800	21FSS-0010	F/R/P 21 FLOOR	3	15-Sep-20	18-Sep-20	■ F/R/P 21 FLOOR
1801	22FSS-0010	F/R/P 22 FLOOR	3	18-Sep-20	23-Sep-20	■ F/R/P 22 FLOOR
1802	23FSS-0010	F/R/P 23 FLOOR	3	23-Sep-20	28-Sep-20	■ F/R/P 23 FLOOR
1803	24FSS-0010	F/R/P 24 FLOOR	3	28-Sep-20	01-Oct-20	■ F/R/P 24 FLOOR
1804	25FSS-0010	F/R/P 25 FLOOR	3	01-Oct-20	06-Oct-20	■ F/R/P 25 FLOOR
1805	26FSS-0010	F/R/P 26 FLOOR	3	06-Oct-20	09-Oct-20	■ F/R/P 26 FLOOR
1806	27FSS-0010	F/R/P 27 FLOOR	3	09-Oct-20	15-Oct-20	■ F/R/P 27 FLOOR
1807	28FSS-0010	F/R/P 28 FLOOR	3	15-Oct-20	20-Oct-20	■ F/R/P 28 FLOOR
1808	29FSS-0010	F/R/P 29 FLOOR	3	20-Oct-20	23-Oct-20	■ F/R/P 29 FLOOR
1809	30FSS-0010	F/R/P 30 FLOOR	3	23-Oct-20	28-Oct-20	■ F/R/P 30 FLOOR
1810	31FSS-0010	F/R/P 31 FLOOR	3	28-Oct-20	02-Nov-20	■ F/R/P 31 FLOOR
1811	32FSS-0010	F/R/P 32 FLOOR	3	02-Nov-20	05-Nov-20	■ F/R/P 32 FLOOR
1812	33FSS-0010	F/R/P 33 FLOOR	3	05-Nov-20	10-Nov-20	■ F/R/P 33 FLOOR
1813	34FSS-0010	F/R/P 34 FLOOR	3	10-Nov-20	16-Nov-20	■ F/R/P 34 FLOOR
1814	35FSS-0010	F/R/P 35 FLOOR	3	16-Nov-20	19-Nov-20	■ F/R/P 35 FLOOR
1815	36FSS-0010	F/R/P 36 FLOOR	3	19-Nov-20	24-Nov-20	■ F/R/P 36 FLOOR
1816	37FSS-0010	F/R/P 37 FLOOR	3	24-Nov-20	01-Dec-20	■ F/R/P 37 FLOOR
1817	38FSS-0010	F/R/P 38 FLOOR	3	01-Dec-20	04-Dec-20	■ F/R/P 38 FLOOR
1818	39FSS-0010	F/R/P 39 FLOOR	3	04-Dec-20	09-Dec-20	■ F/R/P 39 FLOOR
1819	40FSS-0010	F/R/P 40 FLOOR	3	09-Dec-20	14-Dec-20	■ F/R/P 40 FLOOR
1820	41FSS-0010	F/R/P 41 FLOOR	3	14-Dec-20	17-Dec-20	■ F/R/P 41 FLOOR
1821	42FSS-0010	F/R/P 42 FLOOR	3	17-Dec-20	22-Dec-20	■ F/R/P 42 FLOOR
1822	43FSS-0010	F/R/P 43 FLOOR	3	22-Dec-20	28-Dec-20	■ F/R/P 43 FLOOR
1823	44FSS-0010	F/R/P 44 FLOOR	3	28-Dec-20	31-Dec-20	■ F/R/P 44 FLOOR
1824	45FSS-0010	F/R/P 45 FLOOR	3	31-Dec-20	06-Jan-21	■ F/R/P 45 FLOOR
1825	46FSS-0010	F/R/P 46 FLOOR	3	06-Jan-21	11-Jan-21	■ F/R/P 46 FLOOR
1826	47FSS-0010	F/R/P 47 FLOOR	2	11-Jan-21	13-Jan-21	■ F/R/P 47 FLOOR
1827	48FSS-0010	F/R/P 48 FLOOR ROOF	2	13-Jan-21	15-Jan-21	■ F/R/P 48 FLOOR ROOF
1828	49FSS-0010	F/R/P 49 FLOOR EMR / BULKHEAD ROOF	5	15-Jan-21	25-Jan-21	■ F/R/P 49 FLOOR EMR
1829	A-5060	BUILDOUT OF EMR @ TOP OF HOUSE 6DC	21	27-Jan-21	22-Feb-21	■ BUILDOUT OF EMR
1830	A-7740	START ERECTION ROOF LED SIGN	0		04-Nov-21	◆ STAR
1831	TERRACE STEEL					
1832	TERR-SS-1	TERRACE STEEL @ 19-21 FLR TERRACES	15	15-Oct-20	05-Nov-20	■ TERRACE STEEL @ 19-21



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1833	TERR-SS-1	F/R/P TERRACE @ 19-21 FLR TERRACES	15	05-Nov-20	01-Dec-20	■ F/R/P TERRACE @ 19-21
1834	TERR-SS-1	F/R/P TERRACE 42 FLR	15	28-Jan-21	19-Feb-21	■ F/R/P TERRACE 42
1835	TERR-SS-1	TERRACE WATERPROOFING	30	13-Jan-21	26-Feb-21	■ TERRACE WATERP
1836	48 FLR MAIN ROOF					
1837	STEEL BELOW CONCRETE BOX					
1838	SS-SUB-BC	TEMP. ROOFING & DRAINS ABOVE EXISTING THEATER ROOF 6DC	15	01-May-19	18-May-19	■ TEMP. ROOFING & DRAINS ABOVE EXISTING THEATER P
1839	SS-SUB-BC	HANGERS DOWN TO 9 FLR BELOW NEW TRANSFER STRUCTURE 6DC	21	10-Jul-20	04-Aug-20	■ HANGERS DOWN TO 9 FLR BE
1840	SS-SUB-BC	ERECT NEW STEEL 10 & 11TH FLRS BELOW TRANSFER STRUCTURE 6DC	25	04-Aug-20	02-Sep-20	■ ERECT NEW STEEL 10 & 11TH
1841	SS-SUB-BC	DEMOLISH EXISTING FLOORS L15 - L8 (DOUBLE SHIFT MOD) TASK 4	10	02-Sep-20	15-Sep-20	■ DEMOLISH EXISTING FLOOR
1842	SS-SUB-BC	DEMO. EXISTING TRUSSES (6 -8 FLRS) (DOUBLE SHIFT MOD) TASK 5	30	15-Sep-20	21-Oct-20	■ DEMO. EXISTING TRUSSES
1843	SS-SUB-BC	FRAME 9 FLR STEEL 6DC	20	26-Feb-21	20-Mar-21	■ FRAME 9 FLR STE
1844	SS-SUB-BC	ERECT FLR 8M STEEL FRAMING 6DC	35	26-Feb-21	07-Apr-21	■ ERECT FLR 8M S
1845	SS-SUB-BC	F/R/P 9 FLR SLAB 6DC	15	22-Mar-21	09-Apr-21	■ F/R/P 9 FLR SLAB
1846	SS-SUB-BC	F/R/P FLR 8M SLAB 6DC	10	08-Apr-21	19-Apr-21	■ F/R/P FLR 8M SL
1847	SS-SUB-BC	9 - 11 FLR TERRACE FRAMING	20	12-Apr-21	07-May-21	■ 9 - 11 FLR TERR
1848	SS-SUB-BC	STEEL TENSION CABLE	20	10-May-21	07-Jun-21	■ STEEL TENSIO
1849	SS-SUB-BC	F/R/P CONCRETE ON METAL DECK 10/11 FLR TERRACE	20	08-Jun-21	06-Jul-21	■ F/R/P CONC
1850	SS-SUB-BC	TERRACE WATERPROOFING	10	10-Aug-21	23-Aug-21	■ TERRACE
1851	STAIRS & RESHORES					
1852	17F-SS-003	F/R/P STAIRS A, B, C - 17 FLOOR	3	10-Sep-20	15-Sep-20	■ F/R/P STAIRS A, B, C - 17 FLO
1853	18F-SS-003	F/R/P STAIRS A, B, C - 18 FLOOR	3	15-Sep-20	18-Sep-20	■ F/R/P STAIRS A, B, C - 18 FLO
1854	19F-SS-003	F/R/P STAIRS A, B, C - 19 FLOOR	3	18-Sep-20	23-Sep-20	■ F/R/P STAIRS A, B, C - 19 FLO
1855	20F-SS-003	F/R/P STAIRS A, B, C - 20 FLOOR	3	23-Sep-20	28-Sep-20	■ F/R/P STAIRS A, B, C - 20 FLO
1856	21F-SS-003	F/R/P STAIRS A, B, C - 21 FLOOR	3	28-Sep-20	01-Oct-20	■ F/R/P STAIRS A, B, C - 21 FL
1857	22F-SS-003	F/R/P STAIRS A, B, C - 22 FLOOR	3	01-Oct-20	06-Oct-20	■ F/R/P STAIRS A, B, C - 22 FL
1858	23F-SS-003	F/R/P STAIRS A, B, C - 23 FLOOR	3	06-Oct-20	09-Oct-20	■ F/R/P STAIRS A, B, C - 23 FL
1859	24F-SS-003	F/R/P STAIRS A, B, C - 24 FLOOR	3	09-Oct-20	15-Oct-20	■ F/R/P STAIRS A, B, C - 24 FL
1860	25F-SS-003	F/R/P STAIRS A, B, C - 25 FLOOR	3	15-Oct-20	20-Oct-20	■ F/R/P STAIRS A, B, C - 25 F
1861	26F-SS-003	F/R/P STAIRS A, B, C - 26 FLOOR	3	20-Oct-20	23-Oct-20	■ F/R/P STAIRS A, B, C - 26 F
1862	27F-SS-003	F/R/P STAIRS A, B, C - 27 FLOOR	3	23-Oct-20	28-Oct-20	■ F/R/P STAIRS A, B, C - 27 F
1863	28F-SS-003	F/R/P STAIRS A, B, C - 28 FLOOR	3	28-Oct-20	02-Nov-20	■ F/R/P STAIRS A, B, C - 28 F
1864	29F-SS-003	F/R/P STAIRS A, B, C - 29 FLOOR	3	02-Nov-20	05-Nov-20	■ F/R/P STAIRS A, B, C - 29 F
1865	30F-SS-003	F/R/P STAIRS A, B, C - 30 FLOOR	3	05-Nov-20	10-Nov-20	■ F/R/P STAIRS A, B, C - 30 F
1866	31F-SS-003	F/R/P STAIRS A, B, C - 31 FLOOR	3	10-Nov-20	16-Nov-20	■ F/R/P STAIRS A, B, C - 31
1867	32F-SS-003	F/R/P STAIRS A, B, C - 32 FLOOR	3	16-Nov-20	19-Nov-20	■ F/R/P STAIRS A, B, C - 32
1868	33F-SS-003	F/R/P STAIRS A, B, C - 33 FLOOR	3	19-Nov-20	24-Nov-20	■ F/R/P STAIRS A, B, C - 33
1869	34F-SS-003	F/R/P STAIRS A, B, C - 34 FLOOR	3	24-Nov-20	01-Dec-20	■ F/R/P STAIRS A, B, C - 34
1870	35F-SS-003	F/R/P STAIRS A, B, C - 35 FLOOR	3	01-Dec-20	04-Dec-20	■ F/R/P STAIRS A, B, C - 35
1871	36F-SS-003	F/R/P STAIRS A, B, C - 36 FLOOR	3	04-Dec-20	09-Dec-20	■ F/R/P STAIRS A, B, C - 36
1872	37F-SS-003	F/R/P STAIRS A, B, C - 37 FLOOR	3	09-Dec-20	14-Dec-20	■ F/R/P STAIRS A, B, C - 37
1873	38F-SS-003	F/R/P STAIRS A, B, C - 38 FLOOR	3	14-Dec-20	17-Dec-20	■ F/R/P STAIRS A, B, C - 38
1874	39F-SS-003	F/R/P STAIRS A, B, C - 39 FLOOR	3	17-Dec-20	22-Dec-20	■ F/R/P STAIRS A, B, C - 39
1875	40F-SS-003	F/R/P STAIRS A, B, C - 40 FLOOR	3	22-Dec-20	28-Dec-20	■ F/R/P STAIRS A, B, C - 40
1876	41F-SS-003	F/R/P STAIRS A, B, C - 41 FLOOR	3	28-Dec-20	31-Dec-20	■ F/R/P STAIRS A, B, C - 41

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1877	42F-SS-003	F/R/P STAIRS A, B, C - 42 FLOOR	3	31-Dec-20	06-Jan-21	F/R/P STAIRS A, B, C -
1878	43F-SS-003	F/R/P STAIRS A, B, C - 43 FLOOR	3	06-Jan-21	11-Jan-21	F/R/P STAIRS A, B, C -
1879	44F-SS-003	F/R/P STAIRS A, B, C - 44 FLOOR	3	11-Jan-21	14-Jan-21	F/R/P STAIRS A, B, C -
1880	45F-SS-003	F/R/P STAIRS A, B, C - 45 FLOOR	3	14-Jan-21	20-Jan-21	F/R/P STAIRS A, B, C -
1881	46FSS-0030	F/R/P STAIRS A, B, C - 46 FLOOR	3	20-Jan-21	25-Jan-21	F/R/P STAIRS A, B, C -
1882	47F-SS-003	F/R/P STAIRS A, B, C - 47 FLOOR	3	25-Jan-21	28-Jan-21	F/R/P STAIRS A, B, C -
1883	48F-SS-003	F/R/P STAIRS A, B, C - 48 FLOOR	3	28-Jan-21	02-Feb-21	F/R/P STAIRS A, B, C -
1884	49F-SS-003	F/R/P STAIRS A, B, C - 49 FLOOR	3	02-Feb-21	05-Feb-21	F/R/P STAIRS A, B, C -
1885	EXTERIOR WALL					
1886	FASCADE					
1887	FAC-1020	RETAIL STOREFRONTS GFLR	60	22-Mar-21	17-Jun-21	RETAIL STOR
1888	FAC-1170	STONE PANELS GFLR EXTERIOR	10	18-Jun-21	01-Jul-21	STONE PAN
1889	FAC-1180	METAL SCREENS GFLR EXTERIOR	10	18-Jun-21	01-Jul-21	METAL SCR
1890	FAC-1100	FACADE METAL PANELS & STOREFRONT 2 FLR - 6DC	15	02-Jul-21	20-Jul-21	FACADE ME
1891	FAC-1090	FACADE METAL PANELS & STOREFRONT 3 FLR - 6DC	15	21-Jul-21	06-Aug-21	FACADE M
1892	FAC-1080	FACADE METAL PANELS & STOREFRONT 4 FLR - 6DC	15	07-Aug-21	24-Aug-21	FACADE
1893	FAC-1070	FACADE METAL PANELS & STOREFRONT 5 FLR - 6DC	15	25-Aug-21	11-Sep-21	FACADE
1894	FAC-1060	FACADE METAL PANELS & STOREFRONT 6 FLR - 6DC	15	13-Sep-21	29-Sep-21	FACAD
1895	FAC-1050	FACADE METAL PANELS & STOREFRONT 7 FLR - 6DC	15	30-Sep-21	18-Oct-21	FACAD
1896	FAC-1040	FACADE METAL PANELS & STOREFRONT 8 FLR - 6DC	15	19-Oct-21	04-Nov-21	FACA
1897	FAC-1110	FACADE METAL PANELS 9 FLR - 6DC	6	05-Nov-21	12-Nov-21	FACA
1898	FAC-1120	FACADE METAL PANELS 10 FLR - 6DC	6	13-Nov-21	19-Nov-21	FACA
1899	FAC-1130	FACADE METAL PANELS 11 FLR - 6DC	6	20-Nov-21	29-Nov-21	FAC
1900	FAC-1140	FACADE METAL PANELS 12 FLR - 6DC	6	30-Nov-21	06-Dec-21	FAC
1901	FAC-1150	FACADE METAL PANELS 13 FLR - 6DC	6	07-Dec-21	13-Dec-21	FAC
1902	FAC-1160	FACADE METAL PANELS 14 FLR - 6DC	6	14-Dec-21	20-Dec-21	FA
1903	FAC-1000	FACADE METAL PANELS 15 FLR - 6DC	6	21-Dec-21	28-Dec-21	FA
1904	AXIS LINES					
1905	16F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	09-Oct-20	14-Oct-20	PROVIDE AXIS LINES FOR
1906	17F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	14-Oct-20	16-Oct-20	PROVIDE AXIS LINES FOR
1907	18F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	16-Oct-20	20-Oct-20	PROVIDE AXIS LINES FOR
1908	19F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	20-Oct-20	22-Oct-20	PROVIDE AXIS LINES FOR
1909	20F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	22-Oct-20	26-Oct-20	PROVIDE AXIS LINES FOR
1910	21F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	26-Oct-20	28-Oct-20	PROVIDE AXIS LINES FOR
1911	22F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	28-Oct-20	30-Oct-20	PROVIDE AXIS LINES FOR
1912	23F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	30-Oct-20	03-Nov-20	PROVIDE AXIS LINES FOR
1913	24F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	03-Nov-20	05-Nov-20	PROVIDE AXIS LINES FOR
1914	25F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	05-Nov-20	09-Nov-20	PROVIDE AXIS LINES FOR
1915	26F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	09-Nov-20	12-Nov-20	PROVIDE AXIS LINES FOR
1916	27F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	12-Nov-20	16-Nov-20	PROVIDE AXIS LINES FOR
1917	28F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	16-Nov-20	18-Nov-20	PROVIDE AXIS LINES FOR
1918	29F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	18-Nov-20	20-Nov-20	PROVIDE AXIS LINES FO
1919	30F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	20-Nov-20	24-Nov-20	PROVIDE AXIS LINES FO
1920	31F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	24-Nov-20	30-Nov-20	PROVIDE AXIS LINES FO



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1921	32F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	30-Nov-20	02-Dec-20	PROVIDE AXIS LINES FO
1922	33F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	02-Dec-20	04-Dec-20	PROVIDE AXIS LINES FO
1923	34F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	04-Dec-20	08-Dec-20	PROVIDE AXIS LINES FO
1924	35F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	08-Dec-20	10-Dec-20	PROVIDE AXIS LINES FO
1925	36F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	10-Dec-20	14-Dec-20	PROVIDE AXIS LINES FO
1926	37F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	14-Dec-20	16-Dec-20	PROVIDE AXIS LINES FO
1927	38F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	16-Dec-20	18-Dec-20	PROVIDE AXIS LINES FO
1928	39F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	18-Dec-20	22-Dec-20	PROVIDE AXIS LINES FO
1929	40F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	22-Dec-20	24-Dec-20	PROVIDE AXIS LINES FO
1930	41F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	24-Dec-20	29-Dec-20	PROVIDE AXIS LINES FO
1931	42F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	30-Dec-20	04-Jan-21	PROVIDE AXIS LINES FO
1932	43F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	05-Jan-21	07-Jan-21	PROVIDE AXIS LINES FO
1933	44F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	08-Jan-21	12-Jan-21	PROVIDE AXIS LINES FO
1934	45F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	13-Jan-21	15-Jan-21	PROVIDE AXIS LINES FO
1935	46F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	15-Jan-21	20-Jan-21	PROVIDE AXIS LINES FO
1936	47F-CW-00	PROVIDE AXIS LINES FOR CURTAIN WALL	2	20-Jan-21	22-Jan-21	PROVIDE AXIS LINES FO
1937	BRACKETS & SUPPORT CLIPS					
1938	16F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	14-Oct-20	20-Oct-20	BRACKETS / SUPPORT CL
1939	17F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	20-Oct-20	26-Oct-20	BRACKETS / SUPPORT CL
1940	18F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	26-Oct-20	31-Oct-20	BRACKETS / SUPPORT CL
1941	19F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	31-Oct-20	06-Nov-20	BRACKETS / SUPPORT CL
1942	20F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	06-Nov-20	13-Nov-20	BRACKETS / SUPPORT CL
1943	21F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	13-Nov-20	19-Nov-20	BRACKETS / SUPPORT CL
1944	22F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	19-Nov-20	25-Nov-20	BRACKETS / SUPPORT CL
1945	23F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	25-Nov-20	03-Dec-20	BRACKETS / SUPPORT CL
1946	24F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	03-Dec-20	09-Dec-20	BRACKETS / SUPPORT CL
1947	25F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	09-Dec-20	15-Dec-20	BRACKETS / SUPPORT CL
1948	26F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	15-Dec-20	21-Dec-20	BRACKETS / SUPPORT CL
1949	27F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	21-Dec-20	28-Dec-20	BRACKETS / SUPPORT CL
1950	28F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	28-Dec-20	04-Jan-21	BRACKETS / SUPPORT CL
1951	29F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	04-Jan-21	09-Jan-21	BRACKETS / SUPPORT CL
1952	30F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	09-Jan-21	15-Jan-21	BRACKETS / SUPPORT CL
1953	31F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	15-Jan-21	22-Jan-21	BRACKETS / SUPPORT CL
1954	32F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	22-Jan-21	28-Jan-21	BRACKETS / SUPPORT CL
1955	33F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	28-Jan-21	03-Feb-21	BRACKETS / SUPPORT CL
1956	34F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	03-Feb-21	09-Feb-21	BRACKETS / SUPPORT CL
1957	35F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	09-Feb-21	16-Feb-21	BRACKETS / SUPPORT CL
1958	36F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	16-Feb-21	22-Feb-21	BRACKETS / SUPPORT CL
1959	37F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	22-Feb-21	27-Feb-21	BRACKETS / SUPPORT CL
1960	38F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	27-Feb-21	05-Mar-21	BRACKETS / SUPPORT CL
1961	39F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	05-Mar-21	11-Mar-21	BRACKETS / SUPPORT CL
1962	40F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	11-Mar-21	17-Mar-21	BRACKETS / SUPPORT CL
1963	41F-CW-00	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	17-Mar-21	23-Mar-21	BRACKETS / SUPPORT CL



#	Activity ID	Activity Name	Original Duration	Start	Finish	
1964	42F-CW-00:	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	23-Mar-21	29-Mar-21	▫ BRACKETS / SUP
1965	43F-CW-00:	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	29-Mar-21	03-Apr-21	▫ BRACKETS / SUP
1966	44F-CW-00:	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	03-Apr-21	09-Apr-21	▫ BRACKETS / SUP
1967	45F-CW-00:	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	09-Apr-21	15-Apr-21	▫ BRACKETS / SUP
1968	46F-CW-00:	BRACKETS / SUPPORT CLIPS FOR CURTAIN WALL	5	15-Apr-21	21-Apr-21	▫ BRACKETS / SUP
1969	47F-CW-00:	BRACKETS / SUPPORT CLIPS FOR METAL PANELS / LOUVERS	5	21-Apr-21	28-Apr-21	▫ BRACKETS / SU
1970	MISC CURTAIN WALL STEEL					
1971	TERR-SS-1	STRUCTURAL STEEL & MISC. IRON RETRACTABLE CANOPY 12-14	40	04-Jun-21	02-Aug-21	▬ STRUCTUR
1972	TERR-SS-1	CANOPY 12 FLR	20	10-Feb-22	11-Mar-22	
1973	CURTAIN WALL GLAZED PANELS					
1974	16F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	20-Oct-20	27-Oct-20	▫ SET CURTAIN WALL GLAZ
1975	17F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	27-Oct-20	03-Nov-20	▫ SET CURTAIN WALL GLAZ
1976	18F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	03-Nov-20	10-Nov-20	▫ SET CURTAIN WALL GLAZ
1977	19F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	10-Nov-20	18-Nov-20	▫ SET CURTAIN WALL GLAZ
1978	20F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	18-Nov-20	25-Nov-20	▫ SET CURTAIN WALL GLA
1979	21F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	25-Nov-20	04-Dec-20	▫ SET CURTAIN WALL GLA
1980	22F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	04-Dec-20	11-Dec-20	▫ SET CURTAIN WALL GLA
1981	23F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	11-Dec-20	18-Dec-20	▫ SET CURTAIN WALL GL
1982	24F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	18-Dec-20	26-Dec-20	▫ SET CURTAIN WALL GL
1983	25F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	26-Dec-20	04-Jan-21	▫ SET CURTAIN WALL G
1984	26F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	04-Jan-21	11-Jan-21	▫ SET CURTAIN WALL G
1985	27F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	11-Jan-21	19-Jan-21	▫ SET CURTAIN WALL C
1986	28F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	19-Jan-21	26-Jan-21	▫ SET CURTAIN WALL C
1987	29F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	26-Jan-21	02-Feb-21	▫ SET CURTAIN WALL C
1988	30F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	02-Feb-21	09-Feb-21	▫ SET CURTAIN WALL
1989	31F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	09-Feb-21	17-Feb-21	▫ SET CURTAIN WALL
1990	32F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	17-Feb-21	24-Feb-21	▫ SET CURTAIN WALL
1991	33F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	24-Feb-21	03-Mar-21	▫ SET CURTAIN WALL
1992	34F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	03-Mar-21	10-Mar-21	▫ SET CURTAIN WALL
1993	35F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	10-Mar-21	17-Mar-21	▫ SET CURTAIN WALL
1994	36F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	17-Mar-21	24-Mar-21	▫ SET CURTAIN WA
1995	37F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	24-Mar-21	31-Mar-21	▫ SET CURTAIN WA
1996	38F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	31-Mar-21	07-Apr-21	▫ SET CURTAIN WA
1997	39F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	07-Apr-21	14-Apr-21	▫ SET CURTAIN WA
1998	40F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	14-Apr-21	21-Apr-21	▫ SET CURTAIN W
1999	41F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	21-Apr-21	28-Apr-21	▫ SET CURTAIN W
2000	42F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	28-Apr-21	05-May-21	▫ SET CURTAIN V
2001	43F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	05-May-21	12-May-21	▫ SET CURTAIN V
2002	44F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	12-May-21	19-May-21	▫ SET CURTAIN V
2003	45F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	19-May-21	26-May-21	▫ SET CURTAIN
2004	46F-CW-00:	SET CURTAIN WALL GLAZED PANELS	6	26-May-21	03-Jun-21	▫ SET CURTAIN
2005	47F-CW-00:	METAL PANELS / LOUVERS (also below)	6	03-Jun-21	10-Jun-21	▫ METAL PANEL
2006	CURTAIN WALL METAL PANELS					
2007	16F-CW-40	SET CW METAL WALL PANELS	3	27-Oct-20	30-Oct-20	▫ SET CW METAL WALL PAN



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2008	17F-CW-40	SET CW METAL WALL PANELS	3	03-Nov-20	06-Nov-20	SET CW METAL WALL PAN
2009	18F-CW-40	SET CW METAL WALL PANELS	3	10-Nov-20	14-Nov-20	SET CW METAL WALL PAN
2010	19F-CW-40	SET CW METAL WALL PANELS	3	18-Nov-20	21-Nov-20	SET CW METAL WALL PA
2011	20F-CW-40	SET CW METAL WALL PANELS	3	25-Nov-20	01-Dec-20	SET CW METAL WALL PA
2012	21F-CW-40	SET CW METAL WALL PANELS	3	04-Dec-20	08-Dec-20	SET CW METAL WALL PA
2013	22F-CW-40	SET CW METAL WALL PANELS	3	11-Dec-20	15-Dec-20	SET CW METAL WALL PA
2014	23F-CW-40	SET CW METAL WALL PANELS	3	18-Dec-20	22-Dec-20	SET CW METAL WALL P
2015	24F-CW-40	SET CW METAL WALL PANELS	3	26-Dec-20	30-Dec-20	SET CW METAL WALL P
2016	25F-CW-40	SET CW METAL WALL PANELS	3	04-Jan-21	07-Jan-21	SET CW METAL WALL
2017	26F-CW-40	SET CW METAL WALL PANELS	3	11-Jan-21	14-Jan-21	SET CW METAL WALL
2018	27F-CW-40	SET CW METAL WALL PANELS	3	19-Jan-21	22-Jan-21	SET CW METAL WALL
2019	28F-CW-40	SET CW METAL WALL PANELS	3	26-Jan-21	29-Jan-21	SET CW METAL WALL
2020	29F-CW-40	SET CW METAL WALL PANELS	3	02-Feb-21	05-Feb-21	SET CW METAL WAL
2021	30F-CW-40	SET CW METAL WALL PANELS	3	09-Feb-21	12-Feb-21	SET CW METAL WAL
2022	31F-CW-40	SET CW METAL WALL PANELS	3	17-Feb-21	20-Feb-21	SET CW METAL WAL
2023	32F-CW-40	SET CW METAL WALL PANELS	3	24-Feb-21	27-Feb-21	SET CW METAL WA
2024	33F-CW-40	SET CW METAL WALL PANELS	3	03-Mar-21	06-Mar-21	SET CW METAL WA
2025	34F-CW-40	SET CW METAL WALL PANELS	3	10-Mar-21	13-Mar-21	SET CW METAL WA
2026	35F-CW-40	SET CW METAL WALL PANELS	3	17-Mar-21	20-Mar-21	SET CW METAL WA
2027	36F-CW-40	SET CW METAL WALL PANELS	3	24-Mar-21	27-Mar-21	SET CW METAL W
2028	37F-CW-40	SET CW METAL WALL PANELS	3	31-Mar-21	03-Apr-21	SET CW METAL W
2029	38F-CW-40	SET CW METAL WALL PANELS	3	07-Apr-21	10-Apr-21	SET CW METAL V
2030	39F-CW-40	SET CW METAL WALL PANELS	3	14-Apr-21	17-Apr-21	SET CW METAL V
2031	40F-CW-40	SET CW METAL WALL PANELS	3	21-Apr-21	24-Apr-21	SET CW METAL V
2032	41F-CW-40	SET CW METAL WALL PANELS	3	28-Apr-21	01-May-21	SET CW METAL
2033	42F-CW-40	SET CW METAL WALL PANELS	3	05-May-21	08-May-21	SET CW METAL
2034	43F-CW-40	SET CW METAL WALL PANELS	3	12-May-21	15-May-21	SET CW METAL
2035	44F-CW-40	SET CW METAL WALL PANELS	3	19-May-21	22-May-21	SET CW METAL
2036	45F-CW-40	SET CW METAL WALL PANELS	3	26-May-21	29-May-21	SET CW METAL
2037	46F-CW-40	SET CW METAL WALL PANELS	3	03-Jun-21	07-Jun-21	SET CW METAL
2038	47F-CW-30	SET CW METAL WALL PANELS / LOUVERS	10	07-Jun-21	18-Jun-21	SET CW MET
2039	01F-CW-40	SET CW METAL WALL PANELS	3	18-Jun-21	22-Jun-21	SET CW MET
2040	02F-CW-50	SET CW METAL WALL PANELS	3	22-Jun-21	25-Jun-21	SET CW MET
2041	03F-CW-60	SET CW METAL WALL PANELS & LOUVERS	3	25-Jun-21	29-Jun-21	SET CW MET
2042	04F-CW-70	SET CW METAL WALL PANELS & LOUVERS	3	29-Jun-21	02-Jul-21	SET CW ME
2043	05F-CW-80	SET CW METAL WALL PANELS	3	02-Jul-21	07-Jul-21	SET CW ME
2044	06F-CW-90	SET CW METAL WALL PANELS	3	07-Jul-21	10-Jul-21	SET CW ME
2045	07F-CW-100	SET CW METAL WALL PANELS	3	10-Jul-21	14-Jul-21	SET CW ME
2046	08F-CW-110	SET CW METAL WALL PANELS & LOUVERS	4	14-Jul-21	19-Jul-21	SET CW ME
2047	09F-CW-120	SET CW METAL WALL PANELS & LOUVERS	4	19-Jul-21	23-Jul-21	SET CW ME
2048	10F-CW-130	SET CW METAL WALL PANELS & LOUVERS	4	23-Jul-21	28-Jul-21	SET CW ME
2049	11F-CW-140	SET CW METAL WALL PANELS & LOUVERS	4	28-Jul-21	02-Aug-21	SET CW M
2050	12F-CW-150	SET CW METAL WALL PANELS & LOUVERS	4	02-Aug-21	06-Aug-21	SET CW M



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2051	13F-CW-160	SET CW METAL WALL PANELS & LOUVERS	4	06-Aug-21	11-Aug-21	▮ SET CW M
2052	14F-CW-170	SET CW METAL WALL PANELS & LOUVERS	4	11-Aug-21	16-Aug-21	▮ SET CW M
2053	15F-CW-180	SET CW METAL WALL PANELS & LOUVERS	4	16-Aug-21	20-Aug-21	▮ SET CW M
2054	ROOF METAL PANELS / ROOF CROWN					
2055	49FSS-0040	ERECT STRUCTURAL STEEL FOR CROWN LED SIGN	42	20-Apr-21	18-Jun-21	▮ ERECT STRU
2056	48F-CW-00	STEEL FRAMING FOR METAL SCREEN PANELS & SIGNAGE	30	18-Jun-21	24-Jul-21	▮ STEEL FRA
2057	48F-CW-00	METAL SCREEN PANELS CW TERMINUS TO T.O. SCREENING (615.32')	20	24-Jul-21	17-Aug-21	▮ METAL SC
2058	48F-CW-00	CATWALK @ CROWN SIGNAGE	15	17-Aug-21	08-Sep-21	▮ CATWAL
2059	SIGN-00285	START SURVEY & PREP. FOR CROWN LED SIGNAGE	0	05-Nov-21		◆ STAR
2060	CURTAIN WALL PANELS COMEBACK					
2061	16F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	3	17-Aug-21	20-Aug-21	▮ SET CW M
2062	17F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	20-Aug-21	23-Aug-21	▮ SET CW M
2063	18F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	23-Aug-21	25-Aug-21	▮ SET CW M
2064	19F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	25-Aug-21	27-Aug-21	▮ SET CW M
2065	20F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	27-Aug-21	30-Aug-21	▮ SET CW M
2066	21F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	30-Aug-21	01-Sep-21	▮ SET CW M
2067	22F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	01-Sep-21	03-Sep-21	▮ SET CW M
2068	23F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	03-Sep-21	07-Sep-21	▮ SET CW M
2069	24F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	07-Sep-21	09-Sep-21	▮ SET CW M
2070	25F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	09-Sep-21	11-Sep-21	▮ SET CW M
2071	26F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	11-Sep-21	14-Sep-21	▮ SET CW M
2072	27F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	14-Sep-21	16-Sep-21	▮ SET CW M
2073	28F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	16-Sep-21	18-Sep-21	▮ SET CW M
2074	29F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	18-Sep-21	21-Sep-21	▮ SET CW M
2075	30F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	21-Sep-21	23-Sep-21	▮ SET CW M
2076	31F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	23-Sep-21	25-Sep-21	▮ SET CW M
2077	32F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	25-Sep-21	28-Sep-21	▮ SET CW M
2078	33F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	28-Sep-21	30-Sep-21	▮ SET CW M
2079	34F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	30-Sep-21	02-Oct-21	▮ SET CW M
2080	35F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	02-Oct-21	05-Oct-21	▮ SET CW M
2081	36F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	05-Oct-21	07-Oct-21	▮ SET CW M
2082	37F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	07-Oct-21	09-Oct-21	▮ SET CW M
2083	38F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	09-Oct-21	13-Oct-21	▮ SET CW M
2084	39F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	13-Oct-21	15-Oct-21	▮ SET C
2085	40F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	15-Oct-21	18-Oct-21	▮ SET C
2086	41F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	18-Oct-21	20-Oct-21	▮ SET C
2087	42F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	20-Oct-21	22-Oct-21	▮ SET C
2088	43F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	22-Oct-21	25-Oct-21	▮ SET C
2089	44F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	25-Oct-21	27-Oct-21	▮ SET C
2090	45F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	27-Oct-21	29-Oct-21	▮ SET C
2091	46F-CW-00	SET CW METAL WALL PANELS @ COMEBACK AREA	2	29-Oct-21	01-Nov-21	▮ SET C
2092	MAIN ROOF					
2093	48F-RF-0050	Dunnage (S-149)	30	25-Jan-21	09-Mar-21	▮ Dunnage (S-149)
2094	48F-RF-0040	Roof Membranes	30	09-Mar-21	20-Apr-21	▮ Roof Membranes



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2095	48F-RF-0060	Shake out & pick BMUs	5	28-Feb-22	04-Mar-22	
2096	48F-RF-0070	Install BMUs	3	07-Mar-22	09-Mar-22	
2097	MEP ROUGH-INS					
2098	C&S PIT LEVEL MEP					
2099	C&S-PIT-ME	SET & PIPE EJECTOR PUMPS EJ-1-4, SP-3 (4)	10	24-Aug-21	08-Sep-21	■ SET & PI
2100	C&S-PIT-ME	EJECTOR/SUMP PUMP, PIT LIGHT & OUTLET WIRING	20	08-Sep-21	06-Oct-21	■ EJECTO
2101	C&S SUBCELLAR MECHANICAL ROOMS					
2102	C&S-SC-ME	LAYOUT MEP RISERS	2	27-Feb-20	02-Mar-20	■ LAYOUT MEP RISERS
2103	C&S-SC-ME	INSTALL ELECTRICAL RISERS	5	02-Mar-20	09-Mar-20	■ INSTALL ELECTRICAL RISERS
2104	C&S-SC-ME	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	02-Mar-20	09-Mar-20	■ LOW-VOLTAGE RISERS - FA / TEL/DATA
2105	C&S-SC-ME	PLUMBING RISERS - HW/CW	5	02-Mar-20	09-Mar-20	■ PLUMBING RISERS - HW/CW
2106	C&S-SC-ME	STAIR PRESSURIZATION DUCT RISERS	10	05-Mar-20	19-Mar-20	■ STAIR PRESSURIZATION DUCT RISERS
2107	C&S-SC-ME	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	02-Mar-20	23-Mar-20	■ PLUMBING RISERS - STORM / GAS / V
2108	C&S-SC-ME	HVAC RISERS- 10" CWRR / 10" PCWS&R / 8" HWS&R	20	02-Mar-20	30-Mar-20	■ HVAC RISERS- 10" CWRR / 10" PCWS
2109	C&S-SC-ME	LAYOUT / MECH. ROOMS	2	07-Apr-21	09-Apr-21	■ LAYOUT / MECH.
2110	C&S-SC-ME	FORM / POUR EQUIP. PADS	5	09-Apr-21	16-Apr-21	■ FORM / POUR EQ
2111	C&S-SC-ME	GRNDING WIRING	10	09-Apr-21	23-Apr-21	■ GRNDING WIRIN
2112	C&S-SC-ME	DIST. ELEC. PANELS DPH-SC, ATS-FA-TH, TF-FA-TH, ATS-SC-FOP, ATS 1-3	20	09-Apr-21	07-May-21	■ DIST. ELEC. PA
2113	C&S-SC-ME	CURE EQUIP. PADS	20	16-Apr-21	14-May-21	■ CURE EQUIP. P
2114	C&S-SC-ME	WATER PROOF / SEAL EQUIP. PADS	10	14-May-21	28-May-21	■ WATER PROO
2115	C&S-SC-ME	PIPE PUMPS F1/JP1 / HEAT EXCHS (SC-07-08), HWP-C-1,2, CWHX/HWHX, ETs	30	28-May-21	13-Jul-21	■ PIPE PUMP
2116	C&S-SC-ME	ROUGHING INSPECTION	2	13-Jul-21	15-Jul-21	■ ROUGHING
2117	C&S-SC-ME	EQUIP. DISCS: AC, CWHX/HWHX, GX/SX-SC, EXF-SC-1, TX-SC, VAVs (7), HWP, :	30	13-Jul-21	24-Aug-21	■ EQUIP. D
2118	C&S-SC-ME	CONTROL WIRING	25	24-Aug-21	29-Sep-21	■ CONTR
2119	C&S-SC-ME	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	29-Sep-21	14-Oct-21	■ ROOM
2120	C&S-SC-ME	RESINOUS FLOORINGS & RUBBER BASE (INC. PITS)	5	14-Oct-21	21-Oct-21	■ RESIN
2121	C&S-SC-ME	ALUM. CORNER GUARDS	5	21-Oct-21	28-Oct-21	■ ALUM
2122	C&S-SC-ME	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM SCELL/	10	28-Oct-21	12-Nov-21	■ EQU
2123	C&S CELLAR MECHANICAL ROOMS					
2124	C&S-C-MEF	LAYOUT MEP RISERS	2	02-Mar-20	04-Mar-20	■ LAYOUT MEP RISERS
2125	C&S-C-MEF	INSTALL ELECTRICAL RISERS	5	09-Mar-20	16-Mar-20	■ INSTALL ELECTRICAL RISERS
2126	C&S-C-MEF	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	09-Mar-20	16-Mar-20	■ LOW-VOLTAGE RISERS - FA / TEL/DATA
2127	C&S-C-MEF	STAIR PRESSURIZATION DUCT RISERS	10	12-Mar-20	26-Mar-20	■ STAIR PRESSURIZATION DUCT RISER
2128	C&S-C-MEF	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	09-Mar-20	30-Mar-20	■ PLUMBING RISERS - STORM / GAS / V
2129	C&S-C-MEF	HVAC RISERS- 10" CWRR / 10" PCWS&R / 8" HWS&R	20	09-Mar-20	06-Apr-20	■ HVAC RISERS- 10" CWRR / 10" PCWS
2130	C&S-C-MEF	LAYOUT MECH. ROOM	5	09-Apr-21	16-Apr-21	■ LAYOUT MECH. R
2131	C&S-C-MEF	RIG SET IN PLACE: AC-1, GX/SX, HWP, HV, HP, HWHX, ETs, ASs	2	16-Apr-21	20-Apr-21	■ RIG SET IN PLAC
2132	C&S-C-MEF	DPH-C-M-1, 2, 3, 12, 15	10	16-Apr-21	30-Apr-21	■ DPH-C-M-1, 2, 3
2133	C&S-C-MEF	EQUIP. DISCS: AC-1, GX/SX, HWP, HV, HP, HWHX, ETs, ASs	30	30-Apr-21	14-Jun-21	■ EQUIP. DISCS
2134	C&S-C-MEF	RF/SX EXHAUST FANS	5	14-Jun-21	21-Jun-21	■ RF/SX EXHA
2135	C&S-C-MEF	SNOW MELT CP	5	21-Jun-21	28-Jun-21	■ SNOW MELT
2136	C&S-C-MEF	Piping for Heat Pumps / Heat Exchangers	30	14-Jun-21	27-Jul-21	■ Piping for H
2137	C&S-C-MEF	ROUGHING INSPECTION CELLAR	1	27-Jul-21	28-Jul-21	■ ROUGHING
2138	C&S-C-MEF	CONTROL WIRING	40	27-Jul-21	22-Sep-21	■ CONTR



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2139	C&S-C-MEF	TELECOM ROOM WHITE BOX	5	22-Sep-21	29-Sep-21	TELECO
2140	C&S-C-MEF	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	5	29-Sep-21	06-Oct-21	ROOM
2141	C&S-C-MEF	RESINOUS FLOORINGS & RUBBER BASE	5	06-Oct-21	14-Oct-21	RESIN
2142	C&S-C-MEF	ARCS CABINETS & RAU: CONNECT TO EM GEN	20	29-Sep-21	28-Oct-21	ARCS
2143	C&S-C-MEF	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM CELLAI	10	28-Oct-21	12-Nov-21	EQU
2144	C&S GROUND FLR					
2145	C&S-GFLR-	LAYOUT MEP RISERS	2	09-Mar-20	10-Mar-20	LAYOUT MEP RISERS
2146	C&S-GFLR-	INSTALL ELECTRICAL RISERS	5	16-Mar-20	23-Mar-20	INSTALL ELECTRICAL RISERS
2147	C&S-GFLR-	STAIR PRESSURIZATION DUCT RISERS	10	19-Mar-20	02-Apr-20	STAIR PRESSURIZATION DUCT RISER
2148	C&S-GFLR-	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	16-Mar-20	06-Apr-20	PLUMBING RISERS - STORM / GAS / V
2149	C&S-GFLR-	ROUGHING INSPECTION GRND FLR	1	06-Apr-20	07-Apr-20	ROUGHING INSPECTION GRND FLR
2150	C&S-GFLR-	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	16-Mar-20	13-Apr-20	HVAC RISERS -10" CWRR / 10" PCWS
2151	C&S-GFLR-	Curtain wall metal panels and	5	07-Apr-20	14-Apr-20	Curtain wall metal panels and
2152	C&S-GFLR-	LIGHTING, POWER, LV DISTRIBUTION WIRING	20	16-Apr-21	14-May-21	LIGHTING, POW
2153	C&S-GFLR-	EQUIP. DISCS: HV-1-2	5	14-May-21	21-May-21	EQUIP. DISCS:
2154	C&S-GFLR-	SET IN PLACE & INSTALL HV-1-2	1	21-May-21	24-May-21	SET IN PLACE
2155	C&S-GFLR-	RESINOUS FLOORINGS & RUBBER BASE @ IDF	2	24-May-21	26-May-21	RESINOUS FLO
2156	C&S-GFLR-	LUTRON LIGHTING CONTROLS GFLR	20	17-Dec-21	19-Jan-22	L
2157	C&S 2 FLR MECHANICAL ROOM					
2158	C&S-02-ME	LAYOUT MEP RISERS	2	17-Mar-20	19-Mar-20	LAYOUT MEP RISERS
2159	C&S-02-ME	FORM / POUR EQUIP. PADS	5	17-Mar-20	24-Mar-20	FORM / POUR EQUIP. PADS
2160	C&S-02-ME	INSTALL ELECTRICAL RISERS	5	23-Mar-20	30-Mar-20	INSTALL ELECTRICAL RISERS
2161	C&S-02-ME	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	23-Mar-20	30-Mar-20	LOW-VOLTAGE RISERS - FA / TEL/DATA
2162	C&S-02-ME	STAIR PRESSURIZATION DUCT RISERS	10	26-Mar-20	09-Apr-20	STAIR PRESSURIZATION DUCT RISER
2163	C&S-02-ME	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	23-Mar-20	13-Apr-20	PLUMBING RISERS - STORM / GAS / V
2164	C&S-02-ME	ROUGHING INSPECTION	1	13-Apr-20	14-Apr-20	ROUGHING INSPECTION
2165	C&S-02-ME	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	23-Mar-20	20-Apr-20	HVAC RISERS -10" CWRR / 10" PCWS
2166	C&S-02-ME	CURE EQUIP. PADS	20	24-Mar-20	21-Apr-20	CURE EQUIP. PADS
2167	C&S-02-ME	WATER PROOF / SEAL EQUIP. PADS	10	21-Apr-20	05-May-20	WATER PROOF / SEAL EQUIP. PADS
2168	C&S-02-ME	LAYOUT / INSTALL EQUIP.	9	16-Apr-21	29-Apr-21	LAYOUT / INSTA
2169	C&S-02-ME	DISTRIBUTION ELECTRICAL PANELS - TF-2-ELEV-TH, ATS-2-ELEV-TH	20	29-Apr-21	27-May-21	DISTRIBUTION
2170	C&S-02-ME	RIG / SET IN PLACE AC-2-1, AC-2-2, RF/SX-2-1, 2-2	2	27-May-21	01-Jun-21	RIG / SET IN P
2171	C&S-02-ME	RF/SX-2-1	5	08-Jun-21	15-Jun-21	RF/SX-2-1
2172	C&S-02-ME	ELECTRICAL WIRING TO MECH. EQUIP.	10	01-Jun-21	15-Jun-21	ELECTRICAL
2173	C&S-02-ME	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	10	15-Jun-21	29-Jun-21	ROOM FINIS
2174	C&S-02-ME	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM 02 FLR	10	29-Jun-21	14-Jul-21	EQUIP. TES
2175	3 FLR C&S RISERS					
2176	03F-RSR-1(LAYOUT MEP RISERS	2	26-Mar-20	30-Mar-20	LAYOUT MEP RISERS
2177	03F-RSR-1(INSTALL ELECTRICAL RISERS	5	30-Mar-20	06-Apr-20	INSTALL ELECTRICAL RISERS
2178	03F-RSR-1(LOW-VOLTAGE RISERS - FA / TEL/DATA	5	30-Mar-20	06-Apr-20	LOW-VOLTAGE RISERS - FA / TEL/DATA
2179	03F-RSR-1(PLUMBING RISERS - HW/CW	5	30-Mar-20	06-Apr-20	PLUMBING RISERS - HW/CW
2180	03F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	02-Apr-20	16-Apr-20	STAIR PRESSURIZATION DUCT RISER
2181	03F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	30-Mar-20	20-Apr-20	PLUMBING RISERS - STORM / GAS /
2182	03F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	30-Mar-20	27-Apr-20	HVAC RISERS -10" CWRR / 10" PCWS



#	Activity ID	Activity Name	Original Duration	Start	Finish		
2183		4 FLR C&S RISERS					
2184	04F-RSR-1(LAYOUT MEP RISERS	2	06-Apr-20	07-Apr-20		LAYOUT MEP RISERS
2185	04F-RSR-1(INSTALL ELECTRICAL RISERS	5	06-Apr-20	13-Apr-20		INSTALL ELECTRICAL RISERS
2186	04F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	06-Apr-20	13-Apr-20		LOW-VOLTAGE RISERS - FA/ TEL/DATA
2187	04F-RSR-1(PLUMBING RISERS - HW/CW	5	06-Apr-20	13-Apr-20		PLUMBING RISERS - HW/CW
2188	04F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	09-Apr-20	23-Apr-20		STAIR PRESSURIZATION DUCT RISERS
2189	04F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	06-Apr-20	27-Apr-20		PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2190	04F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	08-Apr-20	05-May-20		HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2191		5 FLR C&S RISERS					
2192	05F-RSR-1(LAYOUT MEP RISERS	2	14-Apr-20	16-Apr-20		LAYOUT MEP RISERS
2193	05F-RSR-1(INSTALL ELECTRICAL RISERS	5	13-Apr-20	20-Apr-20		INSTALL ELECTRICAL RISERS
2194	05F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	13-Apr-20	20-Apr-20		LOW-VOLTAGE RISERS - FA/ TEL/DATA
2195	05F-RSR-1(PLUMBING RISERS - HW/CW	5	13-Apr-20	20-Apr-20		PLUMBING RISERS - HW/CW
2196	05F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	16-Apr-20	30-Apr-20		STAIR PRESSURIZATION DUCT RISERS
2197	05F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	13-Apr-20	04-May-20		PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2198	05F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	16-Apr-20	14-May-20		HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2199		6 FLR C&S RISERS					
2200	06F-RSR-1(LAYOUT MEP RISERS	2	23-Apr-20	27-Apr-20		LAYOUT MEP RISERS
2201	06F-RSR-1(INSTALL ELECTRICAL RISERS	5	20-Apr-20	27-Apr-20		INSTALL ELECTRICAL RISERS
2202	06F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	20-Apr-20	27-Apr-20		LOW-VOLTAGE RISERS - FA/ TEL/DATA
2203	06F-RSR-1(PLUMBING RISERS - HW/CW	5	20-Apr-20	27-Apr-20		PLUMBING RISERS - HW/CW
2204	06F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	23-Apr-20	07-May-20		STAIR PRESSURIZATION DUCT RISERS
2205	06F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	20-Apr-20	11-May-20		PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2206	06F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	27-Apr-20	26-May-20		HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2207		7 FLR C&S RISERS					
2208	07F-RSR-1(LAYOUT MEP RISERS	2	28-Apr-20	30-Apr-20		LAYOUT MEP RISERS
2209	07F-RSR-1(INSTALL ELECTRICAL RISERS	5	27-Apr-20	04-May-20		INSTALL ELECTRICAL RISERS
2210	07F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	27-Apr-20	04-May-20		LOW-VOLTAGE RISERS - FA/ TEL/DATA
2211	07F-RSR-1(PLUMBING RISERS - HW/CW	5	27-Apr-20	04-May-20		PLUMBING RISERS - HW/CW
2212	07F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	30-Apr-20	14-May-20		STAIR PRESSURIZATION DUCT RISERS
2213	07F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	27-Apr-20	18-May-20		PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2214	07F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	04-May-20	02-Jun-20		HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2215		8 FLR C&S RISERS					
2216	08F-RSR-1(LAYOUT MEP RISERS	2	04-May-20	05-May-20		LAYOUT MEP RISERS
2217	08F-RSR-1(INSTALL ELECTRICAL RISERS	5	04-May-20	11-May-20		INSTALL ELECTRICAL RISERS
2218	08F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	04-May-20	11-May-20		LOW-VOLTAGE RISERS - FA/ TEL/DATA
2219	08F-RSR-1(PLUMBING RISERS - HW/CW	5	04-May-20	11-May-20		PLUMBING RISERS - HW/CW
2220	08F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	07-May-20	21-May-20		STAIR PRESSURIZATION DUCT RISERS
2221	08F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	04-May-20	26-May-20		PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2222	08F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	11-May-20	09-Jun-20		HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2223		8 FLR MECHANICAL ROOM					
2224	C&S-08-ME	RIG AHU @ 8M / INSTALL TEMP PROTECTION	1	12-Apr-21	12-Apr-21		RIG AHU @ 8M / INSTALL TEMP PROTECTION
2225	C&S-08-ME	LOAD REMAINING MECH. EQUIP. 8 MER	2	20-Apr-21	21-Apr-21		LOAD REMAINING MECH. EQUIP. 8 MER
2226	C&S-08-ME	FORM / POUR EQUIP. PADS 8 MER	5	22-Apr-21	28-Apr-21		FORM / POUR EQUIP. PADS 8 MER



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2227	C&S-08-ME	BUILD / INSTALL CMU WALLS @ 8 FLR MECH. PLANT	10	22-Apr-21	05-May-21	■ BUILD / INSTAL
2228	C&S-08-ME	CURE EQUIP. PADS	10	29-Apr-21	12-May-21	■ CURE EQUIP. P
2229	C&S-08-ME	WATER PROOF / SEAL EQUIP. PADS	10	13-May-21	26-May-21	■ WATER PROO
2230	C&S-08-ME	RIG / SET IN PLACE HEAT PUMPS 8 MER	10	27-May-21	10-Jun-21	■ RIG / SET IN P
2231	C&S-08-ME	ROUGHING INSPECTION 8 MER	1	11-Jun-21	11-Jun-21	▮ ROUGHING IN
2232	C&S-08-ME	RIG / SET IN PLACE AHU / FANS / UH 8 MER	15	11-Jun-21	01-Jul-21	■ RIG / SET IN
2233	C&S-08-ME	ELEC. PANELS DPH-8-TH, DPHG-8-SMC-TH, ATS-8-SMC-TH	20	11-Jun-21	09-Jul-21	■ ELEC. PANE
2234	C&S-08-ME	RACEWAY TO FUTURE SIGN	10	12-Jul-21	23-Jul-21	■ RACEWAY
2235	C&S-08-ME	WIRING TO FUTURE SIGN	5	26-Jul-21	30-Jul-21	▮ WIRING TO
2236	C&S-08-ME	CEILING DISTRIBUTION DUCT	30	02-Jul-21	13-Aug-21	■ CEILING D
2237	C&S-08-ME	ELEC. WIRING MECH. EQUIP. AHU-7M-1,2 AHU-8, HPs, EF, HV, OAF, SX	25	19-Jul-21	20-Aug-21	■ ELEC. WI
2238	C&S-08-ME	CONTROL WIRING	20	09-Aug-21	03-Sep-21	■ CONTRC
2239	C&S-08-ME	CEILING DISTRIBUTION MECH. PIPING	30	16-Aug-21	27-Sep-21	■ CEILING
2240	C&S-08-ME	TEST / COMMISSION & PLACE IN SERVICE - MECH. EQUIP. 8 MER	20	28-Sep-21	26-Oct-21	■ TEST
2241	C&S-08-ME	COMPLETE FINISHES @ MECH. EQUIP. ROOM 8 MER	20	27-Oct-21	24-Nov-21	■ COM
2242	9 FLR C&S RISERS					
2243	09F-RSR-1C	LAYOUT MEP RISERS	2	07-May-20	11-May-20	▮ LAYOUT MEP RISERS
2244	09F-RSR-1C	INSTALL ELECTRICAL RISERS	5	11-May-20	18-May-20	▮ INSTALL ELECTRICAL RISERS
2245	09F-RSR-1C	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	11-May-20	18-May-20	▮ LOW-VOLTAGE RISERS - FA/ TEL/D
2246	09F-RSR-1C	PLUMBING RISERS - HW/CW	5	11-May-20	18-May-20	▮ PLUMBING RISERS - HW/CW
2247	09F-RSR-1C	STAIR PRESSURIZATION DUCT RISERS	10	14-May-20	29-May-20	▮ STAIR PRESSURIZATION DUCT RIS
2248	09F-RSR-1C	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	11-May-20	02-Jun-20	▮ PLUMBING RISERS - STORM / GAS
2249	09F-RSR-1C	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	18-May-20	16-Jun-20	▮ HVAC RISERS -10" CWRR / 10" PC
2250	10 FLR C&S RISERS					
2251	10F-RSR-1C	LAYOUT MEP RISERS	2	12-May-20	14-May-20	▮ LAYOUT MEP RISERS
2252	10F-RSR-1C	PLUMBING RISERS - HW/CW	5	18-May-20	25-May-20	▮ PLUMBING RISERS - HW/CW
2253	10F-RSR-1C	INSTALL ELECTRICAL RISERS	5	18-May-20	26-May-20	▮ INSTALL ELECTRICAL RISERS
2254	10F-RSR-1C	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	18-May-20	26-May-20	▮ LOW-VOLTAGE RISERS - FA/ TEL/D
2255	10F-RSR-1C	STAIR PRESSURIZATION DUCT RISERS	10	21-May-20	05-Jun-20	▮ STAIR PRESSURIZATION DUCT RIS
2256	10F-RSR-1C	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	18-May-20	09-Jun-20	▮ PLUMBING RISERS - STORM / GAS
2257	10F-RSR-1C	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	26-May-20	23-Jun-20	▮ HVAC RISERS -10" CWRR / 10" PC
2258	10 FLR DUMBWTR, MECHANICAL ROOMS					
2259	10F-INT-DM	HWS/R OFFSETS	5	07-Jul-21	13-Jul-21	▮ HWS/R OFF
2260	10F-INT-DM	DPH-12 DUMBWAITER PANEL	5	21-Jul-21	27-Jul-21	▮ DPH-12 DU
2261	10F-INT-DM	SET IN PLACE & CONNECT DUMBWAITER EQUIP.	5	28-Jul-21	03-Aug-21	▮ SET IN PLA
2262	10F-INT-DM	HCM DOOR	1	04-Aug-21	04-Aug-21	▮ HCM DOO
2263	11 FLR C&S RISERS					
2264	11F-RSR-1C	LAYOUT MEP RISERS	2	18-May-20	19-May-20	▮ LAYOUT MEP RISERS
2265	11F-RSR-1C	PLUMBING RISERS - HW/CW	5	25-May-20	01-Jun-20	▮ PLUMBING RISERS - HW/CW
2266	11F-RSR-1C	INSTALL ELECTRICAL RISERS	5	26-May-20	02-Jun-20	▮ INSTALL ELECTRICAL RISERS
2267	11F-RSR-1C	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	26-May-20	02-Jun-20	▮ LOW-VOLTAGE RISERS - FA/ TEL/D
2268	11F-RSR-1C	STAIR PRESSURIZATION DUCT RISERS	10	29-May-20	12-Jun-20	▮ STAIR PRESSURIZATION DUCT RI
2269	11F-RSR-1C	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	26-May-20	16-Jun-20	▮ PLUMBING RISERS - STORM / GA
2270	11F-RSR-1C	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	02-Jun-20	30-Jun-20	▮ HVAC RISERS -10" CWRR / 10" PC



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2271		C&S 11 FLR MECHANICAL ROOMS & FSAE LOBBY				
2272	C&S-11-ME	APL-11-K ELECTRICAL PANEL	5	14-Jul-21	20-Jul-21	▫ APL-11-K EL
2273	C&S-11-ME	CEILING DISTRIBUTION DUCT	30	14-Jul-21	24-Aug-21	▫ CEILING
2274	C&S-11-ME	CEILING DISTRIBUTION MECH. PIPING	30	04-Aug-21	15-Sep-21	▫ CEILING
2275	C&S-11-ME	ELEC. WIRING TO MECH. EQUIP: AC, GWHR & VAVs(10), FPB (6), GHWR	20	16-Sep-21	14-Oct-21	▫ ELEC.
2276	C&S-11-ME	WIRE MECH. EQUIP. CONTROLS	30	16-Sep-21	28-Oct-21	▫ WIRE
2277	C&S-11-ME	CEILING DEVICES & TRIM	2	29-Oct-21	01-Nov-21	▫ CEILI
2278	C&S-11-ME	FLOOR WATERPROOFING SYSTEM & BASE	10	02-Nov-21	16-Nov-21	▫ FLOOR
2279	C&S-11-ME	ROOM FINISHES / ELEC. / LV / FA DEVICES & TRIMS	20	17-Nov-21	16-Dec-21	▫ RO
2280	C&S-11-ME	LUTRON DIMMING SYSTEM 11 FLR	20	17-Nov-21	16-Dec-21	▫ LU
2281	C&S-11-ME	EQUIP. TESTING / COMMISSIONING / CONNECT TO OVERALL SYSTEM	24	17-Nov-21	22-Dec-21	▫ EC
2282		11 FLR FSAE				
2283	HOTEL-1	LAYOUT	5	07-Jul-21	13-Jul-21	▫ LAYOUT
2284	HOTEL-1	HOLLOW METAL FRAMES (5)	7	19-Jul-21	27-Jul-21	▫ HOLLOW M
2285	HOTEL-1	FRAME WALLS	10	14-Jul-21	27-Jul-21	▫ FRAME WA
2286	HOTEL-1	FIRESTOPPING	3	28-Jul-21	30-Jul-21	▫ FIRESTOP
2287	HOTEL-1	DENSBOARD / CLOSE UP WALLS	5	02-Aug-21	06-Aug-21	▫ DENSBOA
2288	HOTEL-1	TAPE / SPACKLE WALLS & CEILINGS	5	16-Aug-21	20-Aug-21	▫ TAPE / SP
2289	HOTEL-1	PRIME PAINT WALLS & CEILINGS	5	23-Aug-21	27-Aug-21	▫ PRIME PA
2290	HOTEL-1	SECURITY GATES	5	30-Aug-21	03-Sep-21	▫ SECURIT
2291	HOTEL-1	FIN TUBE RADIATORS	2	16-Sep-21	17-Sep-21	▫ FIN TUB
2292	HOTEL-1	H.M DOORS & HARDWARE	2	20-Sep-21	21-Sep-21	▫ H.M DO
2293	HOTEL-1	FINISH PAINT	3	22-Sep-21	24-Sep-21	▫ FINISH
2294	HOTEL-1	SIGNAGE	1	22-Dec-21	22-Dec-21	▫ SI
2295	HOTEL-1	FLOOR COMPLETE	0		22-Dec-21	◆ FL
2296	HOTEL-1	LUTRON DIMMING: LCP 11-1, 2, 3, E	20	23-Nov-21	22-Dec-21	▫ LU
2297		12/13 FLR C&S RISERS				
2298	12/13F-RSF	LAYOUT MEP RISERS	2	29-May-20	02-Jun-20	▫ LAYOUT MEP RISERS
2299	12/13F-RSF	PLUMBING RISERS - HW/CW	5	01-Jun-20	08-Jun-20	▫ PLUMBING RISERS - HW/CW
2300	12/13F-RSF	INSTALL ELECTRICAL RISERS	5	02-Jun-20	09-Jun-20	▫ INSTALL ELECTRICAL RISERS
2301	12/13F-RSF	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	02-Jun-20	09-Jun-20	▫ LOW-VOLTAGE RISERS - FA / TEL/D
2302	12/13F-RSF	STAIR PRESSURIZATION DUCT RISERS	10	05-Jun-20	19-Jun-20	▫ STAIR PRESSURIZATION DUCT R
2303	12/13F-RSF	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	02-Jun-20	23-Jun-20	▫ PLUMBING RISERS - STORM / GA
2304	12/13F-RSF	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	09-Jun-20	08-Jul-20	▫ HVAC RISERS -10" CWRR / 10" P
2305		C&S 12/13 FLR SWITCHBOARD / TRANSFORMER / ELECTRICAL & MECH. ROOM / FSAE				
2306	C&S-12/13-	LOAD CONED EQUIP.	0		18-Aug-20	◆ LOAD CONED EQUIP.
2307	C&S-12/13-	LAYOUT MER 12/13	5	11-Aug-20	18-Aug-20	▫ LAYOUT MER 12/13
2308	C&S-12/13-	FRAMING & GWB WALLS FOR CONED ROOM 12 FLR	10	18-Aug-20	01-Sep-20	▫ FRAMING & GWB WALLS FOR
2309	C&S-12/13-	FORM / POUR EQUIP. PADS	10	01-Sep-20	16-Sep-20	▫ FORM / POUR EQUIP. PADS
2310	C&S-12/13-	CURE EQUIP. PADS	20	16-Sep-20	15-Oct-20	▫ CURE EQUIP. PADS
2311	C&S-12/13-	WATER PROOF / SEAL EQUIP. PADS	10	15-Oct-20	29-Oct-20	▫ WATER PROOF / SEAL EQ
2312	C&S-12/13-	RIG / SET IN PLACE TRANSFORMERS, SEBs, NETWORK PROTECTION, LINK-F	2	29-Oct-20	02-Nov-20	▫ RIG / SET IN PLACE TRAN
2313	C&S-12/13-	RIG / SET IN PLACE SWITCHBOARD	2	02-Nov-20	04-Nov-20	▫ RIG / SET IN PLACE SWITC
2314	C&S-12/13-	RIG/ SET IN PLACE MECH. EQUIP: AC-1, 2, HP-A, HV-12-2, EF/RF/SX-12-1, CHW	2	04-Nov-20	06-Nov-20	▫ RIG/ SET IN PLACE MECH



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2315	C&S-12/13-	WIRE TRANSFORMERS & SWITCHBOARD SSW-MS-A,B,C,D, ATS-13-ELEV, TF-1	60	04-Nov-20	04-Feb-21	WIRE TRANSFORMERS & SWITCHBOARD SSW-MS-A,B,C,D, ATS-13-ELEV, TF-1
2316	C&S-12/13-	DUCT / MECH. PIPING	40	04-Feb-21	02-Apr-21	DUCT / MECH. PIPING
2317	C&S-12/13-	DISTRIBUTION PIPING CEILING - FROM EQUIP. TO RISERS	40	02-Apr-21	28-May-21	DISTRIBUTION PIPING CEILING - FROM EQUIP. TO RISERS
2318	C&S-12/13-	FRAMING & GWB WALLS FOR FSAE 12 FLR	10	28-May-21	14-Jun-21	FRAMING & GWB WALLS FOR FSAE 12 FLR
2319	C&S-12/13-	H.M DOORS & HARDWARE (15)	7	14-Jun-21	23-Jun-21	H.M DOORS & HARDWARE (15)
2320	C&S-12/13-	ELEC. PANELS DPH-12, TF-12, TF-12-SIGN-3	30	14-Jun-21	27-Jul-21	ELEC. PANELS DPH-12, TF-12, TF-12-SIGN-3
2321	C&S-12/13-	TEST / COMMISSION & PLACE IN SERVICE - CONED EQUIP.	20	10-Aug-21	08-Sep-21	TEST / COMMISSION & PLACE IN SERVICE - CONED EQUIP.
2322	C&S-12/13-	DISTRIBUTION WIRE - FROM EQUIP. TO RISERS	40	08-Sep-21	04-Nov-21	DISTRIBUTION WIRE - FROM EQUIP. TO RISERS
2323	C&S-12/13-	CONTROL WIRING	30	04-Nov-21	21-Dec-21	CONTROL WIRING
2324	C&S-12/13-	CANOPY MOTOR DISCONNECT	2	21-Dec-21	23-Dec-21	CANOPY MOTOR DISCONNECT
2325	C&S-12/13-	FINISHES @ MECH. ROOM FA DEVICES	10	23-Dec-21	10-Jan-22	FINISHES @ MECH. ROOM FA DEVICES
2326	C&S-12/13-	FINISHES @ FSAE 12TH FLR	10	23-Dec-21	10-Jan-22	FINISHES @ FSAE 12TH FLR
2327	C&S-12/13-	RESINOUS FLOORING & RUBBER BASE	20	10-Jan-22	08-Feb-22	RESINOUS FLOORING & RUBBER BASE
2328	C&S-12/13-	FLOOR COMPLETE 12/13 FLR MER	0		08-Feb-22	FLOOR COMPLETE 12/13 FLR MER
2329	14/15 FLR C&S RISERS					
2330	14/15F-RSF	LAYOUT MEP RISERS	2	08-Jun-20	10-Jun-20	LAYOUT MEP RISERS
2331	14/15F-RSF	INSTALL ELECTRICAL RISERS	5	10-Jun-20	17-Jun-20	INSTALL ELECTRICAL RISERS
2332	14/15F-RSF	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	10-Jun-20	17-Jun-20	LOW-VOLTAGE RISERS - FA/ TEL/DATA
2333	14/15F-RSF	PLUMBING RISERS - HW/CW	5	10-Jun-20	17-Jun-20	PLUMBING RISERS - HW/CW
2334	14/15F-RSF	STAIR PRESSURIZATION DUCT RISERS	10	12-Jun-20	26-Jun-20	STAIR PRESSURIZATION DUCT RISERS
2335	14/15F-RSF	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	10-Jun-20	01-Jul-20	PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2336	14/15F-RSF	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	16-Jun-20	15-Jul-20	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2337	C&S 14/15 FLR MECHANICAL PLANT					
2338	C&S-14/15-	LAYOUT	5	18-Aug-20	25-Aug-20	LAYOUT
2339	C&S-14/15-	FORM / POUR EQUIP. PADS	10	25-Aug-20	09-Sep-20	FORM / POUR EQUIP. PADS
2340	C&S-14/15-	ELEC. PANELS DPLG-14, DPH-14-TH, DPH-14, TF-14	20	25-Aug-20	23-Sep-20	ELEC. PANELS DPLG-14, DPH-14-TH, DPH-14, TF-14
2341	C&S-14/15-	CURE EQUIP. PADS	20	09-Sep-20	07-Oct-20	CURE EQUIP. PADS
2342	C&S-14/15-	WATERPROOF / SEAL EQUIP. PADS	20	07-Oct-20	05-Nov-20	WATERPROOF / SEAL EQUIP. PADS
2343	C&S-14/15-	RIG / SET IN PLACE - MCH-1-6, EF-14, HV-14 CS, SX, SCWP-1-4, HWHX / CWHX	3	05-Nov-20	10-Nov-20	RIG / SET IN PLACE - MCH-1-6, EF-14, HV-14 CS, SX, SCWP-1-4, HWHX / CWHX
2344	C&S-14/15-	RIG / SET IN PLACE AHU / FANS / UH	3	10-Nov-20	16-Nov-20	RIG / SET IN PLACE AHU / FANS / UH
2345	C&S-14/15-	CEILING DISTRIBUTION DUCT (ELEC)	40	16-Nov-20	15-Jan-21	CEILING DISTRIBUTION DUCT (ELEC)
2346	C&S-14/15-	PIPE PUMPS / HEAT EXCHANGERS	40	15-Jan-21	16-Mar-21	PIPE PUMPS / HEAT EXCHANGERS
2347	C&S-14/15-	ROUGHING INSPECTION	5	16-Mar-21	23-Mar-21	ROUGHING INSPECTION
2348	C&S-14/15-	CEILING DISTRIBUTION MECH. PIPING	40	16-Mar-21	11-May-21	CEILING DISTRIBUTION MECH. PIPING
2349	C&S-14/15-	PARTITION FRAMING	10	11-May-21	25-May-21	PARTITION FRAMING
2350	C&S-14/15-	ELEC. WIRING MECH. EQUIP. MCH-1-6, EF-14, HV-14 CS, SX, SCWP-1-4, CWHX	40	11-May-21	08-Jul-21	ELEC. WIRING MECH. EQUIP. MCH-1-6, EF-14, HV-14 CS, SX, SCWP-1-4, CWHX
2351	C&S-14/15-	HEAT TRACE @LEDGE GUTTER	5	08-Jul-21	15-Jul-21	HEAT TRACE @LEDGE GUTTER
2352	C&S-14/15-	CONTROL WIRING	40	15-Jul-21	10-Sep-21	CONTROL WIRING
2353	C&S-14/15-	H.M DOORS & HARDWARE (11)	5	10-Sep-21	17-Sep-21	H.M DOORS & HARDWARE (11)
2354	C&S-14/15-	INSULATION & SHEETROCK	5	17-Sep-21	24-Sep-21	INSULATION & SHEETROCK
2355	C&S-14/15-	DRYWALL PARTITIONS & CEILINGS	10	24-Sep-21	08-Oct-21	DRYWALL PARTITIONS & CEILINGS
2356	C&S-14/15-	TAPING & SPACKLING	5	08-Oct-21	18-Oct-21	TAPING & SPACKLING
2357	C&S-14/15-	PRIME & PAINT	5	18-Oct-21	25-Oct-21	PRIME & PAINT



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2358	C&S-14/15-	TEST / COMMISSION & PLACE IN SERVICE - MECH. EQUIP.	20	18-Oct-21	16-Nov-21	■ TEST
2359	C&S-14/15-	FINISHES @MECH. PLANT EQUIP. ROOM	5	16-Nov-21	23-Nov-21	■ FINI
2360	C&S-14/15-	RESINOUS FLOORING & RUBBER BASE	1	23-Nov-21	24-Nov-21	■ RES
2361	C&S-14/15-	FLOOR COMPLETE 14/15 MER	0		24-Nov-21	◆ FLO
2362	FIRE ALARM PROGRAM					
2363	14/15-FA	FIRE ALARM EQUIP. HOTEL FDS-FA-X	30	22-Dec-21	07-Feb-22	■
2364	16 FLR C&S RISERS					
2365	16F-SS-002	STRIP 17 FLR FORMS / RESHORE FLOOR	2	27-Aug-20	31-Aug-20	■ STRIP 17 FLR FORMS / RESH
2366	16F-RSR-1(LAYOUT MEP RISERS	2	31-Aug-20	02-Sep-20	■ LAYOUT MEP RISERS
2367	16F-RSR-1(PLUMBING RISERS - HW/CW	5	02-Sep-20	10-Sep-20	■ PLUMBING RISERS - HW/CW
2368	16F-RSR-1(INSTALL ELECTRICAL RISERS	5	02-Sep-20	10-Sep-20	■ INSTALL ELECTRICAL RISER
2369	16F-RSR-1(LOW-VOLTAGE RISERS - FA / TEL/DATA	5	02-Sep-20	10-Sep-20	■ LOW-VOLTAGE RISERS - FA /
2370	16F-RSR-1(BUSWAY END BOX BW-1	5	02-Sep-20	10-Sep-20	■ BUSWAY END BOX BW-1
2371	16F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	02-Sep-20	17-Sep-20	■ STAIR PRESSURIZATION DU
2372	16F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	02-Sep-20	24-Sep-20	■ PLUMBING RISERS - STORM
2373	16F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	02-Sep-20	01-Oct-20	■ HVAC RISERS -10" CWRR /
2374	17 FLR C&S RISERS					
2375	17F-SS-002	STRIP 18 FLR FORMS / RESHORE FLOOR	2	03-Sep-20	08-Sep-20	■ STRIP 18 FLR FORMS / RESH
2376	17F-RSR-1(LAYOUT MEP RISERS	2	08-Sep-20	10-Sep-20	■ LAYOUT MEP RISERS
2377	17F-RSR-1(PLUMBING RISERS - HW/CW	5	10-Sep-20	17-Sep-20	■ PLUMBING RISERS - HW/CW
2378	17F-RSR-1(INSTALL ELECTRICAL RISERS	5	10-Sep-20	17-Sep-20	■ INSTALL ELECTRICAL RISER
2379	17F-RSR-1(LOW-VOLTAGE RISERS - FA / TEL/DATA	5	10-Sep-20	17-Sep-20	■ LOW-VOLTAGE RISERS - FA /
2380	17F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	10-Sep-20	24-Sep-20	■ STAIR PRESSURIZATION DU
2381	17F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	10-Sep-20	01-Oct-20	■ PLUMBING RISERS - STORM
2382	17F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	10-Sep-20	08-Oct-20	■ HVAC RISERS -10" CWRR /
2383	18 FLR C&S RISERS					
2384	18F-SS-002	STRIP 19 FLR FORMS / RESHORE FLOOR	2	10-Sep-20	14-Sep-20	■ STRIP 19 FLR FORMS / RESH
2385	18F-RSR-1(LAYOUT MEP RISERS	2	14-Sep-20	16-Sep-20	■ LAYOUT MEP RISERS
2386	18F-RSR-1(PLUMBING RISERS - HW/CW	5	17-Sep-20	24-Sep-20	■ PLUMBING RISERS - HW/CW
2387	18F-RSR-1(INSTALL ELECTRICAL RISERS	5	17-Sep-20	24-Sep-20	■ INSTALL ELECTRICAL RISER
2388	18F-RSR-1(LOW-VOLTAGE RISERS - FA / TEL/DATA	5	17-Sep-20	24-Sep-20	■ LOW-VOLTAGE RISERS - FA /
2389	18F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	17-Sep-20	01-Oct-20	■ STAIR PRESSURIZATION DU
2390	18F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	17-Sep-20	08-Oct-20	■ PLUMBING RISERS - STOR
2391	18F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	17-Sep-20	16-Oct-20	■ HVAC RISERS -10" CWRR /
2392	19 FLR C&S RISERS					
2393	19F-SS-002	STRIP 20 FLR FORMS / RESHORE FLOOR	2	15-Sep-20	17-Sep-20	■ STRIP 20 FLR FORMS / RESH
2394	19F-RSR-1(LAYOUT MEP RISERS	2	17-Sep-20	21-Sep-20	■ LAYOUT MEP RISERS
2395	19F-RSR-1(PLUMBING RISERS - HW/CW	5	24-Sep-20	01-Oct-20	■ PLUMBING RISERS - HW/CW
2396	19F-RSR-1(INSTALL ELECTRICAL RISERS	5	24-Sep-20	01-Oct-20	■ INSTALL ELECTRICAL RISER
2397	19F-RSR-1(LOW-VOLTAGE RISERS - FA / TEL/DATA	5	24-Sep-20	01-Oct-20	■ LOW-VOLTAGE RISERS - FA
2398	19F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	24-Sep-20	08-Oct-20	■ STAIR PRESSURIZATION D
2399	19F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	24-Sep-20	16-Oct-20	■ PLUMBING RISERS - STOR
2400	19F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	24-Sep-20	23-Oct-20	■ HVAC RISERS -10" CWRR
2401	20 FLR C&S RISERS					



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2402	20F-SS-002	STRIP 21 FLR FORMS / RESHORE FLOOR	2	18-Sep-20	22-Sep-20	▫ STRIP 21 FLR FORMS / RESHORE FLOOR
2403	20F-RSR-1(LAYOUT MEP RISERS	2	22-Sep-20	24-Sep-20	▫ LAYOUT MEP RISERS
2404	20F-RSR-1(PLUMBING RISERS - HW/CW	5	01-Oct-20	08-Oct-20	▫ PLUMBING RISERS - HW/CW
2405	20F-RSR-1(INSTALL ELECTRICAL RISERS	5	01-Oct-20	08-Oct-20	▫ INSTALL ELECTRICAL RISERS
2406	20F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	01-Oct-20	08-Oct-20	▫ LOW-VOLTAGE RISERS - FA/ TEL/DATA
2407	20F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	01-Oct-20	16-Oct-20	▫ STAIR PRESSURIZATION DUCT RISERS
2408	20F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	15	01-Oct-20	23-Oct-20	▫ PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2409	20F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	01-Oct-20	30-Oct-20	▫ HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2410	20 FLR C&S GENERATOR					
2411	C&S-20-4	PICK & SET GENERATOR & LOAD BANKS	5	26-Feb-21	05-Mar-21	▫ PICK & SET GENERATOR & LOAD BANKS
2412	C&S-20-4	GENERATOR DPHG-GEN (4)	20	05-Mar-21	02-Apr-21	▫ GENERATOR DPHG-GEN (4)
2413	C&S-20-4	Fuel Oil Line Riser to SC Tank Room	20	02-Apr-21	30-Apr-21	▫ Fuel Oil Line Riser to SC Tank Room
2414	C&S-20-4	Rated Enclosure for Fuel Line	10	30-Apr-21	14-May-21	▫ Rated Enclosure for Fuel Line
2415	C&S-20-4	GENERATOR RACEWAYS	20	14-May-21	14-Jun-21	▫ GENERATOR RACEWAYS
2416	C&S-20-4	Pull Wire Generator Raceways	20	14-Jun-21	13-Jul-21	▫ Pull Wire Generator Raceways
2417	C&S-20-4	GENERATOR TESTING & COMMISSIONING - PLACE IN SERVICE	20	13-Jul-21	10-Aug-21	▫ GENERATOR TESTING & COMMISSIONING - PLACE IN SERVICE
2418	FIRE ALARM PROGRAM					
2419	HOTEL-2	FIRE ALARM EQUIP. THTR-FDS-FA-X	20	17-Dec-21	19-Jan-22	▫ FIRE ALARM EQUIP. THTR-FDS-FA-X
2420	HOTEL-2	FIRE ALARM EQUIP. HOTEL FDS-FA-X	20	07-Jan-22	07-Feb-22	▫ FIRE ALARM EQUIP. HOTEL FDS-FA-X
2421	21 FLR C&S RISERS					
2422	21F-SS-002	STRIP 22 FLR FORMS / RESHORE FLOOR	2	23-Sep-20	25-Sep-20	▫ STRIP 22 FLR FORMS / RESHORE FLOOR
2423	21F-RSR-1(LAYOUT MEP RISERS	2	25-Sep-20	29-Sep-20	▫ LAYOUT MEP RISERS
2424	21F-RSR-1(PLUMBING RISERS - HW/CW	5	08-Oct-20	16-Oct-20	▫ PLUMBING RISERS - HW/CW
2425	21F-RSR-1(INSTALL ELECTRICAL RISERS	5	08-Oct-20	16-Oct-20	▫ INSTALL ELECTRICAL RISERS
2426	21F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	08-Oct-20	16-Oct-20	▫ LOW-VOLTAGE RISERS - FA/ TEL/DATA
2427	21F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	08-Oct-20	23-Oct-20	▫ STAIR PRESSURIZATION DUCT RISERS
2428	21F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	08-Oct-20	23-Oct-20	▫ PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2429	21F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	08-Oct-20	06-Nov-20	▫ HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2430	22 FLR C&S RISERS					
2431	22F-SS-002	STRIP 23 FLR FORMS / RESHORE FLOOR	2	28-Sep-20	30-Sep-20	▫ STRIP 23 FLR FORMS / RESHORE FLOOR
2432	22F-RSR-1(LAYOUT MEP RISERS	2	30-Sep-20	02-Oct-20	▫ LAYOUT MEP RISERS
2433	22F-RSR-1(PLUMBING RISERS - HW/CW	5	16-Oct-20	23-Oct-20	▫ PLUMBING RISERS - HW/CW
2434	22F-RSR-1(INSTALL ELECTRICAL RISERS	5	16-Oct-20	23-Oct-20	▫ INSTALL ELECTRICAL RISERS
2435	22F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	16-Oct-20	23-Oct-20	▫ LOW-VOLTAGE RISERS - FA/ TEL/DATA
2436	22F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	16-Oct-20	30-Oct-20	▫ STAIR PRESSURIZATION DUCT RISERS
2437	22F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	16-Oct-20	30-Oct-20	▫ PLUMBING RISERS - STORM / GAS / VENT & SANITARY
2438	22F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil	20	16-Oct-20	16-Nov-20	▫ HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R / Fuel Oil
2439	23 FLR C&S RISERS					
2440	23F-SS-002	STRIP 24 FLR FORMS / RESHORE FLOOR	2	01-Oct-20	05-Oct-20	▫ STRIP 24 FLR FORMS / RESHORE FLOOR
2441	23F-RSR-1(LAYOUT MEP RISERS	2	05-Oct-20	07-Oct-20	▫ LAYOUT MEP RISERS
2442	23F-RSR-1(PLUMBING RISERS - HW/CW	5	23-Oct-20	30-Oct-20	▫ PLUMBING RISERS - HW/CW
2443	23F-RSR-1(INSTALL ELECTRICAL RISERS	5	23-Oct-20	30-Oct-20	▫ INSTALL ELECTRICAL RISERS
2444	23F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	23-Oct-20	30-Oct-20	▫ LOW-VOLTAGE RISERS - FA/ TEL/DATA
2445	23F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	23-Oct-20	06-Nov-20	▫ STAIR PRESSURIZATION DUCT RISERS



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2446	23F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	23-Oct-20	06-Nov-20	▣ PLUMBING RISERS - STO
2447	23F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	23-Oct-20	23-Nov-20	▣ HVAC RISERS -10" CWRP
2448	24 FLR C&S RISERS					
2449	24F-SS-002	STRIP 25 FLR FORMS / RESHORE FLOOR	2	06-Oct-20	08-Oct-20	▣ STRIP 25 FLR FORMS / RES
2450	24F-RSR-1(LAYOUT MEP RISERS	2	08-Oct-20	13-Oct-20	▣ LAYOUT MEP RISERS
2451	24F-RSR-1(PLUMBING RISERS - HW/CW	5	30-Oct-20	06-Nov-20	▣ PLUMBING RISERS - HW/
2452	24F-RSR-1(INSTALL ELECTRICAL RISERS	5	30-Oct-20	06-Nov-20	▣ INSTALL ELECTRICAL RIS
2453	24F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	30-Oct-20	06-Nov-20	▣ LOW-VOLTAGE RISERS - F
2454	24F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	30-Oct-20	16-Nov-20	▣ STAIR PRESSURIZATION
2455	24F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	30-Oct-20	16-Nov-20	▣ PLUMBING RISERS - STO
2456	24F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	30-Oct-20	02-Dec-20	▣ HVAC RISERS -10" CWR
2457	25 FLR C&S RISERS					
2458	25F-SS-002	STRIP 26 FLR FORMS / RESHORE FLOOR	2	09-Oct-20	14-Oct-20	▣ STRIP 26 FLR FORMS / RES
2459	25F-RSR-1(LAYOUT MEP RISERS	2	14-Oct-20	16-Oct-20	▣ LAYOUT MEP RISERS
2460	25F-RSR-1(PLUMBING RISERS - HW/CW	5	06-Nov-20	16-Nov-20	▣ PLUMBING RISERS - HW/
2461	25F-RSR-1(INSTALL ELECTRICAL RISERS	5	06-Nov-20	16-Nov-20	▣ INSTALL ELECTRICAL RIS
2462	25F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	06-Nov-20	16-Nov-20	▣ LOW-VOLTAGE RISERS -
2463	25F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	06-Nov-20	23-Nov-20	▣ STAIR PRESSURIZATION
2464	25F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	06-Nov-20	23-Nov-20	▣ PLUMBING RISERS - STO
2465	25F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	06-Nov-20	09-Dec-20	▣ HVAC RISERS -10" CWR
2466	26 FLR C&S RISERS					
2467	26F-SS-002	STRIP 27 FLR FORMS / RESHORE FLOOR	2	15-Oct-20	19-Oct-20	▣ STRIP 27 FLR FORMS / RE
2468	26F-RSR-1(LAYOUT MEP RISERS	2	19-Oct-20	21-Oct-20	▣ LAYOUT MEP RISERS
2469	26F-RSR-1(PLUMBING RISERS - HW/CW	5	16-Nov-20	23-Nov-20	▣ PLUMBING RISERS - HW
2470	26F-RSR-1(INSTALL ELECTRICAL RISERS	5	16-Nov-20	23-Nov-20	▣ INSTALL ELECTRICAL RI
2471	26F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	16-Nov-20	23-Nov-20	▣ LOW-VOLTAGE RISERS -
2472	26F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	16-Nov-20	02-Dec-20	▣ STAIR PRESSURIZATION
2473	26F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	16-Nov-20	02-Dec-20	▣ PLUMBING RISERS - STO
2474	26F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	16-Nov-20	16-Dec-20	▣ HVAC RISERS -10" CWR
2475	27 FLR C&S RISERS					
2476	27F-SS-002	STRIP 28 FLR FORMS / RESHORE FLOOR	2	20-Oct-20	22-Oct-20	▣ STRIP 28 FLR FORMS / RE
2477	27F-RSR-1(LAYOUT MEP RISERS	2	22-Oct-20	26-Oct-20	▣ LAYOUT MEP RISERS
2478	27F-RSR-1(PLUMBING RISERS - HW/CW	5	23-Nov-20	02-Dec-20	▣ PLUMBING RISERS - HW
2479	27F-RSR-1(INSTALL ELECTRICAL RISERS	5	23-Nov-20	02-Dec-20	▣ INSTALL ELECTRICAL RI
2480	27F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	23-Nov-20	02-Dec-20	▣ LOW-VOLTAGE RISERS -
2481	27F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	23-Nov-20	09-Dec-20	▣ STAIR PRESSURIZATION
2482	27F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	23-Nov-20	09-Dec-20	▣ PLUMBING RISERS - ST
2483	27F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	23-Nov-20	23-Dec-20	▣ HVAC RISERS -10" CWR
2484	28 FLR C&S RISERS					
2485	28F-SS-002	STRIP 29 FLR FORMS / RESHORE FLOOR	2	23-Oct-20	27-Oct-20	▣ STRIP 29 FLR FORMS / RE
2486	28F-RSR-1(LAYOUT MEP RISERS	2	27-Oct-20	29-Oct-20	▣ LAYOUT MEP RISERS
2487	28F-RSR-1(PLUMBING RISERS - HW/CW	5	02-Dec-20	09-Dec-20	▣ PLUMBING RISERS - HV
2488	28F-RSR-1(INSTALL ELECTRICAL RISERS	5	02-Dec-20	09-Dec-20	▣ INSTALL ELECTRICAL R
2489	28F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	02-Dec-20	09-Dec-20	▣ LOW-VOLTAGE RISERS -



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2490	28F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	02-Dec-20	16-Dec-20	▣ STAIR PRESSURIZATION
2491	28F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	02-Dec-20	16-Dec-20	▣ PLUMBING RISERS - ST
2492	28F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	02-Dec-20	31-Dec-20	▣ HVAC RISERS -10" CW
2493	29 FLR C&S RISERS					
2494	29F-SS-002	STRIP 30 FLR FORMS / RESHORE FLOOR	2	28-Oct-20	30-Oct-20	▣ STRIP 30 FLR FORMS / RE
2495	29F-RSR-1(LAYOUT MEP RISERS	2	30-Oct-20	03-Nov-20	▣ LAYOUT MEP RISERS
2496	29F-RSR-1(PLUMBING RISERS - HW/CW	5	09-Dec-20	16-Dec-20	▣ PLUMBING RISERS - HW
2497	29F-RSR-1(INSTALL ELECTRICAL RISERS	5	09-Dec-20	16-Dec-20	▣ INSTALL ELECTRICAL R
2498	29F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	09-Dec-20	16-Dec-20	▣ LOW-VOLTAGE RISERS
2499	29F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	09-Dec-20	23-Dec-20	▣ STAIR PRESSURIZATION
2500	29F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	09-Dec-20	23-Dec-20	▣ PLUMBING RISERS - S
2501	29F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	09-Dec-20	08-Jan-21	▣ HVAC RISERS -10" CW
2502	30 FLR C&S RISERS					
2503	30F-SS-002	STRIP 31 FLR FORMS / RESHORE FLOOR	2	02-Nov-20	04-Nov-20	▣ STRIP 31 FLR FORMS / RE
2504	30F-RSR-1(LAYOUT MEP RISERS	2	04-Nov-20	06-Nov-20	▣ LAYOUT MEP RISERS
2505	30F-RSR-1(PLUMBING RISERS - HW/CW	5	16-Dec-20	23-Dec-20	▣ PLUMBING RISERS - H
2506	30F-RSR-1(INSTALL ELECTRICAL RISERS	5	16-Dec-20	23-Dec-20	▣ INSTALL ELECTRICAL P
2507	30F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	16-Dec-20	23-Dec-20	▣ LOW-VOLTAGE RISERS
2508	30F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	16-Dec-20	31-Dec-20	▣ STAIR PRESSURIZATION
2509	30F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	16-Dec-20	31-Dec-20	▣ PLUMBING RISERS - S
2510	30F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	16-Dec-20	15-Jan-21	▣ HVAC RISERS -10" CW
2511	31 FLR C&S RISERS					
2512	31F-SS-002	STRIP 32 FLR FORMS / RESHORE FLOOR	2	05-Nov-20	09-Nov-20	▣ STRIP 32 FLR FORMS / RE
2513	31F-RSR-1(LAYOUT MEP RISERS	2	09-Nov-20	12-Nov-20	▣ LAYOUT MEP RISERS
2514	31F-RSR-1(PLUMBING RISERS - HW/CW	5	23-Dec-20	31-Dec-20	▣ PLUMBING RISERS - H
2515	31F-RSR-1(INSTALL ELECTRICAL RISERS	5	23-Dec-20	31-Dec-20	▣ INSTALL ELECTRICAL
2516	31F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	23-Dec-20	31-Dec-20	▣ LOW-VOLTAGE RISERS
2517	31F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	23-Dec-20	08-Jan-21	▣ STAIR PRESSURIZATION
2518	31F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	23-Dec-20	08-Jan-21	▣ PLUMBING RISERS - S
2519	31F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	23-Dec-20	25-Jan-21	▣ HVAC RISERS -10" CW
2520	32 FLR C&S RISERS					
2521	32F-SS-002	STRIP 33 FLR FORMS / RESHORE FLOOR	2	10-Nov-20	13-Nov-20	▣ STRIP 33 FLR FORMS / R
2522	32F-RSR-1(LAYOUT MEP RISERS	2	13-Nov-20	17-Nov-20	▣ LAYOUT MEP RISERS
2523	32F-RSR-1(PLUMBING RISERS - HW/CW	5	31-Dec-20	08-Jan-21	▣ PLUMBING RISERS - H
2524	32F-RSR-1(INSTALL ELECTRICAL RISERS	5	31-Dec-20	08-Jan-21	▣ INSTALL ELECTRICAL
2525	32F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	31-Dec-20	08-Jan-21	▣ LOW-VOLTAGE RISERS
2526	32F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	31-Dec-20	15-Jan-21	▣ STAIR PRESSURIZATION
2527	32F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	31-Dec-20	15-Jan-21	▣ PLUMBING RISERS - S
2528	32F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	31-Dec-20	01-Feb-21	▣ HVAC RISERS -10" C
2529	33 FLR C&S RISERS					
2530	33F-SS-002	STRIP 34 FLR FORMS / RESHORE FLOOR	2	16-Nov-20	18-Nov-20	▣ STRIP 34 FLR FORMS / R
2531	33F-RSR-1(LAYOUT MEP RISERS	2	18-Nov-20	20-Nov-20	▣ LAYOUT MEP RISERS
2532	33F-RSR-1(PLUMBING RISERS - HW/CW	5	08-Jan-21	15-Jan-21	▣ PLUMBING RISERS - H
2533	33F-RSR-1(INSTALL ELECTRICAL RISERS	5	08-Jan-21	15-Jan-21	▣ INSTALL ELECTRICAL



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2534	33F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	08-Jan-21	15-Jan-21	▫ LOW-VOLTAGE RISER
2535	33F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	08-Jan-21	25-Jan-21	▫ STAIR PRESSURIZAT
2536	33F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	08-Jan-21	25-Jan-21	▫ PLUMBING RISERS -
2537	33F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	08-Jan-21	08-Feb-21	▫ HVAC RISERS -10" C
2538	34 FLR C&S RISERS					
2539	34F-SS-002	STRIP 35 FLR FORMS / RESHORE FLOOR	2	19-Nov-20	23-Nov-20	▫ STRIP 35 FLR FORMS / R
2540	34F-RSR-1(LAYOUT MEP RISERS	2	23-Nov-20	25-Nov-20	▫ LAYOUT MEP RISERS
2541	34F-RSR-1(PLUMBING RISERS - HW/CW	5	15-Jan-21	25-Jan-21	▫ PLUMBING RISERS -
2542	34F-RSR-1(INSTALL ELECTRICAL RISERS	5	15-Jan-21	25-Jan-21	▫ INSTALL ELECTRICAL
2543	34F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	15-Jan-21	25-Jan-21	▫ LOW-VOLTAGE RISER
2544	34F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	15-Jan-21	01-Feb-21	▫ STAIR PRESSURIZAT
2545	34F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	15-Jan-21	01-Feb-21	▫ PLUMBING RISERS -
2546	34F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	15-Jan-21	16-Feb-21	▫ HVAC RISERS -10" C
2547	35 FLR C&S RISERS					
2548	35F-SS-002	STRIP 36 FLR FORMS / RESHORE FLOOR	2	24-Nov-20	30-Nov-20	▫ STRIP 36 FLR FORMS / R
2549	35F-RSR-1(LAYOUT MEP RISERS	2	30-Nov-20	02-Dec-20	▫ LAYOUT MEP RISERS
2550	35F-RSR-1(PLUMBING RISERS - HW/CW	5	25-Jan-21	01-Feb-21	▫ PLUMBING RISERS -
2551	35F-RSR-1(INSTALL ELECTRICAL RISERS	5	25-Jan-21	01-Feb-21	▫ INSTALL ELECTRICAL
2552	35F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	25-Jan-21	01-Feb-21	▫ LOW-VOLTAGE RISER
2553	35F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	25-Jan-21	08-Feb-21	▫ STAIR PRESSURIZAT
2554	35F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	25-Jan-21	08-Feb-21	▫ PLUMBING RISERS -
2555	35F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	25-Jan-21	23-Feb-21	▫ HVAC RISERS -10" C
2556	36 FLR C&S RISERS					
2557	36F-SS-002	STRIP 37 FLR FORMS / RESHORE FLOOR	2	01-Dec-20	03-Dec-20	▫ STRIP 37 FLR FORMS / R
2558	36F-RSR-1(LAYOUT MEP RISERS	2	03-Dec-20	07-Dec-20	▫ LAYOUT MEP RISERS
2559	36F-RSR-1(PLUMBING RISERS - HW/CW	5	01-Feb-21	08-Feb-21	▫ PLUMBING RISERS -
2560	36F-RSR-1(INSTALL ELECTRICAL RISERS	5	01-Feb-21	08-Feb-21	▫ INSTALL ELECTRICAL
2561	36F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	01-Feb-21	08-Feb-21	▫ LOW-VOLTAGE RISE
2562	36F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	01-Feb-21	16-Feb-21	▫ STAIR PRESSURIZAT
2563	36F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	01-Feb-21	16-Feb-21	▫ PLUMBING RISERS
2564	36F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	01-Feb-21	02-Mar-21	▫ HVAC RISERS -10" C
2565	37 FLR C&S RISERS					
2566	37F-SS-002	STRIP 38 FLR FORMS / RESHORE FLOOR	2	04-Dec-20	08-Dec-20	▫ STRIP 38 FLR FORMS / R
2567	37F-RSR-1(LAYOUT MEP RISERS	2	08-Dec-20	10-Dec-20	▫ LAYOUT MEP RISERS
2568	37F-RSR-1(PLUMBING RISERS - HW/CW	5	08-Feb-21	16-Feb-21	▫ PLUMBING RISERS
2569	37F-RSR-1(INSTALL ELECTRICAL RISERS	5	08-Feb-21	16-Feb-21	▫ INSTALL ELECTRICAL
2570	37F-RSR-1(LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	08-Feb-21	16-Feb-21	▫ LOW-VOLTAGE RISE
2571	37F-RSR-1(STAIR PRESSURIZATION DUCT RISERS	10	08-Feb-21	23-Feb-21	▫ STAIR PRESSURIZAT
2572	37F-RSR-1(PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	08-Feb-21	23-Feb-21	▫ PLUMBING RISERS
2573	37F-RSR-1(HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	08-Feb-21	09-Mar-21	▫ HVAC RISERS -10"
2574	38 FLR C&S RISERS					
2575	38F-SS-002	STRIP 39 FLR FORMS / RESHORE FLOOR	2	09-Dec-20	11-Dec-20	▫ STRIP 39 FLR FORMS / R
2576	38F-RSR-1(LAYOUT MEP RISERS	2	11-Dec-20	15-Dec-20	▫ LAYOUT MEP RISERS
2577	38F-RSR-1(PLUMBING RISERS - HW/CW	5	16-Feb-21	23-Feb-21	▫ PLUMBING RISERS



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2578	38F-RSR-10	INSTALL ELECTRICAL RISERS	5	16-Feb-21	23-Feb-21	▫ INSTALL ELECTRIC
2579	38F-RSR-10	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	16-Feb-21	23-Feb-21	▫ LOW-VOLTAGE RISE
2580	38F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	16-Feb-21	02-Mar-21	▫ STAIR PRESSURIZA
2581	38F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	16-Feb-21	02-Mar-21	▫ PLUMBING RISERS
2582	38F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	16-Feb-21	16-Mar-21	▫ HVAC RISERS -10"
2583	39 FLR C&S RISERS					
2584	39F-SS-002	STRIP 40 FLR FORMS / RESHORE FLOOR	2	14-Dec-20	16-Dec-20	▫ STRIP 40 FLR FORMS /
2585	39F-RSR-10	LAYOUT MEP RISERS	2	16-Dec-20	18-Dec-20	▫ LAYOUT MEP RISERS
2586	39F-RSR-10	PLUMBING RISERS - HW/CW	5	23-Feb-21	02-Mar-21	▫ PLUMBING RISERS
2587	39F-RSR-10	INSTALL ELECTRICAL RISERS	5	23-Feb-21	02-Mar-21	▫ INSTALL ELECTRIC
2588	39F-RSR-10	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	23-Feb-21	02-Mar-21	▫ LOW-VOLTAGE RISE
2589	39F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	23-Feb-21	09-Mar-21	▫ STAIR PRESSURIZ
2590	39F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	23-Feb-21	09-Mar-21	▫ PLUMBING RISERS
2591	39F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	23-Feb-21	23-Mar-21	▫ HVAC RISERS -10"
2592	40 FLR C&S RISERS					
2593	40F-SS-002	STRIP 41 FLR FORMS / RESHORE FLOOR	2	17-Dec-20	21-Dec-20	▫ STRIP 41 FLR FORMS /
2594	40F-RSR-10	LAYOUT MEP RISERS	2	21-Dec-20	23-Dec-20	▫ LAYOUT MEP RISERS
2595	40F-RSR-10	PLUMBING RISERS - HW/CW	5	02-Mar-21	09-Mar-21	▫ PLUMBING RISERS
2596	40F-RSR-10	INSTALL ELECTRICAL RISERS	5	02-Mar-21	09-Mar-21	▫ INSTALL ELECTRIC
2597	40F-RSR-10	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	02-Mar-21	09-Mar-21	▫ LOW-VOLTAGE RISE
2598	40F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	02-Mar-21	16-Mar-21	▫ STAIR PRESSURIZ
2599	40F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	02-Mar-21	16-Mar-21	▫ PLUMBING RISERS
2600	40F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	02-Mar-21	30-Mar-21	▫ HVAC RISERS -10"
2601	41 FLR C&S RISERS					
2602	41F-SS-002	STRIP 42 FLR FORMS / RESHORE FLOOR	2	22-Dec-20	24-Dec-20	▫ STRIP 42 FLR FORMS /
2603	41F-RSR-10	LAYOUT MEP RISERS	2	24-Dec-20	29-Dec-20	▫ LAYOUT MEP RISERS
2604	41F-RSR-10	PLUMBING RISERS - HW/CW	5	09-Mar-21	16-Mar-21	▫ PLUMBING RISERS
2605	41F-RSR-10	INSTALL ELECTRICAL RISERS	5	09-Mar-21	16-Mar-21	▫ INSTALL ELECTRIC
2606	41F-RSR-10	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	09-Mar-21	16-Mar-21	▫ LOW-VOLTAGE RISE
2607	41F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	09-Mar-21	23-Mar-21	▫ STAIR PRESSURIZ
2608	41F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	09-Mar-21	23-Mar-21	▫ PLUMBING RISERS
2609	41F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	09-Mar-21	06-Apr-21	▫ HVAC RISERS -10"
2610	42 FLR C&S RISERS					
2611	42F-SS-002	STRIP 43 FLR FORMS / RESHORE FLOOR	2	28-Dec-20	30-Dec-20	▫ STRIP 43 FLR FORMS /
2612	42F-RSR-10	LAYOUT MEP RISERS	2	30-Dec-20	04-Jan-21	▫ LAYOUT MEP RISERS
2613	42F-RSR-10	PLUMBING RISERS - HW/CW	5	16-Mar-21	23-Mar-21	▫ PLUMBING RISERS
2614	42F-RSR-10	INSTALL ELECTRICAL RISERS	5	16-Mar-21	23-Mar-21	▫ INSTALL ELECTRIC
2615	42F-RSR-10	LOW-VOLTAGE RISERS - FA/ TEL/DATA	5	16-Mar-21	23-Mar-21	▫ LOW-VOLTAGE RISE
2616	42F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	16-Mar-21	30-Mar-21	▫ STAIR PRESSURIZ
2617	42F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	16-Mar-21	30-Mar-21	▫ PLUMBING RISERS
2618	42F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	16-Mar-21	13-Apr-21	▫ HVAC RISERS -10"
2619	43 FLR C&S RISERS					
2620	43F-SS-002	STRIP 44 FLR FORMS / RESHORE FLOOR	2	31-Dec-20	05-Jan-21	▫ STRIP 44 FLR FORMS
2621	43F-RSR-10	LAYOUT MEP RISERS	2	05-Jan-21	07-Jan-21	▫ LAYOUT MEP RISERS



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2622	43F-RSR-10	PLUMBING RISERS - HW/CW	5	23-Mar-21	30-Mar-21	▣ PLUMBING RISERS
2623	43F-RSR-10	INSTALL ELECTRICAL RISERS	5	23-Mar-21	30-Mar-21	▣ INSTALL ELECTRICAL
2624	43F-RSR-10	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	23-Mar-21	30-Mar-21	▣ LOW-VOLTAGE RISERS
2625	43F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	23-Mar-21	06-Apr-21	▣ STAIR PRESSURIZATION
2626	43F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	23-Mar-21	06-Apr-21	▣ PLUMBING RISERS
2627	43F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	23-Mar-21	20-Apr-21	▣ HVAC RISERS -10"
2628	44 FLR C&S RISERS					
2629	44F-SS-002	STRIP 45 FLR FORMS / RESHORE FLOOR	2	06-Jan-21	08-Jan-21	▣ STRIP 45 FLR FORMS
2630	44F-RSR-10	LAYOUT MEP RISERS	2	08-Jan-21	12-Jan-21	▣ LAYOUT MEP RISERS
2631	44F-RSR-10	PLUMBING RISERS - HW/CW	5	30-Mar-21	06-Apr-21	▣ PLUMBING RISERS
2632	44F-RSR-10	INSTALL ELECTRICAL RISERS	5	30-Mar-21	06-Apr-21	▣ INSTALL ELECTRICAL
2633	44F-RSR-10	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	30-Mar-21	06-Apr-21	▣ LOW-VOLTAGE RISERS
2634	44F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	30-Mar-21	13-Apr-21	▣ STAIR PRESSURIZATION
2635	44F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	30-Mar-21	13-Apr-21	▣ PLUMBING RISERS
2636	44F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	30-Mar-21	27-Apr-21	▣ HVAC RISERS -10"
2637	45 FLR C&S RISERS					
2638	45F-SS-002	STRIP 46 FLR FORMS / RESHORE FLOOR	2	11-Jan-21	13-Jan-21	▣ STRIP 46 FLR FORMS
2639	45F-RSR-10	LAYOUT MEP RISERS	2	13-Jan-21	15-Jan-21	▣ LAYOUT MEP RISERS
2640	45F-RSR-10	PLUMBING RISERS - HW/CW	5	06-Apr-21	13-Apr-21	▣ PLUMBING RISERS
2641	45F-RSR-10	INSTALL ELECTRICAL RISERS	5	06-Apr-21	13-Apr-21	▣ INSTALL ELECTRICAL
2642	45F-RSR-10	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	06-Apr-21	13-Apr-21	▣ LOW-VOLTAGE RISERS
2643	45F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	06-Apr-21	20-Apr-21	▣ STAIR PRESSURIZATION
2644	45F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	06-Apr-21	20-Apr-21	▣ PLUMBING RISERS
2645	45F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	06-Apr-21	04-May-21	▣ HVAC RISERS -10"
2646	46 FLR C&S RISERS					
2647	46F-SS-002	STRIP 47 FLR FORMS / RESHORE FLOOR	2	13-Jan-21	15-Jan-21	▣ STRIP 47 FLR FORMS
2648	46F-RSR-10	LAYOUT MEP RISERS	2	15-Jan-21	20-Jan-21	▣ LAYOUT MEP RISERS
2649	46F-RSR-10	PLUMBING RISERS - HW/CW	5	13-Apr-21	20-Apr-21	▣ PLUMBING RISERS
2650	46F-RSR-10	INSTALL ELECTRICAL RISERS	5	13-Apr-21	20-Apr-21	▣ INSTALL ELECTRICAL
2651	46F-RSR-10	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	13-Apr-21	20-Apr-21	▣ LOW-VOLTAGE RISERS
2652	46F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	13-Apr-21	27-Apr-21	▣ STAIR PRESSURIZATION
2653	46F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	10	13-Apr-21	27-Apr-21	▣ PLUMBING RISERS
2654	46F-RSR-10	TRANSFORMER - 46 & DS-46	10	20-Apr-21	04-May-21	▣ TRANSFORMER
2655	46F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	13-Apr-21	11-May-21	▣ HVAC RISERS -10"
2656	46F-ELEC-1	APL-46 ELECTRICAL PANEL	10	04-May-21	18-May-21	▣ APL-46 ELECTRICAL
2657	47 FLR C&S - DOUBLE HEIGHT FLR - MECHANICAL					
2658	C&S-47-ME	STRIP 48 FLR FORMS / RESHORE FLOOR	2	15-Jan-21	20-Jan-21	▣ STRIP 48 FLR FORMS
2659	47F-RSR-10	LAYOUT MEP RISERS	2	20-Jan-21	22-Jan-21	▣ LAYOUT MEP RISERS
2660	C&S-47-ME	FORM / POUR EQUIP. PADS	5	22-Jan-21	29-Jan-21	▣ FORM / POUR EQUIP.
2661	C&S-47-ME	CURE EQUIP. PADS	20	29-Jan-21	01-Mar-21	▣ CURE EQUIP. PADS
2662	C&S-47-ME	WATER PROOF / SEAL EQUIP. PADS	20	01-Mar-21	29-Mar-21	▣ WATER PROOF / S
2663	C&S-47-ME	RIG / LOAD FIRE PUMP EQUIP. 47-MER	1	29-Mar-21	30-Mar-21	▣ RIG / LOAD FIRE
2664	C&S-47-ME	RIG / LOAD MECH. EQUIP. HV-47, CS-47, EF-47, SX-47, AC-47, CHWX / HWHX, E	2	29-Mar-21	31-Mar-21	▣ RIG / LOAD MECH
2665	C&S-47-ME	RIG / SET IN PLACE HEAT EXCHANGERS / PUMPS 47-MER	2	29-Mar-21	31-Mar-21	▣ RIG / SET IN PLAC



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2666	C&S-47-ME	RIG / SET IN PLACE AHU / FANS / UH / HRUs 47-MER	2	31-Mar-21	02-Apr-21	▣ RIG / SET IN PLAC
2667	C&S-47-ME	ELEC. PANELS ATS-R-POT, ATS-F4, 5, ATS-R-SP, DPH-R, DPHG-R-1, 2 47-MER	20	02-Apr-21	30-Apr-21	▣ ELEC. PANELS /
2668	C&S-47-ME	PIPE PUMPS F4/JP4, F5/JP5 / CHWX/HWHX, WTH-1-4, BOILER-B-47, HRU-46, C	40	31-Mar-21	26-May-21	▣ PIPE PUMPS F
2669	C&S-47-ME	FA RACEWAYS	20	30-Apr-21	28-May-21	▣ FA RACEWAYS
2670	C&S-47-ME	ROUGHING INSPECTION	5	26-May-21	03-Jun-21	▣ ROUGHING IN
2671	C&S-47-ME	CEILING DISTRIBUTION DUCT	40	30-Apr-21	28-Jun-21	▣ CEILING DIS
2672	C&S-47-ME	PULL ELECTRICAL WIRING TO MECH. EQUIP. 47-MER	25	28-Jun-21	03-Aug-21	▣ PULL ELEC
2673	C&S-47-ME	WIRE MECH. EQUIP. 47-MER	40	03-Aug-21	29-Sep-21	▣ WIRE M
2674	C&S-47-ME	GWB WALLS 47 FLR MECH. PLANT	10	29-Sep-21	14-Oct-21	▣ GWB V
2675	C&S-47-ME	HCM DOORS & HWR (11)	8	14-Oct-21	26-Oct-21	▣ HCM
2676	C&S-47-ME	CEILING DISTRIBUTION MECH. PIPING 47-MER	40	29-Sep-21	30-Nov-21	▣ CEI
2677	C&S-47-ME	47TH FLR PLANT: TEST / COMMISSION & PLACE IN SERVICE - MECH. EQUIP.	20	30-Nov-21	29-Dec-21	▣ 47
2678	C&S-47-ME	FINISHES @MECH. PLANT EQUIP. ROOM 47 FLR MER	30	29-Dec-21	11-Feb-22	▣
2679	48 FLR C&S - ROOF / COOLING TOWER MECHANICAL					
2680	48F-SS-002	STRIP 49 FLR FORMS / RESHORE FLOOR	2	25-Jan-21	27-Jan-21	▣ STRIP 49 FLR FORMS
2681	48F-RSR-00	LAYOUT MEP RISERS	2	27-Jan-21	29-Jan-21	▣ LAYOUT MEP RISERS
2682	48F-RSR-10	PLUMBING RISERS - HW/CW	5	20-Apr-21	27-Apr-21	▣ PLUMBING RISE
2683	48F-RSR-10	INSTALL ELECTRICAL RISERS	5	20-Apr-21	27-Apr-21	▣ INSTALL ELECT
2684	48F-RSR-10	LOW-VOLTAGE RISERS - FA / TEL/DATA	5	20-Apr-21	27-Apr-21	▣ LOW-VOLTAGE P
2685	48F-RSR-10	STAIR PRESSURIZATION DUCT RISERS	10	20-Apr-21	04-May-21	▣ STAIR PRESSUR
2686	48F-RSR-10	HVAC RISERS -10" CWRR / 10" PCWS&R / 8" HWS&R	20	20-Apr-21	18-May-21	▣ HVAC RISERS
2687	48F-RSR-10	PLUMBING RISERS - STORM / GAS / VENT & SANITARY	20	20-Apr-21	18-May-21	▣ PLUMBING RIS
2688	HVAC / COOLING TOWER					
2689	C&S-48-M	SET COOLING TOWERS	10	10-Mar-21	23-Mar-21	▣ SET COOLING TO
2690	C&S-48-M	SET WATER TANKS	5	27-Apr-21	04-May-21	▣ SET WATER TAN
2691	C&S-48-M	HVAC PUMPS / EQUIP. CT48	65	10-Mar-21	09-Jun-21	▣ HVAC PUMPS
2692	C&S-48-M	WIRE COOLING TOWER CTR-1-3, CTR-1,2,3 HEATERS	65	27-Apr-21	29-Jul-21	▣ WIRE COO
2693	C&S-48-M	SET CATWALKS @ CTs	20	29-Jul-21	26-Aug-21	▣ SET CATV
2694	C&S-48-M	CITY REGISTRATION CTs	0		26-Aug-21	◆ CITY REC
2695	C&S-48-M	TEST / SYSTEM CHEMICAL FLUSH	20	24-Sep-21	25-Oct-21	▣ TEST
2696	C&S-48-M	CT START-UP / BALANCING - PRELIM. TESTING FOR TEMP. CONDITIONS / STA	10	25-Oct-21	09-Nov-21	▣ CT S
2697	48 FLR C&S ELECTRICAL EQUIPMENT					
2698	48F-C&S	ELECTRICAL PANELS / WIRE DISTRIBUTION EQUIP.	45	25-May-21	29-Jul-21	▣ ELECTRIC
2699	48F-C&S	ELEC. PANELS ATS-R-FSA-ELEV, TF-R-FSA-ELEV, ATS-R-S-ELEV, TF-R-SELEV, PI	20	29-Jul-21	26-Aug-21	▣ ELEC. PA
2700	49F-C&S	LIGHTNING PROTECTION	10	26-Aug-21	10-Sep-21	▣ LIGHTNI
2701	48F-C&S	TEST & ENERGIZE EQUIP.	10	10-Sep-21	24-Sep-21	▣ TEST &
2702	48 FLR C&S / MEP EQUIPMENT					
2703	C&S-48-M	RIG & SET IN PLACE ACU / ACCU MER-48	1	25-May-21	26-May-21	▣ RIG & SET IN P
2704	C&S-48-M	MEP CEILING BRANCH PIPING MER-48	20	25-May-21	23-Jun-21	▣ MEP CEILING
2705	C&S-48-M	PLUMBING EQUIP. MER-48	65	18-May-21	19-Aug-21	▣ PLUMBING
2706	C&S-48-M	WIRE PUMPS MER-48	40	23-Jun-21	19-Aug-21	▣ WIRE PUM
2707	C&S-48-M	ROUGH-IN INSPECTIONS MER-48	1	19-Aug-21	20-Aug-21	▣ ROUGH-IN
2708	C&S-48-M	SPRINKLER DROPS / HVAC DROPS / ELECTRICAL DEVICES MER-48	10	20-Aug-21	03-Sep-21	▣ SPRINKL
2709	C&S-48-M	ROUGH-IN ELECTRICAL / LOW VOLTAGE CEILING & WALLS MER-48	20	26-Aug-21	24-Sep-21	▣ ROUGH



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2710	C&S-48-I	ROUGH-IN BMS MER-48	30	19-Aug-21	01-Oct-21	ROUGH
2711	C&S-48-I	MEP EQUIP. START-UP CONNECT TO OVERALL SYSTEM MER-48	15	24-Sep-21	18-Oct-21	MEP E
2712	C&S-48-I	START-UP PLMBG EQUIP. MER-48	2	18-Oct-21	20-Oct-21	START
2713	C&S-48-I	48TH FLR PLANT TEST / COMMISSION & PLACE IN SERVICE - MECH. EQUIP. M	20	20-Oct-21	18-Nov-21	48TH
2714	48 FLR C&S - ROOF FINISHES / PUNCHLIST					
2715	H-48-INT	FRAME WALLS / INSTALL CMU WALLS	20	27-Apr-21	25-May-21	FRAME WALLS
2716	H-48-INT	HOLLOW METAL FRAMES (5)	2	25-May-21	27-May-21	HOLLOW MET
2717	H-48-INT	FIRESTOPPING	3	01-Oct-21	06-Oct-21	FIREST
2718	H-48-INT	DENSBOARD / CLOSE WALLS	10	06-Oct-21	21-Oct-21	DENS
2719	H-48-INT	TAPE / SPACKLE WALLS & CEILINGS	10	21-Oct-21	04-Nov-21	TAPE
2720	H-48-INT	SELF LEVEL FLOOR	2	04-Nov-21	09-Nov-21	SELF
2721	H-48-INT	PRIME PAINT WALLS & CEILINGS	5	09-Nov-21	16-Nov-21	PRIM
2722	H-48-INT	H.M DOORS & HARDWARE (5)	2	16-Nov-21	18-Nov-21	H.M
2723	H-48-INT	CEILING DEVICES & TRIM	10	16-Nov-21	02-Dec-21	CEI
2724	H-48-INT	FINISH PAINT	5	02-Dec-21	09-Dec-21	FIN
2725	H-48-INT	SIGNAGE	1	09-Dec-21	10-Dec-21	SIG
2726	H-48-INT	MAIN ROOF LIGHTING FIXTURES	20	16-Nov-21	16-Dec-21	MA
2727	H-48-INT	VCT FLOORING & BASE	5	10-Dec-21	17-Dec-21	VC
2728	H-48-INT	FLOOR COMPLETE	0		17-Dec-21	FL
2729	H-48-INT	DEVELOP PUNCHLIST	5	17-Dec-21	27-Dec-21	DE
2730	H-48-INT	PERFORM PUNCHLIST	15	27-Dec-21	19-Jan-22	P
2731	H-48-INT	FINAL CLEAN UP	3	19-Jan-22	24-Jan-22	F
2732	H-48-INT	TURNOVER FLOOR 48	0		24-Jan-22	T
2733	49 FLR - EMACHINE ROOM / BULKHEAD / - BULKHEAD ROOF					
2734	C&S-49-EM	STRIP 50 FLR FORMS / RESHORE FLOOR	2	25-Jan-21	27-Jan-21	STRIP 50 FLR FORMS
2735	C&S-49-EM	BULKHEAD ROOF SYSTEM	10	27-Jan-21	10-Feb-21	BULKHEAD ROOF SY
2736	C&S-49-EM	SMOKE HATCHES	10	22-Feb-21	08-Mar-21	SMOKE HATCHES
2737	C&S-49-EM	BULKHEAD ACCESS LADDER	3	08-Mar-21	11-Mar-21	BULKHEAD ACCES
2738	C&S-49-EM	ROUGH-IN ELECTRICAL / LOW VOLTAGE CEILING & WALLS	10	11-Mar-21	25-Mar-21	ROUGH-IN ELECT
2739	C&S-49-EM	LIGHTNING PROTECTION	10	25-Mar-21	08-Apr-21	LIGHTNING PROT
2740	C&S-49-EM	BULKHEAD FINISHES / ROOF FINISHES: Screening	40	25-Mar-21	20-May-21	BULKHEAD FIN
2741	C&S-49-EM	RIG & SET IN PLACE ACCU / ACCU-49	1	25-May-21	26-May-21	RIG & SET IN P
2742	C&S-49-EM	BH LIGHTING FIXTURES	10	20-May-21	04-Jun-21	BH LIGHTING
2743	C&S-49-EM	RIG & SET IN PLACE ACCU-50	25	25-May-21	30-Jun-21	RIG & SET IN
2744	C&S-49-EM	Mechanical Piping to ACCUs	19	30-Jun-21	28-Jul-21	Mechanical
2745	C&S-49-EM	START UP ACCU'S 49 FLR	1	28-Jul-21	29-Jul-21	START UP
2746	C&S-49-EM	ACCU'S 49TH FLR TESTING & COMMISSIONING	20	29-Jul-21	26-Aug-21	ACCU'S 4
2747	HOTEL HOIST COMEBACK					
2748	HCB-1020	FINALIZE ROOF & DECK FINISHES: GREEN ROOFS & TECH PAVERS	65	24-Aug-21	29-Nov-21	FINA
2749	HOTEL INTERIOR FINISHES					
2750	HOTEL INTERIOR FIT OUT					
2751	INTERIOR FIT OUT MILESTONES / TURN-OVER					
2752	H-INT-10	START HOTEL INTERIOR PROGRAM	0	27-Aug-20		◆ START HOTEL INTERIOR PRO
2753	H-INT-10	UTILIZE EXTERIOR HOIST FOR MEN & MATERIAL	218	27-Aug-20	14-Jul-21	



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2754	H-INT-10	FF&E HOTEL	30	04-Oct-21	17-Nov-21	FF&E
2755	H-INT-10	CONSTRUCTION DOB INSPECTION: 18 THRU 24 FLR	5	22-Nov-21	01-Dec-21	CON
2756	H-INT-10	CONSTRUCTION DOB INSPECTION: 25 THRU 33 FLR	5	24-Jan-22	31-Jan-22	
2757	H-INT-10	CONSTRUCTION DOB INSPECTION: 34 THRU 42 FLR	5	31-Jan-22	07-Feb-22	
2758	H-INT-10	CONSTRUCTION DOB INSPECTION: 43 FLR THRU MR - INC. HOIST AREA	5	07-Feb-22	14-Feb-22	
2759	H-INT-10	HOTEL TESTING & COMMISSIONING	10	14-Feb-22	01-Mar-22	
2760	H-INT-11	HOTEL ROOMS READY FOR OPERATION	0		11-Mar-22	
2761	SUB CELLAR HOTEL					
2762	HOTEL-5	DRYWALL LAYOUT	1	09-Apr-21	12-Apr-21	DRYWALL LAYO
2763	HOTEL-5	DRYWALL PARTITION FRAMING	10	12-Apr-21	26-Apr-21	DRYWALL PART
2764	HOTEL-5	HCM DOOR FRAMES (22)	10	26-Apr-21	10-May-21	HCM DOOR FR
2765	HOTEL-5	ROUGH IN PLUMBING: HW/CW/S/V	15	26-Apr-21	17-May-21	ROUGH IN PLU
2766	HOTEL-5	ROUGH INSPECTION	5	17-May-21	24-May-21	ROUGH INSPE
2767	HOTEL-5	ROUGH IN SPRINKLER BRANCH PIPING	10	17-May-21	01-Jun-21	ROUGH IN SP
2768	HOTEL-5	ELECTRIC ROUGH WALLS & LIGHTING	11	01-Jun-21	16-Jun-21	ELECTRIC RO
2769	HOTEL-5	WALL INSULATION & SHEETROCK	10	16-Jun-21	30-Jun-21	WALL INSUL
2770	HOTEL-5	BLACK IRON, CEILING	5	30-Jun-21	08-Jul-21	BLACK IRON
2771	HOTEL-5	TAPE & SPACKLE WALLS	5	30-Jun-21	08-Jul-21	TAPE & SPA
2772	HOTEL-5	ACT TILE	10	08-Jul-21	22-Jul-21	ACT TILE
2773	HOTEL-5	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	08-Jul-21	22-Jul-21	PREP, PRIM
2774	HOTEL-5	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	30-Jun-21	29-Jul-21	WATERPRO
2775	HOTEL-5	LIGHTING FIXTURES & TRIMS	10	22-Jul-21	05-Aug-21	LIGHTING
2776	HOTEL-5	CARD READERS	10	22-Jul-21	05-Aug-21	CARD REA
2777	HOTEL-5	PLUMBING FXTS & BATHROOM ACCESSORIES	10	29-Jul-21	12-Aug-21	PLUMBING
2778	HOTEL-5	CLEAN UP FOR FFE HOTEL SC	2	12-Aug-21	16-Aug-21	CLEAN UP
2779	HOTEL-5	SUB CELLAR LAUNDRY EQUIP.	10	25-Feb-22	11-Mar-22	
2780	CELLAR HOTEL					
2781	HOTEL-4	DRYWALL LAYOUT	1	12-Apr-21	13-Apr-21	DRYWALL LAYO
2782	HOTEL-4	DRYWALL PARTITION FRAMING	3	13-Apr-21	16-Apr-21	DRYWALL PARTI
2783	HOTEL-4	ELECTRIC ROUGH WALLS & LIGHTING	5	16-Apr-21	23-Apr-21	ELECTRIC ROU
2784	HOTEL-4	HCM DOOR FRAMES (see above)	5	16-Apr-21	23-Apr-21	HCM DOOR FRA
2785	HOTEL-4	WALL INSULATION & SHEETROCK	2	23-Apr-21	27-Apr-21	WALL INSULATIO
2786	HOTEL-4	TAPE & SPACKLE WALLS	3	27-Apr-21	30-Apr-21	TAPE & SPACKL
2787	HOTEL-4	BLACK IRON CEILING	5	30-Apr-21	07-May-21	BLACK IRON CE
2788	HOTEL-4	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	3	07-May-21	12-May-21	PREP, PRIME, &
2789	HOTEL-4	ACT TILE	3	12-May-21	17-May-21	ACT TILE
2790	HOTEL-4	LIGHTING FIXTURES & TRIMS	2	17-May-21	19-May-21	LIGHTING FIXT
2791	HOTEL-4	CLEAN UP FOR FFE HOTEL CELLAR	2	19-May-21	21-May-21	CLEAN UP FOR
2792	GROUND FLOOR HOTEL LOBBY					
2793	HOTEL-4	MOBILIZATION	1	13-Apr-21	14-Apr-21	MOBILIZATION
2794	HOTEL-4	DRYWALL LAYOUT	1	14-Apr-21	15-Apr-21	DRYWALL LAYO
2795	HOTEL-4	SET CATWALK @ MECH ROOM	5	15-Apr-21	22-Apr-21	SET CATWALK @
2796	HOTEL-4	Fire Shutter	10	15-Apr-21	29-Apr-21	Fire Shutter
2797	HOTEL-4	DRYWALL PARTITION FRAMING	15	15-Apr-21	06-May-21	DRYWALL PART



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2798	HOTEL-C	Niche & Wall Blocking @ Escalator Advertising	10	06-May-21	20-May-21	▣ Niche & Wall Bl
2799	HOTEL-C	ELECTRICAL POWER & LIGHTING	20	06-May-21	04-Jun-21	▣ ELECTRICAL
2800	HOTEL-C	WALL INSULATION & SHEETROCK	3	04-Jun-21	09-Jun-21	▣ WALL INSULA
2801	HOTEL-C	2HR GWB UNDERSIDE ESCALATOR	10	09-Jun-21	23-Jun-21	▣ 2HR GWB UN
2802	HOTEL-C	TAPE & SPACKLE WALLS	5	23-Jun-21	30-Jun-21	▣ TAPE & SPAC
2803	HOTEL-C	SET MECH. ROOM EQUIP. & CONNECT HV-1-2	2	30-Jun-21	02-Jul-21	▣ SET MECH.
2804	HOTEL-C	Black Iron Ceiling	5	02-Jul-21	12-Jul-21	▣ Black Iron Ce
2805	HOTEL-C	Barrel Vault Ceiling (A-610)	10	30-Jun-21	15-Jul-21	▣ Barrel Vault C
2806	HOTEL-C	SHEETROCK CEILING	5	12-Jul-21	19-Jul-21	▣ SHEETROCK
2807	HOTEL-C	TAPE & SPACKLE CEILING	5	19-Jul-21	26-Jul-21	▣ TAPE & SPA
2808	HOTEL-C	WOOD WALL & CEILING PANELS (ID.4.00.1, 6.11.1,2)	5	26-Jul-21	02-Aug-21	▣ WOOD WA
2809	HOTEL-C	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	26-Jul-21	09-Aug-21	▣ PREP, PRI
2810	HOTEL-C	VALET STAND (ID.9.00.4)	1	09-Aug-21	10-Aug-21	▣ VALET STA
2811	HOTEL-C	WALL COVERING (ID.6.00.1)	5	10-Aug-21	17-Aug-21	▣ WALL COV
2812	HOTEL-C	Stone Floor & Walls Lobby w/ bronze reveals (ID.6.00.1)	20	26-Jul-21	23-Aug-21	▣ Stone Floo
2813	HOTEL-C	STAIR D TERRAZZO (IA-803)	10	09-Aug-21	23-Aug-21	▣ STAIR D T
2814	HOTEL-C	IDF ROOM LADDER RACKS & WIRE	10	09-Aug-21	23-Aug-21	▣ IDF ROOM
2815	HOTEL-C	HVAC GRILLES	5	17-Aug-21	23-Aug-21	▣ HVAC GR
2816	HOTEL-C	WOOD TRIMS, CEILING	5	17-Aug-21	24-Aug-21	▣ WOOD TR
2817	HOTEL-C	METAL BASE	2	23-Aug-21	25-Aug-21	▣ METAL BA
2818	HOTEL-C	GLASS/METAL RAILING	5	23-Aug-21	30-Aug-21	▣ GLASS/M
2819	HOTEL-C	LIGHT FIXTURES: COVES & DOWNLIGHTS	10	17-Aug-21	31-Aug-21	▣ LIGHT FI
2820	HOTEL-C	METAL 501 WALL PANELS	5	30-Aug-21	07-Sep-21	▣ METAL 5
2821	HOTEL-C	RETAIL CONCIERGE DESK & WOOD PANELING	10	24-Aug-21	08-Sep-21	▣ RETAIL C
2822	HOTEL-C	IDF Room Panels & Ladder Rack	10	25-Aug-21	09-Sep-21	▣ IDF Room
2823	HOTEL-C	DELIVER & SET COMPOSITE WOOD ENTRY DOORS & HARDWARE (Type H-I)	10	09-Sep-21	23-Sep-21	▣ DELIVE
2824	HOTEL-C	FIRE ALARM PANEL FDS-FA-X	20	25-Aug-21	23-Sep-21	▣ FIRE AL
2825	HOTEL-C	DELIVER & SET HCM & WOOD DOORS	2	23-Sep-21	27-Sep-21	▣ DELIVE
2826	HOTEL-C	Auto Door Opener @ Types H & J	5	23-Sep-21	30-Sep-21	▣ Auto Do
2827	HOTEL-C	Fire Comm. Center Wiring	20	09-Sep-21	07-Oct-21	▣ Fire Co
2828	HOTEL-C	Pattern Mosaic Tile @ Hotel Entry	15	30-Sep-21	22-Oct-21	▣ Pattern
2829	HOTEL-C	Fire Comm. Center MDF Faux leather panels, metal trims	20	07-Oct-21	05-Nov-21	▣ Fire C
2830	HOTEL-C	CLEAN UP FOR FFE HOTEL GRND FLR	2	05-Nov-21	10-Nov-21	▣ CLEA
2831	11 FLR INTERIOR FIT OUT - GENERAL CONSTRUCTION HOTEL LOBBY					
2832	HOTEL-1	MOBILIZATION	1	27-Aug-20	28-Aug-20	▣ MOBILIZATION
2833	HOTEL-1	DRYWALL LAYOUT (A-511A)	3	28-Aug-20	02-Sep-20	▣ DRYWALL LAYOUT (A-511A)
2834	HOTEL-1	DRYWALL LAYOUT REVIEW & APPROVAL	1	02-Sep-20	03-Sep-20	▣ DRYWALL LAYOUT REVIEW &
2835	HOTEL-1	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	30	03-Sep-20	19-Oct-20	▣ ROUGH IN SHEETMETAL F
2836	HOTEL-1	DELIVER & SET AC EQUIP.	10	19-Oct-20	02-Nov-20	▣ DELIVER & SET AC EQUIP
2837	HOTEL-1	DRYWALL PARTITION FRAMING	10	19-Oct-20	02-Nov-20	▣ DRYWALL PARTITION FRA
2838	HOTEL-1	SLAB EDGE FIRE STOP PLATING	10	02-Nov-20	17-Nov-20	▣ SLAB EDGE FIRE STOP P
2839	HOTEL-1	ROUGH IN MECH. PIPING TO FAN COILS	20	02-Nov-20	03-Dec-20	▣ ROUGH IN MECH. PIPIN
2840	HOTEL-1	PRESSURE TEST DUCTWORK	2	03-Dec-20	07-Dec-20	▣ PRESSURE TEST DUCT



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2841	HOTEL-1	ROUGH IN PLUMBING: HW/CW/SV/LPG	30	02-Nov-20	17-Dec-20	ROUGH IN PLUMBING:
2842	HOTEL-1	PRESSURE TEST PLUMBING & SPKLR	1	17-Dec-20	18-Dec-20	PRESSURE TEST PLUM
2843	HOTEL-1	FIRE STOP PLUMBING PIPING PENETRATIONS	5	17-Dec-20	24-Dec-20	FIRE STOP PLUMBING
2844	HOTEL-1	DOB ROUGHING INSPECTION	1	24-Dec-20	28-Dec-20	DOB ROUGHING INSP
2845	HOTEL-1	INSULATE DUCTWORK	20	07-Dec-20	06-Jan-21	INSULATE DUCTWORK
2846	HOTEL-1	ROUGH IN SPRINKLER BRANCH PIPING	20	17-Dec-20	19-Jan-21	ROUGH IN SPRINKLE
2847	HOTEL-1	PRESSURE TEST MECH. PIPING	1	19-Jan-21	20-Jan-21	PRESSURE TEST MECH
2848	HOTEL-1	INSULATE MECH. PIPING	5	20-Jan-21	27-Jan-21	INSULATE MECH. PIP
2849	HOTEL-1	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	27-Jan-21	03-Feb-21	FIRE STOP MECH. R
2850	HOTEL-1	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	27-Jan-21	03-Feb-21	FIRE STOP MEP WALL
2851	HOTEL-1	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	19-Jan-21	17-Feb-21	ELECTRIC POWER &
2852	HOTEL-1	Blocking for future art works	2	17-Feb-21	19-Feb-21	Blocking for future art
2853	HOTEL-1	In-wall Blocking for Wall Mounted TV Screens (A-621)	5	17-Feb-21	24-Feb-21	In-wall Blocking for W
2854	HOTEL-1	Metal GWB REVEALS (A-620)	5	24-Feb-21	03-Mar-21	Metal GWB REVEAL
2855	HOTEL-1	WALL INSULATION & SHEETROCK	10	24-Feb-21	10-Mar-21	WALL INSULATION
2856	HOTEL-1	TAPE & SPACKLE WALLS	10	03-Mar-21	17-Mar-21	TAPE & SPACKLE V
2857	HOTEL-1	BLACK IRON (A-620)	5	10-Mar-21	17-Mar-21	BLACK IRON (A-62
2858	HOTEL-1	VAULTED CEILINGS & LIGHT COVES (A-621, 622) (ID.9.00.3.2)	10	17-Mar-21	31-Mar-21	VAULTED CEILING
2859	HOTEL-1	SKYLIGHT PLACEMENT (ID.9.00.3)	10	17-Mar-21	31-Mar-21	SKYLIGHT PLACE
2860	HOTEL-1	Fire Shutter Between Lobbies (ID.9.00.2.2)	20	17-Mar-21	14-Apr-21	Fire Shutter Betwe
2861	HOTEL-1	TAPE & SPACKLE CEILINGS	20	31-Mar-21	28-Apr-21	TAPE & SPACKLE
2862	HOTEL-1	Power & Lighting @ Terrace (HCB)	10	10-May-21	21-May-21	Power & Lightin
2863	HOTEL-1	Stone Floor Lobby (ID.3.11.2)	20	28-Apr-21	26-May-21	Stone Floor Lob
2864	HOTEL-1	Plaster Columns (ID.9.00.2)	20	28-Apr-21	26-May-21	Plaster Column
2865	HOTEL-1	DECORATIVE METAL WINDOW SCREENS (ID.6.11.3)	10	26-May-21	10-Jun-21	DECORATIVE
2866	HOTEL-1	DELIVER & SET WOOD DOOR FRAMES	20	26-May-21	24-Jun-21	DELIVER & S
2867	HOTEL-1	Doors Frames (ID.10.00.1)	20	26-May-21	24-Jun-21	Doors Frames
2868	HOTEL-1	Wood Floor Lobby & Back Lounge (ID.3.11.2)	20	26-May-21	24-Jun-21	Wood Floor L
2869	HOTEL-1	Wood Flooring @ Wine Room (ID.3.11.2)	5	24-Jun-21	01-Jul-21	Wood Floorin
2870	HOTEL-1	ACT Ceiling Tile (BOH) (A-211)	10	01-Jul-21	16-Jul-21	ACT Ceiling
2871	HOTEL-1	Resilient Flooring (BOH) TBD	5	16-Jul-21	23-Jul-21	Resilient Flo
2872	HOTEL-1	Stone Walls Lobby (ID.6.00, 9.00.2.2)	20	24-Jun-21	23-Jul-21	Stone Walls
2873	HOTEL-1	WATERPROOF & INSTALL BATH. FLOOR & WALL FINISHES (ID.3.11.2, 8.11.1, 2)	25	24-Jun-21	30-Jul-21	WATERPRO
2874	HOTEL-1	Fin Tube Radiators	5	23-Jul-21	30-Jul-21	Fin Tube Ra
2875	HOTEL-1	BLACKSTONE HEARTH (ID.6.11.3, 7.01.1))	5	23-Jul-21	30-Jul-21	BLACKSTO
2876	HOTEL-1	Set Fireplace EQUIP. (ID.7.02.1)	5	30-Jul-21	06-Aug-21	Set Firepla
2877	HOTEL-1	Lobby Bar Casework & Counters (ID.9.00.4)	10	23-Jul-21	06-Aug-21	Lobby Bar
2878	HOTEL-1	Wood paneling @ Women's Restrooms (ID.3.11.2, 8.11.1, 2)	5	30-Jul-21	06-Aug-21	Wood pane
2879	HOTEL-1	Espresso Bar Casework & Counters (ID.9.00.4)	3	06-Aug-21	11-Aug-21	Espresso B
2880	HOTEL-1	Clear Float Mirror @ Women's Restrooms (ID.3.11.2, 8.11.1, 2)	3	06-Aug-21	11-Aug-21	Clear Float
2881	HOTEL-1	Wood Base (AR-609)	5	06-Aug-21	13-Aug-21	Wood Bas
2882	HOTEL-1	Radiator Grilles	10	30-Jul-21	13-Aug-21	Radiator G
2883	HOTEL-1	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	13-Aug-21	27-Aug-21	PREP, PR



#	Activity ID	Activity Name	Original Duration	Start	Finish
2884	HOTEL-1	CONNECT GAS TO FIREPLACE	5	26-Aug-21	01-Sep-21
2885	HOTEL-1	Powder Coated Metal Clad Wall Panels	5	27-Aug-21	03-Sep-21
2886	HOTEL-1	STONE CHIMNEY BREAST & MANTEL W/METAL TRIMS (ID.6.11.3, 7.02.1)	10	02-Sep-21	16-Sep-21
2887	HOTEL-1	Powder Coated Metal Clad Soffits	10	03-Sep-21	20-Sep-21
2888	HOTEL-1	Wood Veneer Wall Panels & Columns @ Concierge et al. (A-621, 623, 627) (ID.6.00.	20	27-Aug-21	27-Sep-21
2889	HOTEL-1	Venetian Plaster SP501	20	27-Aug-21	27-Sep-21
2890	HOTEL-1	Artisan Wallcoverings (A-629) (ID.6.11.4)	10	27-Sep-21	12-Oct-21
2891	HOTEL-1	Powder Coated Aluminum Arches (A-625, 626))	15	20-Sep-21	12-Oct-21
2892	HOTEL-1	HCM (6) & Wood Doors (9) (ID.10.00.1) & HARDWARE	10	12-Oct-21	26-Oct-21
2893	HOTEL-1	Metal Door Trims	5	26-Oct-21	02-Nov-21
2894	HOTEL-1	Fire Comm Center (ID.9.00.4.3)	20	07-Oct-21	05-Nov-21
2895	HOTEL-1	Espresso & Lobby Bar Pantry EQUIP. (FS-1)	20	12-Oct-21	10-Nov-21
2896	HOTEL-1	Powder Coated Metal 'Tubes' @ Columns (A-621)	10	02-Nov-21	17-Nov-21
2897	HOTEL-1	Bronze Elevator Portal Panels (ID.9.00.2.2) 11 FLR	5	15-Nov-21	19-Nov-21
2898	HOTEL-1	Glazed Ceiling Panels (ID-4.11.2)	5	24-Nov-21	03-Dec-21
2899	HOTEL-1	Metal Tube Frame & Rosettes @ Lounge Terrace (ID.9.00.2, 6.11.3)	20	02-Nov-21	03-Dec-21
2900	HOTEL-1	Etched Glass Ceiling Panels (A-623) (ID-4.11.2)	5	24-Nov-21	03-Dec-21
2901	HOTEL-1	Black Metal Ceiling Panels @ Lobby Bar (A-627) (ID-4.11.2)	5	24-Nov-21	03-Dec-21
2902	HOTEL-1	GLAZED WALL PANELS MR502-504 (ID.9.00.2.2)	20	02-Nov-21	03-Dec-21
2903	HOTEL-1	TEST / BALANCE & COMMISSION MEPs	30	03-Dec-21	19-Jan-22
2904	HOTEL-1	Electrical Fixtures & Devices	30	03-Dec-21	19-Jan-22
2905	HOTEL-1	Feature Stair 10/11: stone tread & riser, step lights (ID.7.01.1)	40	03-Dec-21	02-Feb-22
2906	HOTEL-1	Lobby Bar Pantry EQUIP. (ID.9.00.4, FS-SC1)	10	26-Jan-22	09-Feb-22
2907	HOTEL-1	Lobby Reception Desk (ID.9.00.4)	10	26-Jan-22	09-Feb-22
2908	HOTEL-1	BATH FXTS & BATHROOM ACCESSORIES (ID.8.11.2)	10	02-Feb-22	16-Feb-22
2909	HOTEL-1	Dumbwaiter Motor & Mechanical	10	02-Feb-22	16-Feb-22
2910	HOTEL-1	Fabric Wrapped Acoustic Ceiling Panels (A-621)	5	09-Feb-22	16-Feb-22
2911	HOTEL-1	LED Light Fixture Panel Lobby Ceiling (A-622)	5	09-Feb-22	16-Feb-22
2912	HOTEL-1	Window treatments	10	02-Feb-22	16-Feb-22
2913	HOTEL-1	GFRG Column Covers (A-626)	10	02-Feb-22	16-Feb-22
2914	HOTEL-1	Custom Mural on Canvas @ Bar	20	19-Jan-22	16-Feb-22
2915	HOTEL-1	Entertainment Concierge Desk (ID.6.00.1, 6.11.1, 2, 9.00.4)	5	09-Feb-22	16-Feb-22
2916	HOTEL-1	Entertainment Check-in Desk (ID.9.00.4)	5	09-Feb-22	16-Feb-22
2917	HOTEL-1	Wine Room Pantry EQUIP. (ID.9.00.4.2)	10	02-Feb-22	16-Feb-22
2918	HOTEL-1	Glazed 3/8 lami w/ metal interlayer room Divider @ Bar (ID.9.00.2)	5	09-Feb-22	16-Feb-22
2919	HOTEL-1	POLISHED BRASS WALL MOSAIC @ FIREPLACE (ID.7.02.1, ID.6.11.3)	5	09-Feb-22	16-Feb-22
2920	HOTEL-1	CARD READERS	10	02-Feb-22	16-Feb-22
2921	HOTEL-1	Feature Stair Railing (ID.7.01.1)	10	02-Feb-22	16-Feb-22
2922	HOTEL-1	CLEAN UP FOR FFE HOTEL 11 FLR	2	16-Feb-22	18-Feb-22
2923	12 FLR FIRE ALARM				
2924	HOTEL-1	FIRE ALARM HOTEL 12 FLR FDS-MS-A, ATS-FA, TF-FA-FDS-FA	60	05-Nov-21	07-Feb-22
2925	HOTEL-1	FIRE ALARM PROGRAMMING HOTEL	20	07-Feb-22	08-Mar-22
2926	12 FLR BAR STORAGE				

- CONNEC
- Powder C
- STONE C
- Powder C
- Wood V
- Venetian
- Artisan
- Powder
- HCM
- Metal
- Fire C
- Espre
- Powd
- Bron
- Glaz
- Met
- Etch
- Blac
- GLA
- T
- E



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2927	HOTEL-1	BUILD OUT COOLER ROOM	10	19-Mar-21	02-Apr-21	▣ BUILD OUT COOL
2928	HOTEL-1	PLUMBING ROUGHING	10	02-Apr-21	16-Apr-21	▣ PLUMBING ROU
2929	HOTEL-1	POWER & LIGHTING DISTRIBUTION	10	27-Jul-21	10-Aug-21	▣ POWER &
2930	HOTEL-1	WALL BLOCKING & INSULATION	5	10-Aug-21	17-Aug-21	▣ WALL BLO
2931	HOTEL-1	HVAC EQUIP. COOLER ROOM	25	11-Nov-21	20-Dec-21	▣ HV
2932	HOTEL-1	COOLER INSTALLATION, (FS-2, FSC-SC2)	10	20-Dec-21	05-Jan-22	▣ C
2933	HOTEL-1	DOB ROUGHING INSPECTION	1	04-Jan-22	05-Jan-22	▣ D
2934	HOTEL-1	MEP FINISHES	3	05-Jan-22	10-Jan-22	▣ M
2935	HOTEL-1	RESINOUS FLOORING & RUBBER BASE	1	10-Jan-22	11-Jan-22	▣ R
2936	HOTEL-1	HCM DOOR	1	11-Jan-22	12-Jan-22	▣ H
2937	HOTEL-1	BAR STORAGE PROGRAMS / FFE (OFW)	2	14-Feb-22	16-Feb-22	▣
2938	16 FLR ROUGH CONSTRUCTION (21 ROOMS + BOH) UTILIZE FOR SHANTIES					
2939	16 FLR INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
2940	16F-IT	MOBILIZATION	1	27-Oct-20	28-Oct-20	▣ MOBILIZATION
2941	16F-IT	DRYWALL LAYOUT	3	28-Oct-20	02-Nov-20	▣ DRYWALL LAYOUT
2942	16F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	02-Nov-20	03-Nov-20	▣ DRYWALL LAYOUT REVIE
2943	16F-IT	SLAB EDGE FIRE STOP PLATING	10	02-Nov-20	17-Nov-20	▣ SLAB EDGE FIRE STOP P
2944	16F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	02-Nov-20	24-Nov-20	▣ ROUGH IN SHEETMETAL
2945	16F-IT	PRESSURE TEST DUCTWORK	2	24-Nov-20	30-Nov-20	▣ PRESSURE TEST DUCTY
2946	16F-IT	DELIVER & SET AC EQUIP.	10	24-Nov-20	10-Dec-20	▣ DELIVER & SET AC EQU
2947	16F-IT	DRYWALL PARTITION FRAMING	20	24-Nov-20	24-Dec-20	▣ DRYWALL PARTITION F
2948	16F-IT	INSULATE DUCTWORK	20	30-Nov-20	29-Dec-20	▣ INSULATE DUCTWORK
2949	16F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	10-Dec-20	04-Jan-21	▣ ROUGH IN MECH. PIP
2950	16F-IT	PRESSURE TEST MECH. PIPING	1	04-Jan-21	05-Jan-21	▣ PRESSURE TEST MEC
2951	16F-IT	DELIVER & SET WOOD DOORS	15	24-Dec-20	19-Jan-21	▣ DELIVER & SET WOO
2952	16F-IT	INSULATE MECH. PIPING	10	05-Jan-21	20-Jan-21	▣ INSULATE MECH. PIP
2953	16F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	29-Dec-20	21-Jan-21	▣ ROUGH IN SPRINKLE
2954	16F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	24-Dec-20	26-Jan-21	▣ ELECTRIC POWER &
2955	16F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	26-Jan-21	02-Feb-21	▣ FIRE STOP MECH. R
2956	16F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	24-Dec-20	09-Feb-21	▣ ROUGH IN PLUMBIN
2957	16F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	02-Feb-21	09-Feb-21	▣ FIRE STOP MEP WAL
2958	16F-IT	PRESSURE TEST PLUMBING & SPKLR	1	09-Feb-21	10-Feb-21	▣ PRESSURE TEST PL
2959	16F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	09-Feb-21	17-Feb-21	▣ FIRE STOP PLUMBIN
2960	16F-IT	DOB ROUGHING INSPECTION	1	17-Feb-21	18-Feb-21	▣ DOB ROUGHING IN
2961	16F-IT	WATERPROOFING & EMSEAL @ TRANSFER SLAB RECESS	10	09-Feb-21	24-Feb-21	▣ WATERPROOFING &
2962	16F-IT	WALL INSULATION & SHEETROCK	10	24-Feb-21	10-Mar-21	▣ WALL INSULATION
2963	16F-IT	TAPE & SPACKLE WALLS	10	10-Mar-21	24-Mar-21	▣ TAPE & SPACKLE
2964	16F-IT	SET BLACK IRON & HAT CHANNEL	10	24-Mar-21	07-Apr-21	▣ SET BLACK IRON
2965	16F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	07-Apr-21	05-May-21	▣ LIGHTING FIXTU
2966	16F-IT	HANG SHEETROCK CEILINGS	10	05-May-21	19-May-21	▣ HANG SHEETR
2967	16F-IT	TAPE & SPACKLE CEILINGS	20	19-May-21	17-Jun-21	▣ TAPE & SPAC
2968	16F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	17-Jun-21	01-Jul-21	▣ PREP, PRIM
2969	16F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	17-Jun-21	16-Jul-21	▣ WATERPRO



#	Activity ID	Activity Name	Original Duration	Start	Finish	
2970	16F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	16-Jul-21	30-Jul-21	▣ PLUMBING
2971	16F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	01-Jul-21	30-Jul-21	▣ DELIVER, A
2972	16F-IT	TEST / BALANCE & COMMISSION MEPS	5	30-Jul-21	06-Aug-21	▣ TEST / BAL
2973	16F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	30-Jul-21	13-Aug-21	▣ LIGHTING
2974	16F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	30-Jul-21	20-Aug-21	▣ SHOWER
2975	16F-IT	CLEAN UP FOR FFE	2	20-Aug-21	24-Aug-21	▣ CLEAN U
2976	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
2977	16F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	20-Aug-21	27-Sep-21	▣ INTERIO
2978	16F-IT	GENERAL CONSTRUCTION COMPLETE	0	27-Sep-21		◆ GENER
2979	16F-IT	PUNCHLIST CORRECTIVE WORK	5	27-Sep-21	04-Oct-21	▣ PUNCH
2980	16F-IT	DELIVER & INSTALL FFE	10	04-Oct-21	19-Oct-21	▣ DELIV
2981	16F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	19-Oct-21	02-Nov-21	▣ COM
2982	16F-IT	FLOOR COMPLETE 16	0	02-Nov-21		◆ FLOC
2983	17 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
2984	INTERIOR FINISHES FIT OUT					
2985	17F-IT	MOBILIZATION	1	03-Nov-20	04-Nov-20	▣ MOBILIZATION
2986	17F-IT	DRYWALL LAYOUT	3	04-Nov-20	09-Nov-20	▣ DRYWALL LAYOUT
2987	17F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	09-Nov-20	10-Nov-20	▣ DRYWALL LAYOUT REVIE
2988	17F-IT	SLAB EDGE FIRE STOP PLATING	10	09-Nov-20	24-Nov-20	▣ SLAB EDGE FIRE STOP P
2989	17F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	10-Nov-20	04-Dec-20	▣ ROUGH IN SHEETMETAL
2990	17F-IT	PRESSURE TEST DUCTWORK	2	04-Dec-20	08-Dec-20	▣ PRESSURE TEST DUCT
2991	17F-IT	DELIVER & SET AC EQUIP.	10	04-Dec-20	18-Dec-20	▣ DELIVER & SET AC EQU
2992	17F-IT	DRYWALL PARTITION FRAMING	20	04-Dec-20	05-Jan-21	▣ DRYWALL PARTITION
2993	17F-IT	INSULATE DUCTWORK	20	08-Dec-20	07-Jan-21	▣ INSULATE DUCTWOR
2994	17F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	18-Dec-20	12-Jan-21	▣ ROUGH IN MECH. PIP
2995	17F-IT	PRESSURE TEST MECH. PIPING	1	12-Jan-21	13-Jan-21	▣ PRESSURE TEST MEC
2996	17F-IT	DELIVER & SET WOOD DOORS	15	05-Jan-21	27-Jan-21	▣ DELIVER & SET WOO
2997	17F-IT	INSULATE MECH. PIPING	10	13-Jan-21	28-Jan-21	▣ INSULATE MECH. PIP
2998	17F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	07-Jan-21	29-Jan-21	▣ ROUGH IN SPRINKLE
2999	17F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	05-Jan-21	03-Feb-21	▣ ELECTRIC POWER &
3000	17F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	28-Jan-21	04-Feb-21	▣ FIRE STOP MECH. R
3001	17F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	03-Feb-21	10-Feb-21	▣ FIRE STOP MEP WAL
3002	17F-IT	ROUGH IN PLUMBING: HW/CW/SV	30	05-Jan-21	18-Feb-21	▣ ROUGH IN PLUMBING
3003	17F-IT	PRESSURE TEST PLUMBING & SPKLR	1	18-Feb-21	19-Feb-21	▣ PRESSURE TEST PL
3004	17F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	18-Feb-21	25-Feb-21	▣ FIRE STOP PLUMBI
3005	17F-IT	DOB ROUGHING INSPECTION	1	25-Feb-21	26-Feb-21	▣ DOB ROUGHING IN
3006	17F-IT	WALL INSULATION & SHEETROCK	10	26-Feb-21	12-Mar-21	▣ WALL INSULATION
3007	17F-IT	TAPE & SPACKLE WALLS	10	12-Mar-21	26-Mar-21	▣ TAPE & SPACKLE
3008	17F-IT	SET BLACK IRON & HAT CHANNEL	10	26-Mar-21	09-Apr-21	▣ SET BLACK IRON
3009	17F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	09-Apr-21	07-May-21	▣ LIGHTING FIXTU
3010	17F-IT	HANG SHEETROCK CEILINGS	10	07-May-21	21-May-21	▣ HANG SHEETR
3011	17F-IT	TAPE & SPACKLE CEILINGS	20	21-May-21	21-Jun-21	▣ TAPE & SPAC
3012	17F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	21-Jun-21	06-Jul-21	▣ PREP, PRIM
3013	17F-IT	SET SPRINKLER HEADS & TRIMS	5	06-Jul-21	13-Jul-21	▣ SET SPRINK



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3014	17F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	21-Jun-21	20-Jul-21	■ WATERPRO
3015	17F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	20-Jul-21	03-Aug-21	■ PLUMBING
3016	17F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	06-Jul-21	03-Aug-21	■ DELIVER, A
3017	17F-IT	TEST / BALANCE & COMMISSION MEPS	5	03-Aug-21	10-Aug-21	■ TEST / BA
3018	17F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	03-Aug-21	17-Aug-21	■ LIGHTING
3019	17F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	03-Aug-21	24-Aug-21	■ SHOWER
3020	17F-IT	CLEAN UP FOR FFE	2	24-Aug-21	26-Aug-21	■ CLEAN U
3021	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3022	17F-IT	GENERAL CONSTRUCTION COMPLETE	0	28-Sep-21		◆ GENER
3023	17F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	23-Aug-21	28-Sep-21	■ INTERI
3024	17F-IT	PUNCHLIST CORRECTIVE WORK	5	28-Sep-21	05-Oct-21	■ PUNCH
3025	17F-IT	DELIVER & INSTALL FFE	10	05-Oct-21	20-Oct-21	■ DELIV
3026	17F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	20-Oct-21	03-Nov-21	■ COM
3027	17F-IT	FLOOR COMPLETE 17	0	03-Nov-21		◆ FLOC
3028	18 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3029	INTERIOR FINISHES FIT OUT					
3030	18F-IT	MOBILIZATION	1	10-Nov-20	12-Nov-20	■ MOBILIZATION
3031	18F-IT	DRYWALL LAYOUT	3	12-Nov-20	17-Nov-20	■ DRYWALL LAYOUT
3032	18F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	17-Nov-20	18-Nov-20	■ DRYWALL LAYOUT REVIE
3033	18F-IT	SLAB EDGE FIRE STOP PLATING	10	17-Nov-20	03-Dec-20	■ SLAB EDGE FIRE STOP
3034	18F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	18-Nov-20	11-Dec-20	■ ROUGH IN SHEETMETA
3035	18F-IT	PRESSURE TEST DUCTWORK	2	11-Dec-20	15-Dec-20	■ PRESSURE TEST DUCT
3036	18F-IT	DELIVER & SET AC EQUIP.	10	11-Dec-20	28-Dec-20	■ DELIVER & SET AC EQ
3037	18F-IT	DRYWALL PARTITION FRAMING	20	11-Dec-20	12-Jan-21	■ DRYWALL PARTITION
3038	18F-IT	INSULATE DUCTWORK	20	15-Dec-20	14-Jan-21	■ INSULATE DUCTWOR
3039	18F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	28-Dec-20	20-Jan-21	■ ROUGH IN MECH. PIP
3040	18F-IT	PRESSURE TEST MECH. PIPING	1	20-Jan-21	21-Jan-21	■ PRESSURE TEST ME
3041	18F-IT	DELIVER & SET WOOD DOORS	15	12-Jan-21	03-Feb-21	■ DELIVER & SET WOC
3042	18F-IT	INSULATE MECH. PIPING	10	21-Jan-21	04-Feb-21	■ INSULATE MECH. PIP
3043	18F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	14-Jan-21	05-Feb-21	■ ROUGH IN SPRINKL
3044	18F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	12-Jan-21	10-Feb-21	■ ELECTRIC POWER &
3045	18F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	04-Feb-21	11-Feb-21	■ FIRE STOP MECH. R
3046	18F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	10-Feb-21	18-Feb-21	■ FIRE STOP MEP WA
3047	18F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	12-Jan-21	25-Feb-21	■ ROUGH IN PLUMBI
3048	18F-IT	PRESSURE TEST PLUMBING & SPKLR	1	25-Feb-21	26-Feb-21	■ PRESSURE TEST P
3049	18F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	25-Feb-21	04-Mar-21	■ FIRE STOP PLUMB
3050	18F-IT	DOB ROUGHING INSPECTION	1	04-Mar-21	05-Mar-21	■ DOB ROUGHING IN
3051	18F-IT	WALL INSULATION & SHEETROCK	10	05-Mar-21	19-Mar-21	■ WALL INSULATION
3052	18F-IT	TAPE & SPACKLE WALLS	10	19-Mar-21	02-Apr-21	■ TAPE & SPACKLE
3053	18F-IT	SET BLACK IRON & HAT CHANNEL	10	02-Apr-21	16-Apr-21	■ SET BLACK IRON
3054	18F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	16-Apr-21	14-May-21	■ LIGHTING FIXT
3055	18F-IT	HANG SHEETROCK CEILINGS	10	14-May-21	28-May-21	■ HANG SHEETR
3056	18F-IT	TAPE & SPACKLE CEILINGS	20	28-May-21	28-Jun-21	■ TAPE & SPAC
3057	18F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	28-Jun-21	13-Jul-21	■ PREP, PRIM



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3058	18F-IT	SET SPRINKLER HEADS & TRIMS	5	13-Jul-21	20-Jul-21	▫ SET SPRIN
3059	18F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	28-Jun-21	27-Jul-21	▫ WATERPRO
3060	18F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	27-Jul-21	10-Aug-21	▫ PLUMBING
3061	18F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	13-Jul-21	10-Aug-21	▫ DELIVER,
3062	18F-IT	TEST / BALANCE & COMMISSION MEPS	5	10-Aug-21	17-Aug-21	▫ TEST / BA
3063	18F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	10-Aug-21	24-Aug-21	▫ LIGHTING
3064	18F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	10-Aug-21	31-Aug-21	▫ SHOWER
3065	18F-IT	CLEAN UP FOR FFE, INCLUDING EXCERCISE ROOM 18	2	21-Oct-21	25-Oct-21	▫ CLEA
3066	18 FLR EXERCISE ROOM					
3067	18F-A	MOBILIZATION EXERCISE ROOM	1	10-Nov-20	12-Nov-20	▫ MOBILIZATION EXERCISE
3068	18F-A	DRYWALL LAYOUT	3	12-Nov-20	17-Nov-20	▫ DRYWALL LAYOUT
3069	18F-A	RIG / SET IN PLACE AC-18-1, AC-18-2	2	17-Nov-20	19-Nov-20	▫ RIG / SET IN PLACE AC-1
3070	18F-A	RIG / SET IN PLACE OAF-18-1	1	19-Nov-20	20-Nov-20	▫ RIG / SET IN PLACE OAF-
3071	18F-A	CEILING DISTRIBUTION DUCT ELEC., ROUGH IN WALLS	10	20-Nov-20	08-Dec-20	▫ CEILING DISTRIBUTION
3072	18F-A	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	17-Nov-20	10-Dec-20	▫ ROUGH IN SHEETMETA
3073	18F-A	PULL ELECTRICAL WIRING TO MECH. EQUIP.	5	08-Dec-20	15-Dec-20	▫ PULL ELECTRICAL WIR
3074	18F-A	CEILING DISTRIBUTION MECH. PIPING	5	22-Dec-20	30-Dec-20	▫ CEILING DISTRIBUTION
3075	18F-A	PRESSURE TEST MECH. PIPING	1	30-Dec-20	31-Dec-20	▫ PRESSURE TEST MEC
3076	18F-A	INSULATE DUCTWORK	20	10-Dec-20	11-Jan-21	▫ INSULATE DUCTWOR
3077	18F-A	INSULATE MECH. PIPING	10	31-Dec-20	15-Jan-21	▫ INSULATE MECH. PIP
3078	18F-A	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	15-Jan-21	25-Jan-21	▫ FIRE STOP MECH. RI
3079	18F-A	DRYWALL PARTITION FRAMING	10	11-Jan-21	26-Jan-21	▫ DRYWALL PARTITION
3080	18F-A	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	25-Jan-21	01-Feb-21	▫ FIRE STOP MEP WAL
3081	18F-A	PLUMBING ROUGHING, HAND SINK	5	26-Jan-21	02-Feb-21	▫ PLUMBING ROUGHIN
3082	18F-A	ELECTRIC ROUGH LIGHTING	11	26-Jan-21	10-Feb-21	▫ ELECTRIC ROUGH L
3083	18F-A	WALL INSULATION & SHEETROCK	10	02-Feb-21	17-Feb-21	▫ WALL INSULATION &
3084	18F-A	CONTROL WIRE MECH. EQUIP.	5	10-Feb-21	18-Feb-21	▫ CONTROL WIRE ME
3085	18F-A	TAPE & SPACKLE WALLS	10	17-Feb-21	03-Mar-21	▫ TAPE & SPACKLE W
3086	18F-A	SET BLACK IRON & HAT CHANNEL	9	03-Mar-21	16-Mar-21	▫ SET BLACK IRON &
3087	18F-A	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	16-Apr-21	14-May-21	▫ LIGHTING FIXT
3088	18F-A	HANG SHEETROCK CEILINGS	9	14-May-21	27-May-21	▫ HANG SHEETP
3089	18F-A	TAPE & SPACKLE CEILINGS	20	27-May-21	25-Jun-21	▫ TAPE & SPAC
3090	18F-A	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	25-Jun-21	12-Jul-21	▫ PREP, PRIM
3091	18F-A	SET SPRINKLER HEADS & TRIMS	5	12-Jul-21	19-Jul-21	▫ SET SPRIN
3092	18F-A	RUBBER FLOORING & WOOD BASE	5	10-Aug-21	17-Aug-21	▫ RUBBER
3093	18F-A	FIN TUBE RADIATOR	0	17-Aug-21	17-Aug-21	▫ FIN TUBE
3094	18F-A	SINK & VANITY	5	17-Aug-21	24-Aug-21	▫ SINK & VA
3095	18F-A	MEP FINISHES	5	17-Aug-21	24-Aug-21	▫ MEP FINI
3096	18F-A	DOWNLIGHTS	10	17-Aug-21	31-Aug-21	▫ DOWNLI
3097	18F-A	METAL DECORATIVE SCREENS	10	17-Aug-21	31-Aug-21	▫ METAL D
3098	18F-A	TEST / COMMISSION & PLACE IN SERVICE - MECH. EQUIP.	20	10-Aug-21	08-Sep-21	▫ TEST / C
3099	18F-A	CLEAR FLOAT MIRROR	10	24-Aug-21	08-Sep-21	▫ CLEAR F
3100	18F-A	LINEAR LIGHTING	10	08-Sep-21	22-Sep-21	▫ LINEAR



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3101	18F-A	EXERCISE EQUIP. 18 AMEN	5	14-Oct-21	21-Oct-21	EXER
3102	18F-A	Lutron Dimming	20	22-Sep-21	21-Oct-21	Lutron
3103	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3104	18F-IT	GENERAL CONSTRUCTION COMPLETE	0	30-Sep-21		GENERAL
3105	18F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	25-Aug-21	30-Sep-21	INTERI
3106	18F-IT	PUNCHLIST CORRECTIVE WORK	5	30-Sep-21	07-Oct-21	PUNCH
3107	18F-IT	DELIVER & INSTALL FFE	10	25-Oct-21	09-Nov-21	DELIV
3108	18F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	09-Nov-21	23-Nov-21	COM
3109	18F-IT	FLOOR COMPLETE 18	0	23-Nov-21		FLO
3110	19 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3111	INTERIOR FINISHES FIT OUT					
3112	19F-IT	MOBILIZATION	1	18-Nov-20	19-Nov-20	MOBILIZATION
3113	19F-IT	DRYWALL LAYOUT	3	19-Nov-20	24-Nov-20	DRYWALL LAYOUT
3114	19F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	24-Nov-20	25-Nov-20	DRYWALL LAYOUT REVIEW
3115	19F-IT	SLAB EDGE FIRE STOP PLATING	10	24-Nov-20	10-Dec-20	SLAB EDGE FIRE STOP
3116	19F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	25-Nov-20	18-Dec-20	ROUGH IN SHEETMETAL
3117	19F-IT	PRESSURE TEST DUCTWORK	2	18-Dec-20	22-Dec-20	PRESSURE TEST DUCT
3118	19F-IT	DELIVER & SET AC EQUIP.	10	18-Dec-20	05-Jan-21	DELIVER & SET AC EQ
3119	19F-IT	DRYWALL PARTITION FRAMING	20	18-Dec-20	20-Jan-21	DRYWALL PARTITION
3120	19F-IT	INSULATE DUCTWORK	20	22-Dec-20	22-Jan-21	INSULATE DUCTWOR
3121	19F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	05-Jan-21	27-Jan-21	ROUGH IN MECH. PIP
3122	19F-IT	PRESSURE TEST MECH. PIPING	1	27-Jan-21	28-Jan-21	PRESSURE TEST ME
3123	19F-IT	DELIVER & SET WOOD DOORS	15	20-Jan-21	10-Feb-21	DELIVER & SET WOO
3124	19F-IT	INSULATE MECH. PIPING	10	28-Jan-21	11-Feb-21	INSULATE MECH. PI
3125	19F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	22-Jan-21	12-Feb-21	ROUGH IN SPRINKL
3126	19F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	20-Jan-21	18-Feb-21	ELECTRIC POWER
3127	19F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	11-Feb-21	19-Feb-21	FIRE STOP MECH. F
3128	19F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	18-Feb-21	25-Feb-21	FIRE STOP MEP WA
3129	19F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	20-Jan-21	04-Mar-21	ROUGH IN PLUMB
3130	19F-IT	PRESSURE TEST PLUMBING & SPKLR	1	04-Mar-21	05-Mar-21	PRESSURE TEST P
3131	19F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	04-Mar-21	11-Mar-21	FIRE STOP PLUMB
3132	19F-IT	DOB ROUGHING INSPECTION	1	11-Mar-21	12-Mar-21	DOB ROUGHING IN
3133	19F-IT	WALL INSULATION & SHEETROCK	10	12-Mar-21	26-Mar-21	WALL INSULATION
3134	19F-IT	TAPE & SPACKLE WALLS	10	26-Mar-21	09-Apr-21	TAPE & SPACKLE
3135	19F-IT	SET BLACK IRON & HAT CHANNEL	10	09-Apr-21	23-Apr-21	SET BLACK IRO
3136	19F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	23-Apr-21	21-May-21	LIGHTING FIXT
3137	19F-IT	HANG SHEETROCK CEILINGS	10	21-May-21	07-Jun-21	HANG SHEET
3138	19F-IT	TAPE & SPACKLE CEILINGS	20	07-Jun-21	06-Jul-21	TAPE & SPA
3139	19F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	06-Jul-21	20-Jul-21	PREP, PRIM
3140	19F-IT	SET SPRINKLER HEADS & TRIMS	5	20-Jul-21	27-Jul-21	SET SPRIN
3141	19F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	06-Jul-21	03-Aug-21	WATERPR
3142	19F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	03-Aug-21	17-Aug-21	PLUMBING
3143	19F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	20-Jul-21	17-Aug-21	DELIVER,
3144	19F-IT	TEST / BALANCE & COMMISSION MEPS	5	17-Aug-21	24-Aug-21	TEST / BA



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3145	19F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	17-Aug-21	31-Aug-21	▣ LIGHTING
3146	19F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	17-Aug-21	08-Sep-21	▣ SHOWER
3147	19F-IT	CLEAN UP FOR FFE	2	08-Sep-21	10-Sep-21	▣ CLEAN U
3148	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3149	19F-IT	GENERAL CONSTRUCTION COMPLETE	0	04-Oct-21		◆ GENER
3150	19F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	27-Aug-21	04-Oct-21	▣ INTERI
3151	19F-IT	PUNCHLIST CORRECTIVE WORK	5	04-Oct-21	12-Oct-21	▣ PUNCA
3152	19F-IT	DELIVER & INSTALL FFE	10	13-Oct-21	27-Oct-21	▣ DELIV
3153	19F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	27-Oct-21	11-Nov-21	▣ COM
3154	19F-IT	FLOOR COMPLETE 19	0	11-Nov-21		◆ FLOC
3155	20 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3156	INTERIOR FINISHES FIT OUT					
3157	20F-IT	MOBILIZATION	1	25-Nov-20	30-Nov-20	▣ MOBILIZATION
3158	20F-IT	DRYWALL LAYOUT	3	30-Nov-20	03-Dec-20	▣ DRYWALL LAYOUT
3159	20F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	03-Dec-20	04-Dec-20	▣ DRYWALL LAYOUT REVI
3160	20F-IT	SLAB EDGE FIRE STOP PLATING	10	03-Dec-20	17-Dec-20	▣ SLAB EDGE FIRE STOP
3161	20F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	04-Dec-20	28-Dec-20	▣ ROUGH IN SHEETMET
3162	20F-IT	PRESSURE TEST DUCTWORK	2	28-Dec-20	30-Dec-20	▣ PRESSURE TEST DUC
3163	20F-IT	DELIVER & SET AC EQUIP.	10	28-Dec-20	12-Jan-21	▣ DELIVER & SET AC EQ
3164	20F-IT	DRYWALL PARTITION FRAMING	20	28-Dec-20	27-Jan-21	▣ DRYWALL PARTITION
3165	20F-IT	INSULATE DUCTWORK	20	30-Dec-20	29-Jan-21	▣ INSULATE DUCTWOR
3166	20F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	12-Jan-21	03-Feb-21	▣ ROUGH IN MECH. PI
3167	20F-IT	PRESSURE TEST MECH. PIPING	1	03-Feb-21	04-Feb-21	▣ PRESSURE TEST ME
3168	20F-IT	DELIVER & SET WOOD DOORS	15	27-Jan-21	18-Feb-21	▣ DELIVER & SET WO
3169	20F-IT	INSULATE MECH. PIPING	10	04-Feb-21	19-Feb-21	▣ INSULATE MECH. P
3170	20F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	29-Jan-21	22-Feb-21	▣ ROUGH IN SPRINK
3171	20F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	27-Jan-21	25-Feb-21	▣ ELECTRIC POWER
3172	20F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	19-Feb-21	26-Feb-21	▣ FIRE STOP MECH. F
3173	20F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	25-Feb-21	04-Mar-21	▣ FIRE STOP MEP WA
3174	20F-IT	ROUGH IN PLUMBING: HW/CW/SV	30	27-Jan-21	11-Mar-21	▣ ROUGH IN PLUMB
3175	20F-IT	PRESSURE TEST PLUMBING & SPKLR	1	11-Mar-21	12-Mar-21	▣ PRESSURE TEST P
3176	20F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	11-Mar-21	18-Mar-21	▣ FIRE STOP PLUMB
3177	20F-IT	DOB ROUGHING INSPECTION	1	18-Mar-21	19-Mar-21	▣ DOB ROUGHING I
3178	20F-IT	WALL INSULATION & SHEETROCK	10	19-Mar-21	02-Apr-21	▣ WALL INSULATION
3179	20F-IT	TAPE & SPACKLE WALLS	10	02-Apr-21	16-Apr-21	▣ TAPE & SPACKLE
3180	20F-IT	SET BLACK IRON & HAT CHANNEL	10	16-Apr-21	30-Apr-21	▣ SET BLACK IRO
3181	20F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	30-Apr-21	28-May-21	▣ LIGHTING FIXT
3182	20F-IT	HANG SHEETROCK CEILINGS	10	28-May-21	14-Jun-21	▣ HANG SHEET
3183	20F-IT	TAPE & SPACKLE CEILINGS	20	14-Jun-21	13-Jul-21	▣ TAPE & SPA
3184	20F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	13-Jul-21	27-Jul-21	▣ PREP, PRIM
3185	20F-IT	SET SPRINKLER HEADS & TRIMS	5	27-Jul-21	03-Aug-21	▣ SET SPRIN
3186	20F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	13-Jul-21	10-Aug-21	▣ WATERPR
3187	20F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	10-Aug-21	24-Aug-21	▣ PLUMBIN
3188	20F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	27-Jul-21	24-Aug-21	▣ DELIVER

▬ Remaining Level of Effort
 ▬ Actual Work
 ▬ Critical Remaining Work
▬ Actual Level of Effort
 ▬ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3189	20F-IT	TEST / BALANCE & COMMISSION MEPS	5	24-Aug-21	31-Aug-21	▫ TEST / BA
3190	20F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	24-Aug-21	08-Sep-21	▫ LIGHTIN
3191	20F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	24-Aug-21	15-Sep-21	▫ SHOWE
3192	20F-IT	CLEAN UP FOR FFE	2	15-Sep-21	17-Sep-21	▫ CLEAN
3193	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3194	20F-IT	GENERAL CONSTRUCTION COMPLETE	0	05-Oct-21		◆ GENER
3195	20F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	30-Aug-21	05-Oct-21	▫ INTERI
3196	20F-IT	PUNCHLIST CORRECTIVE WORK	5	05-Oct-21	13-Oct-21	▫ PUNCA
3197	20F-IT	DELIVER & INSTALL FFE	10	13-Oct-21	27-Oct-21	▫ DELIV
3198	20F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	27-Oct-21	11-Nov-21	▫ COM
3199	20F-IT	FLOOR COMPLETE 20	0	11-Nov-21		◆ FLOC
3200	21 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3201	INTERIOR FINISHES FIT OUT					
3202	21F-IT	MOBILIZATION	1	04-Dec-20	07-Dec-20	▫ MOBILIZATION
3203	21F-IT	DRYWALL LAYOUT	3	07-Dec-20	10-Dec-20	▫ DRYWALL LAYOUT
3204	21F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	10-Dec-20	11-Dec-20	▫ DRYWALL LAYOUT REV
3205	21F-IT	SLAB EDGE FIRE STOP PLATING	10	10-Dec-20	24-Dec-20	▫ SLAB EDGE FIRE STOP
3206	21F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	11-Dec-20	05-Jan-21	▫ ROUGH IN SHEETMET
3207	21F-IT	PRESSURE TEST DUCTWORK	2	05-Jan-21	07-Jan-21	▫ PRESSURE TEST DUC
3208	21F-IT	DELIVER & SET AC EQUIP.	10	05-Jan-21	20-Jan-21	▫ DELIVER & SET AC EC
3209	21F-IT	DRYWALL PARTITION FRAMING	20	05-Jan-21	03-Feb-21	▫ DRYWALL PARTITION
3210	21F-IT	INSULATE DUCTWORK	20	07-Jan-21	05-Feb-21	▫ INSULATE DUCTWOR
3211	21F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	20-Jan-21	10-Feb-21	▫ ROUGH IN MECH. P
3212	21F-IT	PRESSURE TEST MECH. PIPING	1	10-Feb-21	11-Feb-21	▫ PRESSURE TEST ME
3213	21F-IT	DELIVER & SET WOOD DOORS	15	03-Feb-21	25-Feb-21	▫ DELIVER & SET WC
3214	21F-IT	INSULATE MECH. PIPING	10	11-Feb-21	26-Feb-21	▫ INSULATE MECH. P
3215	21F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	05-Feb-21	01-Mar-21	▫ ROUGH IN SPRINK
3216	21F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	03-Feb-21	04-Mar-21	▫ ELECTRIC POWER
3217	21F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	26-Feb-21	05-Mar-21	▫ FIRE STOP MECH.
3218	21F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	04-Mar-21	11-Mar-21	▫ FIRE STOP MEP WA
3219	21F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	03-Feb-21	18-Mar-21	▫ ROUGH IN PLUMB
3220	21F-IT	PRESSURE TEST PLUMBING & SPKLR	1	18-Mar-21	19-Mar-21	▫ PRESSURE TEST
3221	21F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	18-Mar-21	25-Mar-21	▫ FIRE STOP PLUMB
3222	21F-IT	DOB ROUGHING INSPECTION	1	25-Mar-21	26-Mar-21	▫ DOB ROUGHING I
3223	21F-IT	WALL INSULATION & SHEETROCK	10	26-Mar-21	09-Apr-21	▫ WALL INSULATION
3224	21F-IT	TAPE & SPACKLE WALLS	10	09-Apr-21	23-Apr-21	▫ TAPE & SPACKLE
3225	21F-IT	SET BLACK IRON & HAT CHANNEL	10	23-Apr-21	07-May-21	▫ SET BLACK IRC
3226	21F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	07-May-21	07-Jun-21	▫ LIGHTING FIX
3227	21F-IT	HANG SHEETROCK CEILINGS	10	07-Jun-21	21-Jun-21	▫ HANG SHEE
3228	21F-IT	TAPE & SPACKLE CEILINGS	20	21-Jun-21	20-Jul-21	▫ TAPE & SPA
3229	21F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	20-Jul-21	03-Aug-21	▫ PREP, PRI
3230	21F-IT	SET SPRINKLER HEADS & TRIMS	5	03-Aug-21	10-Aug-21	▫ SET SPRIN
3231	21F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	20-Jul-21	17-Aug-21	▫ WATERPR
3232	21F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	17-Aug-21	31-Aug-21	▫ PLUMBIN

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3233	21F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	03-Aug-21	31-Aug-21	DELIVER
3234	21F-IT	TEST / BALANCE & COMMISSION MEPS	5	31-Aug-21	08-Sep-21	TEST / B
3235	21F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	31-Aug-21	15-Sep-21	LIGHTIN
3236	21F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	31-Aug-21	22-Sep-21	SHOWE
3237	21F-IT	CLEAN UP FOR FFE	2	22-Sep-21	24-Sep-21	CLEAN
3238	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3239	21F-IT	GENERAL CONSTRUCTION COMPLETE	0	07-Oct-21		GENEF
3240	21F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	01-Sep-21	07-Oct-21	INTER
3241	21F-IT	PUNCHLIST CORRECTIVE WORK	5	07-Oct-21	15-Oct-21	PUNC
3242	21F-IT	DELIVER & INSTALL FFE	10	15-Oct-21	29-Oct-21	DELIV
3243	21F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	29-Oct-21	15-Nov-21	COM
3244	21F-IT	FLOOR COMPLETE 21	0	15-Nov-21		FLOC
3245	22 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3246	INTERIOR FINISHES FIT OUT					
3247	22F-IT	MOBILIZATION	1	11-Dec-20	14-Dec-20	MOBILIZATION
3248	22F-IT	DRYWALL LAYOUT	3	14-Dec-20	17-Dec-20	DRYWALL LAYOUT
3249	22F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	17-Dec-20	18-Dec-20	DRYWALL LAYOUT REV
3250	22F-IT	SLAB EDGE FIRE STOP PLATING	10	17-Dec-20	04-Jan-21	SLAB EDGE FIRE STO
3251	22F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	18-Dec-20	12-Jan-21	ROUGH IN SHEETMET
3252	22F-IT	PRESSURE TEST DUCTWORK	2	12-Jan-21	14-Jan-21	PRESSURE TEST DUC
3253	22F-IT	DELIVER & SET AC EQUIP.	10	12-Jan-21	27-Jan-21	DELIVER & SETAC E
3254	22F-IT	DRYWALL PARTITION FRAMING	20	12-Jan-21	10-Feb-21	DRYWALL PARTITION
3255	22F-IT	INSULATE DUCTWORK	20	14-Jan-21	12-Feb-21	INSULATE DUCTWO
3256	22F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	27-Jan-21	18-Feb-21	ROUGH IN MECH. P
3257	22F-IT	PRESSURE TEST MECH. PIPING	1	18-Feb-21	19-Feb-21	PRESSURE TEST M
3258	22F-IT	DELIVER & SET WOOD DOORS	15	10-Feb-21	04-Mar-21	DELIVER & SET WC
3259	22F-IT	INSULATE MECH. PIPING	10	19-Feb-21	05-Mar-21	INSULATE MECH. P
3260	22F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	12-Feb-21	08-Mar-21	ROUGH IN SPRINK
3261	22F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	10-Feb-21	11-Mar-21	ELECTRIC POWER
3262	22F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	05-Mar-21	12-Mar-21	FIRE STOP MECH.
3263	22F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	11-Mar-21	18-Mar-21	FIRE STOP MEP W
3264	22F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	10-Feb-21	25-Mar-21	ROUGH IN PLUMB
3265	22F-IT	PRESSURE TEST PLUMBING & SPKLR	1	25-Mar-21	26-Mar-21	PRESSURE TEST
3266	22F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	25-Mar-21	01-Apr-21	FIRE STOP PLUM
3267	22F-IT	DOB ROUGHING INSPECTION	1	01-Apr-21	02-Apr-21	DOB ROUGHING
3268	22F-IT	WALL INSULATION & SHEETROCK	10	02-Apr-21	16-Apr-21	WALL INSULATIO
3269	22F-IT	TAPE & SPACKLE WALLS	10	16-Apr-21	30-Apr-21	TAPE & SPACKL
3270	22F-IT	SET BLACK IRON & HAT CHANNEL	10	30-Apr-21	14-May-21	SET BLACK IRC
3271	22F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	14-May-21	14-Jun-21	LIGHTING FIX
3272	22F-IT	HANG SHEETROCK CEILINGS	10	14-Jun-21	28-Jun-21	HANG SHEE
3273	22F-IT	TAPE & SPACKLE CEILINGS	20	28-Jun-21	27-Jul-21	TAPE & SPA
3274	22F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	27-Jul-21	10-Aug-21	PREP, PRI
3275	22F-IT	SET SPRINKLER HEADS & TRIMS	5	10-Aug-21	17-Aug-21	SET SPRI
3276	22F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	27-Jul-21	24-Aug-21	WATERPF

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3277	22F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	24-Aug-21	08-Sep-21	▣ PLUMBING
3278	22F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	10-Aug-21	08-Sep-21	▣ DELIVER
3279	22F-IT	TEST / BALANCE & COMMISSION MEPS	5	08-Sep-21	15-Sep-21	▣ TEST / B
3280	22F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	08-Sep-21	22-Sep-21	▣ LIGHTING
3281	22F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	08-Sep-21	29-Sep-21	▣ SHOWER
3282	22F-IT	CLEAN UP FOR FFE	2	29-Sep-21	01-Oct-21	▣ CLEAN
3283	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3284	22F-IT	GENERAL CONSTRUCTION COMPLETE	0	12-Oct-21		◆ GENERAL
3285	22F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	03-Sep-21	12-Oct-21	▣ INTER
3286	22F-IT	PUNCHLIST CORRECTIVE WORK	5	13-Oct-21	20-Oct-21	▣ PUNC
3287	22F-IT	DELIVER & INSTALL FFE	10	21-Oct-21	04-Nov-21	▣ DELIV
3288	22F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	05-Nov-21	22-Nov-21	▣ COM
3289	22F-IT	FLOOR COMPLETE 22	0	22-Nov-21		◆ FLO
3290	23 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3291	INTERIOR FINISHES FIT OUT					
3292	23F-IT	MOBILIZATION	1	18-Dec-20	21-Dec-20	▣ MOBILIZATION
3293	23F-IT	DRYWALL LAYOUT	3	21-Dec-20	24-Dec-20	▣ DRYWALL LAYOUT
3294	23F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	24-Dec-20	28-Dec-20	▣ DRYWALL LAYOUT REV
3295	23F-IT	SLAB EDGE FIRE STOP PLATING	10	24-Dec-20	11-Jan-21	▣ SLAB EDGE FIRE STO
3296	23F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	28-Dec-20	20-Jan-21	▣ ROUGH IN SHEETME
3297	23F-IT	PRESSURE TEST DUCTWORK	2	20-Jan-21	22-Jan-21	▣ PRESSURE TEST DU
3298	23F-IT	DELIVER & SET AC EQUIP.	10	20-Jan-21	03-Feb-21	▣ DELIVER & SET AC E
3299	23F-IT	DRYWALL PARTITION FRAMING	20	20-Jan-21	18-Feb-21	▣ DRYWALL PARTITIO
3300	23F-IT	INSULATE DUCTWORK	20	22-Jan-21	22-Feb-21	▣ INSULATE DUCTWC
3301	23F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	03-Feb-21	25-Feb-21	▣ ROUGH IN MECH. P
3302	23F-IT	PRESSURE TEST MECH. PIPING	1	25-Feb-21	26-Feb-21	▣ PRESSURE TEST M
3303	23F-IT	DELIVER & SET WOOD DOORS	15	18-Feb-21	11-Mar-21	▣ DELIVER & SET WO
3304	23F-IT	INSULATE MECH. PIPING	10	26-Feb-21	12-Mar-21	▣ INSULATE MECH. P
3305	23F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	22-Feb-21	15-Mar-21	▣ ROUGH IN SPRINK
3306	23F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	18-Feb-21	18-Mar-21	▣ ELECTRIC POWER
3307	23F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	12-Mar-21	19-Mar-21	▣ FIRE STOP MECH.
3308	23F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	18-Mar-21	25-Mar-21	▣ FIRE STOP MEP W
3309	23F-IT	ROUGH IN PLUMBING: HW/CW/SV	30	18-Feb-21	01-Apr-21	▣ ROUGH IN PLUM
3310	23F-IT	PRESSURE TEST PLUMBING & SPKLR	1	01-Apr-21	02-Apr-21	▣ PRESSURE TEST
3311	23F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	01-Apr-21	08-Apr-21	▣ FIRE STOP PLUM
3312	23F-IT	DOB ROUGHING INSPECTION	1	08-Apr-21	09-Apr-21	▣ DOB ROUGHING
3313	23F-IT	WALL INSULATION & SHEETROCK	10	09-Apr-21	23-Apr-21	▣ WALL INSULATIO
3314	23F-IT	TAPE & SPACKLE WALLS	10	23-Apr-21	07-May-21	▣ TAPE & SPACKL
3315	23F-IT	SET BLACK IRON & HAT CHANNEL	10	07-May-21	21-May-21	▣ SET BLACK IR
3316	23F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	21-May-21	21-Jun-21	▣ LIGHTING FIX
3317	23F-IT	HANG SHEETROCK CEILINGS	10	21-Jun-21	06-Jul-21	▣ HANG SHEE
3318	23F-IT	TAPE & SPACKLE CEILINGS	20	06-Jul-21	03-Aug-21	▣ TAPE & SP
3319	23F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	03-Aug-21	17-Aug-21	▣ PREP, PR
3320	23F-IT	SET SPRINKLER HEADS & TRIMS	5	17-Aug-21	24-Aug-21	▣ SET SPR



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3321	23F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	03-Aug-21	31-Aug-21	■ WATERP
3322	23F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	31-Aug-21	15-Sep-21	■ PLUMBI
3323	23F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	17-Aug-21	15-Sep-21	■ DELIVER
3324	23F-IT	TEST / BALANCE & COMMISSION MEPS	5	15-Sep-21	22-Sep-21	■ TEST / B
3325	23F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	15-Sep-21	29-Sep-21	■ LIGHTIN
3326	23F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	15-Sep-21	06-Oct-21	■ SHOWE
3327	23F-IT	CLEAN UP FOR FFE	2	06-Oct-21	08-Oct-21	■ CLEAN
3328	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3329	23F-IT	GENERAL CONSTRUCTION COMPLETE	0	13-Oct-21		◆ GENER
3330	23F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	07-Sep-21	13-Oct-21	■ INTER
3331	23F-IT	PUNCHLIST CORRECTIVE WORK	5	13-Oct-21	20-Oct-21	■ PUNC
3332	23F-IT	DELIVER & INSTALL FFE	10	20-Oct-21	03-Nov-21	■ DELIV
3333	23F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	03-Nov-21	18-Nov-21	■ COM
3334	23F-IT	FLOOR COMPLETE 23	0	18-Nov-21		◆ FLO
3335	24 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3336	INTERIOR FINISHES FIT OUT					
3337	24F-IT	MOBILIZATION	1	28-Dec-20	28-Dec-20	■ MOBILIZATION
3338	24F-IT	DRYWALL LAYOUT	3	29-Dec-20	31-Dec-20	■ DRYWALL LAYOUT
3339	24F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	04-Jan-21	04-Jan-21	■ DRYWALL LAYOUT RE
3340	24F-IT	SLAB EDGE FIRE STOP PLATING	10	04-Jan-21	19-Jan-21	■ SLAB EDGE FIRE STO
3341	24F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	05-Jan-21	26-Jan-21	■ ROUGH IN SHEETME
3342	24F-IT	PRESSURE TEST DUCTWORK	2	27-Jan-21	28-Jan-21	■ PRESSURE TEST DU
3343	24F-IT	DELIVER & SET AC EQUIP.	10	27-Jan-21	09-Feb-21	■ DELIVER & SET AC E
3344	24F-IT	DRYWALL PARTITION FRAMING	20	27-Jan-21	24-Feb-21	■ DRYWALL PARTITIC
3345	24F-IT	INSULATE DUCTWORK	20	29-Jan-21	26-Feb-21	■ INSULATE DUCTWO
3346	24F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	10-Feb-21	03-Mar-21	■ ROUGH IN MECH.
3347	24F-IT	PRESSURE TEST MECH. PIPING	1	04-Mar-21	04-Mar-21	■ PRESSURE TEST M
3348	24F-IT	DELIVER & SET WOOD DOORS	15	25-Feb-21	17-Mar-21	■ DELIVER & SET W
3349	24F-IT	INSULATE MECH. PIPING	10	05-Mar-21	18-Mar-21	■ INSULATE MECH.
3350	24F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	01-Mar-21	19-Mar-21	■ ROUGH IN SPRINK
3351	24F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	25-Feb-21	24-Mar-21	■ ELECTRIC POWER
3352	24F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	19-Mar-21	25-Mar-21	■ FIRE STOP MECH
3353	24F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	25-Mar-21	31-Mar-21	■ FIRE STOP MEP V
3354	24F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	25-Feb-21	07-Apr-21	■ ROUGH IN PLUM
3355	24F-IT	PRESSURE TEST PLUMBING & SPKLR	1	08-Apr-21	08-Apr-21	■ PRESSURE TEST
3356	24F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	08-Apr-21	14-Apr-21	■ FIRE STOP PLUM
3357	24F-IT	DOB ROUGHING INSPECTION	1	15-Apr-21	15-Apr-21	■ DOB ROUGHING
3358	24F-IT	WALL INSULATION & SHEETROCK	10	16-Apr-21	29-Apr-21	■ WALL INSULATIO
3359	24F-IT	TAPE & SPACKLE WALLS	10	30-Apr-21	13-May-21	■ TAPE & SPACK
3360	24F-IT	SET BLACK IRON & HAT CHANNEL	10	14-May-21	27-May-21	■ SET BLACK IR
3361	24F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	28-May-21	25-Jun-21	■ LIGHTING FIX
3362	24F-IT	HANG SHEETROCK CEILINGS	10	28-Jun-21	12-Jul-21	■ HANG SHEE
3363	24F-IT	TAPE & SPACKLE CEILINGS	20	13-Jul-21	09-Aug-21	■ TAPE & SP
3364	24F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	10-Aug-21	23-Aug-21	■ PREP, PR

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3365	24F-IT	SET SPRINKLER HEADS & TRIMS	5	24-Aug-21	30-Aug-21	▣ SET SPR
3366	24F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	10-Aug-21	07-Sep-21	▣ WATERP
3367	24F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	08-Sep-21	21-Sep-21	▣ PLUMB
3368	24F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	24-Aug-21	21-Sep-21	▣ DELIVE
3369	24F-IT	TEST / BALANCE & COMMISSION MEPS	5	22-Sep-21	28-Sep-21	▣ TEST /
3370	24F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	22-Sep-21	05-Oct-21	▣ LIGHTI
3371	24F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	22-Sep-21	13-Oct-21	▣ SHOW
3372	24F-IT	CLEAN UP FOR FFE	2	14-Oct-21	15-Oct-21	▣ CLEAN
3373	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3374	24F-IT	GENERAL CONSTRUCTION COMPLETE	0	15-Oct-21		◆ GENER
3375	24F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	09-Sep-21	15-Oct-21	▣ INTER
3376	24F-IT	PUNCHLIST CORRECTIVE WORK	5	15-Oct-21	22-Oct-21	▣ PUNC
3377	24F-IT	DELIVER & INSTALL FFE	10	22-Oct-21	05-Nov-21	▣ DELIV
3378	24F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	05-Nov-21	22-Nov-21	▣ COM
3379	24F-IT	FLOOR COMPLETE 24	0	22-Nov-21		◆ FLO
3380	25 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3381	INTERIOR FINISHES FIT OUT					
3382	25F-IT	MOBILIZATION	1	04-Jan-21	05-Jan-21	▣ MOBILIZATION
3383	25F-IT	DRYWALL LAYOUT	3	05-Jan-21	08-Jan-21	▣ DRYWALL LAYOUT
3384	25F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	08-Jan-21	11-Jan-21	▣ DRYWALL LAYOUT RE
3385	25F-IT	SLAB EDGE FIRE STOP PLATING	10	08-Jan-21	25-Jan-21	▣ SLAB EDGE FIRE STO
3386	25F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	11-Jan-21	02-Feb-21	▣ ROUGH IN SHEETME
3387	25F-IT	PRESSURE TEST DUCTWORK	2	02-Feb-21	04-Feb-21	▣ PRESSURE TEST DU
3388	25F-IT	DELIVER & SET AC EQUIP.	10	02-Feb-21	17-Feb-21	▣ DELIVER & SET AC E
3389	25F-IT	DRYWALL PARTITION FRAMING	20	02-Feb-21	03-Mar-21	▣ DRYWALL PARTITIO
3390	25F-IT	INSULATE DUCTWORK	20	04-Feb-21	05-Mar-21	▣ INSULATE DUCTWO
3391	25F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	17-Feb-21	10-Mar-21	▣ ROUGH IN MECH.
3392	25F-IT	PRESSURE TEST MECH. PIPING	1	10-Mar-21	11-Mar-21	▣ PRESSURE TEST M
3393	25F-IT	DELIVER & SET WOOD DOORS	15	03-Mar-21	24-Mar-21	▣ DELIVER & SET W
3394	25F-IT	INSULATE MECH. PIPING	10	11-Mar-21	25-Mar-21	▣ INSULATE MECH.
3395	25F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	05-Mar-21	26-Mar-21	▣ ROUGH IN SPRIN
3396	25F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	03-Mar-21	31-Mar-21	▣ ELECTRIC POWER
3397	25F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	25-Mar-21	01-Apr-21	▣ FIRE STOP MECH
3398	25F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	31-Mar-21	07-Apr-21	▣ FIRE STOP MEPV
3399	25F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	03-Mar-21	14-Apr-21	▣ ROUGH IN PLUM
3400	25F-IT	PRESSURE TEST PLUMBING & SPKLR	1	14-Apr-21	15-Apr-21	▣ PRESSURE TEST
3401	25F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	14-Apr-21	21-Apr-21	▣ FIRE STOP PLUM
3402	25F-IT	DOB ROUGHING INSPECTION	1	21-Apr-21	22-Apr-21	▣ DOB ROUGHING
3403	25F-IT	WALL INSULATION & SHEETROCK	10	22-Apr-21	06-May-21	▣ WALL INSULATI
3404	25F-IT	TAPE & SPACKLE WALLS	10	06-May-21	20-May-21	▣ TAPE & SPACK
3405	25F-IT	SET BLACK IRON & HAT CHANNEL	10	20-May-21	04-Jun-21	▣ SET BLACK IR
3406	25F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	04-Jun-21	02-Jul-21	▣ LIGHTING FI
3407	25F-IT	HANG SHEETROCK CEILINGS	10	02-Jul-21	19-Jul-21	▣ HANG SHE
3408	25F-IT	TAPE & SPACKLE CEILINGS	20	19-Jul-21	16-Aug-21	▣ TAPE & SP



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3409	25F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	16-Aug-21	30-Aug-21	▣ PREP, PR
3410	25F-IT	SET SPRINKLER HEADS & TRIMS	5	30-Aug-21	07-Sep-21	▣ SET SPR
3411	25F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	16-Aug-21	14-Sep-21	▣ WATERP
3412	25F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	14-Sep-21	28-Sep-21	▣ PLUMB
3413	25F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	30-Aug-21	28-Sep-21	▣ DELIVE
3414	25F-IT	TEST / BALANCE & COMMISSION MEPS	5	28-Sep-21	05-Oct-21	▣ TEST /
3415	25F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	28-Sep-21	13-Oct-21	▣ LIGHT
3416	25F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	28-Sep-21	20-Oct-21	▣ SHOW
3417	25F-IT	CLEAN UP FOR FFE	2	20-Oct-21	22-Oct-21	▣ CLEAN
3418	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3419	25F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	13-Sep-21	18-Oct-21	▣ INTER
3420	25F-IT	GENERAL CONSTRUCTION COMPLETE	0	19-Oct-21		◆ GENE
3421	25F-IT	PUNCHLIST CORRECTIVE WORK	5	19-Oct-21	25-Oct-21	▣ PUNC
3422	25F-IT	DELIVER & INSTALL FFE	10	26-Oct-21	09-Nov-21	▣ DELI
3423	25F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	10-Nov-21	23-Nov-21	▣ COM
3424	25F-IT	FLOOR COMPLETE 25	0	24-Nov-21		◆ FLO
3425	26 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3426	INTERIOR FINISHES FIT OUT					
3427	26F-IT	MOBILIZATION	1	11-Jan-21	12-Jan-21	▣ MOBILIZATION
3428	26F-IT	DRYWALL LAYOUT	3	12-Jan-21	15-Jan-21	▣ DRYWALL LAYOUT
3429	26F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	15-Jan-21	19-Jan-21	▣ DRYWALL LAYOUT RE
3430	26F-IT	SLAB EDGE FIRE STOP PLATING	10	15-Jan-21	01-Feb-21	▣ SLAB EDGE FIRE STO
3431	26F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	19-Jan-21	09-Feb-21	▣ ROUGH IN SHEETME
3432	26F-IT	PRESSURE TEST DUCTWORK	2	09-Feb-21	11-Feb-21	▣ PRESSURE TEST DU
3433	26F-IT	DELIVER & SET AC EQUIP.	10	09-Feb-21	24-Feb-21	▣ DELIVER & SET AC
3434	26F-IT	DRYWALL PARTITION FRAMING	20	09-Feb-21	10-Mar-21	▣ DRYWALL PARTITIO
3435	26F-IT	INSULATE DUCTWORK	20	11-Feb-21	12-Mar-21	▣ INSULATE DUCTW
3436	26F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	24-Feb-21	17-Mar-21	▣ ROUGH IN MECH.
3437	26F-IT	PRESSURE TEST MECH. PIPING	1	17-Mar-21	18-Mar-21	▣ PRESSURE TEST
3438	26F-IT	DELIVER & SET WOOD DOORS	15	10-Mar-21	31-Mar-21	▣ DELIVER & SET W
3439	26F-IT	INSULATE MECH. PIPING	10	18-Mar-21	01-Apr-21	▣ INSULATE MECH.
3440	26F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	12-Mar-21	02-Apr-21	▣ ROUGH IN SPRIN
3441	26F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	10-Mar-21	07-Apr-21	▣ ELECTRIC POWE
3442	26F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	01-Apr-21	08-Apr-21	▣ FIRE STOP MECH
3443	26F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	07-Apr-21	14-Apr-21	▣ FIRE STOP MEPV
3444	26F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	10-Mar-21	21-Apr-21	▣ ROUGH IN PLUM
3445	26F-IT	PRESSURE TEST PLUMBING & SPKLR	1	21-Apr-21	22-Apr-21	▣ PRESSURE TES
3446	26F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	21-Apr-21	28-Apr-21	▣ FIRE STOP PLUM
3447	26F-IT	DOB ROUGHING INSPECTION	1	28-Apr-21	29-Apr-21	▣ DOB ROUGHING
3448	26F-IT	WALL INSULATION & SHEETROCK	10	29-Apr-21	13-May-21	▣ WALL INSULAT
3449	26F-IT	TAPE & SPACKLE WALLS	10	13-May-21	27-May-21	▣ TAPE & SPACK
3450	26F-IT	SET BLACK IRON & HAT CHANNEL	10	27-May-21	11-Jun-21	▣ SET BLACK IF
3451	26F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	11-Jun-21	12-Jul-21	▣ LIGHTING F
3452	26F-IT	HANG SHEETROCK CEILINGS	10	12-Jul-21	26-Jul-21	▣ HANG SHE



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3453	26F-IT	TAPE & SPACKLE CEILINGS	20	26-Jul-21	23-Aug-21	■ TAPE & S
3454	26F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	23-Aug-21	07-Sep-21	■ PREP, PR
3455	26F-IT	SET SPRINKLER HEADS & TRIMS	5	07-Sep-21	14-Sep-21	■ SET SPR
3456	26F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	23-Aug-21	21-Sep-21	■ WATERP
3457	26F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	21-Sep-21	05-Oct-21	■ PLUMB
3458	26F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	07-Sep-21	05-Oct-21	■ DELIVE
3459	26F-IT	TEST / BALANCE & COMMISSION MEPS	5	05-Oct-21	13-Oct-21	■ TEST /
3460	26F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	05-Oct-21	20-Oct-21	■ LIGHT
3461	26F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	05-Oct-21	27-Oct-21	■ SHOW
3462	26F-IT	CLEAN UP FOR FFE	2	27-Oct-21	29-Oct-21	■ CLEA
3463	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3464	26F-IT	GENERAL CONSTRUCTION COMPLETE	0	20-Oct-21		◆ GENE
3465	26F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	14-Sep-21	20-Oct-21	■ INTER
3466	26F-IT	PUNCHLIST CORRECTIVE WORK	5	20-Oct-21	27-Oct-21	■ PUNC
3467	26F-IT	DELIVER & INSTALL FFE	10	29-Oct-21	15-Nov-21	■ DELI
3468	26F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	15-Nov-21	01-Dec-21	■ COM
3469	26F-IT	FLOOR COMPLETE 26	0	01-Dec-21		◆ FLO
3470	27 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3471	INTERIOR FINISHES FIT OUT					
3472	27F-IT	MOBILIZATION	1	19-Jan-21	20-Jan-21	■ MOBILIZATION
3473	27F-IT	DRYWALL LAYOUT	3	20-Jan-21	25-Jan-21	■ DRYWALL LAYOUT
3474	27F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	25-Jan-21	26-Jan-21	■ DRYWALL LAYOUT R
3475	27F-IT	SLAB EDGE FIRE STOP PLATING	10	25-Jan-21	08-Feb-21	■ SLAB EDGE FIRE ST
3476	27F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	26-Jan-21	17-Feb-21	■ ROUGH IN SHEETM
3477	27F-IT	PRESSURE TEST DUCTWORK	2	17-Feb-21	19-Feb-21	■ PRESSURE TEST D
3478	27F-IT	DELIVER & SET AC EQUIP.	10	17-Feb-21	03-Mar-21	■ DELIVER & SET AC
3479	27F-IT	DRYWALL PARTITION FRAMING	20	17-Feb-21	17-Mar-21	■ DRYWALL PARTITI
3480	27F-IT	INSULATE DUCTWORK	20	19-Feb-21	19-Mar-21	■ INSULATE DUCTW
3481	27F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	03-Mar-21	24-Mar-21	■ ROUGH IN MECH.
3482	27F-IT	PRESSURE TEST MECH. PIPING	1	24-Mar-21	25-Mar-21	■ PRESSURE TEST
3483	27F-IT	DELIVER & SET WOOD DOORS	15	17-Mar-21	07-Apr-21	■ DELIVER & SET V
3484	27F-IT	INSULATE MECH. PIPING	10	25-Mar-21	08-Apr-21	■ INSULATE MECH
3485	27F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	19-Mar-21	09-Apr-21	■ ROUGH IN SPRIN
3486	27F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	17-Mar-21	14-Apr-21	■ ELECTRIC POWE
3487	27F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	08-Apr-21	15-Apr-21	■ FIRE STOP MEC
3488	27F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	14-Apr-21	21-Apr-21	■ FIRE STOP MEP
3489	27F-IT	ROUGH IN PLUMBING: HW/CW/SV	30	17-Mar-21	28-Apr-21	■ ROUGH IN PLUM
3490	27F-IT	PRESSURE TEST PLUMBING & SPKLR	1	28-Apr-21	29-Apr-21	■ PRESSURE TES
3491	27F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	28-Apr-21	05-May-21	■ FIRE STOP PLU
3492	27F-IT	DOB ROUGHING INSPECTION	1	05-May-21	06-May-21	■ DOB ROUGHIN
3493	27F-IT	WALL INSULATION & SHEETROCK	10	06-May-21	20-May-21	■ WALL INSULAT
3494	27F-IT	TAPE & SPACKLE WALLS	10	20-May-21	04-Jun-21	■ TAPE & SPACK
3495	27F-IT	SET BLACK IRON & HAT CHANNEL	10	04-Jun-21	18-Jun-21	■ SET BLACK IR
3496	27F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	18-Jun-21	19-Jul-21	■ LIGHTING F

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3497	27F-IT	HANG SHEETROCK CEILINGS	10	19-Jul-21	02-Aug-21	▣ HANG SHE
3498	27F-IT	TAPE & SPACKLE CEILINGS	20	02-Aug-21	30-Aug-21	▣ TAPE & S
3499	27F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	30-Aug-21	14-Sep-21	▣ PREP, P
3500	27F-IT	SET SPRINKLER HEADS & TRIMS	5	14-Sep-21	21-Sep-21	▣ SET SP
3501	27F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	30-Aug-21	28-Sep-21	▣ WATER
3502	27F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	28-Sep-21	13-Oct-21	▣ PLUMB
3503	27F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	14-Sep-21	13-Oct-21	▣ DELIVE
3504	27F-IT	TEST / BALANCE & COMMISSION MEPS	5	13-Oct-21	20-Oct-21	▣ TEST /
3505	27F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	13-Oct-21	27-Oct-21	▣ LIGHT
3506	27F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	13-Oct-21	03-Nov-21	▣ SHOW
3507	27F-IT	CLEAN UP FOR FFE	2	03-Nov-21	05-Nov-21	▣ CLEA
3508	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3509	27F-IT	GENERAL CONSTRUCTION COMPLETE	0	22-Oct-21		◆ GENE
3510	27F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	16-Sep-21	22-Oct-21	▣ INTER
3511	27F-IT	PUNCHLIST CORRECTIVE WORK	5	22-Oct-21	29-Oct-21	▣ PUNC
3512	27F-IT	DELIVER & INSTALL FFE	10	05-Nov-21	22-Nov-21	▣ DEL
3513	27F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	22-Nov-21	08-Dec-21	▣ CO
3514	27F-IT	FLOOR COMPLETE 27	0	08-Dec-21		◆ FLO
3515	28 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3516	INTERIOR FINISHES FIT OUT					
3517	28F-IT	MOBILIZATION	1	26-Jan-21	27-Jan-21	▣ MOBILIZATION
3518	28F-IT	DRYWALL LAYOUT	3	27-Jan-21	01-Feb-21	▣ DRYWALL LAYOUT
3519	28F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	01-Feb-21	02-Feb-21	▣ DRYWALL LAYOUT R
3520	28F-IT	SLAB EDGE FIRE STOP PLATING	10	01-Feb-21	16-Feb-21	▣ SLAB EDGE FIRE ST
3521	28F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	02-Feb-21	24-Feb-21	▣ ROUGH IN SHEETM
3522	28F-IT	PRESSURE TEST DUCTWORK	2	24-Feb-21	26-Feb-21	▣ PRESSURE TEST D
3523	28F-IT	DELIVER & SET AC EQUIP.	10	24-Feb-21	10-Mar-21	▣ DELIVER & SET AC
3524	28F-IT	DRYWALL PARTITION FRAMING	20	24-Feb-21	24-Mar-21	▣ DRYWALL PARTIT
3525	28F-IT	INSULATE DUCTWORK	20	26-Feb-21	26-Mar-21	▣ INSULATE DUCTV
3526	28F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	10-Mar-21	31-Mar-21	▣ ROUGH IN MECH
3527	28F-IT	PRESSURE TEST MECH. PIPING	1	31-Mar-21	01-Apr-21	▣ PRESSURE TEST
3528	28F-IT	DELIVER & SET WOOD DOORS	15	24-Mar-21	14-Apr-21	▣ DELIVER & SET V
3529	28F-IT	INSULATE MECH. PIPING	10	01-Apr-21	15-Apr-21	▣ INSULATE MECH
3530	28F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	26-Mar-21	16-Apr-21	▣ ROUGH IN SPRIN
3531	28F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	24-Mar-21	21-Apr-21	▣ ELECTRIC POWE
3532	28F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	15-Apr-21	22-Apr-21	▣ FIRE STOP MEC
3533	28F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	21-Apr-21	28-Apr-21	▣ FIRE STOP MEP
3534	28F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	24-Mar-21	05-May-21	▣ ROUGH IN PLU
3535	28F-IT	PRESSURE TEST PLUMBING & SPKLR	1	05-May-21	06-May-21	▣ PRESSURE TES
3536	28F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	05-May-21	12-May-21	▣ FIRE STOP PLU
3537	28F-IT	DOB ROUGHING INSPECTION	1	12-May-21	13-May-21	▣ DOB ROUGHIN
3538	28F-IT	WALL INSULATION & SHEETROCK	10	13-May-21	27-May-21	▣ WALL INSULAT
3539	28F-IT	TAPE & SPACKLE WALLS	10	27-May-21	11-Jun-21	▣ TAPE & SPAC
3540	28F-IT	SET BLACK IRON & HAT CHANNEL	10	11-Jun-21	25-Jun-21	▣ SET BLACK I



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3541	28F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	25-Jun-21	26-Jul-21	■ LIGHTING
3542	28F-IT	HANG SHEETROCK CEILINGS	10	26-Jul-21	09-Aug-21	■ HANG SHE
3543	28F-IT	TAPE & SPACKLE CEILINGS	20	09-Aug-21	07-Sep-21	■ TAPE & S
3544	28F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	07-Sep-21	21-Sep-21	■ PREP, P
3545	28F-IT	SET SPRINKLER HEADS & TRIMS	5	21-Sep-21	28-Sep-21	■ SET SP
3546	28F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	07-Sep-21	05-Oct-21	■ WATER
3547	28F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	05-Oct-21	20-Oct-21	■ PLUM
3548	28F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	21-Sep-21	20-Oct-21	■ DELIV
3549	28F-IT	TEST / BALANCE & COMMISSION MEPS	5	20-Oct-21	27-Oct-21	■ TEST
3550	28F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	20-Oct-21	03-Nov-21	■ LIGHT
3551	28F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	20-Oct-21	11-Nov-21	■ SHO
3552	28F-IT	CLEAN UP FOR FFE	2	11-Nov-21	15-Nov-21	■ CLEA
3553	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3554	28F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	20-Sep-21	25-Oct-21	■ INTER
3555	28F-IT	GENERAL CONSTRUCTION COMPLETE	0	26-Oct-21		◆ GENE
3556	28F-IT	PUNCHLIST CORRECTIVE WORK	5	26-Oct-21	01-Nov-21	■ PUNC
3557	28F-IT	DELIVER & INSTALL FFE	10	15-Nov-21	01-Dec-21	■ DEL
3558	28F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	01-Dec-21	15-Dec-21	■ CO
3559	28F-IT	FLOOR COMPLETE 28	0	15-Dec-21		◆ FLO
3560	29 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3561	INTERIOR FINISHES FIT OUT					
3562	29F-IT	MOBILIZATION	1	02-Feb-21	03-Feb-21	■ MOBILIZATION
3563	29F-IT	DRYWALL LAYOUT	3	03-Feb-21	08-Feb-21	■ DRYWALL LAYOUT
3564	29F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	08-Feb-21	09-Feb-21	■ DRYWALL LAYOUT R
3565	29F-IT	SLAB EDGE FIRE STOP PLATING	10	08-Feb-21	23-Feb-21	■ SLAB EDGE FIRE ST
3566	29F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	09-Feb-21	03-Mar-21	■ ROUGH IN SHEETM
3567	29F-IT	PRESSURE TEST DUCTWORK	2	03-Mar-21	05-Mar-21	■ PRESSURE TEST D
3568	29F-IT	DELIVER & SET AC EQUIP.	10	03-Mar-21	17-Mar-21	■ DELIVER & SET AC
3569	29F-IT	DRYWALL PARTITION FRAMING	20	03-Mar-21	31-Mar-21	■ DRYWALL PARTIT
3570	29F-IT	INSULATE DUCTWORK	20	05-Mar-21	02-Apr-21	■ INSULATE DUCTV
3571	29F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	17-Mar-21	07-Apr-21	■ ROUGH IN MECH
3572	29F-IT	PRESSURE TEST MECH. PIPING	1	07-Apr-21	08-Apr-21	■ PRESSURE TEST
3573	29F-IT	DELIVER & SET WOOD DOORS	15	31-Mar-21	21-Apr-21	■ DELIVER & SET
3574	29F-IT	INSULATE MECH. PIPING	10	08-Apr-21	22-Apr-21	■ INSULATE MECH
3575	29F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	02-Apr-21	23-Apr-21	■ ROUGH IN SPRI
3576	29F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	31-Mar-21	28-Apr-21	■ ELECTRIC POW
3577	29F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	22-Apr-21	29-Apr-21	■ FIRE STOP MEC
3578	29F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	28-Apr-21	05-May-21	■ FIRE STOP MEP
3579	29F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	31-Mar-21	12-May-21	■ ROUGH IN PLU
3580	29F-IT	PRESSURE TEST PLUMBING & SPKLR	1	12-May-21	13-May-21	■ PRESSURE TE
3581	29F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	12-May-21	19-May-21	■ FIRE STOP PLU
3582	29F-IT	DOB ROUGHING INSPECTION	1	19-May-21	20-May-21	■ DOB ROUGHIN
3583	29F-IT	WALL INSULATION & SHEETROCK	10	20-May-21	04-Jun-21	■ WALL INSULA
3584	29F-IT	TAPE & SPACKLE WALLS	10	04-Jun-21	18-Jun-21	■ TAPE & SPAC



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3585	29F-IT	SET BLACK IRON & HAT CHANNEL	10	18-Jun-21	02-Jul-21	▣ SET BLACK
3586	29F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	02-Jul-21	02-Aug-21	▣ LIGHTING
3587	29F-IT	HANG SHEETROCK CEILINGS	10	02-Aug-21	16-Aug-21	▣ HANG SH
3588	29F-IT	TAPE & SPACKLE CEILINGS	20	16-Aug-21	14-Sep-21	▣ TAPE & S
3589	29F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	14-Sep-21	28-Sep-21	▣ PREP, P
3590	29F-IT	SET SPRINKLER HEADS & TRIMS	5	28-Sep-21	05-Oct-21	▣ SET SP
3591	29F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	14-Sep-21	13-Oct-21	▣ WATERP
3592	29F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	13-Oct-21	27-Oct-21	▣ PLUM
3593	29F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	28-Sep-21	27-Oct-21	▣ DELIV
3594	29F-IT	TEST / BALANCE & COMMISSION MEPS	5	27-Oct-21	03-Nov-21	▣ TEST
3595	29F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	27-Oct-21	11-Nov-21	▣ LIGH
3596	29F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	27-Oct-21	18-Nov-21	▣ SHO
3597	29F-IT	CLEAN UP FOR FFE	2	18-Nov-21	22-Nov-21	▣ CLE
3598	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3599	29F-IT	GENERAL CONSTRUCTION COMPLETE	0	27-Oct-21		◆ GENE
3600	29F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	21-Sep-21	27-Oct-21	▣ INTER
3601	29F-IT	PUNCHLIST CORRECTIVE WORK	5	27-Oct-21	03-Nov-21	▣ PUNC
3602	29F-IT	DELIVER & INSTALL FFE	10	22-Nov-21	08-Dec-21	▣ DEL
3603	29F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	08-Dec-21	22-Dec-21	▣ CO
3604	29F-IT	FLOOR COMPLETE 29	0	22-Dec-21		◆ FL
3605	30 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3606	INTERIOR FINISHES FIT OUT					
3607	30F-IT	MOBILIZATION	1	09-Feb-21	10-Feb-21	▣ MOBILIZATION
3608	30F-IT	DRYWALL LAYOUT	3	10-Feb-21	16-Feb-21	▣ DRYWALL LAYOUT
3609	30F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	16-Feb-21	17-Feb-21	▣ DRYWALL LAYOUT P
3610	30F-IT	SLAB EDGE FIRE STOP PLATING	10	16-Feb-21	02-Mar-21	▣ SLAB EDGE FIRE S
3611	30F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	17-Feb-21	10-Mar-21	▣ ROUGH IN SHEETM
3612	30F-IT	PRESSURE TEST DUCTWORK	2	10-Mar-21	12-Mar-21	▣ PRESSURE TEST D
3613	30F-IT	DELIVER & SET AC EQUIP.	10	10-Mar-21	24-Mar-21	▣ DELIVER & SET AC
3614	30F-IT	DRYWALL PARTITION FRAMING	20	10-Mar-21	07-Apr-21	▣ DRYWALL PARTIT
3615	30F-IT	INSULATE DUCTWORK	20	12-Mar-21	09-Apr-21	▣ INSULATE DUCTY
3616	30F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	24-Mar-21	14-Apr-21	▣ ROUGH IN MECH
3617	30F-IT	PRESSURE TEST MECH. PIPING	1	14-Apr-21	15-Apr-21	▣ PRESSURE TEST
3618	30F-IT	DELIVER & SET WOOD DOORS	15	07-Apr-21	28-Apr-21	▣ DELIVER & SET
3619	30F-IT	INSULATE MECH. PIPING	10	15-Apr-21	29-Apr-21	▣ INSULATE MEC
3620	30F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	09-Apr-21	30-Apr-21	▣ ROUGH IN SPR
3621	30F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	07-Apr-21	05-May-21	▣ ELECTRIC POW
3622	30F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	29-Apr-21	06-May-21	▣ FIRE STOP MEC
3623	30F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	05-May-21	12-May-21	▣ FIRE STOP MEP
3624	30F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	07-Apr-21	19-May-21	▣ ROUGH IN PLU
3625	30F-IT	PRESSURE TEST PLUMBING & SPKLR	1	19-May-21	20-May-21	▣ PRESSURE TE
3626	30F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	19-May-21	26-May-21	▣ FIRE STOP PLU
3627	30F-IT	DOB ROUGHING INSPECTION	1	26-May-21	27-May-21	▣ DOB ROUGHIN
3628	30F-IT	WALL INSULATION & SHEETROCK	10	27-May-21	11-Jun-21	▣ WALL INSULA



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3629	30F-IT	TAPE & SPACKLE WALLS	10	11-Jun-21	25-Jun-21	▣ TAPE & SPAC
3630	30F-IT	SET BLACK IRON & HAT CHANNEL	10	25-Jun-21	12-Jul-21	▣ SET BLACK
3631	30F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	12-Jul-21	09-Aug-21	▣ LIGHTING
3632	30F-IT	HANG SHEETROCK CEILINGS	10	09-Aug-21	23-Aug-21	▣ HANG SH
3633	30F-IT	TAPE & SPACKLE CEILINGS	20	23-Aug-21	21-Sep-21	▣ TAPE &
3634	30F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	21-Sep-21	05-Oct-21	▣ PREP,
3635	30F-IT	SET SPRINKLER HEADS & TRIMS	5	05-Oct-21	13-Oct-21	▣ SET SP
3636	30F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	21-Sep-21	20-Oct-21	▣ WATE
3637	30F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	20-Oct-21	03-Nov-21	▣ PLUM
3638	30F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	05-Oct-21	03-Nov-21	▣ DELIV
3639	30F-IT	TEST / BALANCE & COMMISSION MEPs	5	03-Nov-21	11-Nov-21	▣ TEST
3640	30F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	03-Nov-21	18-Nov-21	▣ LIGH
3641	30F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	03-Nov-21	29-Nov-21	▣ SHO
3642	30F-IT	CLEAN UP FOR FFE	2	29-Nov-21	01-Dec-21	▣ CLE
3643	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3644	30F-IT	GENERAL CONSTRUCTION COMPLETE	0	29-Oct-21		◆ GENE
3645	30F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	23-Sep-21	29-Oct-21	▣ INTER
3646	30F-IT	PUNCHLIST CORRECTIVE WORK	5	29-Oct-21	05-Nov-21	▣ PUNC
3647	30F-IT	DELIVER & INSTALL FFE	10	01-Dec-21	15-Dec-21	▣ DE
3648	30F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	15-Dec-21	30-Dec-21	▣ CO
3649	30F-IT	FLOOR COMPLETE 30	0	30-Dec-21		◆ FL
3650	31 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3651	INTERIOR FINISHES FIT OUT					
3652	31F-IT	MOBILIZATION	1	17-Feb-21	18-Feb-21	▣ MOBILIZATION
3653	31F-IT	DRYWALL LAYOUT	3	18-Feb-21	23-Feb-21	▣ DRYWALL LAYOUT
3654	31F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	23-Feb-21	24-Feb-21	▣ DRYWALL LAYOUT
3655	31F-IT	SLAB EDGE FIRE STOP PLATING	10	23-Feb-21	09-Mar-21	▣ SLAB EDGE FIRE S
3656	31F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	24-Feb-21	17-Mar-21	▣ ROUGH IN SHEET
3657	31F-IT	PRESSURE TEST DUCTWORK	2	17-Mar-21	19-Mar-21	▣ PRESSURE TEST
3658	31F-IT	DELIVER & SET AC EQUIP.	10	17-Mar-21	31-Mar-21	▣ DELIVER & SET A
3659	31F-IT	DRYWALL PARTITION FRAMING	20	17-Mar-21	14-Apr-21	▣ DRYWALL PARTI
3660	31F-IT	INSULATE DUCTWORK	20	19-Mar-21	16-Apr-21	▣ INSULATE DUCT
3661	31F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	31-Mar-21	21-Apr-21	▣ ROUGH IN MEC
3662	31F-IT	PRESSURE TEST MECH. PIPING	1	21-Apr-21	22-Apr-21	▣ PRESSURE TES
3663	31F-IT	DELIVER & SET WOOD DOORS	15	14-Apr-21	05-May-21	▣ DELIVER & SET
3664	31F-IT	INSULATE MECH. PIPING	10	22-Apr-21	06-May-21	▣ INSULATE MEC
3665	31F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	16-Apr-21	07-May-21	▣ ROUGH IN SPR
3666	31F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	14-Apr-21	12-May-21	▣ ELECTRIC POW
3667	31F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	06-May-21	13-May-21	▣ FIRE STOP MEC
3668	31F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	12-May-21	19-May-21	▣ FIRE STOP ME
3669	31F-IT	ROUGH IN PLUMBING: HW/CW/SV	30	14-Apr-21	26-May-21	▣ ROUGH IN PLU
3670	31F-IT	PRESSURE TEST PLUMBING & SPKLR	1	26-May-21	27-May-21	▣ PRESSURE TE
3671	31F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	26-May-21	03-Jun-21	▣ FIRE STOP PL
3672	31F-IT	DOB ROUGHING INSPECTION	1	03-Jun-21	04-Jun-21	▣ DOB ROUGHI



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3673	31F-IT	WALL INSULATION & SHEETROCK	10	04-Jun-21	18-Jun-21	WALL INSULA
3674	31F-IT	TAPE & SPACKLE WALLS	10	18-Jun-21	02-Jul-21	TAPE & SPAC
3675	31F-IT	SET BLACK IRON & HAT CHANNEL	10	02-Jul-21	19-Jul-21	SET BLACK
3676	31F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	19-Jul-21	16-Aug-21	LIGHTING
3677	31F-IT	HANG SHEETROCK CEILINGS	10	16-Aug-21	30-Aug-21	HANG SH
3678	31F-IT	TAPE & SPACKLE CEILINGS	20	30-Aug-21	28-Sep-21	TAPE &
3679	31F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	28-Sep-21	13-Oct-21	PREP,
3680	31F-IT	SET SPRINKLER HEADS & TRIMS	5	13-Oct-21	20-Oct-21	SET S
3681	31F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	28-Sep-21	27-Oct-21	WATE
3682	31F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	27-Oct-21	11-Nov-21	PLUM
3683	31F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	13-Oct-21	11-Nov-21	DELI
3684	31F-IT	TEST / BALANCE & COMMISSION MEPs	5	11-Nov-21	18-Nov-21	TES
3685	31F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	11-Nov-21	29-Nov-21	LIG
3686	31F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	11-Nov-21	06-Dec-21	SHO
3687	31F-IT	CLEAN UP FOR FFE	2	06-Dec-21	08-Dec-21	CLE
3688	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3689	31F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	27-Sep-21	01-Nov-21	INTER
3690	31F-IT	GENERAL CONSTRUCTION COMPLETE	0	02-Nov-21		GENE
3691	31F-IT	PUNCHLIST CORRECTIVE WORK	5	02-Nov-21	09-Nov-21	PUN
3692	31F-IT	DELIVER & INSTALL FFE	10	08-Dec-21	22-Dec-21	DE
3693	31F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	22-Dec-21	07-Jan-22	C
3694	31F-IT	FLOOR COMPLETE 31	0	07-Jan-22		F
3695	32 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3696	INTERIOR FINISHES FIT OUT					
3697	32F-IT	MOBILIZATION	1	24-Feb-21	25-Feb-21	MOBILIZATION
3698	32F-IT	DRYWALL LAYOUT	3	25-Feb-21	02-Mar-21	DRYWALL LAYOUT
3699	32F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	02-Mar-21	03-Mar-21	DRYWALL LAYOUT
3700	32F-IT	SLAB EDGE FIRE STOP PLATING	10	02-Mar-21	16-Mar-21	SLAB EDGE FIRE S
3701	32F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	03-Mar-21	24-Mar-21	ROUGH IN SHEET
3702	32F-IT	PRESSURE TEST DUCTWORK	2	24-Mar-21	26-Mar-21	PRESSURE TEST
3703	32F-IT	DELIVER & SET AC EQUIP.	10	24-Mar-21	07-Apr-21	DELIVER & SET A
3704	32F-IT	DRYWALL PARTITION FRAMING	20	24-Mar-21	21-Apr-21	DRYWALL PART
3705	32F-IT	INSULATE DUCTWORK	20	26-Mar-21	23-Apr-21	INSULATE DUCT
3706	32F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	07-Apr-21	28-Apr-21	ROUGH IN MEC
3707	32F-IT	PRESSURE TEST MECH. PIPING	1	28-Apr-21	29-Apr-21	PRESSURE TES
3708	32F-IT	DELIVER & SET WOOD DOORS	15	21-Apr-21	12-May-21	DELIVER & SET
3709	32F-IT	INSULATE MECH. PIPING	10	29-Apr-21	13-May-21	INSULATE MEC
3710	32F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	23-Apr-21	14-May-21	ROUGH IN SPR
3711	32F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	21-Apr-21	19-May-21	ELECTRIC POW
3712	32F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	13-May-21	20-May-21	FIRE STOP ME
3713	32F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	19-May-21	26-May-21	FIRE STOP ME
3714	32F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	21-Apr-21	03-Jun-21	ROUGH IN PL
3715	32F-IT	PRESSURE TEST PLUMBING & SPKLR	1	03-Jun-21	04-Jun-21	PRESSURE T
3716	32F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	03-Jun-21	10-Jun-21	FIRE STOP PL

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3717	32F-IT	DOB ROUGHING INSPECTION	1	10-Jun-21	11-Jun-21	DOB ROUGH
3718	32F-IT	WALL INSULATION & SHEETROCK	10	11-Jun-21	25-Jun-21	WALL INSUL
3719	32F-IT	TAPE & SPACKLE WALLS	10	25-Jun-21	12-Jul-21	TAPE & SPA
3720	32F-IT	SET BLACK IRON & HAT CHANNEL	10	12-Jul-21	26-Jul-21	SET BLACK
3721	32F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	26-Jul-21	23-Aug-21	LIGHTING
3722	32F-IT	HANG SHEETROCK CEILINGS	10	23-Aug-21	07-Sep-21	HANG SH
3723	32F-IT	TAPE & SPACKLE CEILINGS	20	07-Sep-21	05-Oct-21	TAPE &
3724	32F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	05-Oct-21	20-Oct-21	PREP,
3725	32F-IT	SET SPRINKLER HEADS & TRIMS	5	20-Oct-21	27-Oct-21	SET S
3726	32F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	05-Oct-21	03-Nov-21	WATE
3727	32F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	03-Nov-21	18-Nov-21	PLU
3728	32F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	20-Oct-21	18-Nov-21	DEL
3729	32F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	03-Nov-21	29-Nov-21	SHO
3730	32F-IT	TEST / BALANCE & COMMISSION MEPS	5	18-Nov-21	29-Nov-21	TES
3731	32F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	18-Nov-21	06-Dec-21	LIG
3732	32F-IT	CLEAN UP FOR FFE	2	06-Dec-21	08-Dec-21	CLE
3733	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3734	32F-IT	GENERAL CONSTRUCTION COMPLETE	0	03-Nov-21		◆ GENE
3735	32F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	28-Sep-21	03-Nov-21	◆ INTER
3736	32F-IT	PUNCHLIST CORRECTIVE WORK	5	03-Nov-21	11-Nov-21	◆ PUN
3737	32F-IT	DELIVER & INSTALL FFE	10	08-Dec-21	22-Dec-21	◆ DE
3738	32F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	22-Dec-21	07-Jan-22	◆ C
3739	32F-IT	FLOOR COMPLETE 32	0	07-Jan-22		◆ F
3740	33 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3741	INTERIOR FINISHES FIT OUT					
3742	33F-IT	MOBILIZATION	1	03-Mar-21	04-Mar-21	MOBILIZATION
3743	33F-IT	DRYWALL LAYOUT	3	04-Mar-21	09-Mar-21	DRYWALL LAYOUT
3744	33F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	09-Mar-21	10-Mar-21	DRYWALL LAYOUT
3745	33F-IT	SLAB EDGE FIRE STOP PLATING	10	09-Mar-21	23-Mar-21	SLAB EDGE FIRE
3746	33F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	10-Mar-21	31-Mar-21	ROUGH IN SHEET
3747	33F-IT	PRESSURE TEST DUCTWORK	2	31-Mar-21	02-Apr-21	PRESSURE TEST
3748	33F-IT	DELIVER & SET AC EQUIP.	10	31-Mar-21	14-Apr-21	DELIVER & SETA
3749	33F-IT	DRYWALL PARTITION FRAMING	20	31-Mar-21	28-Apr-21	DRYWALL PART
3750	33F-IT	INSULATE DUCTWORK	20	02-Apr-21	30-Apr-21	INSULATE DUC
3751	33F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	14-Apr-21	05-May-21	ROUGH IN MEC
3752	33F-IT	PRESSURE TEST MECH. PIPING	1	05-May-21	06-May-21	PRESSURE TES
3753	33F-IT	DELIVER & SET WOOD DOORS	15	28-Apr-21	19-May-21	DELIVER & SET
3754	33F-IT	INSULATE MECH. PIPING	10	06-May-21	20-May-21	INSULATE MEC
3755	33F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	30-Apr-21	21-May-21	ROUGH IN SPR
3756	33F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	28-Apr-21	26-May-21	ELECTRIC PO
3757	33F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	20-May-21	27-May-21	FIRE STOP ME
3758	33F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	26-May-21	03-Jun-21	FIRE STOP ME
3759	33F-IT	ROUGH IN PLUMBING: HW/CW/SV	30	28-Apr-21	10-Jun-21	ROUGH IN PL
3760	33F-IT	PRESSURE TEST PLUMBING & SPKLR	1	10-Jun-21	11-Jun-21	PRESSURE T



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3761	33F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	10-Jun-21	17-Jun-21	▣ FIRE STOP P
3762	33F-IT	DOB ROUGHING INSPECTION	1	17-Jun-21	18-Jun-21	▣ DOB ROUGH
3763	33F-IT	WALL INSULATION & SHEETROCK	10	18-Jun-21	02-Jul-21	▣ WALL INSUL
3764	33F-IT	TAPE & SPACKLE WALLS	10	02-Jul-21	19-Jul-21	▣ TAPE & SPA
3765	33F-IT	SET BLACK IRON & HAT CHANNEL	10	19-Jul-21	02-Aug-21	▣ SET BLACK
3766	33F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	02-Aug-21	30-Aug-21	▣ LIGHTING
3767	33F-IT	HANG SHEETROCK CEILINGS	10	30-Aug-21	14-Sep-21	▣ HANG S
3768	33F-IT	TAPE & SPACKLE CEILINGS	20	14-Sep-21	13-Oct-21	▣ TAPE &
3769	33F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	13-Oct-21	27-Oct-21	▣ PREP
3770	33F-IT	SET SPRINKLER HEADS & TRIMS	5	27-Oct-21	03-Nov-21	▣ SET S
3771	33F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	13-Oct-21	11-Nov-21	▣ WATE
3772	33F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	11-Nov-21	29-Nov-21	▣ PLU
3773	33F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	27-Oct-21	29-Nov-21	▣ DEL
3774	33F-IT	TEST / BALANCE & COMMISSION MEPS	5	29-Nov-21	06-Dec-21	▣ TES
3775	33F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	29-Nov-21	13-Dec-21	▣ LIG
3776	33F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	29-Nov-21	20-Dec-21	▣ SH
3777	33F-IT	CLEAN UP FOR FFE	2	20-Dec-21	22-Dec-21	▣ CL
3778	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3779	33F-IT	GENERAL CONSTRUCTION COMPLETE	0	05-Nov-21		◆ GENE
3780	33F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	30-Sep-21	05-Nov-21	▣ INTER
3781	33F-IT	PUNCHLIST CORRECTIVE WORK	5	05-Nov-21	15-Nov-21	▣ PUN
3782	33F-IT	DELIVER & INSTALL FFE	10	22-Dec-21	07-Jan-22	▣ D
3783	33F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	07-Jan-22	24-Jan-22	▣ C
3784	33F-IT	FLOOR COMPLETE 33	0	24-Jan-22		◆ F
3785	34 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3786	INTERIOR FINISHES FIT OUT					
3787	34F-IT	MOBILIZATION	1	10-Mar-21	11-Mar-21	▣ MOBILIZATION
3788	34F-IT	DRYWALL LAYOUT	3	11-Mar-21	16-Mar-21	▣ DRYWALL LAYOUT
3789	34F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	16-Mar-21	17-Mar-21	▣ DRYWALL LAYOUT
3790	34F-IT	SLAB EDGE FIRE STOP PLATING	10	16-Mar-21	30-Mar-21	▣ SLAB EDGE FIRE
3791	34F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	17-Mar-21	07-Apr-21	▣ ROUGH IN SHEE
3792	34F-IT	PRESSURE TEST DUCTWORK	2	07-Apr-21	09-Apr-21	▣ PRESSURE TEST
3793	34F-IT	DELIVER & SET AC EQUIP.	10	07-Apr-21	21-Apr-21	▣ DELIVER & SET A
3794	34F-IT	DRYWALL PARTITION FRAMING	20	07-Apr-21	05-May-21	▣ DRYWALL PART
3795	34F-IT	INSULATE DUCTWORK	20	09-Apr-21	07-May-21	▣ INSULATE DUC
3796	34F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	21-Apr-21	12-May-21	▣ ROUGH IN MEC
3797	34F-IT	PRESSURE TEST MECH. PIPING	1	12-May-21	13-May-21	▣ PRESSURE TE
3798	34F-IT	DELIVER & SET WOOD DOORS	15	05-May-21	26-May-21	▣ DELIVER & SE
3799	34F-IT	INSULATE MECH. PIPING	10	13-May-21	27-May-21	▣ INSULATE MEC
3800	34F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	07-May-21	28-May-21	▣ ROUGH IN SP
3801	34F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	05-May-21	03-Jun-21	▣ ELECTRIC PO
3802	34F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	27-May-21	04-Jun-21	▣ FIRE STOP ME
3803	34F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	03-Jun-21	10-Jun-21	▣ FIRE STOP M
3804	34F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	05-May-21	17-Jun-21	▣ ROUGH IN PL



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3805	34F-IT	PRESSURE TEST PLUMBING & SPKLR	1	17-Jun-21	18-Jun-21	▮ PRESSURE T
3806	34F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	17-Jun-21	24-Jun-21	▮ FIRE STOP P
3807	34F-IT	DOB ROUGHING INSPECTION	1	24-Jun-21	25-Jun-21	▮ DOB ROUGH
3808	34F-IT	WALL INSULATION & SHEETROCK	10	25-Jun-21	12-Jul-21	▮ WALL INSUL
3809	34F-IT	TAPE & SPACKLE WALLS	10	12-Jul-21	26-Jul-21	▮ TAPE & SPA
3810	34F-IT	SET BLACK IRON & HAT CHANNEL	10	26-Jul-21	09-Aug-21	▮ SET BLAC
3811	34F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	09-Aug-21	07-Sep-21	▮ LIGHTING
3812	34F-IT	HANG SHEETROCK CEILINGS	10	07-Sep-21	21-Sep-21	▮ HANG S
3813	34F-IT	TAPE & SPACKLE CEILINGS	20	21-Sep-21	20-Oct-21	▮ TAPE &
3814	34F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	20-Oct-21	03-Nov-21	▮ PREP
3815	34F-IT	SET SPRINKLER HEADS & TRIMS	5	03-Nov-21	11-Nov-21	▮ SET
3816	34F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	20-Oct-21	18-Nov-21	▮ WAT
3817	34F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	18-Nov-21	06-Dec-21	▮ PLU
3818	34F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	03-Nov-21	06-Dec-21	▮ DEL
3819	34F-IT	TEST / BALANCE & COMMISSION MEPS	5	06-Dec-21	13-Dec-21	▮ TES
3820	34F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	06-Dec-21	20-Dec-21	▮ LIC
3821	34F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	06-Dec-21	28-Dec-21	▮ SH
3822	34F-IT	CLEAN UP FOR FFE	2	28-Dec-21	30-Dec-21	▮ C
3823	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3824	34F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	04-Oct-21	09-Nov-21	▮ INTER
3825	34F-IT	GENERAL CONSTRUCTION COMPLETE	0	10-Nov-21		◆ GEN
3826	34F-IT	PUNCHLIST CORRECTIVE WORK	5	10-Nov-21	16-Nov-21	▮ PUN
3827	34F-IT	DELIVER & INSTALL FFE	10	30-Dec-21	14-Jan-22	▮ D
3828	34F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	14-Jan-22	31-Jan-22	▮
3829	34F-IT	FLOOR COMPLETE 34	0	31-Jan-22		◆
3830	35 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3831	INTERIOR FINISHES FIT OUT					
3832	35F-IT	MOBILIZATION	1	17-Mar-21	18-Mar-21	▮ MOBILIZATION
3833	35F-IT	DRYWALL LAYOUT	3	18-Mar-21	23-Mar-21	▮ DRYWALL LAYOUT
3834	35F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	23-Mar-21	24-Mar-21	▮ DRYWALL LAYOUT
3835	35F-IT	SLAB EDGE FIRE STOP PLATING	10	23-Mar-21	06-Apr-21	▮ SLAB EDGE FIRE
3836	35F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	24-Mar-21	14-Apr-21	▮ ROUGH IN SHEE
3837	35F-IT	PRESSURE TEST DUCTWORK	2	14-Apr-21	16-Apr-21	▮ PRESSURE TES
3838	35F-IT	DELIVER & SET AC EQUIP.	10	14-Apr-21	28-Apr-21	▮ DELIVER & SET
3839	35F-IT	DRYWALL PARTITION FRAMING	20	14-Apr-21	12-May-21	▮ DRYWALL PART
3840	35F-IT	INSULATE DUCTWORK	20	16-Apr-21	14-May-21	▮ INSULATE DUC
3841	35F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	28-Apr-21	19-May-21	▮ ROUGH IN ME
3842	35F-IT	PRESSURE TEST MECH. PIPING	1	19-May-21	20-May-21	▮ PRESSURE TE
3843	35F-IT	DELIVER & SET WOOD DOORS	15	12-May-21	03-Jun-21	▮ DELIVER & SE
3844	35F-IT	INSULATE MECH. PIPING	10	20-May-21	04-Jun-21	▮ INSULATE ME
3845	35F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	14-May-21	07-Jun-21	▮ ROUGH IN SP
3846	35F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	12-May-21	10-Jun-21	▮ ELECTRIC PO
3847	35F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	04-Jun-21	11-Jun-21	▮ FIRE STOP M
3848	35F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	10-Jun-21	17-Jun-21	▮ FIRE STOP M

▮ Remaining Level of Effort
 ▮ Actual Work
 ▮ Critical Remaining Work
▮ Actual Level of Effort
 ▮ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3849	35F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	12-May-21	24-Jun-21	ROUGH IN P
3850	35F-IT	PRESSURE TEST PLUMBING & SPKLR	1	24-Jun-21	25-Jun-21	PRESSURE T
3851	35F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	24-Jun-21	01-Jul-21	FIRE STOP P
3852	35F-IT	DOB ROUGHING INSPECTION	1	01-Jul-21	02-Jul-21	DOB ROUGH
3853	35F-IT	WALL INSULATION & SHEETROCK	10	02-Jul-21	19-Jul-21	WALL INSU
3854	35F-IT	TAPE & SPACKLE WALLS	10	19-Jul-21	02-Aug-21	TAPE & SP
3855	35F-IT	SET BLACK IRON & HAT CHANNEL	10	02-Aug-21	16-Aug-21	SET BLAC
3856	35F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	16-Aug-21	14-Sep-21	LIGHTIN
3857	35F-IT	HANG SHEETROCK CEILINGS	10	14-Sep-21	28-Sep-21	HANG S
3858	35F-IT	TAPE & SPACKLE CEILINGS	20	28-Sep-21	27-Oct-21	TAPE
3859	35F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	27-Oct-21	11-Nov-21	PRE
3860	35F-IT	SET SPRINKLER HEADS & TRIMS	5	11-Nov-21	18-Nov-21	SET
3861	35F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	27-Oct-21	29-Nov-21	WAT
3862	35F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	29-Nov-21	13-Dec-21	PLU
3863	35F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	11-Nov-21	13-Dec-21	DE
3864	35F-IT	TEST / BALANCE & COMMISSION MEPS	5	13-Dec-21	20-Dec-21	TE
3865	35F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	13-Dec-21	28-Dec-21	LI
3866	35F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	13-Dec-21	05-Jan-22	SH
3867	35F-IT	CLEAN UP FOR FFE	2	05-Jan-22	07-Jan-22	C
3868	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3869	35F-IT	GENERAL CONSTRUCTION COMPLETE	0	11-Nov-21		GEN
3870	35F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	05-Oct-21	11-Nov-21	INTE
3871	35F-IT	PUNCHLIST CORRECTIVE WORK	5	11-Nov-21	18-Nov-21	PUN
3872	35F-IT	DELIVER & INSTALL FFE	10	07-Jan-22	24-Jan-22	
3873	35F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	24-Jan-22	07-Feb-22	
3874	35F-IT	FLOOR COMPLETE 35	0	07-Feb-22		
3875	36 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3876	INTERIOR FINISHES FIT OUT					
3877	36F-IT	MOBILIZATION	1	24-Mar-21	25-Mar-21	MOBILIZATION
3878	36F-IT	DRYWALL LAYOUT	3	25-Mar-21	30-Mar-21	DRYWALL LAYO
3879	36F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	30-Mar-21	31-Mar-21	DRYWALL LAYO
3880	36F-IT	SLAB EDGE FIRE STOP PLATING	10	30-Mar-21	13-Apr-21	SLAB EDGE FIRE
3881	36F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	31-Mar-21	21-Apr-21	ROUGH IN SHEE
3882	36F-IT	PRESSURE TEST DUCTWORK	2	21-Apr-21	23-Apr-21	PRESSURE TES
3883	36F-IT	DELIVER & SETAC EQUIP.	10	21-Apr-21	05-May-21	DELIVER & SET
3884	36F-IT	DRYWALL PARTITION FRAMING	20	21-Apr-21	19-May-21	DRYWALL PAR
3885	36F-IT	INSULATE DUCTWORK	20	23-Apr-21	21-May-21	INSULATE DUC
3886	36F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	05-May-21	26-May-21	ROUGH IN ME
3887	36F-IT	PRESSURE TEST MECH. PIPING	1	26-May-21	27-May-21	PRESSURE TE
3888	36F-IT	DELIVER & SET WOOD DOORS	15	19-May-21	10-Jun-21	DELIVER & SE
3889	36F-IT	INSULATE MECH. PIPING	10	27-May-21	11-Jun-21	INSULATE ME
3890	36F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	21-May-21	14-Jun-21	ROUGH IN SP
3891	36F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	19-May-21	17-Jun-21	ELECTRIC PO
3892	36F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	11-Jun-21	18-Jun-21	FIRE STOP M



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3893	36F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	17-Jun-21	24-Jun-21	▫ FIRE STOP M
3894	36F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	19-May-21	01-Jul-21	▫ ROUGH IN P
3895	36F-IT	PRESSURE TEST PLUMBING & SPKLR	1	01-Jul-21	02-Jul-21	▫ PRESSURE
3896	36F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	01-Jul-21	09-Jul-21	▫ FIRE STOP
3897	36F-IT	DOB ROUGHING INSPECTION	1	09-Jul-21	12-Jul-21	▫ DOB ROUG
3898	36F-IT	WALL INSULATION & SHEETROCK	10	12-Jul-21	26-Jul-21	▫ WALL INSU
3899	36F-IT	TAPE & SPACKLE WALLS	10	26-Jul-21	09-Aug-21	▫ TAPE & SP
3900	36F-IT	SET BLACK IRON & HAT CHANNEL	10	09-Aug-21	23-Aug-21	▫ SET BLAC
3901	36F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	23-Aug-21	21-Sep-21	▫ LIGHTIN
3902	36F-IT	HANG SHEETROCK CEILINGS	10	21-Sep-21	05-Oct-21	▫ HANG
3903	36F-IT	TAPE & SPACKLE CEILINGS	20	05-Oct-21	03-Nov-21	▫ TAPE
3904	36F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	03-Nov-21	18-Nov-21	▫ PRE
3905	36F-IT	SET SPRINKLER HEADS & TRIMS	5	18-Nov-21	29-Nov-21	▫ SET
3906	36F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	03-Nov-21	06-Dec-21	▫ WA
3907	36F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	06-Dec-21	20-Dec-21	▫ PL
3908	36F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	18-Nov-21	20-Dec-21	▫ DE
3909	36F-IT	TEST / BALANCE & COMMISSION MEPS	5	20-Dec-21	28-Dec-21	▫ TE
3910	36F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	20-Dec-21	05-Jan-22	▫ LI
3911	36F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	20-Dec-21	12-Jan-22	▫ S
3912	36F-IT	CLEAN UP FOR FFE	2	12-Jan-22	14-Jan-22	▫ C
3913	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3914	36F-IT	GENERAL CONSTRUCTION COMPLETE	0	15-Nov-21		◆ GEN
3915	36F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	07-Oct-21	15-Nov-21	▫ INTE
3916	36F-IT	PUNCHLIST CORRECTIVE WORK	5	15-Nov-21	22-Nov-21	▫ PUN
3917	36F-IT	DELIVER & INSTALL FFE	10	14-Jan-22	31-Jan-22	▫
3918	36F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	31-Jan-22	14-Feb-22	▫
3919	36F-IT	FLOOR COMPLETE 36	0	14-Feb-22		◆
3920	37 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3921	INTERIOR FINISHES FIT OUT					
3922	37F-IT	MOBILIZATION	1	31-Mar-21	01-Apr-21	▫ MOBILIZATION
3923	37F-IT	DRYWALL LAYOUT	3	01-Apr-21	06-Apr-21	▫ DRYWALL LAYO
3924	37F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	06-Apr-21	07-Apr-21	▫ DRYWALL LAYO
3925	37F-IT	SLAB EDGE FIRE STOP PLATING	10	06-Apr-21	20-Apr-21	▫ SLAB EDGE FIRE
3926	37F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	07-Apr-21	28-Apr-21	▫ ROUGH IN SHEE
3927	37F-IT	PRESSURE TEST DUCTWORK	2	28-Apr-21	30-Apr-21	▫ PRESSURE TES
3928	37F-IT	DELIVER & SET AC EQUIP.	10	28-Apr-21	12-May-21	▫ DELIVER & SET
3929	37F-IT	DRYWALL PARTITION FRAMING	20	28-Apr-21	26-May-21	▫ DRYWALL PAR
3930	37F-IT	INSULATE DUCTWORK	20	30-Apr-21	28-May-21	▫ INSULATE DUC
3931	37F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	12-May-21	03-Jun-21	▫ ROUGH IN ME
3932	37F-IT	PRESSURE TEST MECH. PIPING	1	03-Jun-21	04-Jun-21	▫ PRESSURE TE
3933	37F-IT	DELIVER & SET WOOD DOORS	15	26-May-21	17-Jun-21	▫ DELIVER & S
3934	37F-IT	INSULATE MECH. PIPING	10	04-Jun-21	18-Jun-21	▫ INSULATE ME
3935	37F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	28-May-21	21-Jun-21	▫ ROUGH IN S
3936	37F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	26-May-21	24-Jun-21	▫ ELECTRIC P



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3937	37F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	18-Jun-21	25-Jun-21	▫ FIRE STOP M
3938	37F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	24-Jun-21	01-Jul-21	▫ FIRE STOP M
3939	37F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	26-May-21	09-Jul-21	▫ ROUGH IN P
3940	37F-IT	PRESSURE TEST PLUMBING & SPKLR	1	09-Jul-21	12-Jul-21	▫ PRESSURE
3941	37F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	09-Jul-21	16-Jul-21	▫ FIRE STOP
3942	37F-IT	DOB ROUGHING INSPECTION	1	16-Jul-21	19-Jul-21	▫ DOB ROUG
3943	37F-IT	WALL INSULATION & SHEETROCK	10	19-Jul-21	02-Aug-21	▫ WALL INSU
3944	37F-IT	TAPE & SPACKLE WALLS	10	02-Aug-21	16-Aug-21	▫ TAPE & SP
3945	37F-IT	SET BLACK IRON & HAT CHANNEL	10	16-Aug-21	30-Aug-21	▫ SET BLA
3946	37F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	30-Aug-21	28-Sep-21	▫ LIGHTIN
3947	37F-IT	HANG SHEETROCK CEILINGS	10	28-Sep-21	13-Oct-21	▫ HANG
3948	37F-IT	TAPE & SPACKLE CEILINGS	20	13-Oct-21	11-Nov-21	▫ TAPE
3949	37F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	11-Nov-21	29-Nov-21	▫ PRE
3950	37F-IT	SET SPRINKLER HEADS & TRIMS	5	29-Nov-21	06-Dec-21	▫ SET
3951	37F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	11-Nov-21	13-Dec-21	▫ WA
3952	37F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	13-Dec-21	28-Dec-21	▫ PL
3953	37F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	29-Nov-21	28-Dec-21	▫ DE
3954	37F-IT	TEST / BALANCE & COMMISSION MEPs	5	28-Dec-21	05-Jan-22	▫ TE
3955	37F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	28-Dec-21	12-Jan-22	▫ L
3956	37F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	28-Dec-21	20-Jan-22	▫ S
3957	37F-IT	CLEAN UP FOR FFE	2	20-Jan-22	24-Jan-22	▫ C
3958	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
3959	37F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	12-Oct-21	16-Nov-21	▫ INTE
3960	37F-IT	GENERAL CONSTRUCTION COMPLETE	0	17-Nov-21		◆ GEN
3961	37F-IT	PUNCHLIST CORRECTIVE WORK	5	17-Nov-21	23-Nov-21	▫ PUN
3962	37F-IT	DELIVER & INSTALL FFE	10	24-Jan-22	07-Feb-22	▫
3963	37F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	07-Feb-22	22-Feb-22	▫
3964	37F-IT	FLOOR COMPLETE 37	0	22-Feb-22		◆
3965	38 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
3966	INTERIOR FINISHES FIT OUT					
3967	38F-IT	MOBILIZATION	1	07-Apr-21	08-Apr-21	▫ MOBILIZATION
3968	38F-IT	DRYWALL LAYOUT	3	08-Apr-21	13-Apr-21	▫ DRYWALL LAYO
3969	38F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	13-Apr-21	14-Apr-21	▫ DRYWALL LAYO
3970	38F-IT	SLAB EDGE FIRE STOP PLATING	10	13-Apr-21	27-Apr-21	▫ SLAB EDGE FIR
3971	38F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	14-Apr-21	05-May-21	▫ ROUGH IN SHE
3972	38F-IT	PRESSURE TEST DUCTWORK	2	05-May-21	07-May-21	▫ PRESSURE TES
3973	38F-IT	DELIVER & SET AC EQUIP.	10	05-May-21	19-May-21	▫ DELIVER & SE
3974	38F-IT	DRYWALL PARTITION FRAMING	20	05-May-21	03-Jun-21	▫ DRYWALL PAP
3975	38F-IT	INSULATE DUCTWORK	20	07-May-21	07-Jun-21	▫ INSULATE DU
3976	38F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	19-May-21	10-Jun-21	▫ ROUGH IN ME
3977	38F-IT	PRESSURE TEST MECH. PIPING	1	10-Jun-21	11-Jun-21	▫ PRESSURE T
3978	38F-IT	DELIVER & SET WOOD DOORS	15	03-Jun-21	24-Jun-21	▫ DELIVER & S
3979	38F-IT	INSULATE MECH. PIPING	10	11-Jun-21	25-Jun-21	▫ INSULATE M
3980	38F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	07-Jun-21	28-Jun-21	▫ ROUGH IN S



#	Activity ID	Activity Name	Original Duration	Start	Finish	
3981	38F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	03-Jun-21	01-Jul-21	ELECTRIC P
3982	38F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	25-Jun-21	02-Jul-21	FIRE STOP M
3983	38F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	01-Jul-21	09-Jul-21	FIRE STOP I
3984	38F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	03-Jun-21	16-Jul-21	ROUGH IN
3985	38F-IT	PRESSURE TEST PLUMBING & SPKLR	1	16-Jul-21	19-Jul-21	PRESSURE
3986	38F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	16-Jul-21	23-Jul-21	FIRE STOP
3987	38F-IT	DOB ROUGHING INSPECTION	1	23-Jul-21	26-Jul-21	DOB ROUG
3988	38F-IT	WALL INSULATION & SHEETROCK	10	26-Jul-21	09-Aug-21	WALL INSU
3989	38F-IT	TAPE & SPACKLE WALLS	10	09-Aug-21	23-Aug-21	TAPE & S
3990	38F-IT	SET BLACK IRON & HAT CHANNEL	10	23-Aug-21	07-Sep-21	SET BLA
3991	38F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	07-Sep-21	05-Oct-21	LIGHTI
3992	38F-IT	HANG SHEETROCK CEILINGS	10	05-Oct-21	20-Oct-21	HANG
3993	38F-IT	TAPE & SPACKLE CEILINGS	20	20-Oct-21	18-Nov-21	TAPE
3994	38F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	18-Nov-21	06-Dec-21	PRE
3995	38F-IT	SET SPRINKLER HEADS & TRIMS	5	06-Dec-21	13-Dec-21	SE
3996	38F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	18-Nov-21	20-Dec-21	WA
3997	38F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	20-Dec-21	05-Jan-22	PI
3998	38F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	06-Dec-21	05-Jan-22	D
3999	38F-IT	TEST / BALANCE & COMMISSION MEPs	5	05-Jan-22	12-Jan-22	T
4000	38F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	05-Jan-22	20-Jan-22	L
4001	38F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	05-Jan-22	27-Jan-22	S
4002	38F-IT	CLEAN UP FOR FFE	2	27-Jan-22	31-Jan-22	
4003	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4004	38F-IT	GENERAL CONSTRUCTION COMPLETE	0	18-Nov-21		◆ GEN
4005	38F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	13-Oct-21	18-Nov-21	◆ INTE
4006	38F-IT	PUNCHLIST CORRECTIVE WORK	5	18-Nov-21	29-Nov-21	◆ PUN
4007	38F-IT	DELIVER & INSTALL FFE	10	31-Jan-22	14-Feb-22	◆
4008	38F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	14-Feb-22	01-Mar-22	◆
4009	38F-IT	FLOOR COMPLETE 38	0	01-Mar-22		◆
4010	39 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
4011	INTERIOR FINISHES FIT OUT					
4012	39F-IT	MOBILIZATION	1	14-Apr-21	15-Apr-21	◆ MOBILIZATION
4013	39F-IT	DRYWALL LAYOUT	3	15-Apr-21	20-Apr-21	◆ DRYWALL LAYO
4014	39F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	20-Apr-21	21-Apr-21	◆ DRYWALL LAYO
4015	39F-IT	SLAB EDGE FIRE STOP PLATING	10	20-Apr-21	04-May-21	◆ SLAB EDGE FIR
4016	39F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	21-Apr-21	12-May-21	◆ ROUGH IN SHE
4017	39F-IT	PRESSURE TEST DUCTWORK	2	12-May-21	14-May-21	◆ PRESSURE TE
4018	39F-IT	DELIVER & SET AC EQUIP.	10	12-May-21	26-May-21	◆ DELIVER & SE
4019	39F-IT	DRYWALL PARTITION FRAMING	20	12-May-21	10-Jun-21	◆ DRYWALL PA
4020	39F-IT	INSULATE DUCTWORK	20	14-May-21	14-Jun-21	◆ INSULATE DU
4021	39F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	26-May-21	17-Jun-21	◆ ROUGH IN M
4022	39F-IT	PRESSURE TEST MECH. PIPING	1	17-Jun-21	18-Jun-21	◆ PRESSURE T
4023	39F-IT	DELIVER & SET WOOD DOORS	15	10-Jun-21	01-Jul-21	◆ DELIVER & S
4024	39F-IT	INSULATE MECH. PIPING	10	18-Jun-21	02-Jul-21	◆ INSULATE M

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4025	39F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	14-Jun-21	06-Jul-21	ROUGH IN S
4026	39F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	10-Jun-21	09-Jul-21	ELECTRIC P
4027	39F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	02-Jul-21	12-Jul-21	FIRE STOP
4028	39F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	09-Jul-21	16-Jul-21	FIRE STOP
4029	39F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	10-Jun-21	23-Jul-21	ROUGH IN
4030	39F-IT	PRESSURE TEST PLUMBING & SPKLR	1	23-Jul-21	26-Jul-21	PRESSURE
4031	39F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	23-Jul-21	30-Jul-21	FIRE STOP
4032	39F-IT	DOB ROUGHING INSPECTION	1	30-Jul-21	02-Aug-21	DOB ROUC
4033	39F-IT	WALL INSULATION & SHEETROCK	10	02-Aug-21	16-Aug-21	WALL INS
4034	39F-IT	TAPE & SPACKLE WALLS	10	16-Aug-21	30-Aug-21	TAPE & S
4035	39F-IT	SET BLACK IRON & HAT CHANNEL	10	30-Aug-21	14-Sep-21	SET BLA
4036	39F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	14-Sep-21	13-Oct-21	LIGHTI
4037	39F-IT	HANG SHEETROCK CEILINGS	10	13-Oct-21	27-Oct-21	HANG
4038	39F-IT	TAPE & SPACKLE CEILINGS	20	27-Oct-21	29-Nov-21	TAP
4039	39F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	29-Nov-21	13-Dec-21	PR
4040	39F-IT	SET SPRINKLER HEADS & TRIMS	5	13-Dec-21	20-Dec-21	SE
4041	39F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	29-Nov-21	28-Dec-21	WA
4042	39F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	28-Dec-21	12-Jan-22	P
4043	39F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	13-Dec-21	12-Jan-22	D
4044	39F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	28-Dec-21	20-Jan-22	S
4045	39F-IT	TEST / BALANCE & COMMISSION MEPS	5	20-Jan-22	27-Jan-22	
4046	39F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	12-Jan-22	27-Jan-22	
4047	39F-IT	CLEAN UP FOR FFE	2	27-Jan-22	31-Jan-22	
4048	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4049	39F-IT	GENERAL CONSTRUCTION COMPLETE	0	22-Nov-21		◆ GEN
4050	39F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	15-Oct-21	22-Nov-21	◆ INTE
4051	39F-IT	PUNCHLIST CORRECTIVE WORK	5	22-Nov-21	01-Dec-21	◆ PUN
4052	39F-IT	DELIVER & INSTALL FFE	10	31-Jan-22	14-Feb-22	◆
4053	39F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	14-Feb-22	01-Mar-22	◆
4054	39F-IT	FLOOR COMPLETE 39	0	01-Mar-22		◆
4055	40 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
4056	INTERIOR FINISHES FIT OUT					
4057	40F-IT	MOBILIZATION	1	21-Apr-21	22-Apr-21	◆ MOBILIZATION
4058	40F-IT	DRYWALL LAYOUT	3	22-Apr-21	27-Apr-21	◆ DRYWALL LAYO
4059	40F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	27-Apr-21	28-Apr-21	◆ DRYWALL LAYO
4060	40F-IT	SLAB EDGE FIRE STOP PLATING	10	27-Apr-21	11-May-21	◆ SLAB EDGE FIR
4061	40F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	15	28-Apr-21	19-May-21	◆ ROUGH IN SHE
4062	40F-IT	PRESSURE TEST DUCTWORK	2	19-May-21	21-May-21	◆ PRESSURE TE
4063	40F-IT	DELIVER & SET AC EQUIP.	10	19-May-21	03-Jun-21	◆ DELIVER & SE
4064	40F-IT	DRYWALL PARTITION FRAMING	20	19-May-21	17-Jun-21	◆ DRYWALL PA
4065	40F-IT	INSULATE DUCTWORK	20	21-May-21	21-Jun-21	◆ INSULATE DU
4066	40F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	03-Jun-21	24-Jun-21	◆ ROUGH IN M
4067	40F-IT	PRESSURE TEST MECH. PIPING	1	24-Jun-21	25-Jun-21	◆ PRESSURE T
4068	40F-IT	DELIVER & SET WOOD DOORS	15	17-Jun-21	09-Jul-21	◆ DELIVER &

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4069		40F-IT INSULATE MECH. PIPING	10	25-Jun-21	12-Jul-21	INSULATE M
4070		40F-IT ROUGH IN SPRINKLER BRANCH PIPING	15	21-Jun-21	13-Jul-21	ROUGH IN S
4071		40F-IT ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	17-Jun-21	16-Jul-21	ELECTRIC P
4072		40F-IT FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	12-Jul-21	19-Jul-21	FIRE STOP
4073		40F-IT FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	16-Jul-21	23-Jul-21	FIRE STOP
4074		40F-IT ROUGH IN PLUMBING: HW/CW/S/V	30	17-Jun-21	30-Jul-21	ROUGH IN
4075		40F-IT PRESSURE TEST PLUMBING & SPKLR	1	30-Jul-21	02-Aug-21	PRESSUR
4076		40F-IT FIRE STOP PLUMBING PIPING PENETRATIONS	5	30-Jul-21	06-Aug-21	FIRE STOP
4077		40F-IT DOB ROUGHING INSPECTION	1	06-Aug-21	09-Aug-21	DOB ROU
4078		40F-IT WALL INSULATION & SHEETROCK	10	09-Aug-21	23-Aug-21	WALL INS
4079		40F-IT TAPE & SPACKLE WALLS	10	23-Aug-21	07-Sep-21	TAPE & S
4080		40F-IT SET BLACK IRON & HAT CHANNEL	10	07-Sep-21	21-Sep-21	SET BLA
4081		40F-IT LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	14-Sep-21	13-Oct-21	LIGHTI
4082		40F-IT HANG SHEETROCK CEILINGS	10	13-Oct-21	27-Oct-21	HANG
4083		40F-IT TAPE & SPACKLE CEILINGS	20	27-Oct-21	29-Nov-21	TAP
4084		40F-IT PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	29-Nov-21	13-Dec-21	PR
4085		40F-IT SET SPRINKLER HEADS & TRIMS	5	13-Dec-21	20-Dec-21	SE
4086		40F-IT WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	29-Nov-21	28-Dec-21	WA
4087		40F-IT PLUMBING FXTS & BATHROOM ACCESSORIES	10	28-Dec-21	12-Jan-22	P
4088		40F-IT DELIVER, ACCLIMATE & INSTALL FLOORING	20	13-Dec-21	12-Jan-22	D
4089		40F-IT TEST / BALANCE & COMMISSION MEPS	5	12-Jan-22	20-Jan-22	T
4090		40F-IT LIGHTING, MECH, & FA TRIMS & DEVICES	10	12-Jan-22	27-Jan-22	
4091		40F-IT SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	12-Jan-22	03-Feb-22	
4092		40F-IT CLEAN UP FOR FFE	2	03-Feb-22	07-Feb-22	
4093	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4094	40F-IT	GENERAL CONSTRUCTION COMPLETE	0	23-Nov-21		◆ GEN
4095	40F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	25	18-Oct-21	23-Nov-21	◆ INTE
4096	40F-IT	PUNCHLIST CORRECTIVE WORK	5	23-Nov-21	02-Dec-21	◆ PUN
4097	40F-IT	DELIVER & INSTALL FFE	10	07-Feb-22	22-Feb-22	◆
4098	40F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	22-Feb-22	08-Mar-22	◆
4099	40F-IT	FLOOR COMPLETE 40	0	08-Mar-22		◆
4100	41 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (22 Rooms)					
4101	INTERIOR FINISHES FIT OUT					
4102	41F-IT	MOBILIZATION	1	28-Apr-21	29-Apr-21	◆ MOBILIZATION
4103	41F-IT	DRYWALL LAYOUT	3	29-Apr-21	04-May-21	◆ DRYWALL LAYO
4104	41F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	04-May-21	05-May-21	◆ DRYWALL LAYO
4105	41F-IT	SLAB EDGE FIRE STOP PLATING	10	04-May-21	18-May-21	◆ SLAB EDGE FIF
4106	41F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	14	05-May-21	25-May-21	◆ ROUGH IN SH
4107	41F-IT	PRESSURE TEST DUCTWORK	2	25-May-21	27-May-21	◆ PRESSURE TE
4108	41F-IT	DELIVER & SET AC EQUIP.	10	25-May-21	09-Jun-21	◆ DELIVER & SE
4109	41F-IT	DRYWALL PARTITION FRAMING	20	25-May-21	23-Jun-21	◆ DRYWALL PA
4110	41F-IT	INSULATE DUCTWORK	20	27-May-21	25-Jun-21	◆ INSULATE DU
4111	41F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	09-Jun-21	30-Jun-21	◆ ROUGH IN M
4112	41F-IT	PRESSURE TEST MECH. PIPING	1	30-Jun-21	01-Jul-21	◆ PRESSURE

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish			
4113	41F-IT	DELIVER & SET WOOD DOORS	15	23-Jun-21	15-Jul-21		DELIVER &	
4114	41F-IT	INSULATE MECH. PIPING	10	01-Jul-21	16-Jul-21		INSULATE M	
4115	41F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	25-Jun-21	19-Jul-21		ROUGH IN	
4116	41F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	23-Jun-21	22-Jul-21		ELECTRIC	
4117	41F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	16-Jul-21	23-Jul-21		FIRE STOP	
4118	41F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	22-Jul-21	29-Jul-21		FIRE STOP	
4119	41F-IT	ROUGH IN PLUMBING: HW/CW/S/V	30	23-Jun-21	05-Aug-21		ROUGH IN	
4120	41F-IT	PRESSURE TEST PLUMBING & SPKLR	1	05-Aug-21	06-Aug-21		PRESSUR	
4121	41F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	05-Aug-21	12-Aug-21		FIRE STO	
4122	41F-IT	DOB ROUGHING INSPECTION	1	12-Aug-21	13-Aug-21		DOB ROU	
4123	41F-IT	WALL INSULATION & SHEETROCK	10	13-Aug-21	27-Aug-21		WALL INS	
4124	41F-IT	TAPE & SPACKLE WALLS	9	27-Aug-21	10-Sep-21		TAPE & S	
4125	41F-IT	SET BLACK IRON & HAT CHANNEL	10	10-Sep-21	24-Sep-21		SET BLA	
4126	41F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	20	24-Sep-21	25-Oct-21		LIGHT	
4127	41F-IT	HANG SHEETROCK CEILINGS	10	25-Oct-21	09-Nov-21		HAN	
4128	41F-IT	TAPE & SPACKLE CEILINGS	20	09-Nov-21	09-Dec-21		TAP	
4129	41F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	09-Dec-21	23-Dec-21		PR	
4130	41F-IT	SET SPRINKLER HEADS & TRIMS	5	23-Dec-21	03-Jan-22		S	
4131	41F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	20	09-Dec-21	10-Jan-22		W	
4132	41F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	10	10-Jan-22	25-Jan-22		P	
4133	41F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	20	23-Dec-21	25-Jan-22			
4134	41F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	10-Jan-22	01-Feb-22			
4135	41F-IT	TEST / BALANCE & COMMISSION MEPs	5	25-Jan-22	01-Feb-22			
4136	41F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	10	25-Jan-22	08-Feb-22			
4137	41F-IT	CLEAN UP FOR FFE	2	08-Feb-22	10-Feb-22			
4138	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA							
4139	41F-IT	GENERAL CONSTRUCTION COMPLETE	0	19-Nov-21			GEN	
4140	41F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	21	20-Oct-21	19-Nov-21		INTE	
4141	41F-IT	PUNCHLIST CORRECTIVE WORK	5	19-Nov-21	30-Nov-21		PUN	
4142	41F-IT	DELIVER & INSTALL FFE	10	10-Feb-22	25-Feb-22			
4143	41F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	25-Feb-22	11-Mar-22			
4144	41F-IT	FLOOR COMPLETE 41	0	11-Mar-22				
4145	42 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (19 Rooms)							
4146	INTERIOR FINISHES FIT OUT							
4147	42F-IT	MOBILIZATION	1	05-May-21	06-May-21		MOBILIZATION	
4148	42F-IT	DRYWALL LAYOUT	3	06-May-21	11-May-21		DRYWALL LAYO	
4149	42F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	11-May-21	12-May-21		DRYWALL LAYO	
4150	42F-IT	SLAB EDGE FIRE STOP PLATING	10	11-May-21	25-May-21		SLAB EDGE FI	
4151	42F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	13	12-May-21	01-Jun-21		ROUGH IN SH	
4152	42F-IT	PRESSURE TEST DUCTWORK	2	01-Jun-21	03-Jun-21		PRESSURE TE	
4153	42F-IT	DELIVER & SET AC EQUIP.	10	01-Jun-21	15-Jun-21		DELIVER & S	
4154	42F-IT	INSULATE DUCTWORK	10	03-Jun-21	17-Jun-21		INSULATE DU	
4155	42F-IT	DRYWALL PARTITION FRAMING	15	01-Jun-21	22-Jun-21		DRYWALL PA	
4156	42F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	15-Jun-21	07-Jul-21		ROUGH IN M	



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4157	42F-IT	PRESSURE TEST MECH. PIPING	1	07-Jul-21	08-Jul-21	▫ PRESSURE
4158	42F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	17-Jun-21	09-Jul-21	▫ ROUGH IN S
4159	42F-IT	DELIVER & SET WOOD DOORS	15	22-Jun-21	14-Jul-21	▫ DELIVER &
4160	42F-IT	ROUGH IN PLUMBING: HW/CW/S/V	20	22-Jun-21	21-Jul-21	▫ ROUGH IN
4161	42F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	20	22-Jun-21	21-Jul-21	▫ ELECTRIC
4162	42F-IT	INSULATE MECH. PIPING	10	08-Jul-21	22-Jul-21	▫ INSULATE
4163	42F-IT	PRESSURE TEST PLUMBING & SPKLR	1	21-Jul-21	22-Jul-21	▫ PRESSURE
4164	42F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	21-Jul-21	28-Jul-21	▫ FIRE STOP
4165	42F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	21-Jul-21	28-Jul-21	▫ FIRE STOP
4166	42F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	22-Jul-21	29-Jul-21	▫ FIRE STOP
4167	42F-IT	DOB ROUGHING INSPECTION	1	28-Jul-21	29-Jul-21	▫ DOB ROUC
4168	42F-IT	WALL INSULATION & SHEETROCK	9	29-Jul-21	11-Aug-21	▫ WALL INSU
4169	42F-IT	TAPE & SPACKLE WALLS	9	11-Aug-21	24-Aug-21	▫ TAPE & S
4170	42F-IT	SET BLACK IRON & HAT CHANNEL	9	24-Aug-21	07-Sep-21	▫ SET BLA
4171	42F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	15	07-Sep-21	28-Sep-21	▫ LIGHTING
4172	42F-IT	HANG SHEETROCK CEILINGS	9	28-Sep-21	12-Oct-21	▫ HANG
4173	42F-IT	TAPE & SPACKLE CEILINGS	15	12-Oct-21	02-Nov-21	▫ TAPE
4174	42F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	02-Nov-21	17-Nov-21	▫ PRE
4175	42F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	15	02-Nov-21	24-Nov-21	▫ WAT
4176	42F-IT	SET SPRINKLER HEADS & TRIMS	5	17-Nov-21	24-Nov-21	▫ SET
4177	42F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	9	24-Nov-21	09-Dec-21	▫ PLU
4178	42F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	15	17-Nov-21	10-Dec-21	▫ DE
4179	42F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	24-Nov-21	17-Dec-21	▫ SH
4180	42F-IT	TEST / BALANCE & COMMISSION MEPS	5	10-Dec-21	17-Dec-21	▫ TE
4181	42F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	9	10-Dec-21	23-Dec-21	▫ LIC
4182	42F-IT	CLEAN UP FOR FFE	2	23-Dec-21	28-Dec-21	▫ CL
4183	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4184	42F-IT	GENERAL CONSTRUCTION COMPLETE	0	23-Nov-21		◆ GEN
4185	42F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	21	22-Oct-21	23-Nov-21	▫ INTE
4186	42F-IT	PUNCHLIST CORRECTIVE WORK	5	23-Nov-21	02-Dec-21	▫ PUN
4187	42F-IT	DELIVER & INSTALL FFE	10	28-Dec-21	12-Jan-22	▫ D
4188	42F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	12-Jan-22	27-Jan-22	▫ C
4189	42F-IT	FLOOR COMPLETE 42	0	27-Jan-22		◆
4190	43 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (19 Rooms)					
4191	INTERIOR FINISHES FIT OUT					
4192	43F-IT	MOBILIZATION	1	12-May-21	13-May-21	▫ MOBILIZATION
4193	43F-IT	DRYWALL LAYOUT	3	13-May-21	18-May-21	▫ DRYWALL LAYO
4194	43F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	18-May-21	19-May-21	▫ DRYWALL LAYO
4195	43F-IT	SLAB EDGE FIRE STOP PLATING	10	18-May-21	02-Jun-21	▫ SLAB EDGE F
4196	43F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	13	19-May-21	08-Jun-21	▫ ROUGH IN SH
4197	43F-IT	PRESSURE TEST DUCTWORK	2	08-Jun-21	10-Jun-21	▫ PRESSURE T
4198	43F-IT	DELIVER & SET AC EQUIP.	10	08-Jun-21	22-Jun-21	▫ DELIVER & S
4199	43F-IT	INSULATE DUCTWORK	10	10-Jun-21	24-Jun-21	▫ INSULATE D
4200	43F-IT	DRYWALL PARTITION FRAMING	15	08-Jun-21	29-Jun-21	▫ DRYWALL PA

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4201	43F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	22-Jun-21	14-Jul-21	ROUGH IN
4202	43F-IT	PRESSURE TEST MECH. PIPING	1	14-Jul-21	15-Jul-21	PRESSURE
4203	43F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	24-Jun-21	16-Jul-21	ROUGH IN
4204	43F-IT	DELIVER & SET WOOD DOORS	15	29-Jun-21	21-Jul-21	DELIVER &
4205	43F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	15	29-Jun-21	21-Jul-21	ELECTRIC
4206	43F-IT	ROUGH IN PLUMBING: HW/CW/SV	20	29-Jun-21	28-Jul-21	ROUGH IN
4207	43F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	21-Jul-21	28-Jul-21	FIRE STOP
4208	43F-IT	INSULATE MECH. PIPING	10	15-Jul-21	29-Jul-21	INSULATE
4209	43F-IT	PRESSURE TEST PLUMBING & SPKLR	1	28-Jul-21	29-Jul-21	PRESSURE
4210	43F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	28-Jul-21	04-Aug-21	FIRE STOP
4211	43F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	29-Jul-21	05-Aug-21	FIRE STOP
4212	43F-IT	DOB ROUGHING INSPECTION	1	04-Aug-21	05-Aug-21	DOB ROU
4213	43F-IT	WALL INSULATION & SHEETROCK	9	05-Aug-21	18-Aug-21	WALL INS
4214	43F-IT	TAPE & SPACKLE WALLS	9	18-Aug-21	31-Aug-21	TAPE & S
4215	43F-IT	SET BLACK IRON & HAT CHANNEL	9	31-Aug-21	14-Sep-21	SET BLA
4216	43F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	15	14-Sep-21	05-Oct-21	LIGHTI
4217	43F-IT	HANG SHEETROCK CEILINGS	9	05-Oct-21	19-Oct-21	HANG
4218	43F-IT	TAPE & SPACKLE CEILINGS	15	19-Oct-21	10-Nov-21	TAPE
4219	43F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	10-Nov-21	24-Nov-21	PRE
4220	43F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	15	10-Nov-21	03-Dec-21	WA
4221	43F-IT	SET SPRINKLER HEADS & TRIMS	5	24-Nov-21	03-Dec-21	SET
4222	43F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	9	03-Dec-21	16-Dec-21	PL
4223	43F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	15	24-Nov-21	17-Dec-21	DE
4224	43F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	03-Dec-21	27-Dec-21	SH
4225	43F-IT	TEST / BALANCE & COMMISSION MEPS	5	17-Dec-21	27-Dec-21	TE
4226	43F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	9	17-Dec-21	03-Jan-22	LI
4227	43F-IT	CLEAN UP FOR FFE	2	03-Jan-22	05-Jan-22	C
4228	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4229	43F-IT	GENERAL CONSTRUCTION COMPLETE	0	24-Nov-21		GEN
4230	43F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	21	25-Oct-21	24-Nov-21	INTE
4231	43F-IT	PUNCHLIST CORRECTIVE WORK	5	24-Nov-21	03-Dec-21	PUN
4232	43F-IT	DELIVER & INSTALL FFE	10	05-Jan-22	20-Jan-22	D
4233	43F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	20-Jan-22	03-Feb-22	
4234	43F-IT	FLOOR COMPLETE 43	0	03-Feb-22		
4235	44 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (19 Rooms)					
4236	INTERIOR FINISHES FIT OUT					
4237	44F-IT	MOBILIZATION	1	19-May-21	20-May-21	MOBILIZATION
4238	44F-IT	DRYWALL LAYOUT	3	20-May-21	25-May-21	DRYWALL LAY
4239	44F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	25-May-21	26-May-21	DRYWALL LAY
4240	44F-IT	SLAB EDGE FIRE STOP PLATING	10	25-May-21	09-Jun-21	SLAB EDGE F
4241	44F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	13	26-May-21	15-Jun-21	ROUGH IN SH
4242	44F-IT	PRESSURE TEST DUCTWORK	2	15-Jun-21	17-Jun-21	PRESSURE T
4243	44F-IT	DELIVER & SET AC EQUIP.	10	15-Jun-21	29-Jun-21	DELIVER & S
4244	44F-IT	INSULATE DUCTWORK	10	17-Jun-21	01-Jul-21	INSULATE D

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4245	44F-IT	DRYWALL PARTITION FRAMING	15	15-Jun-21	07-Jul-21	DRYWALL P
4246	44F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	29-Jun-21	21-Jul-21	ROUGH IN
4247	44F-IT	PRESSURE TEST MECH. PIPING	1	21-Jul-21	22-Jul-21	PRESSURE
4248	44F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	01-Jul-21	23-Jul-21	ROUGH IN
4249	44F-IT	DELIVER & SET WOOD DOORS	15	07-Jul-21	28-Jul-21	DELIVER &
4250	44F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	15	07-Jul-21	28-Jul-21	ELECTRIC
4251	44F-IT	ROUGH IN PLUMBING: HW/CW/S/V	20	07-Jul-21	04-Aug-21	ROUGH IN
4252	44F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	28-Jul-21	04-Aug-21	FIRE STOP
4253	44F-IT	INSULATE MECH. PIPING	10	22-Jul-21	05-Aug-21	INSULATE
4254	44F-IT	PRESSURE TEST PLUMBING & SPKLR	1	04-Aug-21	05-Aug-21	PRESSUR
4255	44F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	04-Aug-21	11-Aug-21	FIRE STOP
4256	44F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	05-Aug-21	12-Aug-21	FIRE STO
4257	44F-IT	DOB ROUGHING INSPECTION	1	11-Aug-21	12-Aug-21	DOB ROU
4258	44F-IT	WALL INSULATION & SHEETROCK	9	12-Aug-21	25-Aug-21	WALL INS
4259	44F-IT	TAPE & SPACKLE WALLS	9	25-Aug-21	08-Sep-21	TAPE & S
4260	44F-IT	SET BLACK IRON & HAT CHANNEL	9	08-Sep-21	21-Sep-21	SET BLA
4261	44F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	15	21-Sep-21	13-Oct-21	LIGHT
4262	44F-IT	HANG SHEETROCK CEILINGS	9	13-Oct-21	26-Oct-21	HANG
4263	44F-IT	TAPE & SPACKLE CEILINGS	15	26-Oct-21	17-Nov-21	TAPE
4264	44F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	17-Nov-21	03-Dec-21	PRE
4265	44F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	15	17-Nov-21	10-Dec-21	WA
4266	44F-IT	SET SPRINKLER HEADS & TRIMS	5	03-Dec-21	10-Dec-21	SE
4267	44F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	9	10-Dec-21	23-Dec-21	PL
4268	44F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	15	03-Dec-21	27-Dec-21	DE
4269	44F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	14	10-Dec-21	03-Jan-22	SH
4270	44F-IT	TEST / BALANCE & COMMISSION MEPs	5	27-Dec-21	04-Jan-22	TE
4271	44F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	9	27-Dec-21	10-Jan-22	L
4272	44F-IT	CLEAN UP FOR FFE	2	10-Jan-22	12-Jan-22	C
4273	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4274	44F-IT	GENERAL CONSTRUCTION COMPLETE	0	30-Nov-21		GEN
4275	44F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	21	27-Oct-21	30-Nov-21	INT
4276	44F-IT	PUNCHLIST CORRECTIVE WORK	5	30-Nov-21	07-Dec-21	PUN
4277	44F-IT	DELIVER & INSTALL FFE	10	12-Jan-22	27-Jan-22	
4278	44F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	27-Jan-22	10-Feb-22	
4279	44F-IT	FLOOR COMPLETE 44	0	10-Feb-22		
4280	45 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (19 Rooms)					
4281	INTERIOR FINISHES FIT OUT					
4282	45F-IT	MOBILIZATION	1	26-May-21	27-May-21	MOBILIZATION
4283	45F-IT	DRYWALL LAYOUT	3	27-May-21	02-Jun-21	DRYWALL LAY
4284	45F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	02-Jun-21	03-Jun-21	DRYWALL LAY
4285	45F-IT	SLAB EDGE FIRE STOP PLATING	10	02-Jun-21	16-Jun-21	SLAB EDGE F
4286	45F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	13	03-Jun-21	22-Jun-21	ROUGH IN S
4287	45F-IT	PRESSURE TEST DUCTWORK	2	22-Jun-21	24-Jun-21	PRESSURE T
4288	45F-IT	DELIVER & SET AC EQUIP.	10	22-Jun-21	07-Jul-21	DELIVER & S



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4289	45F-IT	INSULATE DUCTWORK	10	24-Jun-21	09-Jul-21	INSULATE D
4290	45F-IT	DRYWALL PARTITION FRAMING	15	22-Jun-21	14-Jul-21	DRYWALL P
4291	45F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	07-Jul-21	28-Jul-21	ROUGH IN
4292	45F-IT	PRESSURE TEST MECH. PIPING	1	28-Jul-21	29-Jul-21	PRESSUR
4293	45F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	09-Jul-21	30-Jul-21	ROUGH IN
4294	45F-IT	DELIVER & SET WOOD DOORS	15	14-Jul-21	04-Aug-21	DELIVER &
4295	45F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	15	14-Jul-21	04-Aug-21	ELECTRIC
4296	45F-IT	ROUGH IN PLUMBING: HW/CW/S/V	20	14-Jul-21	11-Aug-21	ROUGH IN
4297	45F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	04-Aug-21	11-Aug-21	FIRE STOP
4298	45F-IT	INSULATE MECH. PIPING	10	29-Jul-21	12-Aug-21	INSULATE
4299	45F-IT	PRESSURE TEST PLUMBING & SPKLR	1	11-Aug-21	12-Aug-21	PRESSUR
4300	45F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	11-Aug-21	18-Aug-21	FIRE STO
4301	45F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	12-Aug-21	19-Aug-21	FIRE STO
4302	45F-IT	DOB ROUGHING INSPECTION	1	18-Aug-21	19-Aug-21	DOB ROU
4303	45F-IT	WALL INSULATION & SHEETROCK	9	19-Aug-21	01-Sep-21	WALL INS
4304	45F-IT	TAPE & SPACKLE WALLS	9	01-Sep-21	15-Sep-21	TAPE & S
4305	45F-IT	SET BLACK IRON & HAT CHANNEL	9	15-Sep-21	28-Sep-21	SET BL
4306	45F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	15	28-Sep-21	20-Oct-21	LIGHT
4307	45F-IT	HANG SHEETROCK CEILINGS	9	20-Oct-21	02-Nov-21	HANG
4308	45F-IT	TAPE & SPACKLE CEILINGS	15	02-Nov-21	24-Nov-21	TAP
4309	45F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	24-Nov-21	10-Dec-21	PR
4310	45F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES	15	24-Nov-21	17-Dec-21	WA
4311	45F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	15	24-Nov-21	17-Dec-21	DE
4312	45F-IT	SET SPRINKLER HEADS & TRIMS	5	10-Dec-21	17-Dec-21	SE
4313	45F-IT	TEST / BALANCE & COMMISSION MEPS	5	17-Dec-21	27-Dec-21	TE
4314	45F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	9	17-Dec-21	03-Jan-22	PL
4315	45F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	9	17-Dec-21	03-Jan-22	LI
4316	45F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	17-Dec-21	11-Jan-22	S
4317	45F-IT	CLEAN UP FOR FFE	2	11-Jan-22	13-Jan-22	C
4318	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4319	45F-IT	GENERAL CONSTRUCTION COMPLETE	0	02-Dec-21		◆ GEN
4320	45F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	21	29-Oct-21	02-Dec-21	INT
4321	45F-IT	PUNCHLIST CORRECTIVE WORK	5	02-Dec-21	09-Dec-21	PU
4322	45F-IT	DELIVER & INSTALL FFE	10	13-Jan-22	28-Jan-22	
4323	45F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	28-Jan-22	11-Feb-22	
4324	45F-IT	FLOOR COMPLETE 45	0		11-Feb-22	◆
4325	46 FLR - INTERIOR FIT OUT - GENERAL CONSTRUCTION (17 Rooms)					
4326	INTERIOR FINISHES FIT OUT					
4327	46F-IT	MOBILIZATION	1	03-Jun-21	04-Jun-21	MOBILIZATION
4328	46F-IT	DRYWALL LAYOUT	3	04-Jun-21	09-Jun-21	DRYWALL LA
4329	46F-IT	DRYWALL LAYOUT REVIEW & APPROVAL	1	09-Jun-21	10-Jun-21	DRYWALL LA
4330	46F-IT	SLAB EDGE FIRE STOP PLATING	10	09-Jun-21	23-Jun-21	SLAB EDGE
4331	46F-IT	ROUGH IN SHEETMETAL FAN COILS TO DIFFUSERS	13	10-Jun-21	29-Jun-21	ROUGH IN S
4332	46F-IT	PRESSURE TEST DUCTWORK	2	29-Jun-21	01-Jul-21	PRESSURE



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4333	46F-IT	DELIVER & SET AC EQUIP.	10	29-Jun-21	14-Jul-21	▣ DELIVER &
4334	46F-IT	INSULATE DUCTWORK	10	01-Jul-21	16-Jul-21	▣ INSULATE D
4335	46F-IT	DRYWALL PARTITION FRAMING	15	29-Jun-21	21-Jul-21	▣ DRYWALL P
4336	46F-IT	ROUGH IN MECH. PIPING TO FAN COILS	15	14-Jul-21	04-Aug-21	▣ ROUGH IN
4337	46F-IT	PRESSURE TEST MECH. PIPING	1	04-Aug-21	05-Aug-21	▣ PRESSUR
4338	46F-IT	ROUGH IN SPRINKLER BRANCH PIPING	15	16-Jul-21	06-Aug-21	▣ ROUGH IN
4339	46F-IT	DELIVER & SET WOOD DOORS	15	21-Jul-21	11-Aug-21	▣ DELIVER &
4340	46F-IT	ELECTRIC POWER & SWITCH ROUGH WALLS, A/C EQUIP & LV.	15	21-Jul-21	11-Aug-21	▣ ELECTRIC
4341	46F-IT	FIRE STOP MECH. RISERS & PIPING PENETRATIONS	5	06-Aug-21	13-Aug-21	▣ FIRE STO
4342	46F-IT	ROUGH IN PLUMBING: HW/CW/S/V	20	21-Jul-21	18-Aug-21	▣ ROUGH IN
4343	46F-IT	FIRE STOP MEP WALL PENETRATIONS, INSPECT & SIGN OFF	5	11-Aug-21	18-Aug-21	▣ FIRE STO
4344	46F-IT	INSULATE MECH. PIPING	10	05-Aug-21	19-Aug-21	▣ INSULATE
4345	46F-IT	PRESSURE TEST PLUMBING & SPKLR	1	18-Aug-21	19-Aug-21	▣ PRESSUR
4346	46F-IT	FIRE STOP PLUMBING PIPING PENETRATIONS	5	18-Aug-21	25-Aug-21	▣ FIRE STO
4347	46F-IT	DOB ROUGHING INSPECTION	1	25-Aug-21	26-Aug-21	▣ DOB ROU
4348	46F-IT	WALL INSULATION & SHEETROCK	9	26-Aug-21	09-Sep-21	▣ WALL IN
4349	46F-IT	TAPE & SPACKLE WALLS	9	09-Sep-21	22-Sep-21	▣ TAPE &
4350	46F-IT	SET BLACK IRON & HAT CHANNEL	9	22-Sep-21	05-Oct-21	▣ SET BL
4351	46F-IT	LIGHTING FIXTURE ROUGH & SWITCH LEGS	15	29-Sep-21	21-Oct-21	▣ LIGHT
4352	46F-IT	HANG SHEETROCK CEILINGS	9	21-Oct-21	03-Nov-21	▣ HANG
4353	46F-IT	TAPE & SPACKLE CEILINGS	10	03-Nov-21	18-Nov-21	▣ TAPE
4354	46F-IT	PREP, PRIME, & PAINT WALLS , CEILINGS & TRIMS	10	18-Nov-21	06-Dec-21	▣ PR
4355	46F-IT	WATERPROOFING & BATHROOM FLOOR & WALL FINISHES 46	15	18-Nov-21	13-Dec-21	▣ WA
4356	46F-IT	DELIVER, ACCLIMATE & INSTALL FLOORING	15	18-Nov-21	13-Dec-21	▣ DE
4357	46F-IT	SET SPRINKLER HEADS & TRIMS	5	06-Dec-21	13-Dec-21	▣ SE
4358	46F-IT	TEST / BALANCE & COMMISSION MEPs	5	13-Dec-21	20-Dec-21	▣ TE
4359	46F-IT	PLUMBING FXTS & BATHROOM ACCESSORIES	9	13-Dec-21	27-Dec-21	▣ PL
4360	46F-IT	LIGHTING, MECH, & FA TRIMS & DEVICES	9	13-Dec-21	27-Dec-21	▣ LI
4361	46F-IT	SHOWER ENCLOSURES & BATH SLIDING SCREENS	15	13-Dec-21	05-Jan-22	▣ SH
4362	46F-IT	CLEAN UP FOR FFE	2	05-Jan-22	07-Jan-22	▣ C
4363	PUNCHLIST / FF&E / CORRIDOR FINISHES / COMEBACK AREA					
4364	46F-IT	GENERAL CONSTRUCTION COMPLETE	0	03-Dec-21		◆ GEN
4365	46F-IT	INTERIOR FINISHES @ HOIST OPENING AREA	21	01-Nov-21	03-Dec-21	▣ INT
4366	46F-IT	PUNCHLIST CORRECTIVE WORK	5	03-Dec-21	10-Dec-21	▣ PU
4367	46F-IT	DELIVER & INSTALL FFE	10	07-Jan-22	24-Jan-22	▣ D
4368	46F-IT	COMPLETE CORRIDOR WALL & FLOOR FINISHES	10	24-Jan-22	07-Feb-22	▣
4369	46F-IT	FLOOR COMPLETE 46	0		07-Feb-22	◆
4370	16 FLR COMPLETE CONSTRUCTION OF SHANTY FLRS					
4371	16F-INT-	16 FLR COMPLETE CONSTRUCTION OF SHANTY FLOORS	20	07-Dec-21	06-Jan-22	▣ 16
4372	16F-INT-	PUNCHLIST FLOOR: 16 FLR	5	06-Jan-22	13-Jan-22	▣ P
4373	16F-INT-	FFE DELIVERY & INSTALL: 16 FLR	5	13-Jan-22	21-Jan-22	▣ P
4374	16F-INT-	CORRIDOR FINISHES	10	21-Jan-22	04-Feb-22	▣
4375	17 FLR COMPLETE CONSTRUCTION OF SHANTY FLRS					
4376	17F-INT-	17 FLR COMPLETE CONSTRUCTION OF SHANTY FLOORS	20	07-Dec-21	06-Jan-22	▣ 17

▬ Remaining Level of Effort
 ▬ Actual Work
 ▬ Critical Remaining Work
▬ Actual Level of Effort
 ▬ Remaining Work
 ◆ Milestone



#	Activity ID	Activity Name	Original Duration	Start	Finish	
4377	17F-INT-	PUNCHLIST FLOOR: 17 FLR	5	06-Jan-22	13-Jan-22	
4378	17F-INT-	FFE DELIVERY & INSTALL: 17 FLR	5	13-Jan-22	21-Jan-22	
4379	17F-INT-	CORRIDOR FINISHES	10	21-Jan-22	04-Feb-22	
4380	17F-INT-	CONSTRUCTION DOB INSPECTION: 16 - 17 FLR (2 FLOORS)	1	04-Feb-22	07-Feb-22	
4381	SITWORK					
4382	SITE-1000	RESTORE CONCRETE CURB & PIGMENTED SIDEWALK (C-102)	15	03-Sep-21	27-Sep-21	
4383	SITE-1040	RESET HYDRANTS, MANHOLES & WATER & VALVES	30	13-Aug-21	27-Sep-21	
4384	SITE-1080	METAL FENCE & GATE, NORTH	2	27-Sep-21	29-Sep-21	
4385	SITE-1010	SUB-GRADE RADIANT	10	24-Nov-21	10-Dec-21	
4386	SITE-1030	SITWORK FINISHES - SIDEWALK / ASPHALT	40	10-Dec-21	09-Feb-22	
4387	SITE-1090	ASPHALT STRIPING	1	09-Feb-22	10-Feb-22	
4388	SITE-1020	STREET BOLLARDS (15, 27) (C-106)	10	28-Jan-22	11-Feb-22	
4389	SITE-1070	RESET STREET GRATES	2	09-Feb-22	11-Feb-22	
4390	SITE-1050	SET TIMES SQ PAVERS	18	11-Feb-22	10-Mar-22	
4391	MTA STAIRS					
4392	MTA-STR-1000	CLOSE T.A. STAIR - DEMO SIGN STRUCTURE	29	29-Apr-19	07-Jun-19	
4393	MTA-STR-1030	CLOSE T.A. STAIR RENOVATION	128	10-Feb-21	12-Aug-21	
4394	RETAIL BY OTHERS					
4395	RTL-2-8-1000	RETAIL FIT OUT - BY OTHERS -2 - 8 FLR RETAIL & ENTERTAINMENT WHITE BK	0	07-Feb-22		
4396	RTL-C/GF-1020	RETAIL FIT OUT - BY OTHERS - GRND FLR & CELLAR	0	17-Feb-22		
4397	RTL-9-10-1010	RETAIL FIT OUT - BY OTHERS - 9 & 10 FLR ENTERTAINMENT WHITE BOX	0	08-Mar-22		
4398	SIGN INSTALLATION (BY OWNER)					
4399	SIGN-0028	START SURVEY & PREP. FOR 7 AVE DISPLAY SIGNAGE (NIGHT SHIFT)	0	05-Nov-21		
4400	SIGN-0100	START SURVEY & PREP. FOR STATIC DISPLAY LED SIGNAGE	0	05-Nov-21		